

ESTIMATE SUMMARY

08:57:29

CONTID: C13716

ESTIMATE NO: 0010 FINL

SPEC YR: 2002

PCN: 13716-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:  
FY03 Sign Replacement

TIME CHARGED: 37.0 DAYS  
PERCENT TIME: 16.23

TIME ALLOW: 228 WORK DAYS  
ORIG TIME ALLOW: 60 WORK DAYS

PROJECT NO: C R200-116  
FY03 Sign Replacement  
NAME OF ROAD: 999  
PROJECT COUNTIES: STATEWIDE VARIOUS

CONTRACTOR:

CUSTOM LIGHTING SERVICES COLORADO  
3100 S. PRAIRE AVENUE

PAY PERIOD ENDING 09/23/2004 DATE TIME STARTED 11/04/2002  
DATE LET 09/19/2002 DATE WORK BEGAN  
DATE AWARDED 09/25/2002 DATE TIME STOPPED 10/28/2003  
DATE CONTRACT EXECUTED 10/23/2002 DATE ACCEPTED 10/28/2003  
DATE NOTICE TO PROCEED 11/04/2002

PUEBLO CO 81005 719 565-1065

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,911,639.44 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 519,277.00 NON-PARTICIPATING	675,003.54	0.00
PERCENT COMPLETE:	23.18% TOTAL EARNINGS	675,003.54	0.00
FUNDS AVAILABLE:	\$ 2,236,635.90 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	675,003.54	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	1,000.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	675,003.54	1,000.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	675,003.54	1,000.00
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 1,000.00

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13716  
 PCN: 13716-BID  
 PROJECT: C R200-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2  
 ESTIMATE RUN 09/23/2004  
 08:57:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 BID ITEMS						
0005	202-00002	*REMOVAL OF STRUCTURE (SPECIAL)	7.000	7.000		
			EACH	0.000	0.00	
			1,110.00000	7.000		7,770.00
0010	202-00818	*REMOVAL OF STEEL SIGN GROUND STUB BASE (36 INCH)	4.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
0015	202-00821	*REMOVAL OF SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
0020	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	37.500	37.500		
			LF	0.000	0.00	
			8.00000	37.500		300.00
0025	503-00048	*DRILLED CAISSON (48 INCH)	277.350	277.350		
			LF	0.000	0.00	
			310.00000	277.350		85,978.50
0030	606-00305	*GUARDRAIL TYPE 3 (SPECIAL)	712.500	712.500		
			LF	0.000	0.00	
			13.50000	712.500		9,618.75
0035	606-01340	*END ANCHORAGE TYPE 3D	6.000	6.000		
			EACH	0.000	0.00	
			545.00000	6.000		3,270.00
0040	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	5.000	5.000		
			EACH	0.000	0.00	
			1,300.00000	5.000		6,500.00
0045	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	1,200.000	1,200.000		
			LF	0.000	0.00	
			22.00000	1,200.000		26,400.00
0050	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	10,750.000	10,638.000		
			LF	0.000	0.00	
			8.00000	10,638.000		85,104.00
0055	613-07000	PULL BOX (SPECIAL)	20.000	19.000		
			EACH	0.000	0.00	
			720.00000	19.000		13,680.00

CONTID: C13716  
 PCN: 13716-BID  
 PROJECT: C R200-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3  
 ESTIMATE RUN 09/23/2004  
 08:57:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 BID ITEMS						
0060	613-10000	WIRING	12.415	12.415		
			L S	0.000	0.00	
			2,986.00000	12.415		37,071.19
0065	614-00013	*SIGN PANEL (CLASS III)	7,000.000	3,715.000		
			SF	0.000	0.00	
			18.00000	3,715.000		66,870.00
0070	614-00818	*STEEL SIGN POST (W 8X18)	68.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
0075	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	1,050.000	709.000		
			LF	0.000	0.00	
			27.00000	709.000		19,143.00
0080	614-03003	*CONCRETE FOOTING (TYPE 3)	4.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0085	614-10030	*PAINT OVERHEAD SIGN STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0090	614-10035	*PAINT GROUND SIGN	10.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0095	614-10123	VARIABLE MESSAGE SIGN (INSTALL ONLY)	1,005.000	9.000		
			EACH	0.000	0.00	
			2,100.00000	9.000		18,900.00
0100	614-32400	MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	9.000	9.000		
			EACH	0.000	0.00	
			24,000.00000	9.000		216,000.00
0105	614-86105	TELEMETRY (FIELD)	9.000	8.028		
			EACH	0.000	0.00	
			200.00000	8.028		1,605.60
0110	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			32,500.00000	1.000		32,500.00

CONTID: C13716  
 PCN: 13716-BID  
 PROJECT: C R200-116

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4  
 ESTIMATE RUN 09/23/2004  
 08:57:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 BID ITEMS							
0111	626-00000	MOBILIZATION 2 VMS SITES ADDED	0.000	1.000			
			L S	0.000	0.00		
			37,473.00000	1.000		37,473.00	
0115	630-00000	*FLAGGING	40.000	0.000			
			HOUR	0.000	0.00		
			20.00000	0.000		0.00	
0120	630-00012	*TRAFFIC CONTROL MANAGEMENT	35.000	21.500			
			DAY	0.000	0.00		
			250.00000	21.500		5,375.00	
0125	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	26.000	10.800			
			EACH	0.000	0.00		
			40.00000	10.800		432.00	
0130	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	0.000			
			EACH	0.000	0.00		
			40.00000	0.000		0.00	
0135	630-80380	*TRAFFIC CONE	203.000	67.500			
			EACH	0.000	0.00		
			15.00000	67.500		1,012.50	
0140	700-70010	F/A MINOR CONTRACT REVISIONS	80,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0145	700-70022	F/A OJT PILOT	500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0150	700-70028	F/A ESB PROGRAM	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	2,911,639.44 \$	0.00 \$	675,003.54
			PROJECT TOTAL	CURRENT AMT \$	2,911,639.44 \$	0.00 \$	675,003.54