

ESTIMATE SUMMARY

09:46:48

CONTID: C13756

ESTIMATE NO: 0008 PROG

SPEC YR: 1999

PCN: 13756-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 80.0 DAYS

TIME ALLOW:

90 WORK DAYS

I-70 Vail Pass Girder Repair & Bridge Expansion Joints

PERCENT TIME: 88.89

ORIG TIME ALLOW:

60 WORK DAYS

PROJECT NO: IM 0702-238

I-70 Vail Pass Girder Repair & Bridge Expansion Joints

NAME OF ROAD: I-70

PROJECT COUNTIES: SUMMIT

EAGLE

CONTRACTOR:

NEW DESIGN CONSTRUCTION COMPANY

PAY PERIOD ENDING 06/20/2003

DATE TIME STARTED 01/28/2002

2350 E. 70TH AVE.

DATE LET 01/03/2002

DATE WORK BEGAN

P.O. BOX 358

DATE AWARDED 01/08/2002

DATE TIME STOPPED 01/14/2003

DATE CONTRACT EXECUTED 01/24/2002

DATE ACCEPTED 01/14/2003

DENVER CO 80229 303-286-8500

DATE NOTICE TO PROCEED 01/28/2002

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,036,263.63	PARTICIPATING	\$ 942,049.13	\$ 53,718.33
AWARD PROJECT AMT:	\$ 740,205.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	90.91%	TOTAL EARNINGS	942,049.13	53,718.33
FUNDS AVAILABLE:	\$ 94,214.50	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	942,049.13	53,718.33
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-7,925.95	-502.90
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	934,123.18	53,215.43
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	934,123.18	53,215.43
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 53,215.43

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13756
 PCN: 13756-BID
 PROJECT: IM 0702-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 06/20/2003
 09:46:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0001	900-00006	ADDED ITEM (DOLLAR)/ SUCONTRACTOR LIEN - ROCKY MOUNTAIN ROTOMILL	0.000	-13,724.920		
			DOL	0.000	0.00	
			1.00000	-13,724.920		-13,724.92
0002	900-00006	ADDED ITEM (DOLLAR)/ SUCONTRACOTR LIEN - DORS QUINTANA	0.000	-45,561.410		
			DOL	7,571.830	7,571.83	
			1.00000	-37,989.580		-37,989.58
0005	250-00010	ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0010	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	361.350	361.350		
			TON	0.000	0.00	
			145.00000	361.350		52,395.75
0015	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			122,000.00000	1.000		122,000.00
0016	626-00000	MOBILIZATION ADDED MOBILIZATION FOR MILLING	1.000	0.000		
			L S	1.000	4,000.00	
			4,000.00000	1.000		4,000.00
0017	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL MOBILIZATION FOR ADDED	1.000	0.000		
			L S	0.000	0.00	
			42,500.00000	0.000		0.00
0020	630-00000	*FLAGGING	390.500	317.000		
			HOUR	73.500	2,205.00	
			30.00000	390.500		11,715.00
0025	630-00007	*TRAFFIC CONTROL INSPECTION	52.000	41.000		
			DAY	11.000	2,420.00	
			220.00000	52.000		11,440.00
0030	630-00012	*TRAFFIC CONTROL MANAGEMENT	96.000	73.000		
			DAY	23.000	11,385.00	
			495.00000	96.000		47,520.00
0035	630-80001	*FLASHING BEACON (PORTABLE)	2.000	2.000		
			EACH	0.000	0.00	
			330.00000	2.000		660.00

CONTID: C13756
 PCN: 13756-BID
 PROJECT: IM 0702-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 06/20/2003
 09:46:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0040	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	12.000	12.000		
			EACH	0.000	0.00	
			71.50000	12.000		858.00
0045	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	30.000	29.000		
			EACH	1.000	181.50	
			181.50000	30.000		5,445.00
0050	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	36.000	36.000		
			EACH	0.000	0.00	
			204.00000	36.000		7,344.00
0055	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00
0060	630-80359	*PORTABLE MESSAGE SIGN PANEL	0.000	0.000		
			DAY	0.000	0.00	
			275.00000	0.000		0.00
0065	630-80360	*DRUM CHANNELIZING DEVICE	180.000	180.000		
			EACH	0.000	0.00	
			82.50000	180.000		14,850.00
0070	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	9.000	9.000		
			EACH	0.000	0.00	
			88.00000	9.000		792.00
0075	630-80370	CONCRETE BARRIER (TEMPORARY)	515.000	330.000		
			LF	185.000	4,625.00	
			25.00000	515.000		12,875.00
0080	630-80380	*TRAFFIC CONE	84.000	84.000		
			EACH	0.000	0.00	
			15.00000	84.000		1,260.00
0085	630-85010	IMPACT ATTENUATOR (TEMPORARY)	3.000	2.000		
			EACH	1.000	3,300.00	
			3,300.00000	3.000		9,900.00
0090	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13756
 PCN: 13756-BID
 PROJECT: IM 0702-238

COLORADO DEPARTMENT OF TRANSPORTATION

Page 4
 ESTIMATE RUN 06/20/2003
 09:46:48

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0095	700-70022	F/A OJT PILOT	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0096	900-00014	ADDED ITEM (LUMP SUM)/ ADDITIONAL TRAFFIC CONTROL FOR ADDED 4 INCH JOINTS	1.000	0.000			
			L S	1.000	8,000.00		
			8,000.00000	1.000		8,000.00	
0100	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0105	700-70035	F/A INCIDENTAL REPAIRS	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	361,854.75 \$	43,688.33 \$	267,640.25
CAT NO0305 STRUCTURE F-11-AS							
0110	509-00000	STRUCTURAL STEEL	791.000	791.000			
			LB	0.000	0.00		
			5.00000	791.000		3,955.00	
0115	509-08202	RETROFIT/REPAIR TYPE II	1.000	1.000			
			EACH	0.000	0.00		
			350.00000	1.000		350.00	
			CAT 0305	CURRENT AMT \$	4,305.00 \$	0.00 \$	4,305.00
CAT NO0310 STRUCTURE F-11-AT							
0120	509-00000	STRUCTURAL STEEL	1,468.000	1,468.000			
			LB	0.000	0.00		
			5.00000	1,468.000		7,340.00	
0125	509-08202	RETROFIT/REPAIR TYPE II	16.000	16.000			
			EACH	0.000	0.00		
			350.00000	16.000		5,600.00	
			CAT 0310	CURRENT AMT \$	12,940.00 \$	0.00 \$	12,940.00
CAT NO0315 STRUCTURE F-11-AO							
0130	509-00000	STRUCTURAL STEEL	1,652.000	1,652.000			
			LB	0.000	0.00		
			5.00000	1,652.000		8,260.00	

CONTID: C13756
 PCN: 13756-BID
 PROJECT: IM 0702-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 06/20/2003
 09:46:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0315 STRUCTURE F-11-AO						
0135	509-08202	RETROFIT/REPAIR TYPE II	2.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
CAT 0315 CURRENT AMT \$ 8,960.00 \$ 0.00 \$ 8,960.00						
CAT NO0320 STRUCTURE F-11-AP						
0140	509-00000	STRUCTURAL STEEL	2,036.000	2,036.000		
			LB	0.000	0.00	
			5.00000	2,036.000		10,180.00
0145	509-08202	RETROFIT/REPAIR TYPE II	11.000	11.000		
			EACH	0.000	0.00	
			350.00000	11.000		3,850.00
CAT 0320 CURRENT AMT \$ 14,030.00 \$ 0.00 \$ 14,030.00						
CAT NO0325 STRUCTURE F-12-AS						
0150	509-00000	STRUCTURAL STEEL	6,200.000	6,200.000		
			LB	0.000	0.00	
			5.00000	6,200.000		31,000.00
0155	509-08202	RETROFIT/REPAIR TYPE II	14.000	14.000		
			EACH	0.000	0.00	
			350.00000	14.000		4,900.00
CAT 0325 CURRENT AMT \$ 35,900.00 \$ 0.00 \$ 35,900.00						
CAT NO0330 STRUCTURE F-12-AT						
0160	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	4,259.000	4,259.000		
			SY	0.000	0.00	
			15.00000	4,259.000		63,885.00
0165	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	76.000		
			LF	0.000	0.00	
			45.15000	76.000		3,431.40
0170	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	52.030	52.030		
			TON	0.000	0.00	
			145.00000	52.030		7,544.35
0175	509-00000	STRUCTURAL STEEL	6,200.000	6,200.000		
			LB	0.000	0.00	
			5.00000	6,200.000		31,000.00

CONTID: C13756
 PCN: 13756-BID
 PROJECT: IM 0702-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 06/20/2003
 09:46:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0330 STRUCTURE F-12-AT							
0180	509-08202	RETROFIT/REPAIR TYPE II	36.000	36.000			
			EACH	0.000	0.00		
			350.00000	36.000		12,600.00	
0185	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	76.000			
			LF	0.000	0.00		
			260.00000	76.000		19,760.00	
0190	601-03040	CONCRETE CLASS D (BRIDGE)	18.000	18.000			
			CY	0.000	0.00		
			550.00000	18.000		9,900.00	
0195	602-00020	REINFORCING STEEL (EPOXY COATED)	3,358.000	3,358.000			
			LB	0.000	0.00		
			0.70000	3,358.000		2,350.60	
			CAT 0330	CURRENT AMT \$	150,471.35 \$	0.00 \$	150,471.35
CAT NO0340 STRUCTURE F-12-AL							
0200	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	514.000	514.000			
			SY	0.000	0.00		
			15.00000	514.000		7,710.00	
0205	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	76.000			
			LF	0.000	0.00		
			45.15000	76.000		3,431.40	
0210	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	51.930	51.930			
			TON	0.000	0.00		
			145.00000	51.930		7,529.85	
0215	509-00000	STRUCTURAL STEEL	3,262.000	3,262.000			
			LB	0.000	0.00		
			5.00000	3,262.000		16,310.00	
0220	509-08202	RETROFIT/REPAIR TYPE II	30.000	30.000			
			EACH	0.000	0.00		
			350.00000	30.000		10,500.00	
0225	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	76.000			
			LF	0.000	0.00		
			260.00000	76.000		19,760.00	

CONTID: C13756
 PCN: 13756-BID
 PROJECT: IM 0702-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/20/2003

ESTIMATE NO: 0008

09:46:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0340 STRUCTURE F-12-AL						
0230	601-03040	CONCRETE CLASS D (BRIDGE)	18.000	18.000		
			CY	0.000	0.00	
			550.00000	18.000		9,900.00
0235	602-00020	REINFORCING STEEL (EPOXY COATED)	3,358.000	3,358.000		
			LB	0.000	0.00	
			0.70000	3,358.000		2,350.60
			CAT 0340	CURRENT AMT \$	77,491.85 \$	0.00 \$ 77,491.85
CAT NO0350 STRUCTURE F-12-AM						
0240	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	498.000	498.000		
			SY	0.000	0.00	
			15.00000	498.000		7,470.00
0245	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	76.000		
			LF	0.000	0.00	
			45.15000	76.000		3,431.40
0250	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	53.330	53.330		
			TON	0.000	0.00	
			145.00000	53.330		7,732.85
0255	509-00000	STRUCTURAL STEEL	233.000	233.000		
			LB	0.000	0.00	
			5.00000	233.000		1,165.00
0260	509-08202	RETROFIT/REPAIR TYPE II	21.000	21.000		
			EACH	0.000	0.00	
			350.00000	21.000		7,350.00
0265	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	76.000		
			LF	0.000	0.00	
			260.00000	76.000		19,760.00
0270	601-03040	CONCRETE CLASS D (BRIDGE)	18.000	18.000		
			CY	0.000	0.00	
			550.00000	18.000		9,900.00
0275	602-00020	REINFORCING STEEL (EPOXY COATED)	3,358.000	3,358.000		
			LB	0.000	0.00	
			0.70000	3,358.000		2,350.60
			CAT 0350	CURRENT AMT \$	59,159.85 \$	0.00 \$ 59,159.85

CONTID: C13756
 PCN: 13756-BID
 PROJECT: IM 0702-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 06/20/2003
 09:46:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0355 STRUCTURE F-12-AN							
0280	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	500.000	500.000			
			SY	0.000	0.00		
			15.00000	500.000		7,500.00	
0285	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	76.000			
			LF	0.000	0.00		
			45.15000	76.000		3,431.40	
0290	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	47.660	47.660			
			TON	0.000	0.00		
			145.00000	47.660		6,910.70	
0295	509-00000	STRUCTURAL STEEL	1,569.000	1,569.000			
			LB	0.000	0.00		
			5.00000	1,569.000		7,845.00	
0300	509-08202	RETROFIT/REPAIR TYPE II	22.000	22.000			
			EACH	0.000	0.00		
			350.00000	22.000		7,700.00	
0305	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	76.000			
			LF	0.000	0.00		
			260.00000	76.000		19,760.00	
0310	601-03040	CONCRETE CLASS D (BRIDGE)	18.000	18.000			
			CY	0.000	0.00		
			550.00000	18.000		9,900.00	
0315	602-00020	REINFORCING STEEL (EPOXY COATED)	3,358.000	3,358.000			
			LB	0.000	0.00		
			0.70000	3,358.000		2,350.60	
			CAT 0355	CURRENT AMT \$	65,397.70 \$	0.00 \$	65,397.70
CAT NO0360 STRUCTURE F-12-AO							
0320	509-00000	STRUCTURAL STEEL	2,567.000	2,567.000			
			LB	0.000	0.00		
			5.00000	2,567.000		12,835.00	
0325	509-08202	RETROFIT/REPAIR TYPE II	21.000	21.000			
			EACH	0.000	0.00		
			350.00000	21.000		7,350.00	

CONTID: C13756
 PCN: 13756-BID
 PROJECT: IM 0702-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 06/20/2003
 09:46:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0360 STRUCTURE F-12-AO							
0421	202-00504	REM EXP DEVICE	76.000	76.000			
			LF	0.000	0.00		
			45.15000	76.000		3,431.40	
0422	518-01004	BR EXPAN DEVICE (0-4 IN)	76.000	76.000			
			LF	0.000	0.00		
			260.00000	76.000		19,760.00	
0423	601-03040	CONC CL D (BRIDGE)	18.000	18.000			
			CY	0.000	0.00		
			550.00000	18.000		9,900.00	
0424	602-00020	REINF STEEL (EPOXY)	3,358.000	3,358.000			
			LB	0.000	0.00		
			0.70000	3,358.000		2,350.60	
			CAT 0360	CURRENT AMT \$	55,627.00 \$	0.00 \$	55,627.00
CAT NO0365 STRUCTURE F-12-AP							
0330	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	491.000	491.000			
			SY	0.000	0.00		
			15.00000	491.000		7,365.00	
0335	202-00504	REMOVAL OF EXPANSION DEVICE	76.000	76.000			
			LF	0.000	0.00		
			45.15000	76.000		3,431.40	
0340	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	44.310	44.310			
			TON	0.000	0.00		
			145.00000	44.310		6,424.95	
0345	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	76.000	76.000			
			LF	0.000	0.00		
			260.00000	76.000		19,760.00	
0350	601-03040	CONCRETE CLASS D (BRIDGE)	18.000	18.000			
			CY	0.000	0.00		
			550.00000	18.000		9,900.00	
0355	602-00020	REINFORCING STEEL (EPOXY COATED)	3,358.000	3,358.000			
			LB	0.000	0.00		
			0.70000	3,358.000		2,350.60	
			CAT 0365	CURRENT AMT \$	49,231.95 \$	0.00 \$	49,231.95

CONTID: C13756
 PCN: 13756-BID
 PROJECT: IM 0702-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 06/20/2003
 09:46:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0366 STRUCTURE F-12-X							
0401	202-00504	REM EXP DEVICE	97.000	97.000			
			LF	0.000	0.00		
			45.15000	97.000		4,379.55	
0402	518-01004	BR EXPAN DEVICE (0-4 IN)	97.000	97.000			
			LF	0.000	0.00		
			260.00000	97.000		25,220.00	
0403	601-03040	CONC CL D (BRIDGE)	24.000	24.000			
			CY	0.000	0.00		
			550.00000	24.000		13,200.00	
0404	602-00020	REINF STEEL (EPOXY)	4,286.000	4,286.000			
			LB	0.000	0.00		
			0.70000	4,286.000		3,000.20	
			CAT 0366	CURRENT AMT \$	45,799.75 \$	0.00 \$	45,799.75
CAT NO0367 STRUCTURE F-12-R							
0381	518-01002	BR EXPAN DEVICE (0-2 IN)	147.000	147.000			
			LF	0.000	0.00		
			179.71000	147.000		26,417.37	
0382	900-00003	ADDED ITEM (CUBIC FOOT)/ ADDED MATRIX FOR 2 INCH JOINT	22.000	0.000			
			CF	22.000	2,530.00		
			115.00000	22.000		2,530.00	
			CAT 0367	CURRENT AMT \$	28,947.37 \$	2,530.00 \$	28,947.37
CAT NO0368 STRUCTURE F-12-S							
0391	518-01002	BR EXPAN DEVICE (0-2 IN)	148.000	148.000			
			LF	0.000	0.00		
			179.71000	148.000		26,597.08	
			CAT 0368	CURRENT AMT \$	26,597.08 \$	0.00 \$	26,597.08
CAT NO0369 STRUCTURE F-12-AK							
0371	518-01002	BR EXPAN DEVICE (0-2 IN)	38.000	38.000			
			LF	0.000	0.00		
			179.71000	38.000		6,828.98	
0411	202-00504	REM EXP DEVICE	38.000	38.000			
			LF	0.000	0.00		
			45.15000	38.000		1,715.70	

CONTID: C13756
 PCN: 13756-BID
 PROJECT: IM 0702-238

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 06/20/2003
 09:46:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0369 STRUCTURE F-12-AK							
0412	518-01004	BR EXPAN DEVICE (0-4 IN)	38.000	38.000			
			LF	0.000	0.00		
			260.00000	38.000		9,880.00	
0413	601-03040	CONC CL D (BRIDGE)	9.000	9.000			
			CY	0.000	0.00		
			550.00000	9.000		4,950.00	
0414	602-00020	REINF STEEL (EPOXY)	1,679.000	1,679.000			
			LB	0.000	0.00		
			0.70000	1,679.000		1,175.30	
			CAT 0369	CURRENT AMT \$	24,549.98 \$	0.00 \$	24,549.98
CAT NO0400 CONSTRUCTION ENGINEERING ITEMS							
0360	620-00001	FIELD OFFICE (CLASS 1)	1.000	0.500			
			EACH	0.500	7,500.00		
			15,000.00000	1.000		15,000.00	
0365	620-00020	SANITARY FACILITY	0.000	0.000			
			EACH	0.000	0.00		
			1,100.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	15,000.00 \$	7,500.00 \$	15,000.00
			PROJECT TOTAL	CURRENT AMT \$	1,036,263.63 \$	53,718.33 \$	942,049.13