

ESTIMATE SUMMARY

CONTID: C13808

ESTIMATE NO: 0021 PROG

SPEC YR: 2005

PCN: 13808-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 275.0 DAYS

TIME ALLOW:

269 WORK DAYS

US 34 BUS.:SH 257-71ST AVE.

PERCENT TIME: 102.23

ORIG TIME ALLOW:

260 WORK DAYS

PROJECT NO: STA0342-037

US 34 BUS.:SH 257-71ST AVE.

NAME OF ROAD: 034D

PROJECT COUNTIES: WELD, REGION 4

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC

PAY PERIOD ENDING 10/26/2010

DATE TIME STARTED 07/23/2008

6374 S. RACINE CIRCLE

DATE LET 06/26/2008

DATE WORK BEGAN

DATE AWARDED 07/09/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED 07/21/2008

DATE ACCEPTED

CENTENNIAL CO 80111 303/688-6611

DATE NOTICE TO PROCEED 07/23/2008

| | CURRENT TOTAL | THIS ESTIMATE |
|---|-----------------------|---------------------|
| CURRENT PROJECT AMT: \$ 13,865,878.63 PARTICIPATING | \$ 13,833,730.98 | \$ 10,250.00 |
| AWARD PROJECT AMT: \$ 12,764,337.24 NON-PARTICIPATING | 0.00 | 0.00 |
| PERCENT COMPLETE: 99.77% TOTAL EARNINGS | 13,833,730.98 | 10,250.00 |
| FUNDS AVAILABLE: \$ 32,147.65 STOCKPILED MATERIALS | 0.00 | 0.00 |
| | GROSS EARNINGS | 13,833,730.98 |
| TOTAL CLAIMS: \$ 0.00 RETAINAGE | -10,000.00 | 0.00 |
| | SECURITIES ENCUMBERED | 0.00 |
| | NET EARNINGS | 13,823,730.98 |
| | LIQUIDATED DAMAGES | 0.00 |
| | AUTOPAY ADJUSTMENT | 0.00 |
| | AMOUNT DUE | 13,823,730.98 |
| | OTHER ADJUSTMENTS | 0.00 |
| | PAYMENT DUE | \$ 10,250.00 |

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 2
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|---------|------------|-----------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| | CAT NO0200 | ROADWAY | | | | |
| 0005 | 201-00000 | *CLEARING AND GRUBBING | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 82,386.00000 | 1.000 | | 82,386.00 |
| 0010 | 202-00001 | REMOVAL OF STRUCTURE | 14.000 | 14.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,008.60000 | 14.000 | | 14,120.40 |
| 0015 | 202-00012 | REMOVAL OF TREE STUMP | 184.000 | 184.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 256.25000 | 184.000 | | 47,150.00 |
| 0020 | 202-00019 | *REMOVAL OF INLET | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 507.38000 | 2.000 | | 1,014.76 |
| 0025 | 202-00021 | *REMOVAL OF MANHOLE | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 507.38000 | 2.000 | | 1,014.76 |
| 0030 | 202-00026 | REMOVAL OF SLOPE AND DITCH PAVING | 41.000 | 41.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 12.47000 | 41.000 | | 511.27 |
| 0035 | 202-00035 | *REMOVAL OF PIPE | 7,696.500 | 7,696.500 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 7.18000 | 7,696.500 | | 55,260.87 |
| 0040 | 202-00037 | REMOVAL OF END SECTION | 5.000 | 5.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 404.88000 | 5.000 | | 2,024.40 |
| 0045 | 202-00090 | *REMOVAL OF DELINEATOR | 74.000 | 74.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4.10000 | 74.000 | | 303.40 |
| 0050 | 202-00195 | REMOVAL OF MEDIAN COVER | 84.000 | 84.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 12.47000 | 84.000 | | 1,047.48 |
| 0055 | 202-00200 | REMOVAL OF SIDEWALK | 69.000 | 69.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 12.47000 | 69.000 | | 860.43 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 3
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0060 | 202-00203 | REMOVAL OF CURB AND GUTTER | 298.000 | 298.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 14.00000 | 298.000 | | 4,172.00 |
| 0065 | 202-00210 | REMOVAL OF CONCRETE PAVEMENT | 2,172.000 | 2,172.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 12.47000 | 2,172.000 | | 27,084.84 |
| 0070 | 202-00220 | *REMOVAL OF ASPHALT MAT | 137,462.000 | 137,462.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.30000 | 137,462.000 | | 316,162.60 |
| 0075 | 202-00240 | *REMOVAL OF ASPHALT MAT (PLANING) | 2,331.000 | 2,331.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 5.09000 | 2,331.000 | | 11,864.79 |
| 0080 | 202-00250 | *REMOVAL OF PAVEMENT MARKING | 21,418.000 | 21,418.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 1.44000 | 21,418.000 | | 30,841.92 |
| 0085 | 202-00700 | *REMOVAL OF LIGHT STANDARD | 3.000 | 3.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 820.00000 | 3.000 | | 2,460.00 |
| 0090 | 202-00810 | *REMOVAL OF GROUND SIGN | 72.000 | 72.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 51.25000 | 72.000 | | 3,690.00 |
| 0095 | 202-00821 | *REMOVAL OF SIGN PANEL | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 20.50000 | 1.000 | | 20.50 |
| 0100 | 202-00840 | *REMOVAL OF TRAFFIC SIGNAL POLE | 10.000 | 10.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,537.50000 | 10.000 | | 15,375.00 |
| 0105 | 202-00855 | *REMOVAL OF TRAFFIC SIGNAL CONTROLLER CABINET | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,537.50000 | 1.000 | | 1,537.50 |
| 0110 | 202-00858 | *REMOVAL OF PEDESTAL POLE | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 512.50000 | 2.000 | | 1,025.00 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 4
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0115 | 202-01000 | *REMOVAL OF FENCE | 6,876.000 | 6,876.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 0.34000 | 6,876.000 | | 2,337.84 |
| 0120 | 202-05150 | *SANDBLASTING | 57,749.000 | 57,749.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 0.36000 | 57,749.000 | | 20,789.64 |
| 0122 | 203-00000 | UNCLASSIFIED EXCAVATION MEDIAN EXCAVATION MCR 2 (LINE 2) | 4,215.000 | 4,215.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 8.05000 | 4,215.000 | | 33,930.75 |
| 0125 | 203-00060 | *EMBANKMENT MATERIAL (COMPLETE IN PLACE) | 280,645.000 | 280,645.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 6.70000 | 280,645.000 | | 1,880,321.50 |
| 0126 | 203-00100 | MUCK EXCAVATION CMO 6 | 8,700.000 | 8,700.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 17.88000 | 8,700.000 | | 155,556.00 |
| 0130 | 203-01100 | PROOF ROLLING | 40.750 | 40.750 | | |
| | | | hour | 0.000 | 0.00 | |
| | | | 65.00000 | 40.750 | | 2,648.75 |
| 0135 | 203-01500 | BLADING | 374.250 | 374.250 | | |
| | | | hour | 0.000 | 0.00 | |
| | | | 105.00000 | 374.250 | | 39,296.25 |
| 0137 | 203-01550 | DOZING MCR 5 (LINE 2) | 15.300 | 15.300 | | |
| | | | hour | 0.000 | 0.00 | |
| | | | 156.00000 | 15.300 | | 2,386.80 |
| 0138 | 900-00010 | ADDED ITEM (hour)/ SCRAPER (MUCK EX) MCR 5 (LINE 2) | 41.200 | 41.200 | | |
| | | | hour | 0.000 | 0.00 | |
| | | | 250.00000 | 41.200 | | 10,300.00 |
| 0140 | 203-01597 | *POTHOLING | 213.000 | 213.000 | | |
| | | | hour | 0.000 | 0.00 | |
| | | | 250.00000 | 213.000 | | 53,250.00 |
| 0145 | 208-00002 | *EROSION LOG (12 INCH) | 19,050.000 | 19,050.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 4.20000 | 19,050.000 | | 80,010.00 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 5
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0150 | 208-00011 | *EROSION BALES (WEED FREE) | 423.000 | 423.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16.40000 | 423.000 | | 6,937.20 |
| 0155 | 208-00020 | *SILT FENCE | 3,710.000 | 3,710.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 0.87000 | 3,710.000 | | 3,227.70 |
| 0160 | 208-00045 | CONCRETE WASHOUT STRUCTURE | 11.000 | 11.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 200.00000 | 11.000 | | 2,200.00 |
| 0165 | 208-00050 | *STORM DRAIN INLET PROTECTION | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 179.38000 | 0.000 | | 0.00 |
| 0170 | 208-00051 | *STORM DRAIN INLET PROTECTION (TYPE 1) | 135.000 | 135.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 3.64000 | 135.000 | | 491.40 |
| 0175 | 208-00070 | STABILIZED CONSTRUCTION ENTRANCE | 27.000 | 27.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,400.00000 | 27.000 | | 37,800.00 |
| 0180 | 208-00100 | SEDIMENT REMOVAL AND DISPOSAL (SMCO 8) | 0.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 6,000.00000 | 0.000 | | 0.00 |
| 0181 | 208-00103 | REMOVAL AND DISPOSAL OF SEDIMENT (LABOR) (SMCO 8) | 366.000 | 366.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 33.43000 | 366.000 | | 12,235.38 |
| 0182 | 208-00105 | REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT) (RUB. TIRE LDR W/ OPE) (SMCO 8) | 81.000 | 81.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 112.95000 | 81.000 | | 9,148.95 |
| 0183 | 208-00105 | REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT) (COMB LDR W/ OPE) (SMCO8) | 26.000 | 26.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 94.50000 | 26.000 | | 2,457.00 |
| 0185 | 208-00205 | *EROSION CONTROL SUPERVISOR (SMCO 8) | 2,584.500 | 2,584.500 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 51.25000 | 2,584.500 | | 132,455.63 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 6
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0190 | 210-00001 | RESET STRUCTURE | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,500.00000 | 2.000 | | 5,000.00 |
| 0195 | 210-00011 | *RESET MAILBOX STRUCTURE (TYPE 1) | 10.000 | 10.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 153.75000 | 10.000 | | 1,537.50 |
| 0200 | 210-00012 | *RESET MAILBOX STRUCTURE (TYPE 2) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 187.58000 | 1.000 | | 187.58 |
| 0205 | 210-00013 | *RESET MAILBOX STRUCTURE (TYPE 3) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 396.68000 | 1.000 | | 396.68 |
| 0210 | 210-00815 | *RESET SIGN PANEL | 19.000 | 19.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 46.13000 | 19.000 | | 876.47 |
| 0215 | 210-00825 | *RESET FLASHING BEACON | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,358.13000 | 2.000 | | 2,716.26 |
| 0220 | 210-00848 | *RESET TRAFFIC SIGNAL CONTROLLER AND CABINET | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,690.00000 | 2.000 | | 7,380.00 |
| 0225 | 210-01000 | *RESET FENCE | 96.000 | 96.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 9.99000 | 96.000 | | 959.04 |
| 0230 | 210-01011 | *RESET GATE | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 292.13000 | 0.000 | | 0.00 |
| 0235 | 210-02024 | *RELAY PIPE (24 INCH) | 116.500 | 116.500 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 30.75000 | 116.500 | | 3,582.38 |
| 0240 | 210-02048 | *RELAY PIPE (48 INCH) | 179.000 | 179.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 38.95000 | 179.000 | | 6,972.05 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 7
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0245 | 210-04020 | *MODIFY INLET | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,141.85000 | 1.000 | | 1,141.85 |
| 0250 | 210-04050 | *ADJUST VALVE BOX | 6.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 423.33000 | 6.000 | | 2,539.98 |
| 0255 | 212-00006 | *SEEDING (NATIVE) | 45.000 | 45.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 358.75000 | 45.000 | | 16,143.75 |
| 0260 | 212-00009 | *SEEDING (TEMPORARY) | 0.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 307.50000 | 0.000 | | 0.00 |
| 0265 | 213-00002 | *MULCHING (WEED FREE HAY) | 67.700 | 67.700 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 435.63000 | 67.700 | | 29,492.15 |
| 0270 | 213-00061 | *MULCH TACKIFIER | 12,950.000 | 12,950.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 1.90000 | 12,950.000 | | 24,605.00 |
| 0271 | 900-00011 | ADDED ITEM (POUND)/ FLEXIBLE GROWTH MEDIUM (MCR 6) | 6,000.000 | 6,000.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 1.15000 | 6,000.000 | | 6,900.00 |
| 0275 | 214-00000 | *LANDSCAPE MAINTENANCE | 1.000 | 0.500 | | |
| | | | L S | 0.250 | 10,250.00 | |
| | | | 41,000.00000 | 0.750 | | 30,750.00 |
| 0280 | 214-00220 | *DECIDUOUS TREE (2 INCH CALIPER) | 45.000 | 45.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 307.50000 | 45.000 | | 13,837.50 |
| 0285 | 214-00350 | *DECIDUOUS SHRUB (5 GALLON CONTAINER) | 90.000 | 90.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 30.75000 | 90.000 | | 2,767.50 |
| 0290 | 214-00506 | *EVERGREEN TREE (6 FOOT) (BALL AND BURLAP) | 32.000 | 32.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 266.50000 | 32.000 | | 8,528.00 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 8
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0295 | 216-00041 | *SOIL RETENTION BLANKET (STRAW/COCONUT) | 6,712.000 | 6,712.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.31000 | 6,712.000 | | 15,504.72 |
| 0300 | 250-00010 | *ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,331.25000 | 1.000 | | 3,331.25 |
| 0305 | 304-06007 | AGGREGATE BASE COURSE (CLASS 6) | 40,983.000 | 40,983.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 18.84000 | 40,983.000 | | 772,119.72 |
| 0305 | | MATERIAL ALLOWANCE MATERIAL ALLOWANCE CLASS 6 | | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 2.46000 | 0.000 | | 0.00 |
| 0310 | 403-00720 | *HOT MIX ASPHALT (PATCHING) (ASPHALT) | 170.000 | 170.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 144.53000 | 170.000 | | 24,570.10 |
| 0315 | 403-33741 | *HOT MIX ASPHALT (GRADING S) (75) (PG 64-22) | 7,298.120 | 7,298.120 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 81.23000 | 7,298.120 | | 592,826.29 |
| 0320 | 412-00900 | *CONCRETE PAVEMENT (9 INCH) | 200,960.000 | 200,960.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 23.56000 | 200,960.000 | | 4,734,617.60 |
| 0320 | | MATERIAL ALLOWANCE SAND, ROCK, AND REBAR | | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.63000 | 0.000 | | 0.00 |
| 0320 | | MATERIAL ALLOWANCE SAND, ROCK, AND REBAR | | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.68000 | 0.000 | | 0.00 |
| 0325 | 412-00920 | *CONCRETE PAVEMENT (9 INCH) (FAST TRACK) | 2,118.000 | 2,118.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 33.56000 | 2,118.000 | | 71,080.08 |
| 0325 | | MATERIAL ALLOWANCE MATERIAL ALLOWANCE SAND, ROCK, AND RE | | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.69000 | 0.000 | | 0.00 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 9
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0330 | 420-00110 | GEOTEXTILE (DRAINAGE) (CLASS A) | 2,813.000 | 2,813.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.67000 | 2,813.000 | | 4,697.71 |
| 0330 | | MATERIAL ALLOWANCE GEOTEXTILE MATERIAL | | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 0.77000 | 0.000 | | 0.00 |
| 0335 | 420-00130 | GEOTEXTILE (SEPARATOR) (CLASS A) | 8,130.000 | 8,130.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.96000 | 8,130.000 | | 24,064.80 |
| 0335 | | MATERIAL ALLOWANCE GEOTEXTILE MATERIAL | | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 0.64000 | 0.000 | | 0.00 |
| 0337 | 900-00022 | ADDED ITEM (SQUARE YARD)/ CMO # 3, ADD GEOTEXTILE (REPLACED BY CMO # 6) | 0.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 6.16000 | 0.000 | | 0.00 |
| 0337 | | MATERIAL ALLOWANCE GEOTEXTILE MATERIAL | | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.95000 | 0.000 | | 0.00 |
| 0338 | 900-00022 | ADDED ITEM (SQUARE YARD)/ GEOTEXTILE HP 570 CMO 6 | 77,442.000 | 77,442.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 6.16000 | 77,442.000 | | 477,042.72 |
| 0338 | | MATERIAL ALLOWANCE GEOTEXTILE MATERIAL | | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.95000 | 0.000 | | 0.00 |
| 0339 | 900-00022 | ADDED ITEM (SQUARE YARD)/ BX 1200 GEOGRID (MCR 5) | 11,903.000 | 11,903.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 7.30000 | 11,903.000 | | 86,891.90 |
| 0340 | 503-00036 | *DRILLED CAISSON (36 INCH) | 57.000 | 57.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 297.25000 | 57.000 | | 16,943.25 |
| 0345 | 503-00048 | *DRILLED CAISSON (48 INCH) | 84.000 | 84.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 317.75000 | 84.000 | | 26,691.00 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 10
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0350 | 503-00054 | *DRILLED CAISSON (54 INCH) | 21.000 | 21.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 384.38000 | 21.000 | | 8,071.98 |
| 0355 | 506-00209 | RIPRAP (9 INCH) | 603.000 | 603.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 80.98000 | 603.000 | | 48,830.94 |
| 0360 | 506-00212 | RIPRAP (12 INCH) | 1,078.000 | 1,078.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 84.05000 | 1,078.000 | | 90,605.90 |
| 0365 | 507-00100 | *CONCRETE SLOPE AND DITCH PAVING (REINFORCED) | 226.500 | 226.500 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 241.70000 | 226.500 | | 54,745.05 |
| 0370 | 601-01025 | *CONCRETE CLASS B (MISCELLANEOUS) | 29.900 | 29.900 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 1,189.82000 | 29.900 | | 35,575.62 |
| 0375 | 602-00000 | *REINFORCING STEEL | 953.000 | 953.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 2.05000 | 953.000 | | 1,953.65 |
| 0380 | 603-01125 | *12 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 70.000 | 70.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 24.60000 | 70.000 | | 1,722.00 |
| 0385 | 603-01155 | *15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 476.000 | 476.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 28.70000 | 476.000 | | 13,661.20 |
| 0390 | 603-01185 | *18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 505.000 | 505.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 32.80000 | 505.000 | | 16,564.00 |
| 0395 | 603-01245 | *24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 2,868.000 | 2,868.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 42.03000 | 2,868.000 | | 120,542.04 |
| 0400 | 603-01305 | *30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 56.000 | 56.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 58.43000 | 56.000 | | 3,272.08 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 11
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0405 | 603-01365 | *36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 1,024.000 | 1,024.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 75.85000 | 1,024.000 | | 77,670.40 |
| 0410 | 603-01545 | *54 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 152.000 | 152.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 138.38000 | 152.000 | | 21,033.76 |
| 0415 | 603-01605 | *60 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) | 54.000 | 54.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 184.50000 | 54.000 | | 9,963.00 |
| 0420 | 603-05015 | *15 INCH REINFORCED CONCRETE END SECTION | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 698.03000 | 1.000 | | 698.03 |
| 0425 | 603-05018 | *18 INCH REINFORCED CONCRETE END SECTION | 6.000 | 6.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 755.43000 | 6.000 | | 4,532.58 |
| 0430 | 603-05024 | *24 INCH REINFORCED CONCRETE END SECTION | 20.000 | 20.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 866.13000 | 20.000 | | 17,322.60 |
| 0435 | 603-05030 | *30 INCH REINFORCED CONCRETE END SECTION | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,004.50000 | 1.000 | | 1,004.50 |
| 0440 | 603-05036 | *36 INCH REINFORCED CONCRETE END SECTION | 12.000 | 12.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,445.25000 | 12.000 | | 17,343.00 |
| 0445 | 603-05054 | *54 INCH REINFORCED CONCRETE END SECTION | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,804.00000 | 2.000 | | 3,608.00 |
| 0450 | 603-05060 | *60 INCH REINFORCED CONCRETE END SECTION | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,942.38000 | 1.000 | | 1,942.38 |
| 0455 | 603-10180 | *18 INCH CORRUGATED STEEL PIPE | 1,246.000 | 1,246.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 47.15000 | 1,246.000 | | 58,748.90 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 12
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|-------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0460 | 603-10300 | *30 INCH CORRUGATED STEEL PIPE | 414.000 | 414.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 61.50000 | 414.000 | | 25,461.00 |
| 0465 | 603-30018 | *18 INCH STEEL END SECTION | 36.000 | 36.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 320.83000 | 36.000 | | 11,549.88 |
| 0466 | 604-30015 | MANHOLE SLAB BASE (15 FOOT) (MCR 7) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,250.00000 | 1.000 | | 5,250.00 |
| 0470 | 603-30030 | *30 INCH STEEL END SECTION | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 722.63000 | 4.000 | | 2,890.52 |
| 0475 | 603-50006 | *6 INCH PLASTIC PIPE | 122.000 | 122.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 32.80000 | 122.000 | | 4,001.60 |
| 0480 | 604-00305 | *INLET TYPE C (5 FOOT) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,007.35000 | 1.000 | | 3,007.35 |
| 0485 | 604-00310 | *INLET TYPE C (10 FOOT) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,397.88000 | 1.000 | | 3,397.88 |
| 0490 | 604-00350 | *INLET TYPE C (SPECIAL) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,416.10000 | 2.000 | | 10,832.20 |
| 0495 | 604-00510 | *INLET TYPE D (10 FOOT) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,988.05000 | 2.000 | | 11,976.10 |
| 0500 | 604-00550 | *INLET TYPE D (SPECIAL) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,671.73000 | 2.000 | | 13,343.46 |
| 0505 | 604-20001 | *OUTLET STRUCTURE | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 7,062.25000 | 1.000 | | 7,062.25 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 13
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0510 | 604-30005 | *MANHOLE SLAB BASE (5 FOOT) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,137.53000 | 2.000 | | 6,275.06 |
| 0515 | 604-30010 | *MANHOLE SLAB BASE (10 FOOT) | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,625.43000 | 4.000 | | 14,501.72 |
| 0520 | 605-00060 | 6 INCH PERFORATED PIPE UNDERDRAIN | 1,015.000 | 1,015.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 26.24000 | 1,015.000 | | 26,633.60 |
| 0525 | 607-00005 | *END POST | 11.000 | 11.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 139.40000 | 11.000 | | 1,533.40 |
| 0530 | 607-00010 | *CORNER AND LINE BRACE POST | 10.000 | 10.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 157.85000 | 10.000 | | 1,578.50 |
| 0535 | 607-01000 | *FENCE BARBED WIRE WITH METAL POSTS | 4,638.000 | 4,638.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.50000 | 4,638.000 | | 6,957.00 |
| 0540 | 607-11525 | *FENCE (PLASTIC) | 280.000 | 280.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 2.72000 | 280.000 | | 761.60 |
| 0545 | 607-11580 | *FENCE (TEMPORARY) | 450.000 | 450.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 2.72000 | 450.000 | | 1,224.00 |
| 0550 | 607-52900 | *LINE POST (CHAIN LINK) | 116.000 | 116.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 27.68000 | 116.000 | | 3,210.88 |
| 0555 | 607-52905 | *END POST (CHAIN LINK) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 128.13000 | 2.000 | | 256.26 |
| 0560 | 607-52910 | *CORNER AND LINE BRACE POST (CHAIN LINK) | 8.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 159.90000 | 8.000 | | 1,279.20 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 14
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0565 | 607-53172 | *FENCE CHAIN LINK (72 INCH) | 1,235.000 | 1,235.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 17.84000 | 1,235.000 | | 22,032.40 |
| 0567 | 607-60203 | 3 FT GATE SINGLE (CHAIN LINK) SMCO 12, MCR 9, ADD 3' PEDESTRIAN GATE | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 975.00000 | 1.000 | | 975.00 |
| 0570 | 607-60600 | *SECURITY GATE | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 28,372.00000 | 1.000 | | 28,372.00 |
| 0570 | | MATERIAL ALLOWANCE SECURITY GATE | | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,715.32000 | 0.000 | | 0.00 |
| 0575 | 608-00000 | CONCRETE SIDEWALK | 83.000 | 83.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 27.15000 | 83.000 | | 2,253.45 |
| 0580 | 608-00010 | CONCRETE CURB RAMP | 45.000 | 45.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 86.26000 | 45.000 | | 3,881.70 |
| 0585 | 608-00015 | TRUNCATED DOMES | 72.000 | 72.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 32.05000 | 72.000 | | 2,307.60 |
| 0590 | 609-21010 | CURB AND GUTTER TYPE 2 (SECTION I-B) | 393.000 | 393.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 20.75000 | 393.000 | | 8,154.75 |
| 0595 | 609-21020 | CURB AND GUTTER TYPE 2 (SECTION II-B) | 874.000 | 874.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 22.50000 | 874.000 | | 19,665.00 |
| 0600 | 609-23000 | *GUTTER (SPECIAL) | 1,217.000 | 1,217.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 32.80000 | 1,217.000 | | 39,917.60 |
| 0605 | 609-60011 | *CURB TYPE 6 (SECTION M) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 19.06000 | 0.000 | | 0.00 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 15
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0610 | 610-00020 | MEDIAN COVER MATERIAL (PATTERNED CONCRETE) | 567.000 | 567.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 8.89000 | 567.000 | | 5,040.63 |
| 0615 | 612-00001 | *DELINEATOR (TYPE I) | 124.000 | 124.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 19.48000 | 124.000 | | 2,415.52 |
| 0620 | 612-00002 | *DELINEATOR (TYPE II) | 277.000 | 277.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 21.01000 | 277.000 | | 5,819.77 |
| 0625 | 612-00003 | *DELINEATOR (TYPE III) | 52.000 | 52.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 22.55000 | 52.000 | | 1,172.60 |
| 0630 | 613-00100 | *1 INCH ELECTRICAL CONDUIT | 156.000 | 156.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 15.38000 | 156.000 | | 2,399.28 |
| 0635 | 613-00201 | *2 INCH ELECTRICAL CONDUIT (JACKED) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 14.35000 | 0.000 | | 0.00 |
| 0640 | 613-00301 | *3 INCH ELECTRICAL CONDUIT (JACKED) | 0.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 16.40000 | 0.000 | | 0.00 |
| 0645 | 613-01200 | *2 INCH ELECTRICAL CONDUIT (PLASTIC) | 6,037.000 | 6,037.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 13.33000 | 6,037.000 | | 80,473.21 |
| 0650 | 613-01300 | *3 INCH ELECTRICAL CONDUIT (PLASTIC) | 3,743.000 | 3,743.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 15.38000 | 3,743.000 | | 57,567.34 |
| 0655 | 613-10000 | *WIRING | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 12,300.00000 | 1.000 | | 12,300.00 |
| 0660 | 613-34400 | *LIGHT STANDARD METAL (40 FOOT) | 8.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,797.00000 | 8.000 | | 38,376.00 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 16
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0665 | 613-40010 | *LIGHT STANDARD FOUNDATION | 8.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 820.00000 | 8.000 | | 6,560.00 |
| 0670 | 613-70250 | *LUMINAIRE HIGH PRESSURE SODIUM (250 WATT) | 14.000 | 14.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 410.00000 | 14.000 | | 5,740.00 |
| 0675 | 614-00011 | *SIGN PANEL (CLASS I) | 345.500 | 345.500 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 11.28000 | 345.500 | | 3,897.24 |
| 0680 | 614-00012 | *SIGN PANEL (CLASS II) | 560.000 | 560.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 15.38000 | 560.000 | | 8,612.80 |
| 0685 | 614-00013 | *SIGN PANEL (CLASS III) | 99.000 | 99.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 18.45000 | 99.000 | | 1,826.55 |
| 0690 | 614-01022 | *STEEL SIGN POST (W 10X22) | 45.000 | 45.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 50.23000 | 45.000 | | 2,260.35 |
| 0695 | 614-01512 | *STEEL SIGN SUPPORT (2-INCH ROUND)(POST) | 447.000 | 447.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 9.23000 | 447.000 | | 4,125.81 |
| 0700 | 614-01522 | *STEEL SIGN SUPPORT (2-INCH ROUND)(SOCKET) | 46.000 | 46.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 56.38000 | 46.000 | | 2,593.48 |
| 0705 | 614-01585 | *STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST) | 464.000 | 464.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 23.58000 | 464.000 | | 10,941.12 |
| 0710 | 614-01588 | *STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80)(SLIPBASE) | 39.000 | 39.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 179.38000 | 39.000 | | 6,995.82 |
| 0715 | 614-03005 | *CONCRETE FOOTING (TYPE 5) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,793.75000 | 2.000 | | 3,587.50 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 17
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0720 | 614-70150 | *PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 712.38000 | 2.000 | | 1,424.76 |
| 0725 | 614-70336 | *TRAFFIC SIGNAL FACE (12-12-12) | 28.000 | 28.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 876.89000 | 28.000 | | 24,552.92 |
| 0730 | 614-70560 | *TRAFFIC SIGNAL FACE (12-12-12-12-12) | 8.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,294.58000 | 8.000 | | 10,356.64 |
| 0735 | 614-72858 | *PEDESTAL POLE (3 FOOT 6 INCH) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 970.16000 | 1.000 | | 970.16 |
| 0740 | 614-72860 | *PEDESTRIAN PUSH BUTTON | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 223.96000 | 2.000 | | 447.92 |
| 0745 | 614-72866 | *FIRE PREEMPTION UNIT AND TIMER | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,450.55000 | 2.000 | | 8,901.10 |
| 0750 | 614-72886 | *INTERSECTION DETECTION SYSTEM (CAMERA) | 8.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,401.13000 | 8.000 | | 51,209.04 |
| 0755 | 614-72889 | *TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE) | 8.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,189.40000 | 8.000 | | 17,515.20 |
| 0760 | 614-81140 | *TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 14,035.33000 | 2.000 | | 28,070.66 |
| 0765 | 614-81155 | *TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15,498.00000 | 1.000 | | 15,498.00 |
| 0770 | 614-81165 | *TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM) | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 21,588.55000 | 4.000 | | 86,354.20 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 18
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0775 | 614-81175 | *TRAFFIC SIGNAL-LIGHT POLE STEEL (1-75 FOOT MAST ARM) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 24,994.63000 | 1.000 | | 24,994.63 |
| 0780 | 614-86105 | *TELEMETRY (FIELD) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,672.58000 | 2.000 | | 7,345.16 |
| 0785 | 615-00050 | EMBANKMENT PROTECTOR TYPE 5 | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,537.50000 | 2.000 | | 3,075.00 |
| 0790 | 616-30499 | TRASH GUARD SPECIAL | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 850.75000 | 1.000 | | 850.75 |
| 0795 | 621-00450 | *DETOUR PAVEMENT CMO 2 | 5,595.000 | 5,595.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 31.82000 | 5,595.000 | | 178,032.90 |
| 0800 | 623-09900 | *SPRINKLER SYSTEM | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 5,637.50000 | 1.000 | | 5,637.50 |
| 0805 | 625-00000 | *CONSTRUCTION SURVEYING | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 103,110.39000 | 1.000 | | 103,110.39 |
| 0806 | 625-00001 | CONSTRUCTION SURVEYING (HOURLY) EXTRA MCR 3 (LINE 3) | 36.420 | 36.420 | | |
| | | | HOURLY | 0.000 | 0.00 | |
| | | | 130.00000 | 36.420 | | 4,734.60 |
| 0810 | 626-00000 | *MOBILIZATION | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 1,060,778.50000 | 1.000 | | 1,060,778.50 |
| 0815 | 626-01000 | PUBLIC INFORMATION SERVICES | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 10,000.00000 | 1.000 | | 10,000.00 |
| 0820 | 627-00005 | *EPOXY PAVEMENT MARKING | 629.200 | 629.200 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 61.50000 | 629.200 | | 38,695.80 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 19
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0825 | 627-00011 | *PAVEMENT MARKING PAINT (WATERBORNE) | 714.300 | 714.300 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 31.78000 | 714.300 | | 22,700.45 |
| 0830 | 627-30405 | *PERFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL) | 1,464.000 | 1,464.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 12.30000 | 1,464.000 | | 18,007.20 |
| 0835 | 627-30410 | *PERFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE) | 1,017.000 | 1,017.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 9.23000 | 1,017.000 | | 9,386.91 |
| 0840 | 630-00000 | *FLAGGING | 10,604.000 | 10,604.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 22.04000 | 10,604.000 | | 233,712.16 |
| 0845 | 630-00003 | *UNIFORMED TRAFFIC CONTROL | 15.500 | 15.500 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 76.88000 | 15.500 | | 1,191.64 |
| 0850 | 630-00007 | *TRAFFIC CONTROL INSPECTION | 182.000 | 182.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 102.50000 | 182.000 | | 18,655.00 |
| 0855 | 630-00012 | *TRAFFIC CONTROL MANAGEMENT | 215.000 | 215.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 512.50000 | 215.000 | | 110,187.50 |
| 0860 | 630-80338 | *BARRICADE (TYPE 3 M-D) (TEMPORARY) | 8.000 | 8.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 358.75000 | 8.000 | | 2,870.00 |
| 0865 | 630-80341 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) | 94.000 | 94.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 82.00000 | 94.000 | | 7,708.00 |
| 0870 | 630-80342 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B) | 141.000 | 141.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 128.13000 | 141.000 | | 18,066.33 |
| 0875 | 630-80343 | *CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) | 16.000 | 16.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 128.13000 | 16.000 | | 2,050.08 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 20
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0880 | 630-80344 | *CONSTRUCTION TRAFFIC SIGN (SPECIAL) | 32.000 | 32.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 15.38000 | 32.000 | | 492.16 |
| 0885 | 630-80355 | *PORTABLE MESSAGE SIGN PANEL | 4.000 | 4.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,200.00000 | 4.000 | | 32,800.00 |
| 0890 | 630-80358 | *ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE) | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,640.00000 | 2.000 | | 3,280.00 |
| 0895 | 630-80360 | *DRUM CHANNELIZING DEVICE | 511.000 | 511.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 46.13000 | 511.000 | | 23,572.43 |
| 0900 | 630-80363 | *DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING) | 60.000 | 60.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 102.50000 | 60.000 | | 6,150.00 |
| 0905 | 630-80370 | *CONCRETE BARRIER (TEMPORARY) CMO 2 | 1,288.000 | 1,288.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 30.30000 | 1,288.000 | | 39,026.40 |
| 0910 | 630-80380 | *TRAFFIC CONE | 375.000 | 375.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15.38000 | 375.000 | | 5,767.50 |
| 0915 | 630-85010 | *IMPACT ATTENUATOR (TEMPORARY) CMO 2 | 0.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15,375.00000 | 0.000 | | 0.00 |
| 0920 | 630-86800 | *TRAFFIC SIGNAL (TEMPORARY) | 1.000 | 1.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 30,750.00000 | 1.000 | | 30,750.00 |
| 0925 | 700-70010 | F/A MINOR CONTRACT REVISIONS | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0930 | 700-70011 | F/A PARTNERING | 172.330 | 172.330 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 172.330 | | 172.33 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 21
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0935 | 700-70013 | F/A CONCRETE PAVEMENT INCENTIVE | 226,065.120 | 226,065.120 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 226,065.120 | | 226,065.12 |
| 0940 | 700-70016 | F/A FUEL COST ADJUSTMENT | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0945 | 700-70022 | F/A OJT COLORADO TRAINING PROGRAM | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0950 | 700-70023 | F/A ON-THE-JOB TRAINEE | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0955 | 700-70028 | F/A ESB PROGRAM | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0960 | 700-70082 | F/A FURNISH & INSTALL ELECTRICAL SERVICE | 8,347.490 | 8,347.490 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 8,347.490 | | 8,347.49 |
| 0965 | 700-70200 | F/A POWER LINES (INSPECTION BY XCEL) | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0970 | 700-70220 | F/A PHONE SERVICE LONG DISTANCE | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0975 | 700-70380 | *F/A EROSION CONTROL | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0976 | 700-70034 | F/A EROSION CONTROL MEETINGS (SMCO 8) | 0.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0977 | 700-70034 | F/A UTILITY WORK COMPENSATION MCR 5 (LINE 4) | 3,161.180 | 3,161.180 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 3,161.180 | | 3,161.18 |

CONTID: C13808
 PCN: 13808-BID
 PROJECT: STA0342-037

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0021

Page 22
 ESTIMATE RUN 10/26/2010
 14:06:05

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-------------------------------------|-----------|---|--|---|---------------------------|---------------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0978 | 900-00006 | ADDED ITEM (DOLLAR)/ PERF EQUIPMENT SERVICE LIEN | 0.000 | -12,161.490 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | -12,161.490 | | -12,161.49 |
| 0979 | 900-00006 | ADDED ITEM (DOLLAR)/ A&E TIRE LIEN | 0.000 | -6,901.220 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | -6,901.220 | | -6,901.22 |
| 0981 | 900-00006 | ADDED ITEM (DOLLAR)/ CRESENT MOON FINE GRADING LIEN | 0.000 | 0.000 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0982 | 900-00006 | ADDED ITEM (DOLLAR)/ ITEM 304 PRICE REDUCTION | 0.000 | -2,835.030 | | |
| | | | DOL | 0.000 | 0.00 | |
| | | | 1.00000 | -2,835.030 | | -2,835.03 |
| 0983 | 900-00004 | ADDED ITEM (CUBIC YARD)/ SMCO 13, MCR 10 IMPORT R40 RESOLUTION | 2,224.000 | 2,224.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 3.91000 | 2,224.000 | | 8,695.84 |
| 0984 | 700-70012 | F/A ASPHALT PAVEMENT INCENTIVE ADDED MCR LINE 11 | 8,393.950 | 8,393.950 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 8,393.950 | | 8,393.95 |
| | | | CAT 0200 | CURRENT AMT | \$ 13,821,078.63 \$ | 10,250.00 \$13,788,930.89 |
| CAT NO0400 CONSTRUCTION ENGINEERING | | | | | | |
| 0980 | 620-00002 | FIELD OFFICE (CLASS 2) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 21,100.00000 | 1.000 | | 21,100.00 |
| 0985 | 620-00012 | FIELD LABORATORY (CLASS 2) | 1.000 | 1.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 19,150.00000 | 1.000 | | 19,150.00 |
| 0990 | 620-00020 | SANITARY FACILITY | 2.000 | 2.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,275.00000 | 2.000 | | 4,550.00 |
| 0991 | 900-00030 | EROSION CONTROL LIQUIDATED DAMAGES EROSION CONTROL L/D (SMCO 8) | 0.000 | 0.000 | | |
| | | | DAY | 0.000 | 0.00 | |
| | | | 500.00000 | 0.000 | | 0.00 |
| | | | CAT 0400 | CURRENT AMT | \$ 44,800.00 \$ | 0.00 \$ 44,800.00 |
| PROJECT TOTAL | | | CURRENT AMT | \$ 13,865,878.63 \$ | 10,250.00 \$13,833,730.89 | |