

ESTIMATE SUMMARY

CONTID: C13831

ESTIMATE NO: 0017 PROG

SPEC YR: 2002

PCN: 13831-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 286.0 DAYS

TIME ALLOW:

294 WORK DAYS

I-76 AT 88TH, RECONSTRUCTION

PERCENT TIME: 97.28

ORIG TIME ALLOW:

225 WORK DAYS

PROJECT NO: IM 0761-184

I76 AT 88TH, RECONSTRUCTION

NAME OF ROAD: I76 AT 88TH

PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC

PAY PERIOD ENDING 01/11/2006

DATE TIME STARTED 12/02/2002

651 TOPEKA WAY SUITE 100

DATE LET 10/10/2002

DATE WORK BEGAN 12/02/2002

DATE AWARDED 11/06/2002

DATE TIME STOPPED

DATE CONTRACT EXECUTED 11/20/2002

DATE ACCEPTED

CASTLE ROCK CO 80104 303/688-6611

DATE NOTICE TO PROCEED 12/02/2002

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,779,065.94 PARTICIPATING	\$ 6,726,754.33	\$ 74.40
AWARD PROJECT AMT:	\$ 4,803,222.82 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.23% TOTAL EARNINGS	6,726,754.33	74.40
FUNDS AVAILABLE:	\$ 52,311.61 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	6,726,754.33	74.40
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-31,239.15	-1.11
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	6,695,515.18	73.29
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	6,695,515.18	73.29
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 73.29

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

ESTIMATE RUN 01/11/2006

14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	REMOVAL OF STRUCTURE	7.000	7.000		
			EACH	0.000	0.00	
			1,200.00000	7.000		8,400.00
0010	202-00035	REMOVAL OF PIPE	839.000	839.000		
			LF	0.000	0.00	
			14.51000	839.000		12,173.89
0015	202-00195	REMOVAL OF MEDIAN COVER	330.000	330.000		
			SY	0.000	0.00	
			2.15000	330.000		709.50
0020	202-00203	REMOVAL OF CURB AND GUTTER	791.000	791.000		
			LF	0.000	0.00	
			5.10000	791.000		4,034.10
0025	202-00210	*REMOVAL OF CONCRETE PAVEMENT	59,858.000	59,858.000		
			SY	0.000	0.00	
			2.15000	59,858.000		128,694.70
0030	202-00220	*REMOVAL OF ASPHALT MAT	32,965.000	32,965.000		
			SY	0.000	0.00	
			1.90000	32,965.000		62,633.50
0035	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	6,589.000	6,589.000		
			SY	0.000	0.00	
			3.20000	6,589.000		21,084.80
0040	202-00250	*REMOVAL OF PAVEMENT MARKING	27,133.000	27,133.000		
			SF	0.000	0.00	
			1.28000	27,133.000		34,730.24
0045	202-00700	*REMOVAL OF LIGHT STANDARD	3.000	3.000		
			EACH	0.000	0.00	
			207.05000	3.000		621.15
0050	202-00810	*REMOVAL OF GROUND SIGN	35.000	35.000		
			EACH	0.000	0.00	
			51.25000	35.000		1,793.75
0055	202-00821	*REMOVAL OF SIGN PANEL	16.000	16.000		
			EACH	0.000	0.00	
			102.50000	16.000		1,640.00

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 3
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00895	REMOVAL OF IMPACT ATTENUATOR	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0065	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,729.000	2,729.000		
			LF	0.000	0.00	
			2.77000	2,729.000		7,559.33
0070	202-01140	REMOVAL OF GUARDRAIL TYPE 4	4,285.000	4,285.000		
			LF	0.000	0.00	
			3.85000	4,285.000		16,497.25
0075	202-01300	*REMOVAL OF END ANCHORAGE	8.000	8.000		
			EACH	0.000	0.00	
			292.13000	8.000		2,337.04
0080	202-04002	CLEAN CULVERT	7.000	7.000		
			EACH	0.000	0.00	
			1,000.00000	7.000		7,000.00
0085	202-05150	*SANDBLASTING	14,517.000	14,517.000		
			SF	0.000	0.00	
			0.41000	14,517.000		5,951.97
0090	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	29,973.000	29,973.000		
			CY	0.000	0.00	
			4.40000	29,973.000		131,881.20
0095	203-01597	*POTHOLING	26.000	26.000		
			HOUR	0.000	0.00	
			150.00000	26.000		3,900.00
0100	207-00205	TOPSOIL	3,658.000	3,658.000		
			CY	0.000	0.00	
			5.60000	3,658.000		20,484.80
0105	208-00011	*EROSION BALES (WEED FREE)	63.000	63.000		
			EACH	0.000	0.00	
			10.00000	63.000		630.00
0110	208-00020	*SILT FENCE	1,012.000	1,012.000		
			LF	0.000	0.00	
			1.10000	1,012.000		1,113.20

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 4
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00050	*STORM DRAIN INLET PROTECTION	9.000 EACH 175.00000	9.000 0.000 9.000	0.00	1,575.00
0120	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	2.000 EACH 650.00000	2.000 0.000 2.000	0.00	1,300.00
0125	208-00110	*SEDIMENT REMOVAL AND DISPOSAL	6.000 CY 18.00000	6.000 0.000 6.000	0.00	108.00
0130	208-00200	*EROSION CONTROL SUPERVISOR	1.000 L S 3,000.00000	1.000 0.000 1.000	0.00	3,000.00
0135	208-00300	TEMPORARY BERMS	0.000 LF 1.00000	0.000 0.000 0.000	0.00	0.00
0140	210-00750	*RESET LIGHT STANDARD	6.000 EACH 1,593.88000	6.000 0.000 6.000	0.00	9,563.28
0145	210-01140	RESET GUARDRAIL TYPE 4	1,694.000 LF 5.00000	1,694.000 0.000 1,694.000	0.00	8,470.00
0150	210-04015	MODIFY MANHOLE	1.000 EACH 1,000.00000	1.000 0.000 1.000	0.00	1,000.00
0155	210-04020	MODIFY INLET	2.000 EACH 1,000.00000	2.000 0.000 2.000	0.00	2,000.00
0160	212-00006	*SEEDING (NATIVE)	15.270 ACRE 461.25000	15.270 0.000 15.270	0.00	7,043.29
0165	213-00003	*MULCHING (WEED FREE)	15.270 ACRE 512.50000	15.270 0.000 15.270	0.00	7,825.88

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 5
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	213-00061	*MULCH TACKIFIER	1,920.000	1,920.000		
			LB	0.000	0.00	
			2.05000	1,920.000		3,936.00
0175	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	1,063.000	1,063.000		
			SY	0.000	0.00	
			1.54000	1,063.000		1,637.02
0180	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	18,043.000	18,043.000		
			CY	0.000	0.00	
			13.40000	18,043.000		241,776.20
0185	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	337.950	337.950		
			TON	0.000	0.00	
			105.00000	337.950		35,484.75
0190	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	8,578.250	8,578.250		
			TON	0.000	0.00	
			40.00000	8,578.250		343,130.00
0195	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	3,141.280	3,141.280		
			TON	0.000	0.00	
			50.25000	3,141.280		157,849.32
0200	412-00101	PORTLAND CEMENT CONCRETE PAVEMENT 5 YEAR WARRANTY	92,389.000	92,389.000		
			SY	0.000	0.00	
			0.75000	92,389.000		69,291.75
0205	412-00125	*WARRANTED PORTLAND CEMENT CONCRETE PAVEMENT (12 1/2 INCH)	92,389.000	92,389.000		
			SY	0.000	0.00	
			27.25000	92,389.000		2,517,600.25
0210	412-01252	CONCRETE PAVEMENT (12 1/2 INCH) (FAST TRACK)	2,986.000	2,986.000		
			SY	0.000	0.00	
			30.80000	2,986.000		91,968.80
0215	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	109.000	109.000		
			SY	0.000	0.00	
			3.00000	109.000		327.00
0220	503-00042	*DRILLED CAISSON (42 INCH)	67.000	67.000		
			LF	0.000	0.00	
			256.25000	67.000		17,168.75

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 6
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	515.000	515.000		
			LF	0.000	0.00	
			37.94000	515.000		19,539.10
0230	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	275.000	275.000		
			LF	0.000	0.00	
			47.18000	275.000		12,974.50
0235	603-02185	23X14 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	80.000	80.000		
			LF	0.000	0.00	
			52.27000	80.000		4,181.60
0240	603-02245	30X19 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	157.000	157.000		
			LF	0.000	0.00	
			64.22000	157.000		10,082.54
0245	603-05024	24 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			440.00000	2.000		880.00
0250	604-00305	*INLET TYPE C (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0255	604-26005	*VANE GRATE INLET (DOUBLE) (5 FOOT)	6.000	6.000		
			EACH	0.000	0.00	
			3,000.00000	6.000		18,000.00
0260	604-30005	MANHOLE SLAB BASE (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0265	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	612.000	612.000		
			LF	0.000	0.00	
			13.33000	612.000		8,157.96
0270	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	527.000	527.000		
			LF	0.000	0.00	
			30.21000	527.000		15,920.67
0275	606-00720	GUARDRAIL TYPE 7 (STYLE CC)	14,519.000	14,519.000		
			LF	0.000	0.00	
			24.20000	14,519.000		351,359.80

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 7
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	606-00740	GUARDRAIL TYPE 7 (STYLE CE)	0.000	0.000		
			LF	0.000	0.00	
			38.16000	0.000		0.00
0285	606-01370	*TRANSITION TYPE 3G	6.000	5.000		
			EACH	0.000	0.00	
			814.88000	5.000		4,074.40
0290	606-02005	*END ANCHORAGE (FLARED)	10.000	10.000		
			EACH	0.000	0.00	
			1,219.75000	10.000		12,197.50
0295	607-11525	FENCE (PLASTIC)	428.000	428.000		
			LF	0.000	0.00	
			3.00000	428.000		1,284.00
0300	612-00001	*DELINEATOR (TYPE I)	34.000	34.000		
			EACH	0.000	0.00	
			17.43000	34.000		592.62
0305	612-00002	*DELINEATOR (TYPE II)	23.000	23.000		
			EACH	0.000	0.00	
			20.50000	23.000		471.50
0310	612-00022	*DELINEATOR (TYPE II) (BARRIER)	78.000	78.000		
			EACH	0.000	0.00	
			20.50000	78.000		1,599.00
0315	612-00023	*DELINEATOR (TYPE III) (BARRIER)	0.000	0.000		
			EACH	0.000	0.00	
			22.55000	0.000		0.00
0320	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	10,112.000	10,112.000		
			LF	0.000	0.00	
			5.13000	10,112.000		51,874.56
0325	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	202.000	202.000		
			LF	0.000	0.00	
			13.84000	202.000		2,795.68
0330	613-07000	*PULL BOX (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			257.28000	2.000		514.56

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 8
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			12,106.28000	1.000		12,106.28
0340	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	13.000	13.000		
			EACH	0.000	0.00	
			798.48000	13.000		10,380.24
0345	614-00011	*SIGN PANEL (CLASS I)	251.000	251.000		
			SF	0.000	0.00	
			4.75000	251.000		1,192.25
0350	614-00012	*SIGN PANEL (CLASS II)	406.000	406.000		
			SF	0.000	0.00	
			20.50000	406.000		8,323.00
0355	614-00013	*SIGN PANEL (CLASS III)	1,115.000	1,115.000		
			SF	0.000	0.00	
			20.50000	1,115.000		22,857.50
0360	614-00200	*STEEL SIGN POST (U-2)	42.000	42.000		
			LF	0.000	0.00	
			9.23000	42.000		387.66
0365	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	514.000	514.000		
			LF	0.000	0.00	
			29.73000	514.000		15,281.22
0370	614-31600	*MONOTUBE OVERHEAD SIGN CANTILEVER (16 INCH DIAMETER)	3.000	3.000		
			EACH	0.000	0.00	
			16,088.40000	3.000		48,265.20
0375	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	37.000	37.000		
			EACH	0.000	0.00	
			906.10000	37.000		33,525.70
0380	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	9.000	9.000		
			EACH	0.000	0.00	
			1,491.38000	9.000		13,422.42
0385	614-72875	*LOOP DETECTOR WIRE	320.000	320.000		
			LF	0.000	0.00	
			6.15000	320.000		1,968.00

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 9
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	11.000	11.000		
			EACH	0.000	0.00	
			5,725.65000	11.000		62,982.15
0395	614-85115	*IMPACT ATTENUATOR (QUADGUARD)	0.000	0.000		
			EACH	0.000	0.00	
			28,187.50000	0.000		0.00
0400	614-85362	*TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (12 INCH)	13.000	13.000		
			EACH	0.000	0.00	
			4,213.78000	13.000		54,779.14
0405	614-86246	*CONTROLLER (TYPE 170E-HC11)	3.000	3.000		
			EACH	0.000	0.00	
			20,584.05000	3.000		61,752.15
0410	614-86715	*TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			EACH	0.000	0.00	
			687.78000	1.000		687.78
0415	614-86732	*WEIGH IN MOTION STATION (TYPE 2)	1.000	1.000		
			EACH	0.000	0.00	
			13,172.28000	1.000		13,172.28
0420	614-87020	*OPTICAL TRANSCEIVER	3.000	3.000		
			EACH	0.000	0.00	
			3,122.15000	3.000		9,366.45
0425	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS)	1,625.000	1,625.000		
			LF	0.000	0.00	
			2.56000	1,625.000		4,160.00
0430	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			35,000.00000	1.000		35,000.00
0435	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			162,870.00000	1.000		162,870.00
0440	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			2,000.00000	1.000		2,000.00

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 10
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	627-00002	*THERMOPLASTIC PAVEMENT MARKING	0.000	0.000		
			SF	0.000	0.00	
			1.85000	0.000		0.00
0450	627-00005	*EPOXY PAVEMENT MARKING	378.000	378.000		
			GAL	0.000	0.00	
			82.00000	378.000		30,996.00
0455	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	933.000	933.000		
			GAL	0.000	0.00	
			35.88000	933.000		33,476.04
0460	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	67.000	67.000		
			SF	0.000	0.00	
			9.23000	67.000		618.41
0465	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	4,532.000	4,532.000		
			SF	0.000	0.00	
			9.23000	4,532.000		41,830.36
0470	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	485.000	485.000		
			SF	0.000	0.00	
			16.40000	485.000		7,954.00
0475	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	812.000	812.000		
			SF	0.000	0.00	
			8.20000	812.000		6,658.40
0480	629-01002	*SURVEY MONUMENT (TYPE 2)	2.000	2.000		
			EACH	0.000	0.00	
			307.50000	2.000		615.00
0485	630-00000	*FLAGGING	5,108.000	5,108.000		
			HOUR	0.000	0.00	
			19.99000	5,108.000		102,108.92
0490	630-00007	*TRAFFIC CONTROL INSPECTION	201.000	201.000		
			DAY	0.000	0.00	
			92.25000	201.000		18,542.25
0495	630-00012	*TRAFFIC CONTROL MANAGEMENT	233.000	233.000		
			DAY	0.000	0.00	
			384.38000	233.000		89,560.54

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 11
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	630-80001	*FLASHING BEACON (PORTABLE)	8.000	7.200		
			EACH	0.000	0.00	
			1,025.00000	7.200		7,380.00
0505	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	8.000	7.200		
			EACH	0.000	0.00	
			256.25000	7.200		1,845.00
0510	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	33.000	29.700		
			EACH	0.000	0.00	
			71.75000	29.700		2,130.98
0515	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	74.000	66.600		
			EACH	0.000	0.00	
			102.50000	66.600		6,826.50
0520	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	20.000	18.000		
			EACH	0.000	0.00	
			112.75000	18.000		2,029.50
0525	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	673.000	605.700		
			SF	0.000	0.00	
			18.45000	605.700		11,175.17
0530	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	3.600		
			EACH	0.000	0.00	
			8,712.50000	3.600		31,365.00
0535	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	3.600		
			EACH	0.000	0.00	
			2,050.00000	3.600		7,380.00
0540	630-80360	*DRUM CHANNELIZING DEVICE	500.000	450.000		
			EACH	0.000	0.00	
			30.75000	450.000		13,837.50
0545	630-80370	CONCRETE BARRIER (TEMPORARY)	15,520.000	13,968.000		
			LF	0.000	0.00	
			14.00000	13,968.000		195,552.00
0550	630-80380	*TRAFFIC CONE	312.000	280.800		
			EACH	0.000	0.00	
			10.25000	280.800		2,878.20

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 12
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	630-80520	MOBILE PAVEMENT MARKING ZONE	0.000	0.000		
			DAY	0.000	0.00	
			666.25000	0.000		0.00
0560	630-85010	IMPACT ATTENUATOR (TEMPORARY)	1.000	0.900		
			EACH	0.000	0.00	
			4,000.00000	0.900		3,600.00
0565	700-70010	F/A MINOR CONTRACT REVISIONS	3,077.560	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70013	F/A CONCRETE INCENTIVE PAYMENT	97,410.140	97,410.140		
			F A	0.000	0.00	
			1.00000	97,410.140		97,410.14
0575	700-70020	F/A ON-THE-JOB TRAINEE	6,000.000	1,884.000		
			EACH	-1,884.000	-1,884.00	
			1.00000	0.000		0.00
0580	700-70022	F/A OJT PILOT	6,297.600	4,339.200		
			F A	1,958.400	1,958.40	
			1.00000	6,297.600		6,297.60
0585	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70035	F/A ROADWAY SMOOTHNESS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70070	F/A OBTAIN TELEPHONE SERVICE FROM QWEST	2,000.000	2,000.000		
			F A	0.000	0.00	
			1.00000	2,000.000		2,000.00
0600	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	3,000.000	3,000.000		
			F A	0.000	0.00	
			1.00000	3,000.000		3,000.00
0690	900-00006	ADDED ITEM (DOLLAR)/ PRICE ADJUSTMENT FOR OVERWEIGHT LOADS	-880.000	-880.000		
			DOL	0.000	0.00	
			1.00000	-880.000		-880.00

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 13
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0705	203-01100	PROOF ROLLING MCR 101 - LINE ITEM 2	17.000	17.000		
			HOUR	0.000	0.00	
			95.00000	17.000		1,615.00
0710	203-00060	EMB MATL (CIP) CMO 001 - RAMP D ACCEL. LANE & FRONTAGE ROAD IMPROVEMENTS	1,730.000	1,730.000		
			CY	0.000	0.00	
			12.96000	1,730.000		22,420.80
0815	630-00003	UNIFORMED TRAF CTRL PRICE ADJUSTMENT FOR UTC	-6.000	-6.000		
			HOUR	0.000	0.00	
			45.00000	-6.000		-270.00
0820	202-00805	REM OVERHEAD SIGN STR CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0825	203-00060	EMB MATL (CIP) CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	2,800.000	2,800.000		
			CY	0.000	0.00	
			12.96000	2,800.000		36,288.00
0830	208-00200	EROSION CONTROL SUPERVISOR CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	1.000	1.000		
			L S	0.000	0.00	
			975.00000	1.000		975.00
0835	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	1.000	1.000		
			L S	0.000	0.00	
			4,621.00000	1.000		4,621.00
0840	250-00110	*HEALTH AND SAFETY OFFICER CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	3.000	3.000		
			HOUR	0.000	0.00	
			100.00000	3.000		300.00
0845	403-33841	HBP (GR S) (100) (PG 64-22) CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	1,476.960	1,476.960		
			TON	0.000	0.00	
			45.00000	1,476.960		66,463.20
0850	503-00048	DRILLED CAISSON (48 IN) CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	44.000	44.000		
			LF	0.000	0.00	
			500.00000	44.000		22,000.00
0855	603-05018	18 IN RCES CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 14
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0860	606-00705	GDRAIL TY 7 (SPEC) CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	660.000	660.000		
			LF	0.000	0.00	
			24.44000	660.000		16,130.40
0865	613-10000	WIRING CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	1.000	1.000		
			L S	0.000	0.00	
			3,250.00000	1.000		3,250.00
0870	614-32400	MONOTUBE OVERHEAD SIGN CANT (24 IN DIA) CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	2.000	2.000		
			EACH	0.000	0.00	
			27,885.00000	2.000		55,770.00
0875	625-00000	CONST SURVEYING CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	1.000	1.000		
			L S	0.000	0.00	
			8,390.00000	1.000		8,390.00
0880	626-00000	MOBILIZATION CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	1.000	1.000		
			L S	0.000	0.00	
			36,158.22000	1.000		36,158.22
0885	700-70589	*F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT CMO 003 - EXTENSION OF PROJECT TERMINI AND CONCRETE PAVEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0890	900-00014	ADDED ITEM (LUMP SUM)/ EXTENDED OVERHEAD - TRAFFIC CONTROL DEVICES	1.000	1.000		
			L S	0.000	0.00	
			47,561.00000	1.000		47,561.00
0895	900-00014	ADDED ITEM (LUMP SUM)/ EXTENDED OVERHEAD - FIELD OFFICE	1.000	1.000		
			L S	0.000	0.00	
			4,115.55000	1.000		4,115.55
0900	625-00001	CONST SURVEYING (HOUR) CONSTRUCTION SURVEYING (HOURLY)	30.000	30.000		
			HOUR	0.000	0.00	
			100.00000	30.000		3,000.00
0905	206-00065	STR BKFL (FLOW-FILL) MCR 101 - LINE ITEM 5	7.000	7.000		
			CY	0.000	0.00	
			66.08000	7.000		462.56
0910	900-00006	ADDED ITEM (DOLLAR)/ PRICE ADJUSTMENT - VIOLATION OF WORKING TIME LIMITATIONS	-16,650.000	-16,650.000		
			DOL	0.000	0.00	
			1.00000	-16,650.000		-16,650.00

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 15
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0915	900-00005	ADDED ITEM (DAY)/ PRICE ADJUSTMENT FOR FAILURE TO PERFORM EROSION CONTROL	0.000	0.000		
			DAY	0.000	0.00	
			500.00000	0.000		0.00
0920	900-00010	ADDED ITEM (HOUR)/ DISINCENTIVE FOR FAILURE TO OPEN RAMPS	-59.000	-59.000		
			HOUR	0.000	0.00	
			50.00000	-59.000		-2,950.00
0925	700-70034	F/A END ANCHORAGE TYPE 3D	1,500.000	1,500.000		
			F A	0.000	0.00	
			1.00000	1,500.000		1,500.00
0930	700-70035	F/A WIRING	3,000.000	3,000.000		
			F A	0.000	0.00	
			1.00000	3,000.000		3,000.00
0935	700-70035	F/A MONOTUBE OVERHEAD SIGN CANTILEVER (18")	20,000.000	20,000.000		
			F A	0.000	0.00	
			1.00000	20,000.000		20,000.00
0945	700-70530	F/A DRAINAGE IMPROVEMENT ADDITIONAL DITCH WORK TO COMPENSATE FOR REM. DRAINAGE PIPES	40,166.000	40,166.000		
			F A	0.000	0.00	
			1.00000	40,166.000		40,166.00
			CAT 0200	CURRENT AMT \$	6,246,079.55 \$	74.40 \$ 6,204,409.36
CAT NO0300 E-17-KS						
0615	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	3,611.000	3,611.000		
			SY	0.000	0.00	
			3.20000	3,611.000		11,555.20
0620	202-00425	*REMOVAL OF BRIDGE RAILING	510.000	510.000		
			LF	0.000	0.00	
			15.38000	510.000		7,843.80
0625	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			12,300.00000	1.000		12,300.00
0630	202-00504	*REMOVAL OF EXPANSION DEVICE	176.000	176.000		
			LF	0.000	0.00	
			82.00000	176.000		14,432.00

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 16
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 E-17-KS						
0635	403-33871	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	583.790	583.790		
			TON	0.000	0.00	
			50.25000	583.790		29,335.45
0640	515-00120	*WATERPROOFING (MEMBRANE)	411.000	411.000		
			SY	0.000	0.00	
			10.27000	411.000		4,220.97
0645	515-00410	*CONCRETE SEALER (CALCIUM NITRITE)	0.000	0.000		
			SY	0.000	0.00	
			8.77000	0.000		0.00
0650	518-01004	*BRIDGE EXPANSION DEVICE (0-4 INCH)	180.000	180.000		
			LF	0.000	0.00	
			155.82000	180.000		28,047.60
0650		MATERIAL ALLOWANCE EXPANSION MATERIAL		0.000		
			LF	0.000	0.00	
			131.00000	0.000		0.00
0655	518-02010	*ELASTOMERIC CONCRETE END DAM	70.000	40.000		
			CF	0.000	0.00	
			316.21000	40.000		12,648.40
0660	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			814.88000	4.000		3,259.52
0665	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	555.000	552.000		
			LF	0.000	0.00	
			70.00000	552.000		38,640.00
0670	613-00200	*2 INCH ELECTRICAL CONDUIT	584.000	584.000		
			LF	0.000	0.00	
			8.20000	584.000		4,788.80
0715	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	1.000	1.000		
			L S	0.000	0.00	
			59,332.00000	1.000		59,332.00
0720	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 17
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 E-17-KS						
0725	250-00050	*MONITORING TECHNICIAN CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	0.000	0.000		
			HOUR	0.000	0.00	
			42.00000	0.000		0.00
0730	250-00110	*HEALTH AND SAFETY OFFICER CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	0.000	0.000		
			HOUR	0.000	0.00	
			73.00000	0.000		0.00
0735	509-00000	*STRUCTURAL STEEL CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	50,313.000	50,313.000		
			LB	0.000	0.00	
			1.86000	50,313.000		93,582.18
0740	601-03040	*CONCRETE CLASS D (BRIDGE) CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	38.000	38.000		
			CY	0.000	0.00	
			593.00000	38.000		22,534.00
0745	602-00020	*REINFORCING STEEL (EPOXY COATED) CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	10,941.000	10,941.000		
			LB	0.000	0.00	
			0.70000	10,941.000		7,658.70
0750	614-00013	SIGN PANEL (CL III) CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	0.000	0.000		
			SF	0.000	0.00	
			20.50000	0.000		0.00
0755	618-06032	*PRESTRESSED CONCRETE SLAB (DEPTH LESS THAN 6 INCHES) CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	1,386.000	1,386.000		
			SF	0.000	0.00	
			9.01000	1,386.000		12,487.86
0760	625-00000	CONST SURVEYING CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	1.000	1.000		
			L S	0.000	0.00	
			1,650.00000	1.000		1,650.00
0765	626-00000	*MOBILIZATION CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	1.000	1.000		
			L S	0.000	0.00	
			76,422.15000	1.000		76,422.15
0770	627-00005	EPOXY PVMT MKG CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	0.000	0.000		
			GAL	0.000	0.00	
			82.00000	0.000		0.00
0775	630-00000	FLAGGING CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	400.000	400.000		
			HOUR	0.000	0.00	
			19.99000	400.000		7,996.00

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 18
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 E-17-KS						
0780	630-00012	TRAF CTRL MGMT CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	15.000 DAY 384.38000	15.000 0.000 15.000	0.00 0.00	5,765.70
0785	630-80341	CONST TRAF SIGN (A) CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	0.000 EACH 71.75000	0.000 0.000 0.000	0.00 0.00	0.00
0790	630-80342	CONST TRAF SIGN (B) CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	15.000 EACH 102.50000	13.500 0.000 13.500	0.00 0.00	1,383.75
0795	630-80343	CONST TRAF SIGN (C) CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	0.000 EACH 112.75000	0.000 0.000 0.000	0.00 0.00	0.00
0800	630-80370	*CONCRETE BARRIER (TEMPORARY) CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	305.000 LF 25.95000	274.500 0.000 274.500	0.00 0.00	7,123.28
0805	700-70589	*F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0810	900-00014	ADDED ITEM (LUMP SUM)/ CMO 002 - GIRDER REPLACEMENT ON STR. E-17-KS	1.000 L S 1,543.33000	1.000 0.000 1.000	0.00 0.00	1,543.33
0940	900-00014	ADDED ITEM (LUMP SUM)/ CMO 005 - ADDITIONAL COSTS FOR GIRDER REPLACEMENT	1.000 L S 28,394.18000	1.000 0.000 1.000	0.00 0.00	28,394.18
			CAT 0300 CURRENT AMT \$	507,586.39 \$	0.00 \$	496,944.87
CAT NO0400 CONSTRUCTION ENGINEERING						
0675	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH 15,500.00000	1.000 0.000 1.000	0.00 0.00	15,500.00
0680	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 7,650.00000	1.000 0.000 1.000	0.00 0.00	7,650.00

CONTID: C13831
 PCN: 13831-BID
 PROJECT: IM 0761-184

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 19
 ESTIMATE RUN 01/11/2006
 14:52:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
0685	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0695	700-70222	F/A CELL PHONE SERV F/A - PROVIDE CELL PHONE SERVICE	750.000	750.000		
			F A	0.000	0.00	
			1.00000	750.000		750.00
0700	700-70230	F/A COMMUNICATION LINES F/A - FIELD COMMUNICATIONS	500.000	500.000		
			F A	0.000	0.00	
			1.00000	500.000		500.00
		CAT 0400	CURRENT AMT \$	25,400.00 \$	0.00 \$	25,400.00
		PROJECT TOTAL	CURRENT AMT \$	6,779,065.94 \$	74.40 \$	6,726,754.23