

ESTIMATE SUMMARY

CONTID: C13858

ESTIMATE NO: 0001 PROG

SPEC YR: 2002

PCN: 13858-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 34.5 DAYS

TIME ALLOW:

117 WORK DAYS

SH121 (WADS), 104TH TO 120TH

PERCENT TIME: 29.49

ORIG TIME ALLOW:

95 WORK DAYS

PROJECT NO:

STA 1211-056

SH 121(Wads) - 104th to 120th Whitetopping

NAME OF ROAD:

Wadsworth Blvd (SH 121)

PROJECT COUNTIES:

JEFFERSON, REGION 6

CONTRACTOR:

CASTLE ROCK CONSTRUCTION COMPANY OF COLORADO, LLC

PAY PERIOD ENDING

06/30/2003

DATE TIME STARTED 05/12/2003

6374 S. RACINE CIRCLE

DATE LET

02/20/2003

DATE WORK BEGAN 05/12/2003

DATE AWARDED

03/03/2003

DATE TIME STOPPED 03/22/2004

DATE CONTRACT EXECUTED

03/31/2003

DATE ACCEPTED 03/22/2004

CENTENNIAL

CO 80111

303/688-6611

DATE NOTICE TO PROCEED

05/12/2003

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,152,919.44 PARTICIPATING	\$ 67,733.50	\$ 67,733.50
AWARD PROJECT AMT:	\$ 2,758,250.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	2.15% TOTAL EARNINGS	67,733.50	67,733.50
FUNDS AVAILABLE:	\$ 3,085,185.94 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	67,733.50	67,733.50
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-347.13	-347.13
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	67,386.37	67,386.37
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	67,386.37	67,386.37
	OTHER ADJUSTMENTS	0.00	0.00

		PAYMENT DUE	\$ 67,386.37

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

Page 2
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	REMOVAL OF STRUCTURE	3.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0010	202-00195	REMOVAL OF MEDIAN COVER	236.980	0.000		
			SY	0.000	0.00	
			6.50000	0.000		0.00
0015	202-00200	REMOVAL OF SIDEWALK	440.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0020	202-00203	*REMOVAL OF CURB AND GUTTER	3,246.000	0.000		
			LF	0.000	0.00	
			2.80000	0.000		0.00
0025	202-00220	*REMOVAL OF ASPHALT MAT	4,470.000	0.000		
			SY	0.000	0.00	
			5.30000	0.000		0.00
0030	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	104,064.000	0.000		
			SY	0.000	0.00	
			0.42000	0.000		0.00
0035	202-00810	*REMOVAL OF GROUND SIGN	65.000	0.000		
			EACH	0.000	0.00	
			19.95000	0.000		0.00
0040	202-00821	*REMOVAL OF SIGN PANEL	5.000	0.000		
			EACH	0.000	0.00	
			15.75000	0.000		0.00
0045	202-00825	*REMOVAL OF FLASHING BEACON	2.000	0.000		
			EACH	0.000	0.00	
			183.75000	0.000		0.00
0050	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			3,164.70000	0.000		0.00
0055	202-01300	*REMOVAL OF END ANCHORAGE	22.000	0.000		
			EACH	0.000	0.00	
			90.09000	0.000		0.00

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-04000	PLUG STRUCTURE	3.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0065	202-04005	CLEAN VALVE BOX	4.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0070	202-05150	*SANDBLASTING	27,408.000	0.000		
			SF	0.000	0.00	
			0.42000	0.000		0.00
0075	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	1,312.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0080	203-01500	BLADING	50.000	0.000		
			hour	0.000	0.00	
			100.00000	0.000		0.00
0085	203-01597	*POTHOLING	34.000	0.000		
			hour	20.000	3,000.00	
			150.00000	20.000		3,000.00
0090	207-00205	TOPSOIL	1,500.000	0.000		
			CY	0.000	0.00	
			21.50000	0.000		0.00
0095	208-00011	*EROSION BALES (WEED FREE)	52.000	0.000		
			EACH	42.000	840.00	
			20.00000	42.000		840.00
0100	208-00205	EROSION CONTROL SUPERVISOR	14.000	0.000		
			hour	0.000	0.00	
			50.00000	0.000		0.00
0105	208-00300	TEMPORARY BERMS	28,600.000	0.000		
			LF	4,720.000	2,360.00	
			0.50000	4,720.000		2,360.00
0110	210-00815	*RESET SIGN PANEL	4.000	0.000		
			EACH	0.000	0.00	
			26.25000	0.000		0.00

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00840	*RESET TRAFFIC SIGNAL POLE	7.000	0.000		
			EACH	7.000	9,187.50	
			1,312.50000	7.000		9,187.50
0120	210-00866	*RESET FIRE PREEMPTION UNIT AND TIMER	0.000	0.000		
			EACH	0.000	0.00	
			577.50000	0.000		0.00
0125	210-01130	*RESET GUARDRAIL TYPE 3	0.000	0.000		
			LF	0.000	0.00	
			2.57000	0.000		0.00
0130	210-04010	ADJUST MANHOLE	6.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0135	210-04020	*MODIFY INLET	3.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0140	210-04050	ADJUST VALVE BOX	7.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0145	212-00006	*SEEDING (NATIVE)	3.300	0.000		
			ACRE	0.000	0.00	
			420.00000	0.000		0.00
0150	212-00050	*SOD	4,200.000	0.000		
			SF	0.000	0.00	
			0.40000	0.000		0.00
0155	213-00002	*MULCHING (WEED FREE HAY)	3.300	0.000		
			ACRE	0.000	0.00	
			530.25000	0.000		0.00
0160	213-00061	*MULCH TACKIFIER	495.000	0.000		
			LB	0.000	0.00	
			2.52000	0.000		0.00
0165	304-06007	AGGREGATE BASE COURSE (CLASS 6)	1,418.000	0.000		
			CY	0.000	0.00	
			26.00000	0.000		0.00

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	304-06008	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	3,590.000	0.000		
			CY	0.000	0.00	
			24.50000	0.000		0.00
0175	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	828.670	0.000		
			TON	0.000	0.00	
			80.00000	0.000		0.00
0180	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	1,881.120	0.000		
			TON	0.000	0.00	
			40.00000	0.000		0.00
0185	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	0.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
0190	412-00000	FURNISH CONCRETE PAVEMENT	4,521.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0195	412-00600	*CONCRETE PAVEMENT (6 INCH)	99,575.000	0.000		
			SY	0.000	0.00	
			14.35000	0.000		0.00
0200	412-00605	*CONCRETE PAVEMENT (6 INCH) (FAST TRACK)	0.000	0.000		
			SY	0.000	0.00	
			17.35000	0.000		0.00
0205	412-01050	*CONCRETE PAVEMENT (10-1/2 INCH)	7,702.000	0.000		
			SY	0.000	0.00	
			20.45000	0.000		0.00
0210	412-01060	*CONCRETE PAVEMENT (10-1/2 INCH) (FAST TRACK)	0.000	0.000		
			SY	0.000	0.00	
			22.45000	0.000		0.00
0215	503-00042	*DRILLED CAISSON (42 INCH)	0.000	0.000		
			LF	0.000	0.00	
			200.55000	0.000		0.00
0220	601-01010	*CONCRETE CLASS BZ	4.000	0.000		
			CY	4.000	966.00	
			241.50000	4.000		966.00

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	606-01340	*END ANCHORAGE TYPE 3D	11.000	0.000		
			EACH	0.000	0.00	
			288.75000	0.000		0.00
0230	606-02003	*END ANCHORAGE (NONFLARED)	11.000	0.000		
			EACH	0.000	0.00	
			1,790.25000	0.000		0.00
0235	607-11525	FENCE (PLASTIC)	1,094.000	0.000		
			LF	1,094.000	3,282.00	
			3.00000	1,094.000		3,282.00
0240	608-00000	CONCRETE SIDEWALK	517.000	0.000		
			SY	0.000	0.00	
			24.13000	0.000		0.00
0245	608-00010	CONCRETE CURB RAMP	111.000	0.000		
			SY	0.000	0.00	
			88.33000	0.000		0.00
0250	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	419.000	0.000		
			LF	0.000	0.00	
			9.93000	0.000		0.00
0255	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	2,994.000	0.000		
			LF	0.000	0.00	
			13.04000	0.000		0.00
0260	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	501.000	0.000		
			SF	0.000	0.00	
			3.00000	0.000		0.00
0265	612-00001	*DELINEATOR (TYPE I)	200.000	0.000		
			EACH	0.000	0.00	
			15.23000	0.000		0.00
0270	612-00002	*DELINEATOR (TYPE II)	250.000	0.000		
			EACH	0.000	0.00	
			16.54000	0.000		0.00
0275	612-00003	*DELINEATOR (TYPE III)	6.000	0.000		
			EACH	0.000	0.00	
			17.59000	0.000		0.00

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	505.000	0.000		
			LF	0.000	0.00	
			11.55000	0.000		0.00
0285	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	1,350.000	0.000		
			LF	0.000	0.00	
			12.60000	0.000		0.00
0290	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,382.000	0.000		
			LF	960.000	7,564.80	
			7.88000	960.000		7,564.80
0295	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	106.000	0.000		
			LF	0.000	0.00	
			8.93000	0.000		0.00
0300	613-07000	*PULL BOX (SPECIAL)	6.000	0.000		
			EACH	1.000	294.00	
			294.00000	1.000		294.00
0305	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			4,326.00000	0.000		0.00
0310	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			338.10000	0.000		0.00
0315	614-00011	*SIGN PANEL (CLASS I)	225.000	0.000		
			SF	0.000	0.00	
			15.23000	0.000		0.00
0320	614-00012	*SIGN PANEL (CLASS II)	227.000	0.000		
			SF	0.000	0.00	
			18.90000	0.000		0.00
0325	614-00013	*SIGN PANEL (CLASS III)	122.000	0.000		
			SF	0.000	0.00	
			24.15000	0.000		0.00
0330	614-00818	*STEEL SIGN POST (W 8X18)	35.000	0.000		
			LF	0.000	0.00	
			32.81000	0.000		0.00

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	614-01582	*STEEL SIGN POST (2.5 INCH ROUND)(SLIPBASE SCH. 80)	600.000	0.000		
			LF	0.000	0.00	
			22.31000	0.000		0.00
0340	614-03003	*CONCRETE FOOTING (TYPE 3)	2.000	0.000		
			EACH	0.000	0.00	
			682.50000	0.000		0.00
0345	614-70117	*PEDESTRIAN SIGNAL FACE (16)	8.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0350	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	18.000	0.000		
			EACH	0.000	0.00	
			661.50000	0.000		0.00
0355	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0360	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	0.000	0.000		
			LF	0.000	0.00	
			3.26000	0.000		0.00
0365	614-72875	*LOOP DETECTOR WIRE	1,388.000	0.000		
			LF	0.000	0.00	
			2.10000	0.000		0.00
0370	614-72876	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	4.000	0.000		
			EACH	0.000	0.00	
			752.85000	0.000		0.00
0375	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	8.000	0.000		
			EACH	0.000	0.00	
			3,003.00000	0.000		0.00
0380	614-80000	*FLASHING BEACON	2.000	0.000		
			EACH	0.000	0.00	
			1,601.25000	0.000		0.00
0385	614-81145	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			11,760.00000	0.000		0.00

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			12,411.00000	0.000		0.00
0395	614-81165	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			14,458.50000	0.000		0.00
0400	614-86246	*CONTROLLER (TYPE 170E-HC11)	1.000	0.000		
			EACH	0.000	0.00	
			15,933.75000	0.000		0.00
0405	614-86715	*TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			EACH	0.000	0.00	
			696.15000	0.000		0.00
0410	619-50080	*1 INCH PLASTIC PIPE	60.000	0.000		
			LF	0.000	0.00	
			2.52000	0.000		0.00
0415	623-00205	*4 INCH POP-UP SPRAY SPRINKLER	10.000	0.000		
			EACH	0.000	0.00	
			23.63000	0.000		0.00
0420	623-00332	*4 INCH POP-UP ROTARY SPRINKLER	4.000	0.000		
			EACH	0.000	0.00	
			44.10000	0.000		0.00
0425	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.250	6,250.00	
			25,000.00000	0.250		6,250.00
0430	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			163,325.00000	0.000		0.00
0435	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0440	627-00005	*EPOXY PAVEMENT MARKING	212.000	0.000		
			GAL	0.000	0.00	
			51.45000	0.000		0.00

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	287.000	0.000		
			GAL	0.000	0.00	
			33.60000	0.000		0.00
0450	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	3,127.000	0.000		
			SF	0.000	0.00	
			9.98000	0.000		0.00
0455	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	2,000.000	0.000		
			SF	0.000	0.00	
			9.19000	0.000		0.00
0460	630-00000	*FLAGGING	3,590.000	0.000		
			hour	125.500	2,371.95	
			18.90000	125.500		2,371.95
0465	630-00003	*UNIFORMED TRAFFIC CONTROL	30.000	0.000		
			hour	22.000	1,155.00	
			52.50000	22.000		1,155.00
0470	630-00007	*TRAFFIC CONTROL INSPECTION	40.000	0.000		
			day	1.000	68.25	
			68.25000	1.000		68.25
0475	630-00012	*TRAFFIC CONTROL MANAGEMENT	102.000	0.000		
			day	12.000	3,780.00	
			315.00000	12.000		3,780.00
0480	630-80001	*FLASHING BEACON (PORTABLE)	4.000	0.000		
			each	0.000	0.00	
			262.50000	0.000		0.00
0485	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	12.000	0.000		
			each	0.000	0.00	
			157.50000	0.000		0.00
0490	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	29.000	0.000		
			each	1.000	52.50	
			52.50000	1.000		52.50
0495	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	74.000	0.000		
			each	12.000	693.00	
			57.75000	12.000		693.00

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	0.000		
			EACH	4.000	252.00	
			63.00000	4.000		252.00
0505	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	120.000	0.000		
			SF	60.000	1,134.00	
			18.90000	60.000		1,134.00
0510	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			4,725.00000	0.000		0.00
0515	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	0.000		
			EACH	1.000	787.50	
			787.50000	1.000		787.50
0520	630-80360	*DRUM CHANNELIZING DEVICE	481.000	0.000		
			EACH	100.000	4,725.00	
			47.25000	100.000		4,725.00
0525	630-80380	*TRAFFIC CONE	400.000	0.000		
			EACH	175.000	1,470.00	
			8.40000	175.000		1,470.00
0530	630-80520	*MOBILE PAVEMENT MARKING ZONE	0.000	0.000		
			DAY	0.000	0.00	
			420.00000	0.000		0.00
0535	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0545	700-70013	F/A CONCRETE INCENTIVE PAYMENT	70,430.270	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	700-70022	F/A OJT COLORADO TRAINING PROGRAM	295.200	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70035	F/A ROADWAY SMOOTHNESS	-9,255.860	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	503-00036	DRILLED CAISSON (36 IN) MCR 101 - 1	54.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0605	202-00035	*REMOVAL OF PIPE CMO 003	117.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0610	203-00062	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL) CMO 003	250.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
0615	206-00060	*STRUCTURE BACKFILL (SPECIAL) (FLOW-FILL) CMO 003	75.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
0620	420-00100	*GEOTEXTILE (ER CONT) (CL A) CMO 003	200.000	0.000		
			SY	0.000	0.00	
			5.60000	0.000		0.00
0625	506-00212	*RIPRAP (12 INCH) CMO 003	8.000	0.000		
			CY	0.000	0.00	
			112.00000	0.000		0.00
0630	603-10180	*18 INCH CORRUGATED STEEL PIPE CMO 003	220.000	0.000		
			LF	0.000	0.00	
			56.50000	0.000		0.00

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635	603-30018	*18 INCH STEEL END SECTION CMO 003	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0640	503-00048	DRILLED CAISSON (48 IN) MCR 101-2	21.000	0.000		
			LF	0.000	0.00	
			270.00000	0.000		0.00
0645	604-00305	INLET TY C (5 FT) MCR 101 - 3	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0650	625-00001	CONST SURVEYING (HOUR) MCR 101-5	69.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0655	900-00012	ADDED ITEM (FOOT)/ EXTRA JOINT, SAW AND SEAL MCR 101-5	3,384.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0660	900-00007	ADDED ITEM (EACH)/ ADDITIONAL DOWEL BASKETS MCR 101-6	97.000	0.000		
			EACH	0.000	0.00	
			41.25000	0.000		0.00
0665	900-00012	ADDED ITEM (FOOT)/ ADDITIONAL TIE-BAR BASKETS MCR 101-7	3,934.000	0.000		
			LF	0.000	0.00	
			1.55000	0.000		0.00
0670	900-00012	ADDED ITEM (FOOT)/ GUARDRAIL WORK MCR 101-8	3,156.000	0.000		
			LF	0.000	0.00	
			7.30000	0.000		0.00
0675	900-00007	ADDED ITEM (EACH)/ RESET TRAFFIC SIGNAL CONTROLLER CABINET MCR 101-9	1.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0680	900-00025	ADDED ITEM (WORK DAY)/	-5.000	0.000		
			WD	0.000	0.00	
			1,510.00000	0.000		0.00

CAT 0200 CURRENT AMT \$ 3,135,419.44 \$ 50,233.50 \$ 50,233.50

CONTID: C13858
 PCN: 13858-BID
 PROJECT: STA 1211-056

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 07/02/2003
 09:49:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
0575	620-00001	FIELD OFFICE (CLASS 1)	1.000	0.000		
			EACH	1.000	7,000.00	
			7,000.00000	1.000		7,000.00
0580	620-00011	FIELD LABORATORY (CLASS 1)	1.000	0.000		
			EACH	1.000	10,000.00	
			10,000.00000	1.000		10,000.00
0585	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	500.00	
			500.00000	1.000		500.00
			CAT 0400	CURRENT AMT	\$ 17,500.00	\$ 17,500.00
			PROJECT TOTAL	CURRENT AMT	\$ 3,152,919.44	\$ 67,733.50
					\$	\$ 67,733.50