

ESTIMATE SUMMARY

15:11:59

CONTID: C13860

ESTIMATE NO: 0018 FINL

SPEC YR: 2002

PCN: 13860-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 633.(DAYS

TIME ALLOW: 10/1/20(FIXED COMPLETION DAT

R-3 FY 03 SIGN REPLACEMENT

PERCENT TIME: 100.00

ORIG TIME ALLOW: 12/15/2(FIXED COMPLETION DAT

PROJECT NO: C R300-095

R-3 FY 03 SIGN REPLACEMENT

NAME OF ROAD: 999

PROJECT COUNTIES: STATEWIDE VARIOUS

CONTRACTOR:

WARNING LITES & EQUIPMENT, INCORPORATED

PAY PERIOD ENDING 07/06/2006

DATE TIME STARTED 01/08/2003

632 WEST GUNNISON

DATE LET 11/14/2002

DATE WORK BEGAN 03/31/2003

DATE AWARDED 12/04/2002

DATE TIME STOPPED 10/01/2004

DATE CONTRACT EXECUTED 12/20/2002

DATE ACCEPTED 10/01/2004

GRAND JUCTION CO 81501 970/242-1800

DATE NOTICE TO PROCEED 01/08/2003

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,231,406.11 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 1,495,056.00 NON-PARTICIPATING	1,231,376.12	-12,575.42
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	1,231,376.12	-12,575.42
FUNDS AVAILABLE:	\$ 29.99 STOCKPILED MATERIALS	-0.02	0.00
	GROSS EARNINGS	1,231,376.10	-12,575.42
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	1,280.04
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,231,376.10	-11,295.38
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,231,376.10	-11,295.38
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ -11,295.38

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13860
 PCN: 13860-BID
 PROJECT: C R300-095

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

ESTIMATE RUN 07/06/2006

15:11:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 PHASE 1 ROADWAY						
0005	202-00810	REMOVAL OF GROUND SIGN	2,128.000 EACH	2,128.000 0.000	0.00	
			10.00000	2,128.000		21,280.00
0010	202-00821	REMOVAL OF SIGN PANEL	1,504.000 EACH	1,504.000 0.000	0.00	
			5.00000	1,504.000		7,520.00
0015	614-00011	SIGN PANEL (CLASS I)	11,773.929 SF	11,773.929 0.000	0.00	
			8.00000	11,773.929		94,191.43
0015		MATERIAL ALLOWANCE CLASS I SIGN PANEL WZ5		0.000		
			SF	0.000	0.00	
			5.95000	0.000		0.00
0015		MATERIAL ALLOWANCE CLASS I SIGN PANEL WZ5		0.000		
			SF	0.000	0.00	
			5.95000	0.000		0.00
0015		MATERIAL ALLOWANCE CLASS 1 SIGN PANELS WZ4 US 34A		0.000		
			SF	0.000	0.00	
			5.95000	0.000		0.00
0015		MATERIAL ALLOWANCE CLASS 1 SIGN PANELS WZ4 US40A WINTERPARK		0.000		
			SF	0.000	0.00	
			5.95000	0.000		0.00
0015		MATERIAL ALLOWANCE CLASS 1 SIGN PANELS WZ4 US 34A		0.000		
			SF	0.000	0.00	
			5.95000	0.000		0.00
0015		MATERIAL ALLOWANCE CLASS 1 SIGN PANELS WZ4		0.000		
			SF	0.000	0.00	
			5.95000	0.000		0.00
0020	614-00012	SIGN PANEL (CLASS II)	11,469.265 SF	11,469.265 0.000	0.00	
			11.50000	11,469.265		131,896.55
0020		MATERIAL ALLOWANCE CLASS 2 SIGN PANEL		0.000		
			SF	0.000	0.00	
			8.20000	0.000		0.00

CONTID: C13860
 PCN: 13860-BID
 PROJECT: C R300-095

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0018

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 PHASE 1 ROADWAY						
0020		MATERIAL ALLOWANCE CLASS 2 SIGN PANEL		0.000		
			SF	0.000	0.00	
			8.20000	0.000		0.00
0020		MATERIAL ALLOWANCE CLASS II SIGN PANELS WZ4 US 34A		0.000		
			SF	0.000	0.00	
			8.20000	0.000		0.00
0020		MATERIAL ALLOWANCE CLASS II SIGN PANELS WZ4 US40A WINTERPARK		0.000		
			SF	0.000	0.00	
			8.20000	0.000		0.00
0020		MATERIAL ALLOWANCE CLASS II SIGN PANELS WZ1 US40Z		0.000		
			SF	0.000	0.00	
			8.20000	0.000		0.00
0020		MATERIAL ALLOWANCE CLASS II SIGN PANELS WZ4 US 34A		0.000		
			SF	0.000	0.00	
			8.20000	0.000		0.00
0020		MATERIAL ALLOWANCE CLASS II SIGN PANELS		0.000		
			SF	0.000	0.00	
			8.20000	0.000		0.00
0025	614-00013	SIGN PANEL (CLASS III)	6,086.293	6,086.293		
			SF	0.000	0.00	
			17.00000	6,086.293		103,466.98
0025		MATERIAL ALLOWANCE CLASS 3 SIGN PANEL		0.000		
			SF	0.000	0.00	
			10.85000	0.000		0.00
0025		MATERIAL ALLOWANCE CLASS 3 SIGN PANEL		0.000		
			SF	0.000	0.00	
			10.85000	0.000		0.00
0025		MATERIAL ALLOWANCE CLASS III SIGN PANELS WZ3 US 40A		0.000		
			SF	0.000	0.00	
			10.85000	0.000		0.00
0025		MATERIAL ALLOWANCE CLASS III SIGN PANELS WZ4 US 34A		0.000		
			SF	0.000	0.00	
			10.85000	0.000		0.00

CONTID: C13860
 PCN: 13860-BID
 PROJECT: C R300-095

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0018

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 PHASE 1 ROADWAY						
0025		MATERIAL ALLOWANCE CLASS III SIGN PANELS WZ4 US40A WINTERPARK		0.000		
			SF	0.000	0.00	
			10.85000	0.000		0.00
0025		MATERIAL ALLOWANCE CLASS III SIGN PANELS WZ4 US 34A		-0.001		
			SF	0.000	0.00	
			10.85000	-0.001		-0.01
0025		MATERIAL ALLOWANCE CLASS III SIGN PANELS WZ4		-0.001		
			SF	0.000	0.00	
			10.85000	-0.001		-0.01
0030	614-01502	STEEL SIGN POST (2 INCH ROUND)	11,621.500	11,621.500		
			LF	0.000	0.00	
			6.50000	11,621.500		75,539.75
0030		MATERIAL ALLOWANCE POZ-LOC POST W/ WEDGE & SOCKET		0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0030		MATERIAL ALLOWANCE POZ-LOC POST W/ WEDGE & SOCKET		0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0030		MATERIAL ALLOWANCE STEEL SIGN POST (2 LN RD)		0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0035	614-01552	STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	13,487.950	13,487.950		
			LF	0.000	0.00	
			20.00000	13,487.950		269,759.00
0035		MATERIAL ALLOWANCE SLIP BASE 2.5" SYSTEM		0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0035		MATERIAL ALLOWANCE SLIP BASE 2.5" SYSTEM		0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0035		MATERIAL ALLOWANCE SLIP BASE POSTS WZ2/WZ1/WZ3 CL3/US34A		0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C13860
 PCN: 13860-BID
 PROJECT: C R300-095

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0018

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 PHASE 1 ROADWAY						
0035		MATERIAL ALLOWANCE SLIP BASE POSTS WZ2/WZ1/WZ3 CL3/US34A		0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0035		MATERIAL ALLOWANCE SLIP BASE POSTS WZ2/WZ1/WZ3		0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0040	626-00000	*MOBILIZATION		1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
0045	630-00000	*FLAGGING		9.000		
			HOUR	0.000	0.00	
			20.00000	9.000		180.00
0050	630-00012	*TRAFFIC CONTROL MANAGEMENT		115.000		
			DAY	0.000	0.00	
			170.00000	115.000		19,550.00
0055	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)		11.000		
			EACH	0.000	0.00	
			25.00000	11.000		275.00
0060	630-80380	*TRAFFIC CONE		100.000		
			EACH	0.000	0.00	
			10.00000	100.000		1,000.00
0065	700-70002	F/A ANTICIPATED CMO (PHASE II)		0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0070	700-70010	F/A MINOR CONTRACT REVISIONS		0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0075	700-70016	F/A FUEL COST ADJUSTMENT		0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0080	700-70020	F/A ON-THE-JOB TRAINEE		-300.000		
			EACH	0.000	0.00	
			1.00000	-300.000		-300.00

CONTID: C13860
 PCN: 13860-BID
 PROJECT: C R300-095

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 6
 ESTIMATE RUN 07/06/2006
 15:11:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 PHASE 1 ROADWAY							
0085	700-70022	F/A OJT PILOT	825.000	825.000			
			F A	0.000	0.00		
			1.00000	825.000		825.00	
0090	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0140	210-00815	RES SIGN PANEL MCR LINE ITEM 1 RESET SIGN PANEL	241.000	241.000			
			EACH	0.000	0.00		
			25.00000	241.000		6,025.00	
0145	614-00612	STEEL SIGN POST (W 6X12) MCR LINE ITEM 3:ADDED I- BEAMS AND FOOTERS	202.243	202.243			
			LF	0.000	0.00		
			30.00000	202.243		6,067.29	
0150	614-00615	STEEL SIGN POST (W 6X15) MCR LINE ITEM 3:ADDED I- BEAMS AND FOOTERS	189.000	189.000			
			LF	0.000	0.00		
			33.25000	189.000		6,284.25	
0155	614-00818	STEEL SIGN POST (W 8X18) MCR LINE ITEM 3:ADDED I- BEAMS AND FOOTERS	111.000	111.000			
			LF	0.000	0.00		
			36.50000	111.000		4,051.50	
0160	614-03001	CONC FOOTING (TY 1) MCR LINE ITEM 3:ADDED I- BEAMS AND FOOTERS	12.000	12.000			
			EACH	0.000	0.00		
			750.00000	12.000		9,000.00	
0165	614-03002	CONC FOOTING (TY 2) MCR LINE ITEM 3:ADDED I- BEAMS AND FOOTERS	16.000	16.000			
			EACH	0.000	0.00		
			805.00000	16.000		12,880.00	
0170	614-03003	CONC FOOTING (TY 3) MCR LINE ITEM 3:ADDED I- BEAMS AND FOOTERS	6.000	6.000			
			EACH	0.000	0.00		
			860.00000	6.000		5,160.00	
0180	900-00007	ADDED ITEM (EACH)/ MCR CO 7 SIGN PANEL INSTALL ONLY	2.000	2.000			
			EACH	0.000	0.00		
			50.00000	2.000		100.00	
			CAT 0200	CURRENT AMT \$	804,751.75 \$	0.00 \$	804,751.73

CONTID: C13860
 PCN: 13860-BID
 PROJECT: C R300-095

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 7
 ESTIMATE RUN 07/06/2006
 15:11:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 PHASE 2 ROADWAY						
0095	202-00810	REMOVAL OF GROUND SIGN	1,320.000	1,325.000		
			EACH	-5.000	-50.00	
			10.00000	1,320.000		13,200.00
0100	202-00821	REMOVAL OF SIGN PANEL	1,208.000	1,196.000		
			EACH	6.000	30.00	
			5.00000	1,202.000		6,010.00
0105	614-00011	SIGN PANEL (CLASS I)	10,731.759	10,843.429		
			SF	-111.670	-893.36	
			8.00000	10,731.759		85,854.07
0105		MATERIAL ALLOWANCE CLASS 1 SIGN PANELS WZ2 SH 318A		0.000		
			SF	0.000	0.00	
			5.95000	0.000		0.00
0105		MATERIAL ALLOWANCE CLASS I SIGN PANELS SH394A/SH13B		0.000		
			SF	0.000	0.00	
			5.95000	0.000		0.00
0105		MATERIAL ALLOWANCE CLASS I SIGN PANELS		0.000		
			SF	0.000	0.00	
			5.95000	0.000		0.00
0110	614-00012	SIGN PANEL (CLASS II)	6,878.321	6,897.441		
			SF	-19.120	-219.88	
			11.50000	6,878.321		79,100.69
0110		MATERIAL ALLOWANCE CLASS II SIGN PANELS WZ2 SH 318A		0.000		
			SF	0.000	0.00	
			8.20000	0.000		0.00
0110		MATERIAL ALLOWANCE CLASS II SIGN PANELS SH394A/SH13B		0.000		
			SF	0.000	0.00	
			8.20000	0.000		0.00
0110		MATERIAL ALLOWANCE CLASS II SIGN PANELS		0.000		
			SF	0.000	0.00	
			8.20000	0.000		0.00
0115	614-00013	SIGN PANEL (CLASS III)	2,785.110	2,849.900		
			SF	-64.790	-1,101.43	
			17.00000	2,785.110		47,346.87

CONTID: C13860
 PCN: 13860-BID
 PROJECT: C R300-095

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0018

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 PHASE 2 ROADWAY						
0115		MATERIAL ALLOWANCE CLASS III SIGN PANELS WZ2 SH 318A		0.000		
			SF	0.000	0.00	
			10.85000	0.000		0.00
0115		MATERIAL ALLOWANCE CLASS III SIGN PANELS SH13B		0.000		
			SF	0.000	0.00	
			10.85000	0.000		0.00
0115		MATERIAL ALLOWANCE CLASS III SIGN PANELS WZ2 SH 318A		0.000		
			SF	0.000	0.00	
			10.85000	0.000		0.00
0115		MATERIAL ALLOWANCE CLASS III SIGN PANELS		0.000		
			SF	0.000	0.00	
			10.85000	0.000		0.00
0120	614-01502	STEEL SIGN POST (2 INCH ROUND)	9,842.450	10,211.950		
			LF	-369.500	-2,401.75	
			6.50000	9,842.450		63,975.93
0125	614-01552	STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	5,677.840	6,074.790		
			LF	-396.950	-7,939.00	
			20.00000	5,677.840		113,556.80
0125		MATERIAL ALLOWANCE SLIP BASE POSTS SH318A/SH64A/SH139A		0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0125		MATERIAL ALLOWANCE SLIP BASE POSTS SH394A/SH13B		0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0125		MATERIAL ALLOWANCE SLIP BASE POSTS SH318A/SH64A/SH139A		0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0125		MATERIAL ALLOWANCE SLIP BASE POSTS		0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0130	630-00000	*FLAGGING	41.000	41.000		
			HOURL	0.000	0.00	
			20.00000	41.000		820.00

CONTID: C13860
 PCN: 13860-BID
 PROJECT: C R300-095

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 07/06/2006

ESTIMATE NO: 0018

15:11:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 PHASE 2 ROADWAY						
0135	630-00012	*TRAFFIC CONTROL MANAGEMENT	92.000	92.000		
		DAY		0.000	0.00	
			170.00000	92.000		15,640.00
0175	900-00007	ADDED ITEM (EACH)/ SIGN PANEL INSTALL ONLY MCR CO 6	32.000	32.000		
		EACH		0.000	0.00	
			35.00000	32.000		1,120.00
			CAT 0201	CURRENT AMT \$	426,654.36 \$	-12,575.42 \$ 426,624.36
			PROJECT TOTAL	CURRENT AMT \$	1,231,406.11 \$	-12,575.42 \$ 1,231,376.09