

ESTIMATE SUMMARY

CONTID: C13897

ESTIMATE NO: 0002 PROG

SPEC YR: 2002

PCN: 13897-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 30.0 DAYS

TIME ALLOW:

208 WORK DAYS

SH 85 - Sedalia

PERCENT TIME: 14.42

ORIG TIME ALLOW:

180 WORK DAYS

PROJECT NO: NH 0852-088  
 SH 85 - Sedalia  
 NAME OF ROAD: 085B  
 PROJECT COUNTIES: DOUGLAS, REGION 1

CONTRACTOR:

AMES CONSTRUCTION INCORPORATED  
 18450 E. 28th Ave.

PAY PERIOD ENDING 05/31/2003 DATE TIME STARTED 04/14/2003  
 DATE LET 02/27/2003 DATE WORK BEGAN  
 DATE AWARDED 03/03/2003 DATE TIME STOPPED 05/25/2004  
 DATE CONTRACT EXECUTED 03/25/2003 DATE ACCEPTED 05/25/2004  
 DATE NOTICE TO PROCEED 04/14/2003

Aurora CO 80011 303-363-1000

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,471,186.29 PARTICIPATING	\$ 216,335.48	\$ 137,050.74
AWARD PROJECT AMT:	\$ 4,573,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	3.95% TOTAL EARNINGS	216,335.48	137,050.74
FUNDS AVAILABLE:	\$ 5,254,850.81 STOCKPILED MATERIALS	67,492.31	67,492.31
	GROSS EARNINGS	283,827.79	204,543.05
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-2,681.11	-1,672.51
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	281,146.68	202,870.54
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	281,146.68	202,870.54
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 202,870.54

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 06/03/2003

09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.250		
			L S	0.400	16,000.00	
			40,000.00000	0.650		26,000.00
0010	202-00010	REMOVAL OF TREE	17.000	0.000		
			EACH	10.000	6,200.00	
			620.00000	10.000		6,200.00
0015	202-00015	REMOVAL OF HEADWALL	7.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0020	202-00020	REMOVAL OF CONCRETE BOX CULVERT	8.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0025	202-00027	REMOVAL OF RIPRAP	27.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0030	202-00035	REMOVAL OF PIPE	225.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0035	202-00037	REMOVAL OF END SECTION	5.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0040	202-00080	REMOVAL OF GUARD POST	3.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0045	202-00090	*REMOVAL OF DELINEATOR	174.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0050	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	9.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0055	202-00203	REMOVAL OF CURB AND GUTTER	174.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00210	REMOVAL OF CONCRETE PAVEMENT	14,110.000	0.000		
			SY	0.000	0.00	
			1.70000	0.000		0.00
0065	202-00220	*REMOVAL OF ASPHALT MAT	26,701.000	0.000		
			SY	0.000	0.00	
			1.70000	0.000		0.00
0070	202-00250	*REMOVAL OF PAVEMENT MARKING	11,699.000	0.000		
			SF	0.000	0.00	
			1.03000	0.000		0.00
0075	202-00810	*REMOVAL OF GROUND SIGN	33.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0080	202-00815	REMOVAL OF SIGN (SPECIAL)	1.000	0.000		
			EACH	1.000	500.00	
			500.00000	1.000		500.00
0085	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
0090	202-01000	*REMOVAL OF FENCE	15,198.000	3,274.000		
			LF	11,684.000	3,037.84	
			0.26000	14,958.000		3,889.08
0095	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	563.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0100	202-01300	*REMOVAL OF END ANCHORAGE	11.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0105	202-05150	*SANDBLASTING	4,126.000	0.000		
			SF	0.000	0.00	
			0.50000	0.000		0.00
0110	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	115,728.000	6,400.000		
			CY	21,264.000	60,602.40	
			2.85000	27,664.000		78,842.40

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01100	PROOF ROLLING	7.000	0.000		
			HOURLY	0.000	0.00	
			120.00000	0.000		0.00
0120	203-01500	BLADING	21.000	0.000		
			HOURLY	0.000	0.00	
			130.00000	0.000		0.00
0125	203-01597	*POTHOLING	39.000	0.000		
			HOURLY	2.500	650.00	
			260.00000	2.500		650.00
0130	206-00000	STRUCTURE EXCAVATION	2,988.000	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00
0135	206-00060	*STRUCTURE BACKFILL (SPECIAL) (FLOW-FILL)	180.000	0.000		
			CY	113.000	9,040.00	
			80.00000	113.000		9,040.00
0140	206-01781	SHORING (AREA 1)	1.000	0.000		
			L S	0.000	0.00	
			7,000.00000	0.000		0.00
0145	206-01782	SHORING (AREA 2)	1.000	0.000		
			L S	0.000	0.00	
			7,000.00000	0.000		0.00
0150	206-01783	SHORING (AREA 3)	0.000	0.000		
			L S	0.000	0.00	
			7,000.00000	0.000		0.00
0155	206-01784	SHORING (AREA 4)	0.000	0.000		
			L S	0.000	0.00	
			7,000.00000	0.000		0.00
0160	207-00205	TOPSOIL	15,381.000	0.000		
			CY	3,983.000	5,974.50	
			1.50000	3,983.000		5,974.50
0165	208-00005	EROSION LOG	453.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00011	EROSION BALES (WEED FREE)	252.000	0.000		
			EACH	36.000	630.00	
			17.50000	36.000		630.00
0175	208-00020	SILT FENCE	1,864.000	0.000		
			LF	913.000	1,826.00	
			2.00000	913.000		1,826.00
0180	208-00045	CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0185	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0190	208-00110	SEDIMENT REMOVAL AND DISPOSAL	5.000	0.000		
			CY	0.000	0.00	
			67.00000	0.000		0.00
0195	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.080	160.00	
			2,000.00000	0.080		160.00
0200	209-00000	WATER	1,446.000	0.000		
			MGAL	180.500	2,707.50	
			15.00000	180.500		2,707.50
0205	210-00001	*RESET STRUCTURE	1.000	0.000		
			EACH	0.200	8,000.00	
			40,000.00000	0.200		8,000.00
0210	210-00010	*RESET MAILBOX STRUCTURE	3.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0215	210-00810	*RESET GROUND SIGN	6.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0220	210-00815	*RESET SIGN PANEL	4.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	212-00006	*SEEDING (NATIVE)	26.400	0.000		
			ACRE	0.000	0.00	
			300.00000	0.000		0.00
0230	213-00002	*MULCHING (WEED FREE HAY)	33.200	0.000		
			ACRE	0.000	0.00	
			300.00000	0.000		0.00
0235	213-00008	*MULCHING (WOOD CHIP)	351.000	0.000		
			CF	0.000	0.00	
			2.00000	0.000		0.00
0240	213-00061	*MULCH TACKIFIER	3,959.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0245	214-00225	*DECIDUOUS TREE (2.5 INCH CALIPER)	0.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0250	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	112.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0255	214-00506	*EVERGREEN TREE (6 FOOT) (BALL AND BURLAP)	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0260	214-00508	*EVERGREEN TREE (8 FOOT) (BALL AND BURLAP)	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0265	215-00030	*TRANSPLANT TREE (1.5 TO 3 INCH)	5.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0270	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	4,242.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0275	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	4,554.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	217-00020	*HERBICIDE TREATMENT	1.000	0.000		
			hour	0.000	0.00	
			130.00000	0.000		0.00
0285	304-09014	AGGREGATE BASE COURSE (SPECIAL)	15,238.620	0.000		
			TON	0.000	0.00	
			8.00000	0.000		0.00
0290	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	645.890	0.000		
			TON	0.000	0.00	
			90.00000	0.000		0.00
0295	403-32741	*HOT BITUMINOUS PAVEMENT (GRADING SG) (75) (PG 64-22)	11,470.290	0.000		
			TON	0.000	0.00	
			36.50000	0.000		0.00
0300	403-34841	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 64-22)	2,029.460	0.000		
			TON	0.000	0.00	
			38.00000	0.000		0.00
0305	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	12,334.510	0.000		
			TON	0.000	0.00	
			44.00000	0.000		0.00
0310	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	5,496.000	0.000		
			GAL	0.000	0.00	
			0.60000	0.000		0.00
0315	412-00600	*CONCRETE PAVEMENT (6 INCH)	423.000	0.000		
			SY	0.000	0.00	
			36.00000	0.000		0.00
0320	412-00800	*CONCRETE PAVEMENT (8 INCH)	3,072.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0325	412-01000	*CONCRETE PAVEMENT (10 INCH)	43,023.000	0.000		
			SY	0.000	0.00	
			24.00000	0.000		0.00
0330	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	3,743.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	503-00036	*DRILLED CAISSON (36 INCH)	42.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0340	506-00010	RIPRAP (SPECIAL)	1,502.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00
0345	506-00206	RIPRAP (6 INCH)	190.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0350	506-00212	RIPRAP (12 INCH)	107.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0355	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	61.620	0.000		
			TON	0.000	0.00	
			135.00000	0.000		0.00
0360	601-01000	CONCRETE CLASS B	75.100	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0365	602-00020	REINFORCING STEEL (EPOXY COATED)	2,682.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0370	603-01150	15 INCH REINFORCED CONCRETE PIPE	432.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0375	603-01180	18 INCH REINFORCED CONCRETE PIPE	1,529.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0380	603-01240	24 INCH REINFORCED CONCRETE PIPE	383.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0385	603-01480	48 INCH REINFORCED CONCRETE PIPE	151.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	603-05018	18 INCH REINFORCED CONCRETE END SECTION	8.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0395	603-05024	24 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0400	603-10150	15 INCH CORRUGATED STEEL PIPE	67.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0405	603-10180	18 INCH CORRUGATED STEEL PIPE	475.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0410	603-10240	24 INCH CORRUGATED STEEL PIPE	108.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0415	603-30015	15 INCH STEEL END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0420	603-30018	18 INCH STEEL END SECTION	17.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0425	603-30024	24 INCH STEEL END SECTION	9.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0430	603-70604	6X4 FOOT CONCRETE BOX CULVERT (PRECAST)	240.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
0435	603-70804	8X4 FOOT CONCRETE BOX CULVERT (PRECAST)	167.000	0.000		
			LF	0.000	0.00	
			280.00000	0.000		0.00
0440	604-00305	INLET TYPE C (5 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	604-16005	INLET TYPE 16 (5 FOOT)	37.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0450	604-16010	INLET TYPE 16 (10 FOOT)	5.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0455	604-19205	INLET TYPE R L 10 (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0460	604-30015	MANHOLE SLAB BASE (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0465	604-50062	GRATING AND FRAME	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0470	604-56000	SLOTTED VANE DRAIN	14.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0475	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	8,607.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0480	606-01340	*END ANCHORAGE TYPE 3D	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0485	606-01385	*TRANSITION TYPE 3J	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0490	606-01390	*END ANCHORAGE TYPE 3K	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0495	606-02003	*END ANCHORAGE (NONFLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	606-02005	*END ANCHORAGE (FLARED)	27.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0505	607-00005	*END POST	3.000	2.000		
			EACH	0.000	0.00	
			100.00000	2.000		200.00
0510	607-00010	*CORNER AND LINE BRACE POST	61.000	19.000		
			EACH	7.000	700.00	
			100.00000	26.000		2,600.00
0515	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	15,859.000	5,829.000		
			LF	0.000	0.00	
			1.00000	5,829.000		5,829.00
0520	607-11460	*FENCE WOOD RAILING	0.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0525	607-11525	*FENCE (PLASTIC)	393.000	0.000		
			LF	393.000	1,965.00	
			5.00000	393.000		1,965.00
0530	607-60116	*16 FOOT GATE	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0535	608-00006	*CONCRETE SIDEWALK (6 INCH)	5,837.000	0.000		
			SY	0.000	0.00	
			22.00000	0.000		0.00
0540	608-00010	*CONCRETE CURB RAMP	94.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
0545	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	820.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0550	609-21011	*CURB AND GUTTER TYPE 2 (SECTION I-M)	10,483.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	609-21021	*CURB AND GUTTER TYPE 2 (SECTION II-M)	14,973.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0560	609-24002	GUTTER TYPE 2 (2 FOOT)	429.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0565	610-00024	*MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	46,564.000	0.000		
			SF	0.000	0.00	
			4.00000	0.000		0.00
0570	612-00001	*DELINEATOR (TYPE I)	13.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0575	612-00002	*DELINEATOR (TYPE II)	19.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0580	612-00003	*DELINEATOR (TYPE III)	0.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0585	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,143.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0590	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	1,724.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0595	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
0600	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0605	614-00011	*SIGN PANEL (CLASS I)	329.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	614-00012	*SIGN PANEL (CLASS II)	99.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0615	614-00013	*SIGN PANEL (CLASS III)	94.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0620	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND)(POST & SOCKET)	618.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0625	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND)(POST AND SLIPBASE)	252.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0630	614-70116	*PEDESTRIAN SIGNAL FACE (16-16)	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0630		MATERIAL ALLOWANCE TRAFFIC SIGNAL ITEMS		0.000		
			EACH	4.000	1,200.00	
			300.00000	4.000		1,200.00
0635	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	9.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0635		MATERIAL ALLOWANCE TRAFFIC SIGNAL ITEMS		0.000		
			EACH	9.000	4,500.00	
			500.00000	9.000		4,500.00
0640	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0640		MATERIAL ALLOWANCE TRAFFIC SIGNAL ITEMS		0.000		
			EACH	2.000	1,560.00	
			780.00000	2.000		1,560.00
0645	614-72860	*PEDESTRIAN PUSH BUTTON	4.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0645		MATERIAL ALLOWANCE TRAFFIC SIGNAL ITEMS		0.000		
			EACH	4.000	180.00	
			45.00000	4.000		180.00
0650	614-72864	*FIRE PREEMPTION UNIT	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0655	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	1.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0655		MATERIAL ALLOWANCE TRAFFIC SIGNAL ITEMS		0.000		
			EACH	1.000	12,750.00	
			12,750.00000	1.000		12,750.00
0660	614-81010	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1 MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0660		MATERIAL ALLOWANCE WL STOCKPILED TRAFFIC SIGNAL POLES WITH LIGHTS		0.000		
			EACH	0.000	0.00	
			10,096.70000	0.000		0.00
0660		MATERIAL ALLOWANCE WL STOCKPILED TRAFFIC SIGNAL POLE WITH LIGHTS		0.000		
			EACH	0.000	0.00	
			9,174.45000	0.000		0.00
0665	614-82010	*TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00
0665		MATERIAL ALLOWANCE WL STOCKPILED TRAFFIC SIGNAL POLE STEEL (1MA)		0.000		
			EACH	0.000	0.00	
			8,602.20000	0.000		0.00
0670	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0670		MATERIAL ALLOWANCE TRAFFIC SIGNAL ITEMS		0.000		
			EACH	1.000	450.00	
			450.00000	1.000		450.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0675	614-86245	*CONTROLLER (TYPE 170E)	1.000	0.000		
			EACH	0.000	0.00	
			18,273.31000	0.000		0.00
0675		MATERIAL ALLOWANCE TRAFFIC SIGNAL ITEMS		0.000		
			EACH	1.000	15,532.31	
			15,532.31000	1.000		15,532.31
0680	617-03010	DETOUR CULVERT PIPE	587.000	0.000		
			LF	60.000	2,400.00	
			40.00000	60.000		2,400.00
0685	619-00007	CONNECT TO EXISTING WATERLINE	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0690	619-06060	6 INCH DUCTILE IRON PIPE	0.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0695	621-00450	*DETOUR PAVEMENT	6,233.000	0.000		
			SY	0.000	0.00	
			11.50000	0.000		0.00
0700	625-00000	CONSTRUCTION SURVEYING	1.000	0.160		
			L S	0.120	6,000.00	
			50,000.00000	0.280		14,000.00
0705	626-00000	MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			230,000.00000	0.000		0.00
0710	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.250	500.00	
			2,000.00000	0.250		500.00
0715	627-00005	*EPOXY PAVEMENT MARKING	403.000	0.000		
			GAL	0.000	0.00	
			55.00000	0.000		0.00
0720	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	719.000	0.000		
			GAL	0.000	0.00	
			33.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0725	627-03003	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C) (INLAID)	1,504.000	0.000		
		SF		0.000	0.00	
			13.00000	0.000		0.00
0730	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	979.000	0.000		
		SF		0.000	0.00	
			11.30000	0.000		0.00
0735	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	1,463.000	0.000		
		SF		0.000	0.00	
			9.20000	0.000		0.00
0740	630-00000	*FLAGGING	3,407.000	37.000		
		HOURLY		160.000	2,960.00	
			18.50000	197.000		3,644.50
0745	630-00007	*TRAFFIC CONTROL INSPECTION	130.000	1.000		
		DAY		16.000	1,600.00	
			100.00000	17.000		1,700.00
0750	630-00012	*TRAFFIC CONTROL MANAGEMENT	181.000	3.000		
		DAY		12.000	4,320.00	
			360.00000	15.000		5,400.00
0755	630-80001	*FLASHING BEACON (PORTABLE)	3.000	1.500		
		EACH		0.000	0.00	
			500.00000	1.500		750.00
0760	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	3.000	0.000		
		EACH		0.000	0.00	
			100.00000	0.000		0.00
0765	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	87.000	0.000		
		EACH		0.000	0.00	
			60.00000	0.000		0.00
0770	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	42.000	6.500		
		EACH		1.500	150.00	
			100.00000	8.000		800.00
0775	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	0.000		
		EACH		2.000	220.00	
			110.00000	2.000		220.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0780	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	185.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0785	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0790	630-80360	*DRUM CHANNELIZING DEVICE	217.000	0.000		
			EACH	25.500	765.00	
			30.00000	25.500		765.00
0795	630-80370	CONCRETE BARRIER (TEMPORARY)	5,140.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0800	630-80380	*TRAFFIC CONE	125.000	0.000		
			EACH	9.500	142.50	
			15.00000	9.500		142.50
0805	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	4.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0810	630-86800	*TRAFFIC SIGNAL (TEMPORARY)	1.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
0815	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0830	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	12,751.330	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0835	700-70013	F/A CONCRETE INCENTIVE PAYMENT	18,814.200	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70022	F/A OJT COLORADO TRAINING PROGRAM	352.800	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0850	700-70025	F/A QUALITY INCENTIVE PAYMENT	-1,324.910	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0860	700-70035	F/A LANDSCAPING	3,223.460	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0865	700-70035	F/A PRAIRIE DOG	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0870	700-70040	F/A RAILROAD	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0875	700-70042	F/A RAILROAD FLAGGING	14,538.380	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0880	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	1,237.550	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0885	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0973	203-00060	EMB MATL (CIP) CO #2	2,410.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0975	603-05015	15 IN RCES CO # 2	1.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0980	603-10300	30 IN CSP CO # 2	120.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0985	603-30030	30 IN SES CO # 2	3.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0990	625-00000	CONST SURVEYING CO # 2	1.000	0.000		
			L S	0.000	0.00	
			17,325.32000	0.000		0.00
0995	626-00000	MOBILIZATION CO # 2	1.000	0.000		
			L S	0.000	0.00	
			23,250.00000	0.000		0.00
1000	700-70012	F/A ASPH PVMT INCENTIVE CO # 2	0.000	0.000		
			F A	0.000	0.00	
			27,175.00000	0.000		0.00
1005	700-70013	F/A CONC INCENTIVE PYMT CO # 2	0.000	0.000		
			F A	0.000	0.00	
			7,010.00000	0.000		0.00
1010	700-70025	F/A QUALITY INCENTIVE PYMT CO # 2	0.000	0.000		
			F A	0.000	0.00	
			13,270.00000	0.000		0.00
1015	613-30400	LIGHT STD ALUM (40 FT) CO # 4	2.000	0.000		
			EACH	0.000	0.00	
			2,461.00000	0.000		0.00
1020	613-40010	LIGHT STD FOUNDATION CO # 4	2.000	0.000		
			EACH	0.000	0.00	
			1,242.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1025	608-01000	BITUM SIDEWALK CO #2	80.360	0.000		
			TON	0.000	0.00	
			90.00000	0.000		0.00
1030	625-00001	CONST SURVEYING (HOUR) CO #5	15.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
1035	700-70034	F/A REMOVAL OF BRIDGE	10,511.720	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70033	F/A WATER LINE SLEEVE	1,583.130	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1045	611-00014	14 FT CATTLE GD	1.000	0.000		
			EACH	0.000	0.00	
			4,849.51000	0.000		0.00
1050	612-00041	DELIN (FLEX) (TY I)	136.000	0.000		
			EACH	0.000	0.00	
			24.20000	0.000		0.00
1055	612-00042	DELIN (FLEX) (TY II)	165.000	0.000		
			EACH	0.000	0.00	
			26.40000	0.000		0.00
1060	612-00043	DELIN (FLEX) (TY III)	67.000	0.000		
			EACH	0.000	0.00	
			28.60000	0.000		0.00
1065	613-00201	2 IN ELEC COND (JACKED)	150.000	0.000		
			LF	0.000	0.00	
			15.40000	0.000		0.00
1070	210-01130	RES GDRAIL TY 3 CO #11	315.000	0.000		
			LF	0.000	0.00	
			5.78000	0.000		0.00
1080	700-70033	F/A RENTAL OF RESIDENCE	2,596.250	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21  
 ESTIMATE RUN 06/03/2003  
 09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1085	627-00001	PVMT MKG PAINT	5.000	0.000		
			GAL	0.000	0.00	
			127.10000	0.000		0.00
1090	202-00240	*REMOVAL OF ASPHALT MAT (PLANING) ROADWAY	2,193.000	0.000		
			SY	0.000	0.00	
			4.65000	0.000		0.00
			CAT 0200	CURRENT AMT \$	5,264,152.62 \$	173,223.05 \$ 221,507.79
CAT NO0300 G-17-CF						
0895	206-00000	STRUCTURE EXCAVATION	2,886.000	0.000		
			CY	0.000	0.00	
			4.00000	0.000		0.00
0900	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,931.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
0905	206-01785	SHORING (AREA 5)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0910	510-20100	STRUCTURAL PLATE ARCH (SPECIAL)	114.000	0.000		
			LF	0.000	0.00	
			600.00000	0.000		0.00
0910		MATERIAL ALLOWANCE STRUCTURAL PLATE ARCH		0.000		
			LF	108.000	31,320.00	
			290.00000	108.000		31,320.00
0915	601-01000	CONCRETE CLASS B	109.400	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0920	602-00020	REINFORCING STEEL (EPOXY COATED)	7,429.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
1075	601-40200	CLASS 5 FINISH CO #12	915.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
			CAT 0300	CURRENT AMT \$	148,975.00 \$	31,320.00 \$ 31,320.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 06/03/2003

09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 G-16-C						
0925	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	657.000	0.000		
			SY	0.000	0.00	
			4.65000	0.000		0.00
0930	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	72.480	0.000		
			TON	0.000	0.00	
			44.00000	0.000		0.00
0935	420-00500	*GEOTEXTILE (PAVING)	542.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0940	515-00400	*CONCRETE SEALER	175.000	0.000		
			SY	0.000	0.00	
			8.50000	0.000		0.00
0945	515-00410	CONCRETE SEALER (CALCIUM NITRITE)	175.000	0.000		
			SY	0.000	0.00	
			70.00000	0.000		0.00
0950	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	0.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0955	601-06150	CONCRETE (PATCHING)	225.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
			CAT 0305	CURRENT AMT \$	31,026.67 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0960	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0965	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0970	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00

CONTID: C13897  
 PCN: 13897-BID  
 PROJECT: NH 0852-088

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 06/03/2003

ESTIMATE NO: 0002

09:58:36

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1095	900-00006	ADDED ITEM (DOLLAR)/ LIQUIDATED DAMAGES	-3,968.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	27,032.00 \$	0.00 \$	31,000.00
			PROJECT TOTAL	CURRENT AMT \$	5,471,186.29 \$	204,543.05 \$	283,827.79