

ESTIMATE SUMMARY

CONTID: C13919

ESTIMATE NO: 0001 PROG

SPEC YR: 2002

PCN: 13919-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 15.0 DAYS TIME ALLOW: 6/15/2004 FIXED COMPLETION DAT

Cemetery Bridge

PERCENT TIME: 4.27 ORIG TIME ALLOW: 12/19/200 FIXED COMPLETION DAT

PROJECT NO: BRO C440-005
Cemetery Bridge

NAME OF ROAD: Miller Road

PROJECT COUNTIES: EAGLE

CONTRACTOR:

CIVIL CONSTRUCTORS, INC., OF COLORADO
273 GILSTRAP COURT, SUITE 300

PAY PERIOD ENDING	07/15/2003	DATE TIME STARTED	07/01/2003
DATE LET	06/05/2003	DATE WORK BEGAN	07/01/2003
DATE AWARDED	06/17/2003	DATE TIME STOPPED	06/14/2004
DATE CONTRACT EXECUTED	06/30/2003	DATE ACCEPTED	06/14/2004
DATE NOTICE TO PROCEED	07/01/2003		

GLENWOOD SPRINGS CO 81601 970 945 6100

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,819,205.88 PARTICIPATING	\$ 57,960.07	\$ 57,960.07
AWARD PROJECT AMT:	\$ 1,680,312.30 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	3.19% TOTAL EARNINGS	57,960.07	57,960.07
FUNDS AVAILABLE:	\$ 1,761,245.81 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	57,960.07	57,960.07
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-857.40	-857.40
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	57,102.67	57,102.67
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	57,102.67	57,102.67
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 57,102.67

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 07/24/2003

18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.000		
			L S	0.500	7,500.00	
			15,000.00000	0.500		7,500.00
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.000		
			L S	0.750	3,750.00	
			5,000.00000	0.750		3,750.00
0015	202-00010	REMOVAL OF TREE	50.000	0.000		
			EACH	50.000	12,500.00	
			250.00000	50.000		12,500.00
0020	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0025	202-00810	*REMOVAL OF GROUND SIGN	8.000	0.000		
			EACH	0.000	0.00	
			28.00000	0.000		0.00
0030	202-01000	REMOVAL OF FENCE	612.000	0.000		
			LF	612.000	1,530.00	
			2.50000	612.000		1,530.00
0035	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	11,852.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0040	203-00100	MUCK EXCAVATION	1,190.000	0.000		
			CY	46.000	368.00	
			8.00000	46.000		368.00
0045	203-01500	BLADING	20.000	0.000		
			hour	0.000	0.00	
			112.00000	0.000		0.00
0050	203-01550	DOZING	5.000	0.000		
			hour	1.000	85.00	
			85.00000	1.000		85.00
0055	203-02330	LABORER	69.000	0.000		
			hour	1.000	38.00	
			38.00000	1.000		38.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 07/24/2003
 18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	207-00205	TOPSOIL	393.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
0065	208-00006	EROSION LOG (SPECIAL)	1,550.000	0.000		
			LF	750.000	4,500.00	
			6.00000	750.000		4,500.00
0070	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.000	0.00	
			2,200.00000	0.000		0.00
0075	210-00810	*RESET GROUND SIGN	1.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0080	210-01000	RESET FENCE	149.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0085	212-00006	*SEEDING (NATIVE)	0.730	0.000		
			ACRE	0.000	0.00	
			770.00000	0.000		0.00
0090	212-00028	*SEEDING (WETLANDS)	0.030	0.000		
			ACRE	0.000	0.00	
			5,800.00000	0.000		0.00
0095	213-00000	*MULCHING	0.730	0.000		
			ACRE	0.000	0.00	
			700.00000	0.000		0.00
0100	213-00061	*MULCH TACKIFIER	364.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00
0105	214-01015	*WILLOW CUTTINGS	900.000	0.000		
			EACH	0.000	0.00	
			1.10000	0.000		0.00
0110	216-00039	*SOIL RETENTION BLANKET (STRAW)	4,128.000	0.000		
			SY	0.000	0.00	
			0.80000	0.000		0.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 07/24/2003
 18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	304-06007	AGGREGATE BASE COURSE (CLASS 6) MCR LI 7	0.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
0120	403-34721	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28)	540.660	0.000		
			TON	0.000	0.00	
			61.00000	0.000		0.00
0125	403-34731	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-34)	323.680	0.000		
			TON	0.000	0.00	
			73.00000	0.000		0.00
0130	412-00600	*CONCRETE PAVEMENT (6 INCH)	85.000	0.000		
			SY	0.000	0.00	
			45.00000	0.000		0.00
0135	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B) DELETED BY LETTER DATED 8-28-04	0.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0140	506-00209	RIPRAP (9 INCH)	90.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
0145	603-01180	18 INCH REINFORCED CONCRETE PIPE	221.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0145		MATERIAL ALLOWANCE SEPT. '03 CLASS 1 STR BKF STOCKPILE		0.000		
			LF	0.000	0.00	
			3.33000	0.000		0.00
0150	603-05018	18 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0155	604-13005	INLET TYPE 13 (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0155		MATERIAL ALLOWANCE SEPT. '03 CLASS 1 STR BKF STOCKPILE		0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 07/24/2003
 18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	604-19000	INLET SPECIAL	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0160		MATERIAL ALLOWANCE SEPT. '03 CLASS 1 STR BKF STOCKPILE		0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0165	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,110.00000	0.000		0.00
0170	606-01385	*TRANSITION TYPE 3J	1.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0175	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0180	606-02003	*END ANCHORAGE (NONFLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0185	607-11455	FENCE WOOD	276.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
0190	607-11525	FENCE (PLASTIC)	339.000	0.000		
			LF	121.000	302.50	
			2.50000	121.000		302.50
0195	608-00006	*CONCRETE SIDEWALK (6 INCH)	689.500	0.000		
			SY	0.000	0.00	
			43.00000	0.000		0.00
0200	608-00010	*CONCRETE CURB RAMP	191.300	0.000		
			SY	0.000	0.00	
			47.00000	0.000		0.00
0205	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	93.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 07/24/2003
 18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	829.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0215	609-24004	*GUTTER TYPE 2 (4 FOOT)	27.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
0220	609-24006	*GUTTER TYPE 2 (6 FOOT)	32.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0225	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	443.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0230	612-00001	*DELINEATOR (TYPE I)	60.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0235	613-08000	VAULT (INSTALL ONLY)	2.000	0.000		
			EACH	0.000	0.00	
			1,144.00000	0.000		0.00
0240	614-00011	*SIGN PANEL (CLASS I)	52.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0245	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	92.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0250	614-80312	*BARRICADE (TYPE 3 F-B)	2.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0255	619-10307	*30 INCH WELDED STEEL PIPE (JACKED)	115.000	0.000		
			LF	0.000	0.00	
			515.00000	0.000		0.00
0260	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.080	800.00	
			10,000.00000	0.080		800.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 07/24/2003
 18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			150,000.00000	0.000		0.00
0270	627-00005	*EPOXY PAVEMENT MARKING	9.000	0.000		
			GAL	0.000	0.00	
			80.00000	0.000		0.00
0275	627-30305	*PREFORMED PLASTIC PAVEMENT MARKING (60 MIL) (WORD-SYMBOL) DELETED BY LETTER DATED 9-28-04	0.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0280	627-30310	*PREFORMED PLASTIC PAVEMENT MARKING (60 MIL) (XWALK-STOP DELETED BY LETTER DATED 9-28-04	0.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0285	629-01001	*SURVEY MONUMENT (TYPE 1)	17.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0290	629-01005	*SURVEY MONUMENT (TYPE 5)	3.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0295	630-00000	*FLAGGING	186.300	0.000		
			HOUR	0.000	0.00	
			23.00000	0.000		0.00
0300	630-80338	*BARRICADE (TYPE 3 M-D) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			630.00000	0.000		0.00
0305	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	6.000	0.000		
			EACH	0.000	0.00	
			42.00000	0.000		0.00
0310	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	22.000	0.000		
			EACH	0.000	0.00	
			53.00000	0.000		0.00
0315	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) DELETED BY LETTER DATED 9-28-04	0.000	0.000		
			EACH	0.000	0.00	
			74.00000	0.000		0.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 07/24/2003
 18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	630-80360	*DRUM CHANNELIZING DEVICE	10.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0325	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	0.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0330	630-80380	*TRAFFIC CONE	19.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0335	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	-19.290	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70022	F/A OJT COLORADO TRAINING PROGRAM DELETED BY LETTER DATED 9-28-04	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70023	F/A ON-THE-JOB TRAINEE	140.800	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70028	F/A ESB PROGRAM DELETED BY LETTER DATED 9-28-04	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70011	F/A PARTNERING PARTNERING BILLING MCR LINE #1	1.000	0.000		
			F A	1.000	1,586.57	
			1,586.57000	1.000		1,586.57
0625	625-00001	CONST SURVEYING (HOUR) EXTRA SURVEYING ODERED BY THE ENGINEER.	5.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0655	304-06007	ABC (CL 6) QUANTITY CHANGE (MCR LINE #7)	860.800	0.000		
			CY	0.000	0.00	
			34.59000	0.000		0.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 07/24/2003

ESTIMATE NO: 0001

18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	627-30405	PREFORM THERMOPLASTIC PVMT MKG (WS) (MCR LINE #8)	138.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
0675	627-30410	PREFORM THERMOPLASTIC PVMT MKG (XS) (MCR LINE #8)	522.000	0.000		
			SF	0.000	0.00	
			7.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	625,578.15 \$	32,960.07 \$
						32,960.07
CAT NO0286 NON-PARTICIPATING ITEMS						
0455	202-01000	REMOVAL OF FENCE	0.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0460	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	443.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0465	207-00205	TOPSOIL	63.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
0470	208-00006	EROSION LOG (SPECIAL)	0.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0475	210-01000	RESET FENCE	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0480	212-00006	*SEEDING (NATIVE)	0.060	0.000		
			ACRE	0.000	0.00	
			770.00000	0.000		0.00
0485	213-00000	*MULCHING	0.060	0.000		
			ACRE	0.000	0.00	
			700.00000	0.000		0.00
0490	213-00061	*MULCH TACKIFIER	30.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 07/24/2003
 18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0286 NON-PARTICIPATING ITEMS						
0495	304-06007	AGGREGATE BASE COURSE (CLASS 6) MCR LI 7	0.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
0500	403-34721	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28)	39.340	0.000		
			TON	0.000	0.00	
			61.00000	0.000		0.00
0505	403-34731	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-34)	47.010	0.000		
			TON	0.000	0.00	
			73.00000	0.000		0.00
0510	412-00600	*CONCRETE PAVEMENT (6 INCH)	16.000	0.000		
			SY	0.000	0.00	
			45.00000	0.000		0.00
0515	601-40000	*MASONRY VENEER	2,911.100	0.000		
			SF	0.000	0.00	
			14.50000	0.000		0.00
0520	603-50015	15 INCH PLASTIC PIPE DELETED BY LETTER DATED 9-28-04	0.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0525	603-50030	30 INCH PLASTIC PIPE	120.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0530	608-00006	*CONCRETE SIDEWALK (6 INCH)	128.000	0.000		
			SY	0.000	0.00	
			43.00000	0.000		0.00
0535	608-00010	*CONCRETE CURB RAMP	52.000	0.000		
			SY	0.000	0.00	
			47.00000	0.000		0.00
0540	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	169.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0545	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	186.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 07/24/2003
 18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0286 NON-PARTICIPATING ITEMS						
0550	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	775.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0555	613-00602	6 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	1,710.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0560	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	219.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0565	613-01400	4 INCH ELECTRICAL CONDUIT (PLASTIC)	580.000	0.000		
			LF	0.000	0.00	
			8.10000	0.000		0.00
0570	613-01600	6 INCH ELECTRICAL CONDUIT (PLASTIC)	142.000	0.000		
			LF	0.000	0.00	
			8.20000	0.000		0.00
0575	613-04010	CONDUIT	1.000	0.000		
			L S	0.000	0.00	
			7,000.00000	0.000		0.00
0580	613-10010	*WIRING (SPECIAL)	1.000	0.000		
			L S	0.000	0.00	
			1,600.00000	0.000		0.00
0585	613-16000	*LUMINAIRE (SPECIAL)	8.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0590	627-30310	*PREFORMED PLASTIC PAVEMENT MARKING (60 MIL) (XWALK-STOP DELETED BY LETTER DATED 9-28-04)	0.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0635	900-00006	ADDED ITEM (DOLLAR)/ SMITH ENVIROMENTAL BILLING/MCR LINE #6	-1,000.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0640	603-82008	8 IN DUCT IRON PIPE ADDED WATER LINE (CMO#2) (ITEM SHOULD BE SEC. 619)	462.000	0.000		
			LF	0.000	0.00	
			238.32000	0.000		0.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 07/24/2003
 18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0286 NON-PARTICIPATING ITEMS						
0645	900-00014	ADDED ITEM (LUMP SUM)/ ADDED WATER LINE (CMO #2) (CASCADE DESIGN)	1.000	0.000		
			L S	0.000	0.00	
			17,000.00000	0.000		0.00
0650	900-00007	ADDED ITEM (EACH)/ ADDED WATER LINE (CMO #2) (RESET LAB)	2.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0660	304-06007	ABC (CL 6) QUANTITY CHANGE (MCR LINE #7)	87.900	0.000		
			CY	0.000	0.00	
			34.59000	0.000		0.00
0670	627-30405	PREFORM THERMOPLASTIC PVMT MKG (WS) (MCR LINE #8)	69.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
0680	627-30410	PREFORM THERMOPLASTIC PVMT MKG (XS) (MCR LINE #8)	144.000	0.000		
			SF	0.000	0.00	
			7.00000	0.000		0.00
			CAT 0286	CURRENT AMT \$	253,557.82 \$	0.00 \$
CAT NO0300 EAG-EDW-00.1 STRUCTURES						
0360	206-00000	STRUCTURE EXCAVATION	1,198.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
0365	206-00100	*STRUCTURE BACKFILL (CLASS 1)	5,056.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
0365		MATERIAL ALLOWANCE SEPT. '03 CLASS 1 STR BKF STOCKPILE		0.000		
			CY	0.000	0.00	
			7.65000	0.000		0.00
0370	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	3,776.200	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
0375	403-34731	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-34)	102.000	0.000		
			TON	0.000	0.00	
			73.00000	0.000		0.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 07/24/2003
 18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 EAG-EDW-00.1 STRUCTURES						
0380	502-00460	PILE TIP	27.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0385	502-14117	*STEEL PILING (HP 14X117)	735.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0390	504-04410	*BLOCK FACING	1,589.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0395	506-00224	RIPRAP (24 INCH)	100.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0400	509-00000	*STRUCTURAL STEEL	1,019.000	0.000		
			LB	0.000	0.00	
			4.00000	0.000		0.00
0405	514-00200	*PEDESTRIAN RAILING (STEEL)	320.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0410	515-00120	*WATERPROOFING (MEMBRANE)	940.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0415	601-01040	*CONCRETE CLASS B (BRIDGE)	267.420	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0420	601-03040	*CONCRETE CLASS D (BRIDGE)	605.400	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
0425	601-40301	*STRUCTURAL CONCRETE COATING	7,605.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
0430	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	10,516.000	0.000		
			SF	0.000	0.00	
			0.50000	0.000		0.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 07/24/2003
 18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 EAG-EDW-00.1 STRUCTURES						
0435	602-00000	*REINFORCING STEEL	16,624.200	0.000		
			LB	0.000	0.00	
			0.60000	0.000		0.00
0440	602-00020	*REINFORCING STEEL (EPOXY COATED)	98,410.560	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
0445	606-11005	*BRIDGE RAIL TYPE 10 (SPECIAL)	384.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
0450	618-00172	*PRESTRESSED CONCRETE I (BT72)	1,688.000	0.000		
			LF	0.000	0.00	
			114.00000	0.000		0.00
0615	502-14117	STEEL PILE (HP 14X117) PILING CUT OFF AS PER 502.13	41.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0620	502-14117	STEEL PILE (HP 14X117) SPLICES FOR PILING PAID AS PER 502.12	3.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0630	601-01040	CONC CL B (BRIDGE) MCR LINE #5	46.000	0.000		
			CY	0.000	0.00	
			98.90000	0.000		0.00
			CAT 0300	CURRENT AMT \$	916,328.91 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0595	620-00001	FIELD OFFICE (CLASS 1)	1.000	0.000		
			EACH	1.000	13,000.00	
			13,000.00000	1.000		13,000.00
0600	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	11,000.00	
			11,000.00000	1.000		11,000.00
0605	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	1,000.00	
			1,000.00000	1.000		1,000.00

CONTID: C13919
 PCN: 13919-BID
 PROJECT: BRO C440-005

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 07/24/2003

ESTIMATE NO: 0001

18:00:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0685	900-00025	ADDED ITEM (WORK DAY)/ 3 DAYS LIQUIDATED DAMAGES	CO	-1.000	0.000		
		12					
			WD		0.000	0.00	
				1,259.00000	0.000		0.00
				CAT 0400	CURRENT AMT	\$ 23,741.00	\$ 25,000.00
				PROJECT TOTAL	CURRENT AMT	\$ 1,819,205.88	\$ 57,960.07
						\$ 25,000.00	\$ 25,000.00
						\$ 57,960.07	\$ 57,960.07