

ESTIMATE SUMMARY

CONTID: C13922

ESTIMATE NO: 0003 PROG

SPEC YR: 2002

PCN: 13922-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:
SAGUACHE CREEK, L-11-F

TIME CHARGED: 90.0 DAYS TIME ALLOW: 11/1/2003 FIXED COMPLETION DAT
PERCENT TIME: 72.58 ORIG TIME ALLOW: 11/1/2003 FIXED COMPLETION DAT

PROJECT NO: BR 114A-008
SAGUACHE CREEK, L-11-F
NAME OF ROAD: SH 114
PROJECT COUNTIES: SAGUACHE

CONTRACTOR:
DUCKELS CONSTRUCTION INCORPORATED
3500 DUCKELS COURT

PAY PERIOD ENDING 09/28/2003 DATE TIME STARTED 07/01/2003
DATE LET 05/29/2003 DATE WORK BEGAN 06/30/2003
DATE AWARDED 06/05/2003 DATE TIME STOPPED 10/27/2003
DATE CONTRACT EXECUTED 06/30/2003 DATE ACCEPTED 10/27/2003
DATE NOTICE TO PROCEED 07/01/2003

STEAMBOAT SPRINGS CO 80487 970-879-6072

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 840,549.17 PARTICIPATING	\$ 640,314.17	\$ 132,846.60
AWARD PROJECT AMT:	\$ 902,579.53 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	76.18% TOTAL EARNINGS	640,314.17	132,846.60
FUNDS AVAILABLE:	\$ 200,235.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	640,314.17	132,846.60
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-4,840.67	-1,701.42
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	635,473.50	131,145.18
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	635,473.50	131,145.18
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 131,145.18

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13922
 PCN: 13922-BID
 PROJECT: BR 114A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 09/28/2003
 08:37:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			3,000.00000	1.000		3,000.00
0010	202-00035	REMOVAL OF PIPE	5.000	5.000		
			LF	0.000	0.00	
			40.00000	5.000		200.00
0015	202-00037	REMOVAL OF END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			125.00000	1.000		125.00
0020	202-00090	REMOVAL OF DELINEATOR	12.000	12.000		
			EACH	0.000	0.00	
			10.00000	12.000		120.00
0025	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,602.000	2,602.000		
			SY	0.000	0.00	
			9.45000	2,602.000		24,588.90
0030	202-00250	*REMOVAL OF PAVEMENT MARKING	990.000	371.000		
			SF	0.000	0.00	
			3.15000	371.000		1,168.65
0035	202-00810	REMOVAL OF GROUND SIGN	2.000	2.000		
			EACH	0.000	0.00	
			100.00000	2.000		200.00
0040	202-01000	*REMOVAL OF FENCE	2,755.000	1,550.000		
			LF	0.000	0.00	
			1.05000	1,550.000		1,627.50
0045	202-06000	*REMOVAL OF DETOUR	1.000	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
0050	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	13,353.000	11,787.000		
			CY	1,566.000	10,962.00	
			7.00000	13,353.000		93,471.00
0055	203-00100	MUCK EXCAVATION	272.000	0.000		
			CY	272.000	1,360.00	
			5.00000	272.000		1,360.00

CONTID: C13922
 PCN: 13922-BID
 PROJECT: BR 114A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 09/28/2003
 08:37:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01100	PROOF ROLLING	2.000	0.000		
			HOURLY	2.000	180.00	
			90.00000	2.000		180.00
0065	203-01140	ROLLING	2.000	0.000		
			HOURLY	0.000	0.00	
			100.00000	0.000		0.00
0070	203-01500	BLADING	6.000	2.000		
			HOURLY	0.000	0.00	
			95.00000	2.000		190.00
0075	203-01510	BACKHOE	10.000	2.000		
			HOURLY	0.000	0.00	
			135.00000	2.000		270.00
0080	203-01550	DOZING (DELETED BY 105)	0.000	0.000		
			HOURLY	0.000	0.00	
			125.00000	0.000		0.00
0085	203-01594	COMBINATION LOADER (DELETED BY 105)	0.000	0.000		
			HOURLY	0.000	0.00	
			90.00000	0.000		0.00
0090	203-01597	POTHOLING (DELETED BY 105)	0.000	0.000		
			HOURLY	0.000	0.00	
			160.00000	0.000		0.00
0095	207-00205	TOPSOIL	500.000	0.000		
			CY	500.000	7,500.00	
			15.00000	500.000		7,500.00
0100	207-00305	WETLAND TOPSOIL	32.000	0.000		
			CY	32.000	160.00	
			5.00000	32.000		160.00
0105	208-00005	*EROSION LOG	640.000	380.000		
			LF	100.000	1,347.00	
			13.47000	480.000		6,465.60
0110	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C13922
 PCN: 13922-BID
 PROJECT: BR 114A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 09/28/2003
 08:37:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.100		
			L S	0.400	960.00	
			2,400.00000	0.500		1,200.00
0120	210-00810	RESET GROUND SIGN	5.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
0125	212-00006	*SEEDING (NATIVE)	2.700	0.000		
			ACRE	0.000	0.00	
			814.00000	0.000		0.00
0130	212-00028	*SEEDING (WETLANDS)	0.100	0.000		
			ACRE	0.000	0.00	
			8,925.00000	0.000		0.00
0135	212-00047	*SOIL PREPARATION (SPECIAL)	2.700	0.000		
			ACRE	0.000	0.00	
			1,522.00000	0.000		0.00
0140	213-00004	*MULCHING (WEED FREE STRAW)	4.950	2.000		
			ACRE	0.000	0.00	
			730.00000	2.000		1,460.00
0145	213-00061	*MULCH TACKIFIER	1,140.000	400.000		
			LB	0.000	0.00	
			2.82000	400.000		1,128.00
0150	214-01010	*BRUSH LAYER CUTTING	400.000	0.000		
			EACH	0.000	0.00	
			8.40000	0.000		0.00
0155	216-00015	*SOIL RETENTION BLANKET (EXCELSIOR)	3,000.000	0.000		
			SY	0.000	0.00	
			1.94000	0.000		0.00
0160	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.750		
			L S	0.200	735.00	
			3,675.00000	0.950		3,491.25
0165	250-00050	*MONITORING TECHNICIAN (DELETED BY 105)	0.000	0.000		
			HOUR	0.000	0.00	
			82.00000	0.000		0.00

CONTID: C13922
 PCN: 13922-BID
 PROJECT: BR 114A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 09/28/2003
 08:37:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	250-00110	*HEALTH AND SAFETY OFFICER	5.000	5.000		
			hour	0.000	0.00	
			126.00000	5.000		630.00
0175	250-00120	*MATERIAL SAMPLING AND DELIVERY	4.000	4.000		
			each	0.000	0.00	
			255.00000	4.000		1,020.00
0180	250-00210	*SOLID WASTE DISPOSAL	5.000	5.000		
			cy	0.000	0.00	
			132.00000	5.000		660.00
0185	250-00220	*HAZARDOUS WASTE DISPOSAL (DELETED BY 105)	0.000	0.000		
			cy	0.000	0.00	
			657.00000	0.000		0.00
0190	304-06000	AGGREGATE BASE COURSE (CLASS 6)	2,523.250	1,295.750		
			ton	1,227.500	19,640.00	
			16.00000	2,523.250		40,372.00
0195	304-09000	AGGREGATE BASE COURSE (SPECIAL)	100.000	0.000		
			cy	0.000	0.00	
			5.00000	0.000		0.00
0200	403-34731	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-34)	2,129.920	742.730		
			ton	0.000	0.00	
			72.00000	742.730		53,476.56
0205	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	200.000	0.000		
			gal	0.000	0.00	
			4.00000	0.000		0.00
0210	411-21020	*LIQUID ASPHALTIC MATERIAL (MC-70)	3,336.000	1,600.000		
			gal	0.000	0.00	
			3.75000	1,600.000		6,000.00
0215	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	7,822.000	7,822.000		
			sy	0.000	0.00	
			1.50000	7,822.000		11,733.00
0220	506-00206	RIPRAP (6 INCH)	215.000	215.000		
			cy	0.000	0.00	
			50.00000	215.000		10,750.00

CONTID: C13922
 PCN: 13922-BID
 PROJECT: BR 114A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 09/28/2003
 08:37:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	603-10240	24 INCH CORRUGATED STEEL PIPE	64.500	39.500		
			LF	0.000	0.00	
			35.00000	39.500		1,382.50
0230	603-10540	54 INCH CORRUGATED STEEL PIPE	225.000	225.000		
			LF	0.000	0.00	
			65.00000	225.000		14,625.00
0235	603-30024	24 INCH STEEL END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			180.00000	4.000		720.00
0240	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	200.000	0.000		
			LF	0.000	0.00	
			14.40000	0.000		0.00
0245	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			887.25000	0.000		0.00
0250	606-02005	*END ANCHORAGE (FLARED)	4.000	0.000		
			EACH	0.000	0.00	
			1,302.00000	0.000		0.00
0255	607-00005	*END POST	4.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0260	607-00010	*CORNER AND LINE BRACE POST	14.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0265	607-01010	*FENCE BARBED WIRE WITH METAL POSTS (SPECIAL)	2,817.000	0.000		
			LF	0.000	0.00	
			1.73000	0.000		0.00
0270	607-11525	*FENCE (PLASTIC) (DELETED BY 105)	0.000	0.000		
			LF	0.000	0.00	
			2.52000	0.000		0.00
0275	607-11580	*FENCE (TEMPORARY)	1,562.000	1,562.000		
			LF	0.000	0.00	
			2.82000	1,562.000		4,404.84

CONTID: C13922
 PCN: 13922-BID
 PROJECT: BR 114A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 09/28/2003
 08:37:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	612-00001	DELINEATOR (TYPE I)	13.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0285	612-00003	DELINEATOR (TYPE III)	2.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0290	625-00000	*CONSTRUCTION SURVEYING	1.000	0.790		
			L S	0.160	2,840.00	
			17,750.00000	0.950		16,862.50
0295	625-00001	*CONSTRUCTION SURVEYING (HOURLY) (DELETED BY 105)	0.000	0.000		
			HOUR	0.000	0.00	
			85.00000	0.000		0.00
0300	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			75,500.00000	1.000		75,500.00
0305	627-00001	*PAVEMENT MARKING PAINT	37.000	24.000		
			GAL	0.000	0.00	
			63.00000	24.000		1,512.00
0310	630-00000	*FLAGGING	733.000	355.400		
			HOUR	41.100	863.10	
			21.00000	396.500		8,326.50
0315	630-00007	*TRAFFIC CONTROL INSPECTION	70.000	35.000		
			DAY	35.000	2,030.00	
			58.00000	70.000		4,060.00
0320	630-00012	*TRAFFIC CONTROL MANAGEMENT	48.000	23.000		
			DAY	20.000	7,140.00	
			357.00000	43.000		15,351.00
0325	630-80001	*FLASHING BEACON (PORTABLE)	2.000	1.000		
			EACH	0.000	0.00	
			683.00000	1.000		683.00
0330	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	1.000		
			EACH	0.000	0.00	
			200.00000	1.000		200.00

CONTID: C13922
 PCN: 13922-BID
 PROJECT: BR 114A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8
 ESTIMATE RUN 09/28/2003
 08:37:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	14.000	7.000		
			EACH	0.000	0.00	
			42.00000	7.000		294.00
0340	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	20.000	10.000		
			EACH	0.000	0.00	
			53.00000	10.000		530.00
0345	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	2.000		
			EACH	0.000	0.00	
			84.00000	2.000		168.00
0350	630-80360	*DRUM CHANNELIZING DEVICE	16.000	8.000		
			EACH	0.000	0.00	
			23.00000	8.000		184.00
0355	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	4.000	2.000		
			EACH	0.000	0.00	
			26.00000	2.000		52.00
0360	630-80380	*TRAFFIC CONE	30.000	15.000		
			EACH	0.000	0.00	
			5.25000	15.000		78.75
0365	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (PAVEMENT SMOOTHNESS)	-11,616.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70022	F/A OJT COLORADO TRAINING PROGRAM (DELETED BY 105)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70025	F/A QUALITY INCENTIVE PAYMENT	-20,249.770	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70028	F/A ESB PROGRAM (DELETED BY 105)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13922
 PCN: 13922-BID
 PROJECT: BR 114A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9
 ESTIMATE RUN 09/28/2003
 08:37:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	700-70033	F/A TESTING OF WASTE MATERIAL	451.000	0.000		
			F A	451.000	451.00	
			1.00000	451.000		451.00
0395	700-70034	F/A TRANSPORTATION OF HAZARDOUS (DELETED BY 105)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70060	F/A ADJUST UTILITIES (DELETED BY 105)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70380	F/A EROSION CONTROL (DELETED BY 105)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0500	900-00006	ADDED ITEM (DOLLAR)/ ESCROW PAYMENT FOR PAYROLL DISCREPANCY / PAYROLL CORRECTED	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	597,275.67 \$	56,168.10 \$
						417,932.55
CAT NO0300 L-11-G STRUCTURE						
0410	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			12,000.00000	1.000		12,000.00
0415	206-00000	STRUCTURE EXCAVATION	340.000	340.000		
			CY	0.000	0.00	
			6.00000	340.000		2,040.00
0419	206-00065	STR BKFL (FLOW-FILL) (CMO # 4)	180.000	0.000		
			CY	180.000	12,780.00	
			71.00000	180.000		12,780.00
0420	206-00100	STRUCTURE BACKFILL (CLASS 1) (DELETED BY CMO # 4)	0.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
0425	206-00200	STRUCTURE BACKFILL (CLASS 2)	52.000	52.000		
			CY	0.000	0.00	
			10.00000	52.000		520.00

CONTID: C13922
 PCN: 13922-BID
 PROJECT: BR 114A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10
 ESTIMATE RUN 09/28/2003
 08:37:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 L-11-G STRUCTURE						
0430	206-00360	MECHANICAL REINFORCEMENT OF SOIL (DELETED BY CMO # 4)	0.000	0.000		
			CY	0.000	0.00	
			44.00000	0.000		0.00
0435	403-34731	HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-34)	80.790	0.000		
			TON	0.000	0.00	
			72.00000	0.000		0.00
0438	502-00460	PILE TIP (MCRO/CMO # 3, LINE ITEM # 2)	8.000	8.000		
			EACH	0.000	0.00	
			100.00000	8.000		800.00
0440	502-11057	*STEEL PILING (HP 10X57)	167.400	167.400		
			LF	0.000	0.00	
			43.80000	167.400		7,332.12
0445	506-00209	RIPRAP (9 INCH)	54.000	54.000		
			CY	0.000	0.00	
			50.00000	54.000		2,700.00
0450	513-00690	BRIDGE DRAIN (SPECIAL)	2.000	0.000		
			EACH	2.000	7,000.00	
			3,500.00000	2.000		7,000.00
0455	515-00120	*WATERPROOFING (MEMBRANE)	447.000	0.000		
			SY	447.000	5,811.00	
			13.00000	447.000		5,811.00
0460	601-03040	CONCRETE CLASS D (BRIDGE) (MCRO/CMO # 2, LINE ITEM # 1)	168.750	0.000		
			CY	168.750	50,287.50	
			298.00000	168.750		50,287.50
0465	602-00020	REINFORCING STEEL (EPOXY COATED)	27,570.000	27,570.000		
			LB	0.000	0.00	
			0.65000	27,570.000		17,920.50
0470	606-11000	*BRIDGE RAIL TYPE 10	201.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0475	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	100.000	0.000		
			LF	100.000	800.00	
			8.00000	100.000		800.00

CONTID: C13922
 PCN: 13922-BID
 PROJECT: BR 114A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11
 ESTIMATE RUN 09/28/2003
 08:37:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 L-11-G STRUCTURE						
0480	618-01992	*PRESTRESSED CONCRETE BOX (DEPTH LESS THAN 32 INCHES)	2,933.000	2,933.000		
		SF		0.000	0.00	
			28.50000	2,933.000		83,590.50
			CAT 0300	CURRENT AMT \$	224,473.50 \$	76,678.50 \$ 203,581.62
CAT NO0400 CONSTRUCTION ENGINEERING						
0485	620-00001	FIELD OFFICE (CLASS 1)	1.000	1.000		
		EACH		0.000	0.00	
			8,500.00000	1.000		8,500.00
0490	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
		EACH		0.000	0.00	
			9,500.00000	1.000		9,500.00
0495	620-00020	SANITARY FACILITY	1.000	1.000		
		EACH		0.000	0.00	
			800.00000	1.000		800.00
			CAT 0400	CURRENT AMT \$	18,800.00 \$	0.00 \$ 18,800.00
PROJECT TOTAL			CURRENT AMT \$	840,549.17 \$	132,846.60 \$	640,314.17