

ESTIMATE SUMMARY

10:45:35

CONTID: C13923T

ESTIMATE NO: 0004 PROG

SPEC YR: 2002

PCN: 13923T-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 145.(DAYS

TIME ALLOW: 8/15/20(FIXED COMPLETION DAT

LOS PINOS RIVER IN IGNACIO (STR. P-06-AA)

PERCENT TIME: 80.56

ORIG TIME ALLOW: 8/15/20(FIXED COMPLETION DAT

PROJECT NO: BR 151A-007

LOS PINOS RIVER IN IGNACIO (STR. P-06-AA)

NAME OF ROAD: SH 151

PROJECT COUNTIES: LA PLATA

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY

PAY PERIOD ENDING 07/11/2005

DATE TIME STARTED 02/17/2005

9002 N. MOORE RD.

DATE LET 01/20/2005

DATE WORK BEGAN 03/06/2005

DATE AWARDED 01/31/2005

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/16/2005

DATE ACCEPTED

LITTLETON CO 80125 303-791-5642

DATE NOTICE TO PROCEED 02/17/2005

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,358,988.98 PARTICIPATING	\$ 2,079,177.27	\$ 169,572.60
AWARD PROJECT AMT:	\$ 3,170,919.58 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	61.90% TOTAL EARNINGS	2,079,177.27	169,572.60
FUNDS AVAILABLE:	\$ 1,279,811.71 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,079,177.27	169,572.60
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-47,563.79	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,031,613.48	169,572.60
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,031,613.48	169,572.60
	OTHER ADJUSTMENTS	0.00	0.00
		<hr/>	
		PAYMENT DUE	\$ 169,572.60

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

ESTIMATE RUN 07/11/2005

10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			17,216.75690	1.000		17,216.76
0010	202-00033	REMOVAL OF PIPE	5.000	5.000		
			EACH	0.000	0.00	
			1,243.37440	5.000		6,216.87
0015	202-00035	REMOVAL OF PIPE	474.000	474.000		
			LF	0.000	0.00	
			12.93760	474.000		6,132.42
0020	202-00090	REMOVAL OF DELINEATOR	7.000	7.000		
			EACH	0.000	0.00	
			5.85460	7.000		40.98
0025	202-00203	REMOVAL OF CURB AND GUTTER	624.000	614.000		
			LF	0.000	0.00	
			6.08350	614.000		3,735.27
0030	202-00220	REMOVAL OF ASPHALT MAT	7,008.000	7,008.000		
			SY	0.000	0.00	
			1.31970	7,008.000		9,248.46
0035	202-00810	REMOVAL OF GROUND SIGN (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			1,170.92950	1.000		1,170.93
0040	202-01000	*REMOVAL OF FENCE	730.000	730.000		
			LF	0.000	0.00	
			8.89910	730.000		6,496.34
0045	202-01400	REMOVAL OF CATTLE GUARD	1.000	1.000		
			EACH	0.000	0.00	
			1,733.79430	1.000		1,733.79
0050	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	5,658.000	5,482.000		
			CY	0.000	0.00	
			9.97600	5,482.000		54,688.43
0055	203-00100	MUCK EXCAVATION	245.500	245.500		
			CY	0.000	0.00	
			17.33790	245.500		4,256.45

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01140	ROLLING	10.000	1.000		
			HOUR	0.000	0.00	
			84.38890	1.000		84.39
0065	203-01500	BLADING	40.000	0.000		
			HOUR	0.000	0.00	
			98.18680	0.000		0.00
0070	203-01510	BACKHOE	40.000	27.000		
			HOUR	0.000	0.00	
			98.18680	27.000		2,651.04
0075	203-01550	DOZING	0.000	0.000		
			HOUR	0.000	0.00	
			121.60540	0.000		0.00
0080	203-01594	COMBINATION LOADER	40.000	8.000		
			HOUR	9.500	1,155.25	
			121.60540	17.500		2,128.09
0085	203-01597	POTHOLING	40.000	36.000		
			HOUR	0.000	0.00	
			119.84900	36.000		4,314.56
0095	207-00205	TOPSOIL	350.000	0.000		
			CY	0.000	0.00	
			9.27200	0.000		0.00
0100	208-00005	EROSION LOG	150.000	0.000		
			LF	0.000	0.00	
			11.66000	0.000		0.00
0105	208-00020	SILT FENCE	600.000	420.000		
			LF	0.000	0.00	
			4.09830	420.000		1,721.29
0110	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			3,929.28710	2.000		7,858.57
0115	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.400		
			L S	0.000	0.00	
			3,467.58870	0.400		1,387.04

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0120	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.600		
			L S	0.000	0.00	
			2,855.00710	0.600		1,713.00
0125	210-00810	RESET GROUND SIGN	19.000	5.000		
			EACH	0.000	0.00	
			158.07550	5.000		790.38
0130	210-00825	RESET FLASHING BEACON	1.000	0.100		
			EACH	0.000	0.00	
			2,927.32370	0.100		292.73
0135	210-01010	RESET GATE POST	2.000	0.000		
			EACH	0.000	0.00	
			725.97630	0.000		0.00
0140	210-01011	RESET GATE	1.000	0.000		
			EACH	0.000	0.00	
			1,147.51090	0.000		0.00
0145	210-01050	RESET CHAIN LINK FENCE	20.000	0.000		
			LF	0.000	0.00	
			57.37550	0.000		0.00
0150	210-04010	ADJUST MANHOLE	1.000	0.000		
			EACH	0.000	0.00	
			866.89720	0.000		0.00
0155	212-00006	SEEDING (NATIVE)	2.000	0.000		
			ACRE	0.000	0.00	
			878.19710	0.000		0.00
0160	213-00003	MULCHING (WEED FREE)	2.000	0.000		
			ACRE	0.000	0.00	
			1,170.92950	0.000		0.00
0165	213-00061	MULCH TACKIFIER	400.000	0.000		
			LB	0.000	0.00	
			2.34190	0.000		0.00
0170	214-01010	BRUSH LAYER CUTTING	3,500.000	850.000		
			EACH	0.000	0.00	
			2.34190	850.000		1,990.62

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0175	216-00015	SOIL RETENTION BLANKET (EXCELSIOR)	300.000	0.000		
			SY	0.000	0.00	
			2.34190	0.000		0.00
0180	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.750		
			L S	0.000	0.00	
			3,426.13970	0.750		2,569.60
0185	250-00050	*MONITORING TECHNICIAN	5.000	0.000		
			HOUR	0.000	0.00	
			79.62320	0.000		0.00
0190	250-00110	*HEALTH AND SAFETY OFFICER	22.500	22.500		
			HOUR	0.000	0.00	
			138.75510	22.500		3,121.99
0195	250-00120	*MATERIAL SAMPLING AND DELIVERY	2.000	2.000		
			EACH	0.000	0.00	
			156.90460	2.000		313.81
0200	250-00210	*SOLID WASTE DISPOSAL	10.000	0.000		
			CY	0.000	0.00	
			68.14810	0.000		0.00
0205	250-00220	*HAZARDOUS WASTE DISPOSAL	10.000	0.000		
			CY	0.000	0.00	
			184.53850	0.000		0.00
0210	304-02000	AGGREGATE BASE COURSE (CLASS 2)	8,027.000	3,327.870		
			TON	0.000	0.00	
			17.77930	3,327.870		59,167.20
0215	304-06000	AGGREGATE BASE COURSE (CLASS 6)	1,736.000	0.000		
			TON	0.000	0.00	
			19.24300	0.000		0.00
0220	304-09014	AGGREGATE BASE COURSE (SPECIAL)	196.000	0.000		
			TON	0.000	0.00	
			12.07690	0.000		0.00
0225	403-34701	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	2,573.000	0.000		
			TON	0.000	0.00	
			37.46970	0.000		0.00

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0230	411-03352	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28)	154.000	0.000		
			TON	0.000	0.00	
			257.60450	0.000		0.00
0235	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	493.000	0.000		
			GAL	0.000	0.00	
			2.34190	0.000		0.00
0240	411-10300	*EMULSIFIED ASPHALT (PRIME COAT)	2,631.000	0.000		
			GAL	0.000	0.00	
			2.34190	0.000		0.00
0245	412-00600	*CONCRETE PAVEMENT (6 INCH)	245.000	26.700		
			SY	0.000	0.00	
			58.19520	26.700		1,553.81
0250	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	214.000	214.000		
			SY	0.000	0.00	
			2.54840	214.000		545.36
0255	506-00218	RIPRAP (18 INCH)	251.000	251.000		
			CY	0.000	0.00	
			133.88800	251.000		33,605.89
0260	601-01050	CONCRETE CLASS B (WALL)	0.000	0.000		
			CY	0.000	0.00	
			1,135.80160	0.000		0.00
0265	603-01215	21 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	328.000	328.000		
			LF	0.000	0.00	
			56.56650	328.000		18,553.81
0270	603-01305	30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	522.000	516.000		
			LF	0.000	0.00	
			62.22930	516.000		32,110.32
0275	603-05030	30 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,257.81370	0.000		0.00
0280	603-10180	18 INCH CORRUGATED STEEL PIPE	224.000	224.000		
			LF	0.000	0.00	
			43.10080	224.000		9,654.58

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0285	603-10240	24 INCH CORRUGATED STEEL PIPE	72.000	72.000		
			LF	0.000	0.00	
			42.35140	72.000		3,049.30
0290	603-30024	24 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			478.67730	2.000		957.35
0295	603-33018	18 INCH PIPE SAFETY END TREATMENT	8.000	8.000		
			EACH	0.000	0.00	
			1,580.75480	8.000		12,646.04
0300	604-19110	INLET TYPE R L 5 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			7,252.36250	1.000		7,252.36
0305	604-19310	INLET TYPE R L 15 (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			8,123.15930	2.000		16,246.32
0310	604-30010	MANHOLE SLAB BASE (10 FOOT)	0.000	0.000		
			EACH	0.000	0.00	
			4,720.81300	0.000		0.00
0315	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,580.75480	0.000		0.00
0320	606-02003	*END ANCHORAGE (NONFLARED)	4.000	0.000		
			EACH	0.000	0.00	
			2,417.96940	0.000		0.00
0325	607-00005	*END POST	2.000	0.000		
			EACH	0.000	0.00	
			178.56670	0.000		0.00
0330	607-11525	*FENCE (PLASTIC)	300.000	261.000		
			LF	0.000	0.00	
			7.02560	261.000		1,833.68
0335	607-11580	*FENCE (TEMPORARY)	654.000	654.000		
			LF	0.000	0.00	
			10.83110	654.000		7,083.54

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 8
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0340	607-52900	*LINE POST (CHAIN LINK)	2.000 EACH 130.09030	0.000 0.000 0.000	0.00 0.00	0.00
0345	607-60005	*5 FOOT GATE WALK	2.000 EACH 544.48220	0.000 0.000 0.000	0.00 0.00	0.00
0350	608-00000	CONCRETE SIDEWALK	975.000 SY 42.73890	0.000 0.000 0.000	0.00 0.00	0.00
0355	608-00010	*CONCRETE CURB RAMP	198.000 SY 54.68240	0.000 0.000 0.000	0.00 0.00	0.00
0360	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	2,137.000 LF 22.59890	0.000 772.000 772.000	17,446.35	17,446.35
0365	609-24004	*GUTTER TYPE 2 (4 FOOT)	40.000 LF 70.54850	0.000 0.000 0.000	0.00	0.00
0370	612-00001	DELINEATOR (TYPE I)	7.000 EACH 23.41860	0.000 0.000 0.000	0.00	0.00
0375	625-00000	*CONSTRUCTION SURVEYING	0.300 L S 50,935.43230	0.180 0.000 0.180	0.00	9,168.38
0380	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	30.000 HOUR 140.51150	7.000 0.000 7.000	0.00	983.58
0385	626-00000	*MOBILIZATION	0.300 L S 240,000.00000	0.300 0.000 0.300	0.00	72,000.00
0390	627-00005	*EPOXY PAVEMENT MARKING	27.000 GAL 140.51150	0.000 0.000 0.000	0.00	0.00

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 9
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0395	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	210.000 SF 16.39300	0.000 0.000 0.000	0.00 0.00	0.00
0400	630-00000	*FLAGGING	1,000.000 HOUR 21.66220	234.500 0.000 234.500	0.00 0.00	5,079.79
0405	630-00007	*TRAFFIC CONTROL INSPECTION	176.000 DAY 76.11040	75.000 0.000 75.000	0.00 0.00	5,708.28
0410	630-00012	*TRAFFIC CONTROL MANAGEMENT	20.000 DAY 421.53460	13.000 0.000 13.000	0.00 0.00	5,479.95
0415	630-80001	*FLASHING BEACON (PORTABLE)	3.000 EACH 351.27880	1.500 0.000 1.500	0.00 0.00	526.92
0420	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	5.000 EACH 117.09290	2.500 0.000 2.500	0.00 0.00	292.73
0425	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	44.000 EACH 64.40110	22.000 0.000 22.000	0.00 0.00	1,416.82
0430	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	53.000 EACH 70.25580	13.000 0.000 13.000	0.00 0.00	913.33
0435	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	144.000 SF 10.53840	72.000 0.000 72.000	0.00 0.00	758.76
0440	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	0.000 EACH 468.37180	0.000 0.000 0.000	0.00 0.00	0.00
0445	630-80360	*DRUM CHANNELIZING DEVICE	40.000 EACH 37.46970	5.000 0.000 5.000	0.00 0.00	187.35

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 10
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0450	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	20.000	8.500		
			EACH	0.000	0.00	
			29.27320	8.500		248.82
0455	630-80365	*PORTABLE MESSAGE SIGN PANEL (STATE FURNISHED)	3.000	0.000		
			EACH	0.000	0.00	
			1,170.92950	0.000		0.00
0460	630-80380	*TRAFFIC CONE	200.000	15.000		
			EACH	0.000	0.00	
			9.36740	15.000		140.51
0465	630-80510	MOBILE PAVEMENT MARKING ZONE	1.000	0.250		
			L S	0.000	0.00	
			1.17090	0.250		0.29
0470	630-80560	*MOBILE PROFILOGRAPH OPERATION ZONE	1.000	0.000		
			L S	0.000	0.00	
			585.46470	0.000		0.00
0475	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0490	700-70025	F/A QUALITY INCENTIVE PAYMENT (SMOOTHNESS)	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0860	900-00007	ADDED ITEM (EACH)/ MCR #3 - 28 FT. ROLLING SCHOOL BUS GATE	1.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 11
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0875	900-00012	ADDED ITEM (FOOT)/ UTILITY CLEARANCE - STA'S 3+83 TO 4+08	25.000	25.000			
			LF	0.000	0.00		
			43.10000	25.000		1,077.50	
0880	604-19105	INLET TYPE R L 5 (5 FOOT) STA. 377 L	1.000	1.000			
			EACH	0.000	0.00		
			6,650.00000	1.000		6,650.00	
0885	900-00007	ADDED ITEM (EACH)/ 172/151 AND RCR/172	2.000	2.000			
			EACH	0.000	0.00		
			800.00000	2.000		1,600.00	
0895	900-00014	ADDED ITEM (LUMP SUM)/ MOBILIZATION FOR ADDED SKY UTE EVENT CENTER SIGNS	1.000	1.000			
			L S	0.000	0.00		
			350.00000	1.000		350.00	
			CAT 0200	CURRENT AMT \$	998,443.86 \$	18,601.60 \$	476,162.73
CAT NO0201 DETOUR ROADWAY							
0500	202-00033	REMOVAL OF PIPE	1.000	1.000			
			EACH	0.000	0.00		
			1,243.37440	1.000		1,243.37	
0505	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	1,158.000	0.000			
			SY	0.000	0.00		
			5.58540	0.000		0.00	
0510	203-01500	BLADING	8.000	6.000			
			HOUR	0.000	0.00		
			98.18680	6.000		589.12	
0515	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	91.000	91.000			
			CY	0.000	0.00		
			154.51520	91.000		14,060.88	
0520	304-06000	AGGREGATE BASE COURSE (CLASS 6)	180.000	0.000			
			TON	0.000	0.00		
			19.24300	0.000		0.00	
0525	304-09014	AGGREGATE BASE COURSE (SPECIAL)	211.000	0.000			
			TON	0.000	0.00		
			12.07690	0.000		0.00	

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 12
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 DETOUR ROADWAY						
0530	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	600.000	6.000		
			TON	0.000	0.00	
			152.95310	6.000		917.72
0535	403-34701	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	3,893.000	0.000		
			TON	0.000	0.00	
			37.46970	0.000		0.00
0540	411-03352	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28)	234.000	0.000		
			TON	0.000	0.00	
			257.60450	0.000		0.00
0545	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	1,665.000	0.000		
			GAL	0.000	0.00	
			2.34190	0.000		0.00
0555	603-10240	24 INCH CORRUGATED STEEL PIPE	46.000	46.000		
			LF	0.000	0.00	
			42.35140	46.000		1,948.16
0560	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,580.75480	0.000		0.00
0565	606-02003	*END ANCHORAGE (NONFLARED)	4.000	0.000		
			EACH	0.000	0.00	
			2,417.96940	0.000		0.00
0570	606-10360	*BRIDGE RAIL TYPE 3R (SPECIAL)	100.000	0.000		
			LF	0.000	0.00	
			58.13660	0.000		0.00
0575	614-00011	SIGN PANEL (CLASS I)	64.000	64.000		
			SF	0.000	0.00	
			15.22210	64.000		974.21
0580	614-01502	STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	218.000	218.000		
			LF	0.000	0.00	
			9.95290	218.000		2,169.73
0585	614-01522	STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET)	17.000	17.000		
			EACH	0.000	0.00	
			40.98250	17.000		696.70

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 13
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 DETOUR ROADWAY							
0590	625-00000	*CONSTRUCTION SURVEYING	0.050	0.020			
			L S	0.000	0.00		
			50,935.43230	0.020		1,018.71	
0595	626-00000	*MOBILIZATION	0.050	0.050			
			L S	0.000	0.00		
			240,000.00000	0.050		12,000.00	
0600	627-00001	*PAVEMENT MARKING PAINT	190.000	49.800			
			GAL	0.000	0.00		
			46.83720	49.800		2,332.49	
0605	627-00005	EPOXY PAVEMENT MARKING	137.000	0.000			
			GAL	0.000	0.00		
			140.51150	0.000		0.00	
0610	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0855	607-60216	16 FT GATE S (CL) MCR #2 - OVERSIZED GATES @ S EVENTS CTR APPROACH	2.000	2.000			
			EACH	0.000	0.00		
			2,600.00000	2.000		5,200.00	
0865	630-80359	PORTABLE MESSAGE SIGN PANEL NB AND SB SH 172, SH 151 (E)	162.000	162.000			
			DAY	0.000	0.00		
			91.00000	162.000		14,742.00	
0870	900-00014	ADDED ITEM (LUMP SUM)/ NB, SB SH 172, SH 151 (E)	3.000	3.000			
			L S	0.000	0.00		
			160.00000	3.000		480.00	
			CAT 0201	CURRENT AMT \$	421,104.99 \$	0.00 \$	58,373.09
CAT NO0300 BRIDGE P-06-AB							
0615	202-00400	*REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			54,476.89440	1.000		54,476.89	
0620	206-00000	STRUCTURE EXCAVATION	536.000	536.000			
			CY	0.000	0.00		
			6.57240	536.000		3,522.81	

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 14
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BRIDGE P-06-AB						
0625	206-00100	STRUCTURE BACKFILL (CLASS 1)	441.000	124.000		
			CY	317.000	7,026.53	
			22.16570	441.000		9,775.07
0630	206-00200	STRUCTURE BACKFILL (CLASS 2)	101.000	51.000		
			CY	0.000	0.00	
			14.86460	51.000		758.09
0635	206-00360	MECHANICAL REINFORCEMENT OF SOIL	372.000	124.000		
			CY	0.000	0.00	
			21.16590	124.000		2,624.57
0640	403-34701	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	210.000	0.000		
			TON	0.000	0.00	
			37.46970	0.000		0.00
0645	411-03352	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28)	13.000	0.000		
			TON	0.000	0.00	
			257.60450	0.000		0.00
0650	503-00036	*DRILLED CAISSON (36 INCH)	138.000	138.000		
			LF	0.000	0.00	
			303.19590	138.000		41,841.03
0655	503-00042	*DRILLED CAISSON (42 INCH)	89.000	89.000		
			LF	0.000	0.00	
			421.31730	89.000		37,497.24
0660	506-00218	RIPRAP (18 INCH)	218.000	0.000		
			CY	0.000	0.00	
			133.88800	0.000		0.00
0665	513-00690	BRIDGE DRAIN (SPECIAL)	4.000	0.000		
			EACH	4.000	31,804.88	
			7,951.21910	4.000		31,804.88
0670	515-00120	*WATERPROOFING (MEMBRANE)	1,289.000	0.000		
			SY	0.000	0.00	
			11.08870	0.000		0.00
0675	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	114.000	0.000		
			LF	114.000	13,958.58	
			122.44370	114.000		13,958.58

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 15
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BRIDGE P-06-AB						
0680	601-03040	CONCRETE CLASS D (BRIDGE)	682.000	347.300		
			CY	103.000	31,185.08	
			302.76780	450.300		136,336.34
0685	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	4,310.000	0.000		
			SF	0.000	0.00	
			1.77110	0.000		0.00
0690	602-00000	*REINFORCING STEEL	20,723.000	18,474.000		
			LB	0.000	0.00	
			0.89470	18,474.000		16,528.69
0695	602-00020	*REINFORCING STEEL (EPOXY COATED)	121,194.000	102,063.000		
			LB	16,884.000	17,557.67	
			1.03990	118,947.000		123,692.99
0700	606-11005	*BRIDGE RAIL TYPE 10 (SPECIAL)	585.000	0.000		
			LF	0.000	0.00	
			157.35630	0.000		0.00
0705	613-00400	4 INCH ELECTRICAL CONDUIT	3,740.000	0.000		
			LF	3,500.000	18,107.95	
			5.17370	3,500.000		18,107.95
0710	613-00600	6 INCH ELECTRICAL CONDUIT	1,080.000	0.000		
			LF	1,080.000	8,337.71	
			7.72010	1,080.000		8,337.71
0715	618-01994	PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	13,365.000	13,365.000		
			SF	0.000	0.00	
			49.14050	13,365.000		656,762.78
0715		MATERIAL ALLOWANCE 8 P/S BOX GIRDERS CAST FOR PROJECT		0.000		
			EACH	0.000	0.00	
			25,634.66000	0.000		0.00
0720	619-06080	8 INCH DUCTILE IRON PIPE	500.000	0.000		
			LF	0.000	0.00	
			106.26830	0.000		0.00
0725	625-00000	*CONSTRUCTION SURVEYING	0.600	0.360		
			L S	0.000	0.00	
			50,935.43230	0.360		18,336.76

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 16
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 BRIDGE P-06-AB							
0730	626-00000	*MOBILIZATION	0.600	0.600			
			L S	0.000	0.00		
			240,000.00000	0.600		144,000.00	
0735	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0740	700-70034	F/A INDIAN LANDS TAX	15,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0745	700-70260	F/A WATER TAPS	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0750	700-70270	F/A WATER LINES	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0900	900-00014	ADDED ITEM (LUMP SUM) / MCR #10 ADD'L DECK FORMINNG COSTS	2.000	0.000			
			L S	1.000	22,992.60		
			22,992.60000	1.000		22,992.60	
			CAT 0300	CURRENT AMT \$	1,690,825.71 \$	150,971.00 \$	1,341,354.98
CAT NO0301 MSE WALL P-06-C							
0755	206-00000	STRUCTURE EXCAVATION	783.000	612.000			
			CY	0.000	0.00		
			6.57240	612.000		4,022.31	
0760	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,230.000	1,169.000			
			CY	0.000	0.00		
			22.16570	1,169.000		25,911.70	
0765	206-00360	MECHANICAL REINFORCEMENT OF SOIL	794.000	725.000			
			CY	0.000	0.00		
			21.16590	725.000		15,345.28	
0770	412-01215	*CONCRETE PAVEMENT (12 INCH) (REINFORCED)	32.000	0.000			
			SY	0.000	0.00		
			146.65890	0.000		0.00	

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 17
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 MSE WALL P-06-C						
0775	504-04410	BLOCK FACING	3,962.000	3,381.000		
			SF	0.000	0.00	
			22.18910	3,381.000		75,021.35
0780	601-01000	CONCRETE CLASS B	21.400	21.400		
			CY	0.000	0.00	
			415.68000	21.400		8,895.55
0785	602-00000	REINFORCING STEEL	851.000	0.000		
			LB	0.000	0.00	
			0.89470	0.000		0.00
0790	607-52900	*LINE POST (CHAIN LINK)	71.000	0.000		
			EACH	0.000	0.00	
			130.09030	0.000		0.00
0795	607-52905	*END POST (CHAIN LINK)	6.000	0.000		
			EACH	0.000	0.00	
			175.63940	0.000		0.00
0800	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	1.000	0.000		
			EACH	0.000	0.00	
			251.74980	0.000		0.00
0805	607-53160	*FENCE CHAIN LINK (60 INCH)	730.000	0.000		
			LF	0.000	0.00	
			11.24090	0.000		0.00
0810	607-60004	*4 FOOT GATE WALK	1.000	0.000		
			EACH	0.000	0.00	
			544.48220	0.000		0.00
0815	607-60212	*12 FOOT GATE SINGLE (CHAIN LINK)	1.000	0.000		
			EACH	0.000	0.00	
			1,106.52840	0.000		0.00
0820	607-60220	*20 FOOT GATE SINGLE (CHAIN LINK) SLIDING	1.000	0.000		
			EACH	0.000	0.00	
			2,646.30060	0.000		0.00
0825	625-00000	*CONSTRUCTION SURVEYING	0.050	0.050		
			L S	0.000	0.00	
			50,935.43230	0.050		2,546.77

CONTID: C13923T
 PCN: 13923T-BID
 PROJECT: BR 151A-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 18
 ESTIMATE RUN 07/11/2005
 10:45:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 MSE WALL P-06-C						
0830	626-00000	*MOBILIZATION	0.050	0.050		
			L S	0.000	0.00	
			240,000.00000	0.050		12,000.00
0835	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0890	900-00006	ADDED ITEM (DOLLAR) / MSE WALL SURPLUS MATERIALS	10,423.030	10,423.030		
			DOL	0.000	0.00	
			1.00000	10,423.030		10,423.03
			CAT 0301	CURRENT AMT \$	199,493.92 \$	0.00 \$ 154,165.99
CAT NO0400 CONSTRUCTION ENGINEERING						
0840	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,116.43730	1.000		25,116.44
0845	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,491.26590	1.000		20,491.27
0850	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			3,512.78840	1.000		3,512.79
			CAT 0400	CURRENT AMT \$	49,120.50 \$	0.00 \$ 49,120.50
PROJECT TOTAL			CURRENT AMT \$	3,358,988.98 \$	169,572.60 \$	2,079,177.29