

ESTIMATE SUMMARY

07:41:40

CONTID: C13967

ESTIMATE NO: 0001 PROG

SPEC YR: 2002

PCN: 13967-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 65.0 DAYS

TIME ALLOW: 6/15/20(FIXED COMPLETION DAT

Castle Pines Interchange

PERCENT TIME: 14.48

ORIG TIME ALLOW: 6/15/20(FIXED COMPLETION DAT

PROJECT NO:

IM 0252-359

Castle Pines Interchange

NAME OF ROAD:

I 25

PROJECT COUNTIES:

DOUGLAS, REGION 1

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING 05/27/2004

DATE TIME STARTED 03/24/2004

5670 FRANKLIN STREET

DATE LET 02/26/2004

DATE WORK BEGAN

DATE AWARDED 03/15/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/23/2004

DATE ACCEPTED

DENVER

CO 80216 303-297-0340

DATE NOTICE TO PROCEED 03/24/2004

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,205,006.27 PARTICIPATING	\$ 132,915.53	\$ 132,915.53
AWARD PROJECT AMT:	\$ 6,773,273.49 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.84% TOTAL EARNINGS	132,915.53	132,915.53
FUNDS AVAILABLE:	\$ 7,072,090.74 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	132,915.53	132,915.53
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-729.26	-729.26
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	132,186.27	132,186.27
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	132,186.27	132,186.27
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 132,186.27

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/27/2004

07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.000		
			L S	0.800	24,000.00	
			30,000.00000	0.800		24,000.00
0010	202-00001	REMOVAL OF STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0015	202-00010	*REMOVAL OF TREE	7.000	0.000		
			EACH	3.000	900.00	
			300.00000	3.000		900.00
0020	202-00035	REMOVAL OF PIPE	900.000	0.000		
			LF	52.000	468.00	
			9.00000	52.000		468.00
0025	202-00037	REMOVAL OF END SECTION	12.000	0.000		
			EACH	1.000	250.00	
			250.00000	1.000		250.00
0030	202-00090	*REMOVAL OF DELINEATOR	151.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0035	202-00203	*REMOVAL OF CURB AND GUTTER	608.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0040	202-00210	REMOVAL OF CONCRETE PAVEMENT	2,075.000	0.000		
			SY	48.890	391.12	
			8.00000	48.890		391.12
0045	202-00220	*REMOVAL OF ASPHALT MAT	15,202.000	0.000		
			SY	200.000	430.00	
			2.15000	200.000		430.00
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	13,220.000	0.000		
			SF	80.330	64.26	
			0.80000	80.330		64.26
0055	202-00700	*REMOVAL OF LIGHT STANDARD	18.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00750	*REMOVAL OF LUMINAIRE	20.000 EACH	0.000 0.000	0.00	0.00
			30.00000	0.000		0.00
0065	202-00810	*REMOVAL OF GROUND SIGN	44.000 EACH	0.000 0.000	0.00	0.00
			22.00000	0.000		0.00
0070	202-00821	*REMOVAL OF SIGN PANEL	1.000 EACH	0.000 0.000	0.00	0.00
			100.00000	0.000		0.00
0075	202-01000	*REMOVAL OF FENCE	5,330.000 LF	0.000 4,977.000	1,741.95	1,741.95
			0.35000	4,977.000		1,741.95
0080	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,605.000 LF	0.000 58.000	98.60	98.60
			1.70000	58.000		98.60
0085	202-01170	REMOVAL OF GUARDRAIL TYPE 7	207.000 LF	0.000 100.000	500.00	500.00
			5.00000	100.000		500.00
0090	202-01300	*REMOVAL OF END ANCHORAGE	12.000 EACH	0.000 0.000	0.00	0.00
			153.35000	0.000		0.00
0095	202-05150	*SANDBLASTING	17,495.000 SF	0.000 0.000	0.00	0.00
			0.55000	0.000		0.00
0100	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	416,553.000 CY	0.000 0.000	0.00	0.00
			2.02000	0.000		0.00
0105	203-01500	*BLADING	10.000 HOUR	0.000 0.000	0.00	0.00
			120.00000	0.000		0.00
0110	203-01510	*BACKHOE	10.000 HOUR	0.000 0.000	0.00	0.00
			150.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01597	POTHOLING	100.000	0.000		
			HOUR	9.000	1,800.00	
			200.00000	9.000		1,800.00
0120	206-00000	*STRUCTURE EXCAVATION	2,192.000	0.000		
			CY	0.000	0.00	
			3.00000	0.000		0.00
0125	206-00100	*STRUCTURE BACKFILL (CLASS 1)	30.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
0130	206-00520	*FILTER MATERIAL (CLASS B)	97.000	0.000		
			CY	0.000	0.00	
			28.70000	0.000		0.00
0135	207-00205	*TOPSOIL	20,074.000	0.000		
			CY	0.000	0.00	
			2.55000	0.000		0.00
0140	208-00002	*EROSION LOG (12 INCH)	1,000.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0145	208-00011	*EROSION BALES (WEED FREE)	156.000	0.000		
			EACH	20.000	200.00	
			10.00000	20.000		200.00
0150	208-00020	*SILT FENCE	5,386.000	0.000		
			LF	5,386.000	5,386.00	
			1.00000	5,386.000		5,386.00
0155	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0160	208-00050	*STORM DRAIN INLET PROTECTION	14.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0165	208-00055	*RIGID INLET PROTECTION DEVICE	9.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	1.000 EACH 900.00000	0.000 1.000 1.000	900.00	900.00
0175	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000 L S 1,100.00000	0.000 0.000 0.000	0.00	0.00
0180	208-00200	EROSION CONTROL SUPERVISOR	1.000 L S 7,000.00000	0.000 0.050 0.050	350.00	350.00
0185	210-00805	*RESET OVERHEAD SIGN STRUCTURE	2.000 EACH 4,000.00000	0.000 0.000 0.000	0.00	0.00
0190	210-00815	*RESET SIGN PANEL	4.000 EACH 600.00000	0.000 0.000 0.000	0.00	0.00
0195	210-00848	*RESET TRAFFIC SIGNAL CONTROLLER AND CABINET	1.000 EACH 1,200.00000	0.000 0.000 0.000	0.00	0.00
0200	210-04020	MODIFY INLET	4.000 EACH 2,000.00000	0.000 0.000 0.000	0.00	0.00
0205	212-00006	*SEEDING (NATIVE)	34.000 ACRE 280.00000	0.000 0.000 0.000	0.00	0.00
0210	213-00002	*MULCHING (WEED FREE HAY)	40.000 ACRE 290.00000	0.000 0.000 0.000	0.00	0.00
0215	213-00061	*MULCH TACKIFIER	5,600.000 LB 1.40000	0.000 0.000 0.000	0.00	0.00
0220	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	10.000 EACH 250.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	214-01010	*BRUSH LAYER CUTTING	400.000 EACH	0.000 0.000	0.00	0.00
			3.60000	0.000		0.00
0230	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	2,255.000 SY	0.000 0.000	0.00	0.00
			3.70000	0.000		0.00
0235	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	32,965.000 SY	0.000 0.000	0.00	0.00
			1.19000	0.000		0.00
0240	217-00020	*HERBICIDE TREATMENT	16.000 HOUR	0.000 0.000	0.00	0.00
			80.00000	0.000		0.00
0245	250-00110	HEALTH AND SAFETY OFFICER	40.000 HOUR	0.000 0.000	0.00	0.00
			84.70000	0.000		0.00
0250	250-00120	MATERIAL SAMPLING AND DELIVERY	8.000 EACH	0.000 0.000	0.00	0.00
			74.03000	0.000		0.00
0255	250-00210	SOLID WASTE DISPOSAL	2.000 CY	0.000 0.000	0.00	0.00
			45.45000	0.000		0.00
0260	250-00220	HAZARDOUS WASTE DISPOSAL	2.000 CY	0.000 0.000	0.00	0.00
			134.00000	0.000		0.00
0265	304-09014	*AGGREGATE BASE COURSE (SPECIAL)	17,018.000 TON	0.000 0.000	0.00	0.00
			10.04000	0.000		0.00
0270	403-33721	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28)	7,320.000 TON	0.000 0.000	0.00	0.00
			27.51000	0.000		0.00
0275	403-34751	HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 64-28)	2,148.000 TON	0.000 0.000	0.00	0.00
			35.10000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	2,341.000	0.000		
			GAL	0.000	0.00	
			0.85000	0.000		0.00
0285	411-10300	EMULSIFIED ASPHALT (PRIME COAT)	2,930.000	0.000		
			GAL	0.000	0.00	
			1.15000	0.000		0.00
0290	412-00850	CONCRETE PAVEMENT (8-1/2 INCH)	36,074.000	0.000		
			SY	0.000	0.00	
			28.00000	0.000		0.00
0295	412-01250	CONCRETE PAVEMENT (12-1/2 INCH)	12,344.000	0.000		
			SY	0.000	0.00	
			38.00000	0.000		0.00
0300	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	0.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0305	503-00048	*DRILLED CAISSON (48 INCH)	41.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
0310	506-00010	*RIPRAP (SPECIAL)	834.000	0.000		
			CY	0.000	0.00	
			38.00000	0.000		0.00
0315	506-00209	RIPRAP (9 INCH)	129.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0320	506-00212	RIPRAP (12 INCH)	125.000	0.000		
			CY	0.000	0.00	
			52.00000	0.000		0.00
0325	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	6.000	0.000		
			TON	0.000	0.00	
			85.00000	0.000		0.00
0330	601-01000	CONCRETE CLASS B	16.000	0.000		
			CY	0.000	0.00	
			550.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	601-40300	STRUCTURAL CONCRETE COATING	2,241.000	0.000		
			SY	0.000	0.00	
			4.50000	0.000		0.00
0340	602-00000	REINFORCING STEEL	940.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
0345	603-01180	18 INCH REINFORCED CONCRETE PIPE	2,848.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0350	603-01240	24 INCH REINFORCED CONCRETE PIPE	637.000	0.000		
			LF	0.000	0.00	
			49.00000	0.000		0.00
0355	603-01300	30 INCH REINFORCED CONCRETE PIPE	358.000	0.000		
			LF	0.000	0.00	
			67.00000	0.000		0.00
0360	603-01360	36 INCH REINFORCED CONCRETE PIPE	665.000	0.000		
			LF	0.000	0.00	
			69.00000	0.000		0.00
0365	603-01420	42 INCH REINFORCED CONCRETE PIPE	72.000	0.000		
			LF	0.000	0.00	
			83.00000	0.000		0.00
0370	603-02300	38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	123.000	0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00
0375	603-05018	18 INCH REINFORCED CONCRETE END SECTION	5.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0380	603-05024	24 INCH REINFORCED CONCRETE END SECTION	7.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0385	603-05030	30 INCH REINFORCED CONCRETE END SECTION	5.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	603-05036	36 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0395	603-05042	42 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0400	603-10240	24 INCH CORRUGATED STEEL PIPE	115.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0405	603-30018	18 INCH STEEL END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0410	603-30024	24 INCH STEEL END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00
0415	603-50004	4 INCH PLASTIC PIPE	350.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0420	603-61120	12 INCH FLEXIBLE PIPE	587.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0425	603-61180	18 INCH FLEXIBLE PIPE	258.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0430	604-00305	INLET TYPE C (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			1,360.00000	0.000		0.00
0435	604-00505	INLET TYPE D (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0440	604-00510	INLET TYPE D (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	604-00515	INLET TYPE D (15 FOOT)	1.000 EACH 5,900.00000	0.000 0.000 0.000	0.00 0.00	0.00
0450	604-00550	INLET TYPE D (SPECIAL)	2.000 EACH 3,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0455	604-19205	INLET TYPE R L 10 (5 FOOT)	3.000 EACH 3,800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0460	604-19210	INLET TYPE R L 10 (10 FOOT)	2.000 EACH 4,900.00000	0.000 0.000 0.000	0.00 0.00	0.00
0465	604-19215	INLET TYPE R L 10 (15 FOOT)	1.000 EACH 6,900.00000	0.000 0.000 0.000	0.00 0.00	0.00
0470	604-19305	INLET TYPE R L 15 (5 FOOT)	3.000 EACH 5,400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0475	604-19310	INLET TYPE R L 15 (10 FOOT)	1.000 EACH 5,600.00000	0.000 0.000 0.000	0.00 0.00	0.00
0480	604-19315	INLET TYPE R L 15 (15 FOOT)	3.000 EACH 7,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0485	604-19505	INLET TYPE R L 20 (5 FOOT)	1.000 EACH 6,700.00000	0.000 0.000 0.000	0.00 0.00	0.00
0490	604-20000	OUTLET STRUCTURE	3.000 EACH 6,400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0495	604-30010	MANHOLE SLAB BASE (10 FOOT)	3.000 EACH 2,200.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	604-30015	MANHOLE SLAB BASE (15 FOOT)	1.000 EACH 3,300.00000	0.000 0.000 0.000	0.00	0.00
0505	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	675.000 LF 12.20000	0.000 0.000 0.000	0.00	0.00
0510	606-00720	GUARDRAIL TYPE 7 (STYLE CC)	767.000 LF 58.00000	0.000 0.000 0.000	0.00	0.00
0515	606-01340	*END ANCHORAGE TYPE 3D	2.000 EACH 420.50000	0.000 0.000 0.000	0.00	0.00
0520	606-01370	*TRANSITION TYPE 3G	1.000 EACH 837.00000	0.000 0.000 0.000	0.00	0.00
0525	606-02003	*END ANCHORAGE (NONFLARED)	2.000 EACH 1,643.35000	0.000 0.000 0.000	0.00	0.00
0530	606-02005	*END ANCHORAGE (FLARED)	1.000 EACH 1,261.25000	0.000 0.000 0.000	0.00	0.00
0535	607-00005	*END POST	4.000 EACH 86.05000	0.000 4.000 4.000	344.20	344.20
0540	607-00010	*CORNER AND LINE BRACE POST	24.000 EACH 129.05000	0.000 12.000 12.000	1,548.60	1,548.60
0545	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	11,592.000 LF 0.80000	0.000 5,554.000 5,554.000	4,443.20	4,443.20
0550	607-11525	*FENCE (PLASTIC)	750.000 LF 2.15000	0.000 0.000 0.000	0.00	0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	608-00000	CONCRETE SIDEWALK	891.000 SY	0.000 0.000	0.00	0.00
			30.00000	0.000		0.00
0560	608-00010	CONCRETE CURB RAMP	119.000 SY	0.000 0.000	0.00	0.00
			54.00000	0.000		0.00
0565	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	3,334.000 LF	0.000 0.000	0.00	0.00
			9.00000	0.000		0.00
0570	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	3,816.000 LF	0.000 0.000	0.00	0.00
			11.00000	0.000		0.00
0575	609-21021	CURB AND GUTTER TYPE 2 (SECTION II-M)	860.000 LF	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0580	609-60011	CURB TYPE 6 (SECTION M)	88.000 LF	0.000 0.000	0.00	0.00
			3.75000	0.000		0.00
0585	610-00026	MEDIAN COVER MATERIAL (6 INCH PATTERNED CONCRETE)	25,751.000 SF	0.000 0.000	0.00	0.00
			5.00000	0.000		0.00
0590	612-00001	*DELINEATOR (TYPE I)	124.000 EACH	0.000 0.000	0.00	0.00
			16.00000	0.000		0.00
0595	612-00002	*DELINEATOR (TYPE II)	110.000 EACH	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00
0600	612-00003	*DELINEATOR (TYPE III)	4.000 EACH	0.000 0.000	0.00	0.00
			18.00000	0.000		0.00
0605	613-00001	*DIRECTIONAL BORING CONDUIT	1,320.000 LF	0.000 0.000	0.00	0.00
			38.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	322.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0615	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	10,565.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0620	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	3,500.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0625	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	3,960.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0630	613-01600	*6 INCH ELECTRICAL CONDUIT (PLASTIC)	1,320.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0635	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			8,500.00000	0.000		0.00
0640	613-16000	*LUMINAIRE (SPECIAL)	8.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0645	613-20100	*LIGHT STANDARD (INSTALL ONLY)	18.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0650	613-34300	*LIGHT STANDARD METAL (30 FOOT)	5.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0655	613-34400	*LIGHT STANDARD METAL (40 FOOT)	16.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0660	613-40000	*CONCRETE FOUNDATION PAD	39.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	613-50100	*LIGHTING CONTROL CENTER	2.000 EACH 4,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0670	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	36.000 EACH 250.00000	0.000 0.000 0.000	0.00 0.00	0.00
0675	613-75175	*LUMINAIRE METAL HALIDE (175 WATT)	9.000 EACH 1,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
0680	614-00011	*SIGN PANEL (CLASS I)	276.000 SF 12.00000	0.000 0.000 0.000	0.00 0.00	0.00
0685	614-00012	*SIGN PANEL (CLASS II)	580.000 SF 14.00000	0.000 0.000 0.000	0.00 0.00	0.00
0690	614-00013	*SIGN PANEL (CLASS III)	709.000 SF 15.00000	0.000 0.000 0.000	0.00 0.00	0.00
0695	614-00615	*STEEL SIGN POST (W 6X15)	166.000 LF 40.00000	0.000 0.000 0.000	0.00 0.00	0.00
0700	614-01502	*STEEL SIGN POST (2 INCH ROUND)	322.000 LF 9.00000	0.000 0.000 0.000	0.00 0.00	0.00
0705	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	808.000 LF 21.00000	0.000 0.000 0.000	0.00 0.00	0.00
0710	614-03002	*CONCRETE FOOTING (TYPE 2)	10.000 EACH 825.00000	0.000 0.000 0.000	0.00 0.00	0.00
0715	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	40.000 EACH 600.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	615-00030	EMBANKMENT PROTECTOR TYPE 3	8.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0725	621-00450	*DETOUR PAVEMENT	3,359.000	0.000		
			SY	0.000	0.00	
			14.85000	0.000		0.00
0730	625-00000	CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.084	7,560.00	
			90,000.00000	0.084		7,560.00
0735	626-00000	*MOBILIZATION	0.650	0.000		
			L S	0.000	0.00	
			546,172.00000	0.000		0.00
0740	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			9,000.00000	0.000		0.00
0745	627-00005	*EPOXY PAVEMENT MARKING	204.000	0.000		
			GAL	0.000	0.00	
			48.00000	0.000		0.00
0750	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	150.000	0.000		
			GAL	1.100	31.90	
			29.00000	1.100		31.90
0755	627-30205	*THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	50.000	0.000		
			SF	0.000	0.00	
			9.95000	0.000		0.00
0760	627-30210	*THERMOPLASTIC PAVEMENT MARKING (XWALK-STOPLINE)	1,320.000	0.000		
			SF	0.000	0.00	
			6.95000	0.000		0.00
0765	630-00000	*FLAGGING	3,500.000	0.000		
			HOUR	43.250	778.50	
			18.00000	43.250		778.50
0770	630-00007	*TRAFFIC CONTROL INSPECTION	150.000	0.000		
			DAY	1.000	130.00	
			130.00000	1.000		130.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	630-00012	*TRAFFIC CONTROL MANAGEMENT	240.000	0.000		
			DAY	4.000	1,400.00	
			350.00000	4.000		1,400.00
0780	630-00015	*UNIFORMED TRAFFIC CONTROL (COORDINATION)	300.000	0.000		
			HOUR	0.000	0.00	
			10.00000	0.000		0.00
0785	630-80001	*FLASHING BEACON (PORTABLE)	8.000	0.000		
			EACH	4.000	4,800.00	
			1,200.00000	4.000		4,800.00
0790	630-80305	*FLAGGING STATION LIGHT	3.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0795	630-80334	*BARRICADE (TYPE 3 F-D) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0800	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	18.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0805	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0810	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	107.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0815	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	77.000	0.000		
			EACH	17.500	2,800.00	
			160.00000	17.500		2,800.00
0820	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	30.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0825	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	151.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	630-80355	*PORTABLE MESSAGE SIGN PANEL	5.000	0.000		
			EACH	1.500	3,750.00	
			2,500.00000	1.500		3,750.00
0835	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	0.000		
			EACH	2.000	6,000.00	
			3,000.00000	2.000		6,000.00
0840	630-80360	*DRUM CHANNELIZING DEVICE	95.000	0.000		
			EACH	10.000	650.00	
			65.00000	10.000		650.00
0845	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	4,908.000	0.000		
			LF	561.000	10,098.00	
			18.00000	561.000		10,098.00
0850	630-80380	*TRAFFIC CONE	581.000	0.000		
			EACH	65.000	650.00	
			10.00000	65.000		650.00
0855	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	5.000	0.000		
			EACH	1.000	7,500.00	
			7,500.00000	1.000		7,500.00
0860	700-70010	F/A MINOR CONTRACT REVISIONS	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0865	700-70011	F/A PARTNERING	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0870	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	17,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0875	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	64,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0880	700-70014	F/A INCENTIVE	2,800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0885	700-70020	F/A ON-THE-JOB TRAINEE	2,000.000	0.000			
			EACH	0.000	0.00		
			1.00000	0.000		0.00	
0890	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,250.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0895	700-70025	F/A QUALITY INCENTIVE PAYMENT	23,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0900	700-70028	F/A ESB PROGRAM	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0905	700-70074	F/A OBTAIN POWER FROM IREA	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0910	700-70380	F/A EROSION CONTROL	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0915	700-70588	F/A TRANSPORTATION OF HAZARDOUS MATERIAL	3,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0920	700-70592	F/A SURVEY MONUMENTATION	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	5,638,949.87 \$	89,964.33 \$	89,964.33
CAT NO0300 STRUCTURE G-17-CT							
0930	202-00400	REMOVAL OF BRIDGE	1.000	0.000			
			EACH	0.000	0.00		
			38,000.00000	0.000		0.00	
0935	206-00000	*STRUCTURE EXCAVATION	2,916.000	0.000			
			CY	1,000.000	3,000.00		
			3.00000	1,000.000		3,000.00	

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-17-CT						
0940	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,179.000 CY 14.00000	0.000 0.000 0.000	0.00	0.00
0945	206-00200	*STRUCTURE BACKFILL (CLASS 2)	26.000 CY 14.00000	0.000 0.000 0.000	0.00	0.00
0950	206-00520	*FILTER MATERIAL (CLASS B)	126.000 CY 28.70000	0.000 0.000 0.000	0.00	0.00
0955	206-01781	SHORING (AREA 1)	1.000 L S 12,000.00000	0.000 0.000 0.000	0.00	0.00
0960	206-01782	SHORING (AREA 2)	1.000 L S 12,000.00000	0.000 0.000 0.000	0.00	0.00
0965	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	625.000 LF 9.00000	0.000 0.000 0.000	0.00	0.00
0970	502-00460	PILE TIP	44.000 EACH 60.00000	0.000 0.000 0.000	0.00	0.00
0975	502-11253	STEEL PILING (HP 12X53)	954.000 LF 32.00000	0.000 0.000 0.000	0.00	0.00
0980	503-00042	*DRILLED CAISSON (42 INCH)	140.000 LF 180.00000	0.000 70.840 70.840	12,751.20	12,751.20
0985	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	121.000 CY 335.00000	0.000 0.000 0.000	0.00	0.00
0990	515-00400	CONCRETE SEALER	3,225.000 SY 3.50000	0.000 0.000 0.000	0.00	0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-17-CT						
0995	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	202.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
1000	601-03040	CONCRETE CLASS D (BRIDGE)	397.000	0.000		
			CY	0.000	0.00	
			275.00000	0.000		0.00
1005	601-05000	CONCRETE CLASS H	1,114.000	0.000		
			CY	0.000	0.00	
			265.00000	0.000		0.00
1010	601-40300	STRUCTURAL CONCRETE COATING	2,511.000	0.000		
			SY	0.000	0.00	
			4.50000	0.000		0.00
1015	602-00020	*REINFORCING STEEL (EPOXY COATED)	275,000.000	0.000		
			LB	0.000	0.00	
			0.78000	0.000		0.00
1020	606-10700	*BRIDGE RAIL TYPE 7	636.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
1025	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	576.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
1030	613-00075	*3/4 INCH ELECTRICAL CONDUIT	190.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1035	613-00200	*2 INCH ELECTRICAL CONDUIT	304.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
1040	613-00300	*3 INCH ELECTRICAL CONDUIT	1,824.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
1045	613-00600	*6 INCH ELECTRICAL CONDUIT	1,312.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 05/27/2004
 07:41:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-17-CT						
1050	618-00172	PRESTRESSED CONCRETE I (BT72)	2,701.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
1055	619-10140	14 INCH WELDED STEEL PIPE	311.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
1060	626-00000	*MOBILIZATION	0.350	0.000		
			L S	0.000	0.00	
			546,172.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	1,498,056.40 \$	15,751.20 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1065	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	0.400	14,000.00	
			35,000.00000	0.400		14,000.00
1070	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.400	12,000.00	
			30,000.00000	0.400		12,000.00
1075	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	0.400	1,200.00	
			3,000.00000	0.400		1,200.00
			CAT 0400	CURRENT AMT \$	68,000.00 \$	27,200.00 \$
PROJECT TOTAL			CURRENT AMT \$	7,205,006.27 \$	132,915.53 \$	132,915.53