

ESTIMATE SUMMARY

08:15:03

CONTID: C13967

ESTIMATE NO: 0015 PROG

SPEC YR: 2002

PCN: 13967-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 503.0 DAYS

TIME ALLOW: 7/25/20(FIXED COMPLETION DAT

Castle Pines Interchange

PERCENT TIME: 102.86

ORIG TIME ALLOW: 6/15/20(FIXED COMPLETION DAT

PROJECT NO: IM 0252-359

Castle Pines Interchange

NAME OF ROAD: I 25

PROJECT COUNTIES: DOUGLAS, REGION 1

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING 08/08/2005

DATE TIME STARTED 03/24/2004

5670 FRANKLIN STREET

DATE LET 02/26/2004

DATE WORK BEGAN

DATE AWARDED 03/15/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/23/2004

DATE ACCEPTED

DENVER CO 80216 303-297-0340

DATE NOTICE TO PROCEED 03/24/2004

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,148,178.56 PARTICIPATING	\$ 7,065,365.45	\$ 153,191.93
AWARD PROJECT AMT:	\$ 6,773,273.49 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	98.84% TOTAL EARNINGS	7,065,365.45	153,191.93
FUNDS AVAILABLE:	\$ 82,813.11 STOCKPILED MATERIALS	435.70	0.00
	GROSS EARNINGS	7,065,801.15	153,191.93
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-19,636.78	-1,034.61
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	7,046,164.37	152,157.32
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	7,046,164.37	152,157.32
	OTHER ADJUSTMENTS	0.00	0.00

		PAYMENT DUE	\$ 152,157.32

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 2
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
0010	202-00001	REMOVAL OF STRUCTURE	3.000	3.000		
			EACH	0.000	0.00	
			600.00000	3.000		1,800.00
0015	202-00010	*REMOVAL OF TREE	7.000	7.000		
			EACH	0.000	0.00	
			300.00000	7.000		2,100.00
0020	202-00035	REMOVAL OF PIPE	957.000	957.000		
			LF	0.000	0.00	
			9.00000	957.000		8,613.00
0025	202-00037	REMOVAL OF END SECTION	16.000	16.000		
			EACH	0.000	0.00	
			250.00000	16.000		4,000.00
0030	202-00090	*REMOVAL OF DELINEATOR	151.000	151.000		
			EACH	0.000	0.00	
			1.00000	151.000		151.00
0035	202-00203	*REMOVAL OF CURB AND GUTTER	610.000	610.000		
			LF	0.000	0.00	
			2.00000	610.000		1,220.00
0040	202-00210	REMOVAL OF CONCRETE PAVEMENT	2,212.000	2,212.170		
			SY	-0.170	-1.36	
			8.00000	2,212.000		17,696.00
0045	202-00220	*REMOVAL OF ASPHALT MAT	15,202.000	15,202.000		
			SY	0.000	0.00	
			2.15000	15,202.000		32,684.30
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	14,200.000	13,268.980		
			SF	931.020	744.82	
			0.80000	14,200.000		11,360.00
0055	202-00700	*REMOVAL OF LIGHT STANDARD	22.000	22.000		
			EACH	0.000	0.00	
			100.00000	22.000		2,200.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 3
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00750	*REMOVAL OF LUMINAIRE	22.000	22.000		
			EACH	0.000	0.00	
			30.00000	22.000		660.00
0065	202-00810	*REMOVAL OF GROUND SIGN	44.000	44.000		
			EACH	0.000	0.00	
			22.00000	44.000		968.00
0070	202-00821	*REMOVAL OF SIGN PANEL	5.000	1.000		
			EACH	4.000	400.00	
			100.00000	5.000		500.00
0075	202-01000	*REMOVAL OF FENCE	6,325.000	6,325.000		
			LF	0.000	0.00	
			0.35000	6,325.000		2,213.75
0080	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,551.000	1,551.000		
			LF	0.000	0.00	
			1.70000	1,551.000		2,636.70
0085	202-01170	REMOVAL OF GUARDRAIL TYPE 7	212.000	212.000		
			LF	0.000	0.00	
			5.00000	212.000		1,060.00
0090	202-01300	*REMOVAL OF END ANCHORAGE	8.000	8.000		
			EACH	0.000	0.00	
			153.35000	8.000		1,226.80
0095	202-05150	*SANDBLASTING	7,976.000	7,976.000		
			SF	0.000	0.00	
			0.55000	7,976.000		4,386.80
0100	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	416,553.000	416,553.000		
			CY	0.000	0.00	
			2.02000	416,553.000		841,437.06
0105	203-01500	*BLADING	18.000	17.500		
			HOUR	0.500	60.00	
			120.00000	18.000		2,160.00
0110	203-01510	*BACKHOE	94.000	80.000		
			HOUR	14.000	2,100.00	
			150.00000	94.000		14,100.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 4
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01597	POTHOLING	112.000	107.000		
			HOUR	5.000	1,000.00	
			200.00000	112.000		22,400.00
0120	206-00000	*STRUCTURE EXCAVATION	2,192.000	2,192.000		
			CY	0.000	0.00	
			3.00000	2,192.000		6,576.00
0125	206-00100	*STRUCTURE BACKFILL (CLASS 1)	30.000	30.000		
			CY	0.000	0.00	
			14.00000	30.000		420.00
0130	206-00520	*FILTER MATERIAL (CLASS B)	133.000	133.300		
			CY	-0.300	-8.61	
			28.70000	133.000		3,817.10
0135	207-00205	*TOPSOIL	19,894.000	19,894.000		
			CY	0.000	0.00	
			2.55000	19,894.000		50,729.70
0140	208-00002	*EROSION LOG (12 INCH)	1,440.000	1,200.000		
			LF	240.000	1,200.00	
			5.00000	1,440.000		7,200.00
0145	208-00011	*EROSION BALES (WEED FREE)	709.000	709.000		
			EACH	0.000	0.00	
			10.00000	709.000		7,090.00
0150	208-00020	*SILT FENCE	9,108.000	9,108.000		
			LF	0.000	0.00	
			1.00000	9,108.000		9,108.00
0155	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0160	208-00050	*STORM DRAIN INLET PROTECTION	14.000	14.000		
			EACH	0.000	0.00	
			250.00000	14.000		3,500.00
0165	208-00055	*RIGID INLET PROTECTION DEVICE	7.000	7.000		
			EACH	0.000	0.00	
			500.00000	7.000		3,500.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 5
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	1.000 EACH 900.00000	1.000 0.000 1.000	0.00	900.00
0175	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000 L S 1,100.00000	1.000 0.000 1.000	0.00	1,100.00
0180	208-00200	EROSION CONTROL SUPERVISOR	1.000 L S 7,000.00000	1.000 0.000 1.000	0.00	7,000.00
0185	210-00805	*RESET OVERHEAD SIGN STRUCTURE	2.000 EACH 4,000.00000	2.000 0.000 2.000	0.00	8,000.00
0190	210-00815	*RESET SIGN PANEL	2.000 EACH 600.00000	2.000 0.000 2.000	0.00	1,200.00
0195	210-00848	*RESET TRAFFIC SIGNAL CONTROLLER AND CABINET	2.000 EACH 1,200.00000	2.000 0.000 2.000	0.00	2,400.00
0200	210-04020	MODIFY INLET	4.000 EACH 2,000.00000	4.000 0.000 4.000	0.00	8,000.00
0205	212-00006	*SEEDING (NATIVE)	52.900 ACRE 280.00000	50.900 2.000 52.900	560.00	14,812.00
0210	213-00002	*MULCHING (WEED FREE HAY)	45.800 ACRE 290.00000	43.800 2.000 45.800	580.00	13,282.00
0215	213-00061	*MULCH TACKIFIER	6,740.000 LB 1.40000	6,439.000 301.000 6,740.000	421.40	9,436.00
0220	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	10.000 EACH 250.00000	10.000 0.000 10.000	0.00	2,500.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 6
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	214-01010	*BRUSH LAYER CUTTING	0.000	0.000		
			EACH	0.000	0.00	
			3.60000	0.000		0.00
0230	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	1,600.000	1,600.000		
			SY	0.000	0.00	
			3.70000	1,600.000		5,920.00
0235	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	42,733.000	41,646.000		
			SY	1,087.000	1,293.53	
			1.19000	42,733.000		50,852.27
0235		MATERIAL ALLOWANCE COCONUT/STRAW BLANKETS		0.000		
			SY	0.000	0.00	
			0.71000	0.000		0.00
0240	217-00020	*HERBICIDE TREATMENT	0.000	0.000		
			HOUR	0.000	0.00	
			80.00000	0.000		0.00
0245	250-00110	*HEALTH AND SAFETY OFFICER	13.000	13.000		
			HOUR	0.000	0.00	
			84.70000	13.000		1,101.10
0250	250-00120	*MATERIAL SAMPLING AND DELIVERY	8.000	8.000		
			EACH	0.000	0.00	
			74.03000	8.000		592.24
0255	250-00210	*SOLID WASTE DISPOSAL	2.000	2.000		
			CY	0.000	0.00	
			45.45000	2.000		90.90
0260	250-00220	*HAZARDOUS WASTE DISPOSAL	2.000	2.000		
			CY	0.000	0.00	
			134.00000	2.000		268.00
0265	304-09014	*AGGREGATE BASE COURSE (SPECIAL)	17,183.240	17,183.240		
			TON	-3.000	-30.12	
			10.04000	17,180.240		172,489.61
0270	403-33721	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28)	7,552.300	7,552.300		
			TON	0.000	0.00	
			27.51000	7,552.300		207,763.77

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 7
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	403-34751	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 64-28)	2,194.220	2,171.760		
			TON	22.460	788.35	
			35.10000	2,194.220		77,017.12
0280	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	2,371.000	2,371.000		
			GAL	0.000	0.00	
			0.85000	2,371.000		2,015.35
0285	411-10300	*EMULSIFIED ASPHALT (PRIME COAT)	0.000	0.000		
			GAL	0.000	0.00	
			1.15000	0.000		0.00
0290	412-00850	*CONCRETE PAVEMENT (8-1/2 INCH)	35,903.000	35,903.000		
			SY	0.000	0.00	
			28.00000	35,903.000		1,005,284.00
0290		MATERIAL ALLOWANCE DOWEL BASKETS		170.997		
			SY	0.000	0.00	
			2.54800	170.997		435.70
0295	412-01250	*CONCRETE PAVEMENT (12-1/2 INCH)	12,892.000	12,892.000		
			SY	0.000	0.00	
			38.00000	12,892.000		489,896.00
0295		MATERIAL ALLOWANCE DOWEL BASKETS		0.000		
			SY	0.000	0.00	
			0.63700	0.000		0.00
0300	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	0.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0305	503-00048	*DRILLED CAISSON (48 INCH)	42.000	42.000		
			LF	0.000	0.00	
			160.00000	42.000		6,720.00
0310	506-00010	*RIPRAP (SPECIAL)	792.000	791.500		
			CY	0.500	19.00	
			38.00000	792.000		30,096.00
0315	506-00209	RIPRAP (9 INCH)	403.000	403.000		
			CY	0.000	0.00	
			50.00000	403.000		20,150.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 8
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	506-00212	RIPRAP (12 INCH)	189.000	188.800		
			CY	0.200	10.40	
			52.00000	189.000		9,828.00
0325	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	16.200	16.200		
			TON	0.000	0.00	
			85.00000	16.200		1,377.00
0330	601-01000	CONCRETE CLASS B	22.300	22.300		
			CY	0.000	0.00	
			550.00000	22.300		12,265.00
0335	601-40300	*STRUCTURAL CONCRETE COATING	2,049.000	2,049.000		
			SY	0.000	0.00	
			4.50000	2,049.000		9,220.50
0340	602-00000	REINFORCING STEEL	1,123.000	1,123.000		
			LB	0.000	0.00	
			0.70000	1,123.000		786.10
0345	603-01180	18 INCH REINFORCED CONCRETE PIPE	2,641.000	2,640.500		
			LF	0.500	19.00	
			38.00000	2,641.000		100,358.00
0350	603-01240	24 INCH REINFORCED CONCRETE PIPE	597.000	597.000		
			LF	0.000	0.00	
			49.00000	597.000		29,253.00
0355	603-01300	30 INCH REINFORCED CONCRETE PIPE	383.000	383.000		
			LF	0.000	0.00	
			67.00000	383.000		25,661.00
0360	603-01360	36 INCH REINFORCED CONCRETE PIPE	665.000	665.000		
			LF	0.000	0.00	
			69.00000	665.000		45,885.00
0365	603-01420	42 INCH REINFORCED CONCRETE PIPE	72.000	72.000		
			LF	0.000	0.00	
			83.00000	72.000		5,976.00
0370	603-02300	38X24 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	123.000	123.000		
			LF	0.000	0.00	
			95.00000	123.000		11,685.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 9
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	603-05018	18 INCH REINFORCED CONCRETE END SECTION	5.000	5.000		
			EACH	0.000	0.00	
			900.00000	5.000		4,500.00
0380	603-05024	24 INCH REINFORCED CONCRETE END SECTION	5.000	5.000		
			EACH	0.000	0.00	
			900.00000	5.000		4,500.00
0385	603-05030	30 INCH REINFORCED CONCRETE END SECTION	6.000	6.000		
			EACH	0.000	0.00	
			1,200.00000	6.000		7,200.00
0390	603-05036	36 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0395	603-05042	42 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0400	603-10240	24 INCH CORRUGATED STEEL PIPE	124.000	124.000		
			LF	0.000	0.00	
			30.00000	124.000		3,720.00
0405	603-30018	18 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			220.00000	2.000		440.00
0410	603-30024	24 INCH STEEL END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			265.00000	3.000		795.00
0415	603-50004	4 INCH PLASTIC PIPE	290.000	290.000		
			LF	0.000	0.00	
			10.00000	290.000		2,900.00
0420	603-61120	12 INCH FLEXIBLE PIPE	489.000	489.000		
			LF	0.000	0.00	
			11.00000	489.000		5,379.00
0425	603-61180	18 INCH FLEXIBLE PIPE	260.000	260.000		
			LF	0.000	0.00	
			20.00000	260.000		5,200.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 10
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	604-00305	*INLET TYPE C (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			1,360.00000	2.000		2,720.00
0435	604-00505	*INLET TYPE D (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0440	604-00510	*INLET TYPE D (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
0445	604-00515	*INLET TYPE D (15 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			5,900.00000	2.000		11,800.00
0450	604-00550	*INLET TYPE D (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0455	604-19205	*INLET TYPE R L 10 (5 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			3,800.00000	3.000		11,400.00
0460	604-19210	*INLET TYPE R L 10 (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			4,900.00000	2.000		9,800.00
0465	604-19215	*INLET TYPE R L 10 (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			6,900.00000	1.000		6,900.00
0470	604-19305	*INLET TYPE R L 15 (5 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			5,400.00000	3.000		16,200.00
0475	604-19310	*INLET TYPE R L 15 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,600.00000	1.000		5,600.00
0480	604-19315	*INLET TYPE R L 15 (15 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			7,300.00000	3.000		21,900.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 11
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0485	604-19505	*INLET TYPE R L 20 (5 FOOT)	1.000 EACH 6,700.00000	1.000 0.000 1.000	0.00	6,700.00
0490	604-20000	*OUTLET STRUCTURE	3.000 EACH 6,400.00000	3.000 0.000 3.000	0.00	19,200.00
0495	604-30010	MANHOLE SLAB BASE (10 FOOT)	3.000 EACH 2,200.00000	3.000 0.000 3.000	0.00	6,600.00
0500	604-30015	MANHOLE SLAB BASE (15 FOOT)	1.000 EACH 3,300.00000	1.000 0.000 1.000	0.00	3,300.00
0505	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,076.000 LF 12.20000	538.000 538.000 1,076.000	6,563.60	13,127.20
0510	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	829.000 LF 58.00000	829.000 0.000 829.000	0.00	48,082.00
0515	606-01340	*END ANCHORAGE TYPE 3D	3.000 EACH 420.50000	3.000 0.000 3.000	0.00	1,261.50
0520	606-01370	*TRANSITION TYPE 3G	1.000 EACH 837.00000	1.000 0.000 1.000	0.00	837.00
0525	606-02003	*END ANCHORAGE (NONFLARED)	2.000 EACH 1,643.35000	2.000 0.000 2.000	0.00	3,286.70
0530	606-02005	*END ANCHORAGE (FLARED)	2.000 EACH 1,261.25000	2.000 0.000 2.000	0.00	2,522.50
0535	607-00005	*END POST	8.000 EACH 86.05000	8.000 0.000 8.000	0.00	688.40

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 12
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0540	607-00010	*CORNER AND LINE BRACE POST	22.000	22.000		
			EACH	0.000	0.00	
			129.05000	22.000		2,839.10
0545	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	12,379.000	12,379.000		
			LF	0.000	0.00	
			0.80000	12,379.000		9,903.20
0550	607-11525	*FENCE (PLASTIC)	1,620.000	1,620.000		
			LF	0.000	0.00	
			2.15000	1,620.000		3,483.00
0555	608-00000	*CONCRETE SIDEWALK	886.000	886.000		
			SY	0.000	0.00	
			30.00000	886.000		26,580.00
0560	608-00010	*CONCRETE CURB RAMP	115.000	115.000		
			SY	0.000	0.00	
			54.00000	115.000		6,210.00
0565	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	3,441.000	3,441.000		
			LF	0.000	0.00	
			9.00000	3,441.000		30,969.00
0570	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	3,938.000	3,938.000		
			LF	0.000	0.00	
			11.00000	3,938.000		43,318.00
0575	609-21021	*CURB AND GUTTER TYPE 2 (SECTION II-M)	817.000	817.000		
			LF	0.000	0.00	
			10.00000	817.000		8,170.00
0580	609-60011	*CURB TYPE 6 (SECTION M)	0.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0585	610-00026	*MEDIAN COVER MATERIAL (6 INCH PATTERNED CONCRETE)	25,533.000	25,533.000		
			SF	0.000	0.00	
			5.00000	25,533.000		127,665.00
0590	612-00001	*DELINEATOR (TYPE I)	169.000	0.000		
			EACH	169.000	2,704.00	
			16.00000	169.000		2,704.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 13
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0595	612-00002	*DELINEATOR (TYPE II)	125.000	0.000		
			EACH	125.000	2,125.00	
			17.00000	125.000		2,125.00
0600	612-00003	*DELINEATOR (TYPE III)	7.000	0.000		
			EACH	7.000	126.00	
			18.00000	7.000		126.00
0605	613-00001	*DIRECTIONAL BORING CONDUIT	1,280.000	1,280.000		
			LF	0.000	0.00	
			38.00000	1,280.000		48,640.00
0610	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0615	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	13,943.000	13,943.000		
			LF	0.000	0.00	
			5.00000	13,943.000		69,715.00
0620	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	5,568.000	5,568.000		
			LF	0.000	0.00	
			6.00000	5,568.000		33,408.00
0625	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	3,840.000	3,840.000		
			LF	0.000	0.00	
			3.00000	3,840.000		11,520.00
0630	613-01600	*6 INCH ELECTRICAL CONDUIT (PLASTIC)	1,280.000	1,280.000		
			LF	0.000	0.00	
			6.00000	1,280.000		7,680.00
0635	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			8,500.00000	1.000		8,500.00
0640	613-16000	*LUMINAIRE (SPECIAL)	8.000	8.000		
			EACH	0.000	0.00	
			2,400.00000	8.000		19,200.00
0645	613-20100	*LIGHT STANDARD (INSTALL ONLY)	20.000	20.000		
			EACH	0.000	0.00	
			300.00000	20.000		6,000.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 14
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0650	613-34300	*LIGHT STANDARD METAL (30 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			1,800.00000	5.000		9,000.00
0650		MATERIAL ALLOWANCE LIGHT STANDARD(30 FOOT)		0.000		
			EACH	0.000	0.00	
			1,530.00000	0.000		0.00
0655	613-34400	*LIGHT STANDARD METAL (40 FOOT)	16.000	16.000		
			EACH	0.000	0.00	
			3,000.00000	16.000		48,000.00
0655		MATERIAL ALLOWANCE LIGHT STANDARD (40 FOOT)		0.000		
			EACH	0.000	0.00	
			2,550.00000	0.000		0.00
0660	613-40000	*CONCRETE FOUNDATION PAD	40.000	40.000		
			EACH	0.000	0.00	
			600.00000	40.000		24,000.00
0665	613-50100	*LIGHTING CONTROL CENTER	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0665		MATERIAL ALLOWANCE LIGHTING CONTROL CENTERS		0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0670	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	36.000	36.000		
			EACH	0.000	0.00	
			250.00000	36.000		9,000.00
0670		MATERIAL ALLOWANCE LUMINAIRES(SODIUM)250 WATT		0.000		
			EACH	0.000	0.00	
			162.73000	0.000		0.00
0675	613-75175	*LUMINAIRE METAL HALIDE (175 WATT)	9.000	9.000		
			EACH	0.000	0.00	
			1,200.00000	9.000		10,800.00
0680	614-00011	*SIGN PANEL (CLASS I)	290.000	0.000		
			SF	290.000	3,480.00	
			12.00000	290.000		3,480.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 15
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0685	614-00012	*SIGN PANEL (CLASS II)	568.000	0.000		
			SF	568.000	7,952.00	
			14.00000	568.000		7,952.00
0690	614-00013	*SIGN PANEL (CLASS III)	749.000	0.000		
			SF	749.000	11,235.00	
			15.00000	749.000		11,235.00
0695	614-00615	*STEEL SIGN POST (W 6X15)	166.000	0.000		
			LF	166.000	6,640.00	
			40.00000	166.000		6,640.00
0700	614-01502	*STEEL SIGN POST (2 INCH ROUND)	333.000	0.000		
			LF	333.000	2,997.00	
			9.00000	333.000		2,997.00
0705	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	843.000	0.000		
			LF	843.000	17,703.00	
			21.00000	843.000		17,703.00
0710	614-03002	*CONCRETE FOOTING (TYPE 2)	10.000	10.000		
			EACH	0.000	0.00	
			825.00000	10.000		8,250.00
0715	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	40.000	40.000		
			EACH	0.000	0.00	
			600.00000	40.000		24,000.00
0715		MATERIAL ALLOWANCE MICRO LOOPS		0.000		
			EACH	0.000	0.00	
			320.70000	0.000		0.00
0720	615-00030	EMBANKMENT PROTECTOR TYPE 3	7.000	7.000		
			EACH	0.000	0.00	
			350.00000	7.000		2,450.00
0725	621-00450	*DETOUR PAVEMENT	3,775.000	3,774.600		
			SY	0.400	5.94	
			14.85000	3,775.000		56,058.75
0730	625-00000	CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			90,000.00000	1.000		90,000.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 16
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0735	626-00000	*MOBILIZATION	0.650	0.650		
			L S	0.000	0.00	
			546,172.00000	0.650		355,011.80
0740	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			9,000.00000	1.000		9,000.00
0745	627-00005	*EPOXY PAVEMENT MARKING	214.000	203.000		
			GAL	11.000	528.00	
			48.00000	214.000		10,272.00
0750	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	160.000	160.000		
			GAL	0.000	0.00	
			29.00000	160.000		4,640.00
0755	627-30205	*THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	0.000	0.000		
			SF	0.000	0.00	
			9.95000	0.000		0.00
0760	627-30210	*THERMOPLASTIC PAVEMENT MARKING (XWALK-STOPLINE)	953.000	0.000		
			SF	953.000	6,623.35	
			6.95000	953.000		6,623.35
0765	630-00000	*FLAGGING	4,478.000	4,402.250		
			HOUR	75.750	1,363.50	
			18.00000	4,478.000		80,604.00
0770	630-00007	*TRAFFIC CONTROL INSPECTION	120.000	113.000		
			DAY	7.000	910.00	
			130.00000	120.000		15,600.00
0775	630-00012	*TRAFFIC CONTROL MANAGEMENT	306.000	295.000		
			DAY	11.000	3,850.00	
			350.00000	306.000		107,100.00
0780	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	10.000	10.000		
			HOUR	0.000	0.00	
			10.00000	10.000		100.00
0785	630-80001	*FLASHING BEACON (PORTABLE)	8.000	7.200		
			EACH	0.000	0.00	
			1,200.00000	7.200		8,640.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 17
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0790	630-80305	*FLAGGING STATION LIGHT	1.000	0.900		
			EACH	0.000	0.00	
			2,200.00000	0.900		1,980.00
0795	630-80334	*BARRICADE (TYPE 3 F-D) (TEMPORARY)	1.000	0.000		
			EACH	0.900	1,350.00	
			1,500.00000	0.900		1,350.00
0800	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	22.000	19.800		
			EACH	0.000	0.00	
			250.00000	19.800		4,950.00
0805	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0810	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	78.000	70.200		
			EACH	0.000	0.00	
			50.00000	70.200		3,510.00
0815	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	73.000	65.700		
			EACH	0.000	0.00	
			160.00000	65.700		10,512.00
0820	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	29.000	26.100		
			EACH	0.000	0.00	
			160.00000	26.100		4,176.00
0825	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	72.000	64.800		
			SF	0.000	0.00	
			15.00000	64.800		972.00
0830	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	3.600		
			EACH	0.000	0.00	
			2,500.00000	3.600		9,000.00
0835	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	5.000	4.500		
			EACH	0.000	0.00	
			3,000.00000	4.500		13,500.00
0840	630-80360	*DRUM CHANNELIZING DEVICE	283.000	254.700		
			EACH	0.000	0.00	
			65.00000	254.700		16,555.50

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 18
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0845	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	6,791.000	6,111.900		
			LF	0.000	0.00	
			18.00000	6,111.900		110,014.20
0850	630-80380	*TRAFFIC CONE	175.000	157.500		
			EACH	0.000	0.00	
			10.00000	157.500		1,575.00
0855	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	5.000	4.500		
			EACH	0.000	0.00	
			7,500.00000	4.500		33,750.00
0860	700-70010	F/A MINOR CONTRACT REVISIONS	58,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0865	700-70011	F/A PARTNERING	4,933.000	4,556.500		
			F A	376.500	376.50	
			1.00000	4,933.000		4,933.00
0870	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	5,034.000	0.000		
			F A	5,034.000	5,034.00	
			1.00000	5,034.000		5,034.00
0875	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	43,437.000	0.000		
			F A	43,437.000	43,437.00	
			1.00000	43,437.000		43,437.00
0880	700-70014	F/A INCENTIVE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0885	700-70020	F/A ON-THE-JOB TRAINEE	456.000	455.800		
			EACH	0.200	0.20	
			1.00000	456.000		456.00
0890	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0895	700-70025	F/A QUALITY INCENTIVE PAYMENT	288.000	0.000		
			F A	288.000	288.00	
			1.00000	288.000		288.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 19
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0900	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70074	F/A OBTAIN POWER FROM IREA	7,180.000	7,179.950		
			F A	0.050	0.05	
			1.00000	7,180.000		7,180.00
0910	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70588	F/A TRANSPORTATION OF HAZARDOUS MATERIAL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70592	F/A SURVEY MONUMENTATION	2,723.000	862.500		
			F A	1,860.500	1,860.50	
			1.00000	2,723.000		2,723.00
1080	202-00190	REM OF CONC MEDIAN COVER MATL	103.000	103.000		
			SY	0.000	0.00	
			25.75000	103.000		2,652.25
1085	403-00720	HBP (PATCHING) (ASPH)	37.000	37.000		
			TON	0.000	0.00	
			149.60000	37.000		5,535.20
1090	630-80384	TUBULAR MARKER	41.000	36.900		
			EACH	0.000	0.00	
			69.45000	36.900		2,562.71
1095	900-00006	*ADDED ITEM (DOLLAR)/ FIBER OPTICS	8,657.000	8,657.000		
			DOL	0.000	0.00	
			1.00000	8,657.000		8,657.00
1100	625-00001	CONST SURVEYING (HOUR)	71.000	63.000		
			HOUR	8.000	800.00	
			100.00000	71.000		7,100.00
1105	900-00006	ADDED ITEM (DOLLAR)/ PHONE SERVICE	3,369.000	0.000		
			DOL	3,369.000	3,369.00	
			1.00000	3,369.000		3,369.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 20
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1110	613-00301	3 IN ELEC COND (JACKED)	392.000	392.000			
			LF	0.000	0.00		
			11.97000	392.000		4,692.24	
1115	900-00006	ADDED ITEM (DOLLAR)/ LANDSCAPING	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
1120	900-00007	ADDED ITEM (EACH)/ DOWEL BARS	778.000	778.000			
			EACH	0.000	0.00		
			7.35000	778.000		5,718.30	
1145	900-00007	ADDED ITEM (EACH)/ WETLAND PLANTS	580.000	0.000			
			EACH	580.000	2,192.40		
			3.78000	580.000		2,192.40	
1150	613-07034	PULL BOX (24"X36"X18") ADDED ITEM	8.000	0.000			
			EACH	8.000	4,200.00		
			525.00000	8.000		4,200.00	
1160	900-00014	ADDED ITEM (LUMP SUM)/ MEDIAN/STRIPING	1.000	0.000			
			L S	1.000	5,575.00		
			5,575.00000	1.000		5,575.00	
			CAT 0200	CURRENT AMT \$	5,547,629.63 \$	152,445.45 \$	5,465,252.17
CAT NO0300 STRUCTURE G-17-CT							
0930	202-00400	*REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			38,000.00000	1.000		38,000.00	
0935	206-00000	*STRUCTURE EXCAVATION	2,916.000	2,916.000			
			CY	0.000	0.00		
			3.00000	2,916.000		8,748.00	
0940	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,179.000	2,179.000			
			CY	0.000	0.00		
			14.00000	2,179.000		30,506.00	
0945	206-00200	*STRUCTURE BACKFILL (CLASS 2)	31.000	30.500			
			CY	0.500	7.00		
			14.00000	31.000		434.00	

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 21
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-17-CT						
0950	206-00520	*FILTER MATERIAL (CLASS B)	126.000 CY	126.000 0.000	0.00	
			28.70000	126.000		3,616.20
0955	206-01781	SHORING (AREA 1)	1.000 L S	1.000 0.000	0.00	
			12,000.00000	1.000		12,000.00
0960	206-01782	SHORING (AREA 2)	1.000 L S	1.000 0.000	0.00	
			12,000.00000	1.000		12,000.00
0965	502-00100	*DRILLING HOLE TO FACILITATE PILE DRIVING	756.000 LF	756.000 0.000	0.00	
			9.00000	756.000		6,804.00
0970	502-00460	*PILE TIP	44.000 EACH	44.000 0.000	0.00	
			60.00000	44.000		2,640.00
0975	502-11253	*STEEL PILING (HP 12X53)	1,220.000 LF	1,220.400 -0.400	-12.80	
			32.00000	1,220.000		39,040.00
0980	503-00042	*DRILLED CAISSON (42 INCH)	141.000 LF	141.340 -0.340	-61.20	
			180.00000	141.000		25,380.00
0985	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	121.000 CY	121.000 0.000	0.00	
			335.00000	121.000		40,535.00
0990	515-00400	*CONCRETE SEALER	3,179.000 SY	3,179.030 -0.030	-0.11	
			3.50000	3,179.000		11,126.50
0995	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	202.000 LF	202.000 0.000	0.00	
			110.00000	202.000		22,220.00
1000	601-03040	CONCRETE CLASS D (BRIDGE)	446.000 CY	446.020 -0.020	-5.50	
			275.00000	446.000		122,650.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 22
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-17-CT						
1005	601-05000	CONCRETE CLASS H	1,099.410	1,099.410		
			CY	0.000	0.00	
			265.00000	1,099.410		291,343.65
1010	601-40300	*STRUCTURAL CONCRETE COATING	2,511.000	2,511.000		
			SY	0.000	0.00	
			4.50000	2,511.000		11,299.50
1015	602-00020	*REINFORCING STEEL (EPOXY COATED)	279,431.000	279,431.140		
			LB	-0.140	-0.11	
			0.78000	279,431.000		217,956.18
1020	606-10700	*BRIDGE RAIL TYPE 7	636.000	636.000		
			LF	0.000	0.00	
			53.00000	636.000		33,708.00
1025	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	574.000	574.000		
			LF	0.000	0.00	
			18.00000	574.000		10,332.00
1030	613-00075	*3/4 INCH ELECTRICAL CONDUIT	190.000	190.000		
			LF	0.000	0.00	
			20.00000	190.000		3,800.00
1035	613-00200	*2 INCH ELECTRICAL CONDUIT	250.000	250.000		
			LF	0.000	0.00	
			5.00000	250.000		1,250.00
1040	613-00300	*3 INCH ELECTRICAL CONDUIT	1,732.000	1,732.000		
			LF	0.000	0.00	
			6.00000	1,732.000		10,392.00
1045	613-00600	*6 INCH ELECTRICAL CONDUIT	1,330.000	1,330.000		
			LF	0.000	0.00	
			16.00000	1,330.000		21,280.00
1050	618-00172	*PRESTRESSED CONCRETE I (BT72)	2,701.000	2,701.000		
			LF	0.000	0.00	
			120.00000	2,701.000		324,120.00
1055	619-10140	14 INCH WELDED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00

CONTID: C13967
 PCN: 13967-BID
 PROJECT: IM 0252-359

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 23
 ESTIMATE RUN 08/08/2005
 08:15:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE G-17-CT						
1060	626-00000	*MOBILIZATION	0.350	0.350		
			L S	0.000	0.00	
			546,172.00000	0.350		191,160.20
1125	601-40250	BRIDGE DECK FINISH (SAW GRV)	2,067.000	2,067.000		
			SY	0.000	0.00	
			5.00000	2,067.000		10,335.00
1130	900-00014	ADDED ITEM (LUMP SUM)/ GIRDER ERECTION PLAN	1.000	1.000		
			L S	0.000	0.00	
			5,092.50000	1.000		5,092.50
1135	900-00005	ADDED ITEM (DAY)/ GIRDER INSPECTIONS	40.000	40.000		
			DAY	0.000	0.00	
			414.75000	40.000		16,590.00
1140	900-00014	ADDED ITEM (LUMP SUM)/ ERECTION BRACING	1.000	1.000		
			L S	0.000	0.00	
			7,371.00000	1.000		7,371.00
1155	900-00012	ADDED ITEM (FOOT)/ PILING CUTOFF	32.000	0.000		
			LF	32.000	819.20	
			25.60000	32.000		819.20
			CAT 0300	CURRENT AMT \$	1,532,548.93 \$	746.48 \$ 1,532,548.93
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1065	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
1070	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			30,000.00000	1.000		30,000.00
1075	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
			CAT 0400	CURRENT AMT \$	68,000.00 \$	0.00 \$ 68,000.00
PROJECT TOTAL			CURRENT AMT \$	7,148,178.56 \$	153,191.93 \$	7,065,801.10