

ESTIMATE SUMMARY

10:47:47

CONTID: C13970T-ALT A

ESTIMATE NO: 0010 PROG

SPEC YR: 2002

PCN: 13970T-ALTB1

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 234.0 DAYS

TIME ALLOW:

280 CALENDAR DAYS

BIG MEADOWS ACCESS EAST

PERCENT TIME: 83.57

ORIG TIME ALLOW:

280 CALENDAR DAYS

PROJECT NO:

NH 1602-091 - ALT A

BIG MEADOWS ACCESS EAST - ALT A

NAME OF ROAD:

PROJECT COUNTIES:

MINERAL

CONTRACTOR:

KIEWIT WESTERN CO.

7926 S. Platte Canyon Road

LITTLETON

CO 80128-59 303-979-9330

PAY PERIOD ENDING

12/07/2006

DATE TIME STARTED

05/19/2005

DATE LET

04/07/2005

DATE WORK BEGAN

05/23/2005

DATE AWARDED

05/03/2005

DATE TIME STOPPED

08/07/2006

DATE CONTRACT EXECUTED

05/18/2005

DATE ACCEPTED

08/07/2006

DATE NOTICE TO PROCEED

05/19/2005

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 11,442,456.55 PARTICIPATING	\$ 11,428,456.55	\$ 221,828.75
AWARD PROJECT AMT:	\$ 11,334,604.05 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.88% TOTAL EARNINGS	11,428,456.55	221,828.75
FUNDS AVAILABLE:	\$ 14,000.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	11,428,456.55	221,828.75
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-170,019.06	0.00
	SECURITIES ENCUMBERED	170,019.06	0.00
	NET EARNINGS	11,428,456.55	221,828.75
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	11,428,456.55	221,828.75
	OTHER ADJUSTMENTS	0.00	0.00

		PAYMENT DUE	\$ 221,828.75

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY - ALT A						
0005	201-00000	*CLEARING AND GRUBBING	1.000 L S 120,000.00000	1.000 0.000 1.000	0.00 0.00	120,000.00
0010	202-00001	REMOVAL OF STRUCTURE / DELETED BY CDOT 105 DATED 5/30/06	0.000 EACH 1,100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0015	202-00015	REMOVAL OF HEADWALL	3.000 EACH 800.00000	3.000 0.000 3.000	0.00 0.00	2,400.00
0020	202-00035	REMOVAL OF PIPE	231.000 LF 27.00000	231.000 0.000 231.000	0.00 0.00	6,237.00
0025	202-00090	REMOVAL OF DELINEATOR	40.000 EACH 8.00000	40.000 0.000 40.000	0.00 0.00	320.00
0030	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	871.000 SY 22.00000	871.000 0.000 871.000	0.00 0.00	19,162.00
0035	202-00810	REMOVAL OF GROUND SIGN	13.000 EACH 35.00000	13.000 0.000 13.000	0.00 0.00	455.00
0040	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,226.000 LF 2.00000	1,226.000 0.000 1,226.000	0.00 0.00	2,452.00
0045	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	187,589.000 CY 25.75000	181,608.000 5,981.000 187,589.000	154,010.75	4,830,416.75
0050	203-00012	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE) (SPECIAL)	4,164.000 CY 11.00000	4,164.000 0.000 4,164.000	0.00 0.00	45,804.00
0055	203-00100	MUCK EXCAVATION / DELETED BY CDOT 105 DATED 5/30/06	0.000 CY 10.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0060	203-01100	PROOF ROLLING	7.000	7.000		
			HOUR	0.000	0.00	
			125.00000	7.000		875.00
0065	203-01500	BLADING / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0070	203-01510	BACKHOE	33.000	33.000		
			HOUR	0.000	0.00	
			200.00000	33.000		6,600.00
0075	203-01550	DOZING	26.000	4.000		
			HOUR	22.000	3,300.00	
			150.00000	26.000		3,900.00
0080	203-01590	FRONT END LOADER (RUBBER TIRE)	10.000	10.000		
			HOUR	0.000	0.00	
			150.00000	10.000		1,500.00
0085	203-01594	COMBINATION LOADER / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0090	203-01597	POTHOLING / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			HOUR	0.000	0.00	
			175.00000	0.000		0.00
0095	203-01610	CRANE (RUBBER TIRE)	1.000	1.000		
			HOUR	0.000	0.00	
			300.00000	1.000		300.00
0100	206-00000	*STRUCTURE EXCAVATION	378.000	339.000		
			CY	39.000	1,365.00	
			35.00000	378.000		13,230.00
0105	206-00065	*STRUCTURE BACKFILL (FLOW-FILL)	160.000	129.000		
			CY	31.000	4,650.00	
			150.00000	160.000		24,000.00
0110	207-00205	TOPSOIL	4,280.000	4,280.000		
			CY	0.000	0.00	
			37.00000	4,280.000		158,360.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0115	208-00002	*EROSION LOG (12 INCH)	1,900.000	1,900.000		
			LF	0.000	0.00	
			4.65000	1,900.000		8,835.00
0120	208-00020	*SILT FENCE	5,443.000	5,443.000		
			LF	0.000	0.00	
			5.50000	5,443.000		29,936.50
0125	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00
0130	208-00050	STORM DRAIN INLET PROTECTION / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0135	208-00055	RIGID INLET PROTECTION DEVICE / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0140	208-00060	TEMPORARY SLOPE DRAIN / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0145	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0150	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0155	209-00100	*WATER (LANDSCAPING)	0.000	0.000		
			MGAL	0.000	0.00	
			150.00000	0.000		0.00
0160	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE) / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			GAL	0.000	0.00	
			1.50000	0.000		0.00
0165	210-00810	*RESET GROUND SIGN	6.000	6.000		
			EACH	0.000	0.00	
			115.00000	6.000		690.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0170	211-01190	OPTICAL SURVEY TARGETS	1.000 EACH 150.00000	1.000 0.000 1.000	0.00	150.00
0175	212-00007	*SEEDING (NATIVE) (HYDRAULIC)	9.100 ACRE 800.00000	9.100 0.000 9.100	0.00	7,280.00
0180	212-00047	*SOIL PREPARATION (SPECIAL)	9.100 ACRE 560.00000	9.100 0.000 9.100	0.00	5,096.00
0185	213-00004	*MULCHING (WEED FREE STRAW)	9.100 ACRE 700.00000	9.100 0.000 9.100	0.00	6,370.00
0190	213-00061	*MULCH TACKIFIER	1,650.000 LB 2.25000	1,650.000 0.000 1,650.000	0.00	3,712.50
0195	213-00700	LANDSCAPE BOULDER	11.000 EACH 275.00000	11.000 0.000 11.000	0.00	3,025.00
0200	213-00705	LANDSCAPE BOULDER (SPECIAL)	100.000 EACH 350.00000	100.000 0.000 100.000	0.00	35,000.00
0205	214-00205	*DECIDUOUS TREE (5 GALLON CONTAINER)	78.000 EACH 90.00000	78.000 0.000 78.000	0.00	7,020.00
0210	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	405.000 EACH 45.00000	405.000 0.000 405.000	0.00	18,225.00
0215	214-00450	*EVERGREEN TREE (5 GALLON CONTAINER)	68.000 EACH 115.00000	68.000 0.000 68.000	0.00	7,820.00
0220	214-00610	*EVERGREEN SHRUB (1 GALLON CONTAINER)	10.000 EACH 330.00000	10.000 0.000 10.000	0.00	3,300.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0225	214-00650	*EVERGREEN SHRUB (5 GALLON CONTAINER)	10.000 EACH	10.000 0.000	0.00	
			375.00000	10.000		3,750.00
0230	214-01010	*BRUSH LAYER CUTTING	500.000 EACH	500.000 0.000	0.00	
			2.00000	500.000		1,000.00
0235	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	2,608.000 SY	2,608.000 0.000	0.00	
			1.50000	2,608.000		3,912.00
0240	304-02000	AGGREGATE BASE COURSE (CLASS 2)	0.000 TON	0.000 0.000	0.00	
			35.00000	0.000		0.00
0240		MATERIAL ALLOWANCE ABC (CL 2) - CRUSHED & STOCKPILED ON SITE		0.000 0.000	0.00	
			5.39069 TON	0.000		0.00
0245	304-06000	AGGREGATE BASE COURSE (CLASS 6)	85.670 TON	85.670 0.000	0.00	
			40.00000	85.670		3,426.80
0245		MATERIAL ALLOWANCE ABC (CL 6) CRUSHED & STOCKPILED ON SITE		0.000 0.000	0.00	
			6.17613 TON	0.000		0.00
0250	304-09014	AGGREGATE BASE COURSE (SPECIAL)	223.980 TON	223.980 0.000	0.00	
			32.00000	223.980		7,167.36
0255	403-00721	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	0.000 SY	0.000 0.000	0.00	
			150.00000	0.000		0.00
0260	403-09500	FURNISH HOT BITUMINOUS PAVEMENT / DELETED BY CDOT 105 DATED 5/30/06	0.000 TON	0.000 0.000	0.00	
			70.00000	0.000		0.00
0265	403-34731	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-34)	4,668.600 TON	4,668.600 0.000	0.00	
			95.00000	4,668.600		443,517.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0270	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	2,756.000	2,756.000		
			GAL	0.000	0.00	
			2.75000	2,756.000		7,579.00
0275	411-21020	*LIQUID ASPHALTIC MATERIAL (MC-70) / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			GAL	0.000	0.00	
			2.75000	0.000		0.00
0280	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	11.000	11.000		
			SY	0.000	0.00	
			10.00000	11.000		110.00
0285	506-00010	RIPRAP (SPECIAL)	904.000	904.000		
			CY	0.000	0.00	
			50.00000	904.000		45,200.00
0290	506-00212	RIPRAP (12 INCH)	3.000	3.000		
			CY	0.000	0.00	
			130.00000	3.000		390.00
0295	506-00224	RIPRAP (24 INCH)	52.000	52.000		
			CY	0.000	0.00	
			101.00000	52.000		5,252.00
0300	601-03020	*CONCRETE CLASS D (MISCELLANEOUS)	37.000	37.000		
			CY	0.000	0.00	
			800.00000	37.000		29,600.00
0305	603-10180	18 INCH CORRUGATED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00
0310	603-10240	24 INCH CORRUGATED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			235.00000	0.000		0.00
0315	603-30018	18 INCH STEEL END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0320	603-30024	24 INCH STEEL END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0325	604-00510	INLET TYPE D (10 FOOT)	4.000 EACH 8,000.00000	4.000 0.000 4.000	0.00	32,000.00
0325		MATERIAL ALLOWANCE TYPE D INLET STOCKPILED ON SITE	EACH 2,508.00000	0.000 0.000	0.00	0.00
0330	604-00550	INLET TYPE D (SPECIAL)	1.000 EACH 11,000.00000	1.000 0.000 1.000	0.00	11,000.00
0335	605-00120	12 INCH PERFORATED PIPE UNDERDRAIN	2,284.000 LF 92.00000	2,284.000 0.000 2,284.000	0.00	210,128.00
0335		MATERIAL ALLOWANCE	LF 27.60020	0.000 0.000 0.000	0.00	0.00
0340	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,605.000 LF 19.00000	1,605.000 0.000 1,605.000	0.00	30,495.00
0345	606-02003	*END ANCHORAGE (NONFLARED)	2.000 EACH 1,850.00000	2.000 0.000 2.000	0.00	3,700.00
0350	606-02005	*END ANCHORAGE (FLARED)	4.000 EACH 1,600.00000	4.000 0.000 4.000	0.00	6,400.00
0355	607-11525	FENCE (PLASTIC)	1,817.000 LF 2.90000	1,817.000 0.000 1,817.000	0.00	5,269.30
0360	612-00031	*DELINEATOR (TYPE I) (EXTRA HEIGHT)	95.000 EACH 37.00000	95.000 0.000 95.000	0.00	3,515.00
0365	612-00032	*DELINEATOR (TYPE II) (EXTRA HEIGHT)	19.000 EACH 38.00000	19.000 0.000 19.000	0.00	722.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0370	612-00033	*DELINEATOR (TYPE III) (EXTRA HEIGHT)	15.000	15.000		
			EACH	0.000	0.00	
			39.00000	15.000		585.00
0375	613-00400	*4 INCH ELECTRICAL CONDUIT	2,242.000	2,242.000		
			LF	0.000	0.00	
			12.50000	2,242.000		28,025.00
0380	613-00602	*6 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	4,496.000	4,496.000		
			LF	0.000	0.00	
			7.50000	4,496.000		33,720.00
0385	613-07000	*PULL BOX (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00
0390	613-08000	*VAULT (INSTALL ONLY)	3.000	3.000		
			EACH	0.000	0.00	
			3,200.00000	3.000		9,600.00
0395	614-00011	*SIGN PANEL (CLASS I)	21.000	21.000		
			SF	0.000	0.00	
			10.00000	21.000		210.00
0400	614-00012	*SIGN PANEL (CLASS II)	9.000	9.000		
			SF	0.000	0.00	
			12.50000	9.000		112.50
0405	614-00035	*SIGN PANEL (SPECIAL)	49.000	49.000		
			SF	0.000	0.00	
			16.00000	49.000		784.00
0410	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	102.000	102.000		
			LF	0.000	0.00	
			23.00000	102.000		2,346.00
0415	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	12.000	12.000		
			EACH	0.000	0.00	
			110.00000	12.000		1,320.00
0420	614-80001	*FLASHING BEACON (SOLAR POWERED)	1.000	1.000		
			EACH	0.000	0.00	
			9,500.00000	1.000		9,500.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0425	621-00450	*DETOUR PAVEMENT	14,295.000	14,295.000		
			SY	0.000	0.00	
			17.00000	14,295.000		243,015.00
0430	625-00000	*CONSTRUCTION SURVEYING	1.000	0.840		
			L S	0.160	27,200.00	
			170,000.00000	1.000		170,000.00
0435	625-00001	CONSTRUCTION SURVEYING (HOURLY)	70.000	70.000		
			HOUR	0.000	0.00	
			150.00000	70.000		10,500.00
0440	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			000,000.00000	1.000		1,000,000.00
0445	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			45,000.00000	1.000		45,000.00
0450	627-00001	*PAVEMENT MARKING PAINT	42.000	42.000		
			GAL	0.000	0.00	
			44.00000	42.000		1,848.00
0455	627-00003	*THERMOPLASTIC PAVEMENT MARKING (INLAID)	126.000	126.000		
			SF	0.000	0.00	
			35.00000	126.000		4,410.00
0460	627-00005	*EPOXY PAVEMENT MARKING	62.000	62.000		
			GAL	0.000	0.00	
			135.00000	62.000		8,370.00
0465	630-00000	*FLAGGING	14,810.000	14,810.000		
			HOUR	0.000	0.00	
			20.00000	14,810.000		296,200.00
0470	630-00007	*TRAFFIC CONTROL INSPECTION	51.000	51.000		
			DAY	0.000	0.00	
			85.00000	51.000		4,335.00
0475	630-00012	*TRAFFIC CONTROL MANAGEMENT	185.000	185.000		
			DAY	0.000	0.00	
			420.00000	185.000		77,700.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0480	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			175.00000	4.000		700.00
0485	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	43.000	43.000		
			EACH	0.000	0.00	
			35.00000	43.000		1,505.00
0490	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	50.000	50.000		
			EACH	0.000	0.00	
			45.00000	50.000		2,250.00
0495	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			50.00000	4.000		200.00
0500	630-80355	*PORTABLE MESSAGE SIGN PANEL	7.000	7.000		
			EACH	0.000	0.00	
			9,000.00000	7.000		63,000.00
0505	630-80360	*DRUM CHANNELIZING DEVICE	100.000	100.000		
			EACH	0.000	0.00	
			22.00000	100.000		2,200.00
0510	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	10.000	10.000		
			EACH	0.000	0.00	
			35.00000	10.000		350.00
0515	630-80367	*PORTABLE TRAFFIC SPEED MONITOR	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0520	630-80380	*TRAFFIC CONE	100.000	100.000		
			EACH	0.000	0.00	
			10.00000	100.000		1,000.00
0525	630-80510	*MOBILE PAVEMENT MARKING ZONE / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			L S	0.000	0.00	
			5,250.00000	0.000		0.00
0530	630-80560	*MOBILE PROFILOGRAPH OPERATION ZONE / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0535	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70011	F/A PARTNERING	2,320.100	2,320.100		
			F A	0.000	0.00	
			1.00000	2,320.100		2,320.10
0545	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (SMOOTHNESS)	-1,107.930	-1,107.930		
			F A	0.000	0.00	
			1.00000	-1,107.930		-1,107.93
0550	700-70016	F/A FUEL COST ADJUSTMENT	3,540.500	3,540.500		
			F A	0.000	0.00	
			1.00000	3,540.500		3,540.50
0555	700-70017	LANDSCAPE ESTABLISHMENT INCENTIVE	14,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70021	F/A ON-THE-JOB TRAINEE / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,947.200	2,947.200		
			F A	0.000	0.00	
			1.00000	2,947.200		2,947.20
0570	700-70025	F/A QUALITY INCENTIVE PAYMENT	932.560	932.560		
			F A	0.000	0.00	
			1.00000	932.560		932.56
0575	700-70028	F/A ESB PROGRAM / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70034	F/A EARLY COMPLETION OF THE WORK INCENTIVE	230,000.000	230,000.000		
			F A	0.000	0.00	
			1.00000	230,000.000		230,000.00
0585	700-70380	F/A EROSION CONTROL / DELETED BY CDOT 105 DATED 5/30/06	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0660	900-00014	ADDED ITEM (LUMP SUM)/ MCR LINE 2: ADDITIONAL MOBILIZATION FOR FISH HABITAT	1.000	1.000		
			LS	0.000	0.00	
			3,990.00000	1.000		3,990.00
0665	603-01180	18 INCH REINFORCED CONCRETE PIPE MCR LINE 3	32.000	32.000		
			LF	0.000	0.00	
			138.00000	32.000		4,416.00
0665		MATERIAL ALLOWANCE 18 INCH REINFORCED CONCRETE PIPE		0.000		
			LF	0.000	0.00	
			12.20000	0.000		0.00
0670	603-01240	24 INCH REINFORCED CONCRETE PIPE MCR LINE 4	305.000	305.000		
			LF	0.000	0.00	
			262.50000	305.000		80,062.50
0670		MATERIAL ALLOWANCE 24 INCH REINFORCED CONCRETE PIPE		0.000		
			LF	0.000	0.00	
			17.20631	0.000		0.00
0675	603-05018	18 INCH REINFORCED CONCRETE END SECTION MCR LINE 5	1.000	1.000		
			EACH	0.000	0.00	
			1,320.00000	1.000		1,320.00
0675		MATERIAL ALLOWANCE REINFORCED CONCRETE END SECTION		0.000		
			EACH	0.000	0.00	
			325.00000	0.000		0.00
0680	603-05024	24 INCH REINFORCED CONCRETE END SECTION MCR LINE 6	4.000	4.000		
			EACH	0.000	0.00	
			1,320.00000	4.000		5,280.00
0685	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT) DUE TO DESIGN ERROR	64.730	64.730		
			TON	0.000	0.00	
			290.00000	64.730		18,771.70
0690	304-06000	AGGREGATE BASE COURSE (CLASS 6) DUE TO DESIGN ERROR	0.000	0.000		
			TON	0.000	0.00	
			40.00000	0.000		0.00
0695	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION - OVERWEIGHT LOADS	-100.000	-100.000		
			DOL	0.000	0.00	
			1.00000	-100.000		-100.00

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - ALT A						
0700	900-00006	ADDED ITEM (DOLLAR)/ STOCKPILED MATERIAL - TYPE D INLETS	0.000	2,508.000		
			DOL	-2,508.000	-2,508.00	
			1.00000	0.000		0.00
0705	900-00012	ADDED ITEM (FOOT)/ REDUCED COST OF 12" PERFORATED PIPE UNDERDRAIN USING HDPE IN	-1,379.000	-1,379.000		
			LF	0.000	0.00	
			1.65000	-1,379.000		-2,275.35
0710	900-00014	*ADDED ITEM (LUMP SUM)/ CMO 12 - CLEARING AND GRUBBING FOR EXTENDED UNCLASSIFIED	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
0715	900-00014	ADDED ITEM (LUMP SUM)/ CMO 12 - REMOBILIZATION OF EQUIPMENT FOR EXTENDED UNCL. EX.	1.000	1.000		
			L S	0.000	0.00	
			16,720.00000	1.000		16,720.00
0720	900-00014	ADDED ITEM (LUMP SUM)/ CMO 12 - ADDITIONAL PIONEERING AND CUT ACCESS	1.000	1.000		
			L S	0.000	0.00	
			5,700.00000	1.000		5,700.00
0725	900-00014	ADDED ITEM (LUMP SUM)/ CMO 12 - ADDITIONAL ROADWAY MAINTENANCE - STA 99+50 TO	1.000	1.000		
			L S	0.000	0.00	
			5,555.00000	1.000		5,555.00
0730	900-00014	ADDED ITEM (LUMP SUM)/ CMO 12 - ADDITIONAL CUT FACE SCALING	1.000	1.000		
			L S	0.000	0.00	
			3,240.00000	1.000		3,240.00
0735	900-00004	ADDED ITEM (CUBIC YARD)/ ESCALATION COSTS FOR EXTENDED UNCLASSIFIED EXCAVATION	28,129.000	27,465.000		
			CY	664.000	1,847.25	
			2.78200	28,129.000		78,254.88
0740	900-00004	ADDED ITEM (CUBIC YARD)/ ABC CLASS 2 - CHANGE BASIS OF MEASUREMENT TO CY	3,263.000	3,263.000		
			CY	0.000	0.00	
			62.84500	3,263.000		205,063.24
0745	900-00004	ADDED ITEM (CUBIC YARD)/ ABC CL. 6 - CHANGE BASIS OF MEASUREMENT TO CY	1,591.000	1,591.000		
			CY	0.000	0.00	
			71.80400	1,591.000		114,240.16
0750	900-00004	ADDED ITEM (CUBIC YARD)/ ABC SPECIAL - CHANGE BASIS OF MEASUREMENT TO CY	908.000	908.000		
			CY	0.000	0.00	
			57.46000	908.000		52,173.68

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY - ALT A							
0755	900-00014	ADDED ITEM (LUMP SUM)/ CREDIT FOR DELETION OF SCALES DUE TO CHANGE IN BASIS OF	-1.000	-1.000			
			L S	0.000	0.00		
			5,234.00000	-1.000		-5,234.00	
0765	210-00090	RESET DELINEATOR	32.000	32.000			
			EACH	0.000	0.00		
			26.16000	32.000		837.12	
0775	700-70050	F/A REMOVAL DIRECTED REMOVAL OF PINNACLES AT STA. 95 - COST TO BE SPLIT	8,302.670	8,302.670			
			F A	0.000	0.00		
			1.00000	8,302.670		8,302.67	
0780	900-00006	ADDED ITEM (DOLLAR)/ VIOLATION OF WORKING TIME LIMITATION PRICE REDUCTION	-4,650.000	-4,650.000			
			DOL	0.000	0.00		
			1.00000	-4,650.000		-4,650.00	
			CAT 0200	CURRENT AMT \$	9,132,490.74 \$	189,865.00 \$	9,118,490.74
CAT NO0300 WALL N-09-C							
0595	203-00592	*ROCK STAINING	242,985.000	217,414.000			
			SF	25,571.000	31,963.75		
			1.25000	242,985.000		303,731.25	
0600	203-00598	*ROCK SCALING	26.000	26.000			
			HOUR	0.000	0.00		
			550.00000	26.000		14,300.00	
0605	211-00100	DRILLING HOLE	370.000	370.000			
			LF	0.000	0.00		
			25.00000	370.000		9,250.00	
0610	211-01123	ROCK REINFORCEMENT (PERMANENT A)	12,186.000	12,186.000			
			LF	0.000	0.00		
			42.00000	12,186.000		511,812.00	
0610		MATERIAL ALLOWANCE DOWELS, CENTRALIZERS, PLATES, NUTS & WASHERS		0.000			
			LF	0.000	0.00		
			2.44010	0.000		0.00	
0615	211-01124	ROCK REINFORCEMENT (PERMANENT B)	346.000	346.000			
			LF	0.000	0.00		
			46.00000	346.000		15,916.00	

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0010

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 WALL N-09-C							
0615		MATERIAL ALLOWANCE BOLTS, CENTRALIZERS, PLATES, NUTS AND WASHERS		0.000			
			LF	0.000	0.00		
			4.27365	0.000		0.00	
0620	504-06100	*GROUND NAILED WALL	977.000	977.000			
			SF	0.000	0.00		
			300.00000	977.000		293,100.00	
0625	601-10075	SHOTCRETE (3 INCH MIN THICK, 5000 PSI MIN STRENGTH)	77.000	77.000			
			SY	0.000	0.00		
			275.00000	77.000		21,175.00	
0630	605-17000	VERTICAL DRAINAGE WICK	146.000	146.000			
			LF	0.000	0.00		
			24.00000	146.000		3,504.00	
0635	607-55100	*WIRE MESH	175,666.000	175,666.000			
			SF	0.000	0.00		
			4.50000	175,666.000		790,497.00	
0635		MATERIAL ALLOWANCE WIRE MESH ROLLS FOR ROCKFALL PROTECTION		0.000			
			SF	0.000	0.00		
			0.44491	0.000		0.00	
0635		MATERIAL ALLOWANCE MESH ANCHOR MATERIALS		0.000			
			SF	0.000	0.00		
			0.08779	0.000		0.00	
0655	900-00014	ADDED ITEM (LUMP SUM)/ MCR LINE 1 - SUBSTITUTE SEISMIC EXPLORATION FOR PROBE HOLES	1.000	1.000			
			L S	0.000	0.00		
			4,418.00000	1.000		4,418.00	
0760	900-00012	ADDED ITEM (FOOT)/ REMOVAL OF HALF CASTS	44.000	44.000			
			LF	0.000	0.00		
			33.24000	44.000		1,462.56	
0770	900-00014	*ADDED ITEM (LUMP SUM)/ EROSION MITIGATION FEATURE BELOW WALL AT STATION 85+80	1.000	1.000			
			L S	0.000	0.00		
			275,000.00000	1.000		275,000.00	
			CAT 0300	CURRENT AMT \$	2,244,165.81 \$	31,963.75 \$	2,244,165.81

CONTID: C13970T-ALT A
 PCN: 13970T-ALTB1
 PROJECT: NH 1602-091 - ALT A

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 12/08/2006
 10:47:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING							
0640	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			32,000.00000	1.000		32,000.00	
0645	620-00012	FIELD LABORATORY (CLASS 2)	0.900	0.900			
			EACH	0.000	0.00		
			22,000.00000	0.900		19,800.00	
0650	620-00020	SANITARY FACILITY	7.000	7.000			
			EACH	0.000	0.00		
			2,000.00000	7.000		14,000.00	
			CAT 0400	CURRENT AMT	\$ 65,800.00	\$ 0.00	\$ 65,800.00
PROJECT TOTAL			CURRENT AMT	\$ 11,442,456.55	\$ 221,828.75	\$ 11,428,456.55	