

ESTIMATE SUMMARY

10:19:20

CONTID: C14071

ESTIMATE NO: 0004 FINL

SPEC YR: 1999

PCN: 14071-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:
US 285 SPOT LOCATIONS

TIME CHARGED: 35.0 DAYS
PERCENT TIME: 100.00

TIME ALLOW:
ORIG TIME ALLOW:

35 WORK DAYS
35 WORK DAYS

PROJECT NO: NH 2854-092
US 285 SPOT IMPROVEMENTS

NAME OF ROAD:

PROJECT COUNTIES: PARK, REGION 1

JEFFERSON, REGION 1

CONTRACTOR:
KB CONSTRUCTION, INC.
P.O. BOX 870

PAY PERIOD ENDING	01/22/2003	DATE TIME STARTED	08/27/2002
DATE LET	08/01/2002	DATE WORK BEGAN	
DATE AWARDED	08/07/2002	DATE TIME STOPPED	11/06/2002
DATE CONTRACT EXECUTED	08/26/2002	DATE ACCEPTED	11/06/2002
DATE NOTICE TO PROCEED	08/27/2002		

ELIZABETH CO 80107 303/472-6299

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 402,882.09 PARTICIPATING	\$ 402,882.11	\$ 1,391.00
AWARD PROJECT AMT:	\$ 462,181.04 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	402,882.11	1,391.00
FUNDS AVAILABLE:	\$ -0.02 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	402,882.11	1,391.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	1,634.37
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	402,882.11	3,025.37
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	402,882.11	3,025.37
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 3,025.37

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14071
 PCN: 14071-BID
 PROJECT: NH 2854-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 2
 ESTIMATE RUN 01/22/2003
 10:19:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	202-00001	REMOVAL OF STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			223.00000	1.000		223.00
0010	202-00035	REMOVAL OF PIPE	44.000	44.000		
			LF	0.000	0.00	
			15.50000	44.000		682.00
0015	202-00201	REMOVAL OF CURB	48.000	48.000		
			LF	0.000	0.00	
			4.00000	48.000		192.00
0020	202-00203	REMOVAL OF CURB AND GUTTER	842.000	842.000		
			LF	0.000	0.00	
			4.39000	842.000		3,696.38
0025	202-00220	REMOVAL OF ASPHALT MAT	561.000	561.000		
			SY	0.000	0.00	
			9.50000	561.000		5,329.50
0030	202-00250	REMOVAL OF PAVEMENT MARKING	589.000	589.000		
			SF	0.000	0.00	
			4.00000	589.000		2,356.00
0035	202-00810	*REMOVAL OF GROUND SIGN	0.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0040	202-01300	REMOVAL OF END ANCHORAGE	4.000	4.000		
			EACH	0.000	0.00	
			159.65000	4.000		638.60
0045	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	2,570.000	2,570.000		
			CY	0.000	0.00	
			30.99000	2,570.000		79,644.30
0050	203-01510	BACKHOE	48.000	48.000		
			HOUR	0.000	0.00	
			88.00000	48.000		4,224.00
0055	203-01597	POTHOLING	13.000	13.000		
			HOUR	0.000	0.00	
			150.00000	13.000		1,950.00

CONTID: C14071
 PCN: 14071-BID
 PROJECT: NH 2854-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
 ESTIMATE RUN 01/22/2003
 10:19:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	203-02330	LABORER	17.000	17.000		
			HOOR	0.000	0.00	
			25.00000	17.000		425.00
0065	207-00205	TOPSOIL	965.000	965.000		
			CY	0.000	0.00	
			19.63000	965.000		18,942.95
0070	208-00010	EROSION BALES	8.000	8.000		
			EACH	0.000	0.00	
			15.00000	8.000		120.00
0075	208-00015	SAND BAG	0.000	0.000		
			EACH	0.000	0.00	
			2.33000	0.000		0.00
0080	208-00020	SILT FENCE	404.000	404.000		
			LF	0.000	0.00	
			1.70000	404.000		686.80
0085	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			1,000.00000	1.000		1,000.00
0090	210-00010	RESET MAILBOX STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			618.00000	1.000		618.00
0095	210-00810	*RESET GROUND SIGN	5.000	5.000		
			EACH	0.000	0.00	
			185.00000	5.000		925.00
0100	210-04200	*ADJUST GUARDRAIL	618.000	618.000		
			LF	0.000	0.00	
			9.47000	618.000		5,852.46
0105	212-00006	*SEEDING (NATIVE)	1.400	1.400		
			ACRE	0.000	0.00	
			1,070.00000	1.400		1,498.00
0110	213-00002	*MULCHING (WEED FREE HAY)	0.700	0.700		
			ACRE	0.000	0.00	
			963.00000	0.700		674.10

CONTID: C14071
 PCN: 14071-BID
 PROJECT: NH 2854-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
 ESTIMATE RUN 01/22/2003
 10:19:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0115	213-00061	*MULCH TACKIFIER	102.000	102.000		
			LB	0.000	0.00	
			3.21000	102.000		327.42
0120	213-00700	LANDSCAPE BOULDER	33.000	33.000		
			EACH	0.000	0.00	
			119.84000	33.000		3,954.72
0125	214-01010	BRUSH LAYER CUTTING	0.000	0.000		
			EACH	0.000	0.00	
			12.30000	0.000		0.00
0130	214-01030	*WATTLE	29.000	29.000		
			EACH	0.000	0.00	
			107.00000	29.000		3,103.00
0135	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	3,826.000	3,826.000		
			SY	0.000	0.00	
			1.87000	3,826.000		7,154.62
0140	304-09000	AGGREGATE BASE COURSE (SPECIAL)	53.000	53.000		
			CY	0.000	0.00	
			44.66000	53.000		2,366.98
0145	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	218.720	218.720		
			TON	0.000	0.00	
			69.55000	218.720		15,211.98
0150	403-34721	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28)	0.000	0.000		
			TON	0.000	0.00	
			58.85000	0.000		0.00
0155	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	37.000	37.000		
			GAL	0.000	0.00	
			1.07000	37.000		39.59
0160	506-00212	RIPRAP (12 INCH)	5.000	5.000		
			CY	0.000	0.00	
			31.67000	5.000		158.35
0165	506-00224	RIPRAP (24 INCH)	0.000	0.000		
			CY	0.000	0.00	
			31.67000	0.000		0.00

CONTID: C14071
 PCN: 14071-BID
 PROJECT: NH 2854-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5
 ESTIMATE RUN 01/22/2003
 10:19:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0170	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	6.230	6.230		
			TON	0.000	0.00	
			107.00000	6.230		666.61
0175	603-10180	18 INCH CORRUGATED STEEL PIPE	49.000	49.000		
			LF	0.000	0.00	
			25.81000	49.000		1,264.69
0180	603-10240	24 INCH CORRUGATED STEEL PIPE	15.000	15.000		
			LF	0.000	0.00	
			34.24000	15.000		513.60
0185	603-10480	48 INCH CORRUGATED STEEL PIPE	20.000	20.000		
			LF	0.000	0.00	
			44.00000	20.000		880.00
0190	604-00305	*INLET TYPE C (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			2,450.00000	2.000		4,900.00
0195	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	4.000	4.000		
			EACH	0.000	0.00	
			1,323.55000	4.000		5,294.20
0200	607-11525	FENCE (PLASTIC)	370.000	370.000		
			LF	0.000	0.00	
			2.70000	370.000		999.00
0205	609-21011	*CURB AND GUTTER TYPE 2 (SECTION I-M)	108.000	108.000		
			LF	0.000	0.00	
			14.44000	108.000		1,559.52
0210	609-60011	CURB TYPE 6 (SECTION M)	51.000	51.000		
			LF	0.000	0.00	
			11.00000	51.000		561.00
0215	612-00001	*DELINEATOR (TYPE I)	2.000	2.000		
			EACH	0.000	0.00	
			14.98000	2.000		29.96
0220	612-00003	*DELINEATOR (TYPE III)	5.000	5.000		
			EACH	0.000	0.00	
			20.33000	5.000		101.65

CONTID: C14071
 PCN: 14071-BID
 PROJECT: NH 2854-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6
 ESTIMATE RUN 01/22/2003
 10:19:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0225	614-00011	*SIGN PANEL (CLASS I)	3.000	3.000		
			SF	0.000	0.00	
			16.05000	3.000		48.15
0230	614-00012	*SIGN PANEL (CLASS II)	0.000	0.000		
			SF	0.000	0.00	
			18.19000	0.000		0.00
0235	614-01502	*STEEL SIGN POST (2 INCH ROUND)	18.000	18.000		
			LF	0.000	0.00	
			13.91000	18.000		250.38
0240	614-01582	*STEEL SIGN POST (2.5 INCH ROUND)(SLIPBASE SCH. 80)	12.000	12.000		
			LF	0.000	0.00	
			37.45000	12.000		449.40
0245	615-00030	EMBANKMENT PROTECTOR TYPE 3	3.000	3.000		
			EACH	0.000	0.00	
			604.00000	3.000		1,812.00
0250	617-00012	12 INCH CULVERT PIPE	112.000	112.000		
			LF	0.000	0.00	
			15.53000	112.000		1,739.36
0255	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			5,221.60000	1.000		5,221.60
0260	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			20,190.00000	1.000		20,190.00
0265	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			1,500.00000	1.000		1,500.00
0270	627-00005	*EPOXY PAVEMENT MARKING	20.000	20.000		
			GAL	0.000	0.00	
			267.50000	20.000		5,350.00
0275	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	0.000	0.000		
			GAL	0.000	0.00	
			181.90000	0.000		0.00

CONTID: C14071
 PCN: 14071-BID
 PROJECT: NH 2854-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7
 ESTIMATE RUN 01/22/2003
 10:19:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0280	630-00000	*FLAGGING	959.000	939.000		
			HOOR	20.000	428.00	
			21.40000	959.000		20,522.60
0285	630-00007	*TRAFFIC CONTROL INSPECTION	22.000	22.000		
			DAY	0.000	0.00	
			101.65000	22.000		2,236.30
0290	630-00012	*TRAFFIC CONTROL MANAGEMENT	40.000	38.000		
			DAY	2.000	963.00	
			481.50000	40.000		19,260.00
0295	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	5.000	5.000		
			EACH	0.000	0.00	
			48.15000	5.000		240.75
0300	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	35.000	35.000		
			EACH	0.000	0.00	
			64.20000	35.000		2,247.00
0305	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	14.000	14.000		
			EACH	0.000	0.00	
			80.25000	14.000		1,123.50
0310	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	2.000		
			EACH	0.000	0.00	
			856.00000	2.000		1,712.00
0315	630-80359	*PORTABLE MESSAGE SIGN PANEL	31.000	31.000		
			DAY	0.000	0.00	
			171.20000	31.000		5,307.20
0320	630-80360	*DRUM CHANNELIZING DEVICE	40.000	40.000		
			EACH	0.000	0.00	
			32.10000	40.000		1,284.00
0325	630-80370	*CONCRETE BARRIER (TEMPORARY)	120.000	120.000		
			LF	0.000	0.00	
			24.61000	120.000		2,953.20
0330	630-80380	TRAFFIC CONE	200.000	200.000		
			EACH	0.000	0.00	
			15.13000	200.000		3,026.00

CONTID: C14071
 PCN: 14071-BID
 PROJECT: NH 2854-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/22/2003

ESTIMATE NO: 0004

10:19:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0335	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70022	F/A OJT PILOT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0390	403-33741	HBP (GR S) (75) (PG 64-22) MCR #1 / CMO #2	350.900	350.900		
			TON	0.000	0.00	
			58.85000	350.900		20,650.47
			CAT 0200	CURRENT AMT \$	295,888.89 \$	1,391.00 \$ 295,888.89
CAT NO0300 STRUCTURES RETAINING WALL						
0355	206-00000	STRUCTURE EXCAVATION	525.000	525.000		
			CY	0.000	0.00	
			30.79000	525.000		16,164.75
0360	206-00200	STRUCTURE BACKFILL (CLASS 2)	310.000	310.000		
			CY	0.000	0.00	
			21.43000	310.000		6,643.30
0365	601-03050	*CONCRETE CLASS D (WALL)	133.000	133.000		
			CY	0.000	0.00	
			497.55000	133.000		66,174.15
0370	602-00020	*REINFORCING STEEL (EPOXY COATED)	17,730.000	17,730.000		
			LB	0.000	0.00	
			0.70000	17,730.000		12,411.00
			CAT 0300	CURRENT AMT \$	101,393.20 \$	0.00 \$ 101,393.20
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0375	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			5,300.00000	1.000		5,300.00

CONTID: C14071
 PCN: 14071-BID
 PROJECT: NH 2854-092

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/22/2003

ESTIMATE NO: 0004

10:19:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0380	620-00011	FIELD LABORATORY (CLASS 1)	0.000	0.000		
			EACH	0.000	0.00	
			5,300.00000	0.000		0.00
0385	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			150.00000	2.000		300.00
			CAT 0400	CURRENT AMT \$	5,600.00 \$	0.00 \$
			PROJECT TOTAL	CURRENT AMT \$	402,882.09 \$	1,391.00 \$
						402,882.09