

ESTIMATE SUMMARY

10:12:27

CONTID: C14077

ESTIMATE NO: 0002 PROG

SPEC YR: 2002

PCN: 14077-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 30.0 DAYS

TIME ALLOW: 130 WORK DAYS

130 WORK DAYS

SH 60 & SH 257 Int. Impvts.

PERCENT TIME: 23.08

ORIG TIME ALLOW:

130 WORK DAYS

PROJECT NO: C 060A-006

SH 60 & SH 257 Int. Impvts.

NAME OF ROAD: 060B

PROJECT COUNTIES: WELD, REGION 4

CONTRACTOR:

TLM CONSTRUCTORS, INC.

PAY PERIOD ENDING 11/26/2004

DATE TIME STARTED 10/04/2004

P.O. BOX 505

DATE LET 08/19/2004

DATE WORK BEGAN

DATE AWARDED 10/06/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED 09/20/2004

DATE ACCEPTED

SWINK CO 81077 719-384-5956

DATE NOTICE TO PROCEED 10/04/2004

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,354,067.60 PARTICIPATING	\$ 20,750.00	\$ 0.00
AWARD PROJECT AMT:	\$ 1,265,770.60 NON-PARTICIPATING	158,676.60	31,910.40
PERCENT COMPLETE:	13.25% TOTAL EARNINGS	179,426.60	31,910.40
FUNDS AVAILABLE:	\$ 1,174,641.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	179,426.60	31,910.40
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-1,585.13	-207.42
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	177,841.47	31,702.98
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	177,841.47	31,702.98
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 31,702.98

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 12/07/2004

10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	REMOVAL OF STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			350.00000	1.000		350.00
0010	202-00035	REMOVAL OF PIPE	210.000	123.000		
			LF	87.000	1,131.00	
			13.00000	210.000		2,730.00
0015	202-00037	REMOVAL OF END SECTION	3.000	3.000		
			EACH	0.000	0.00	
			100.00000	3.000		300.00
0020	202-00203	REMOVAL OF CURB AND GUTTER	119.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0025	202-00220	*REMOVAL OF ASPHALT MAT	4,690.000	0.000		
			SY	1,190.000	4,165.00	
			3.50000	1,190.000		4,165.00
0030	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	530.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	4,890.000	4,226.000		
			SF	0.000	0.00	
			1.25000	4,226.000		5,282.50
0040	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	0.500	3,500.00	
			7,000.00000	0.500		3,500.00
0045	202-00810	*REMOVAL OF GROUND SIGN	8.000	4.000		
			EACH	0.000	0.00	
			50.00000	4.000		200.00
0050	202-01000	*REMOVAL OF FENCE	1,715.000	790.000		
			LF	0.000	0.00	
			0.95000	790.000		750.50
0055	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	6,140.000	3,261.000		
			CY	0.000	0.00	
			14.50000	3,261.000		47,284.50

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 12/07/2004
 10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00100	MUCK EXCAVATION	306.000 CY	70.000 98.000	980.00	1,680.00
			10.00000	168.000		
0065	203-01100	PROOF ROLLING	12.000 HOUR	0.000 0.000	0.00	0.00
			65.00000	0.000		0.00
0070	203-01500	BLADING	10.000 HOUR	0.000 0.000	0.00	0.00
			85.00000	0.000		0.00
0075	203-01597	POTHOLING	12.000 HOUR	12.000 0.000	0.00	1,320.00
			110.00000	12.000		
0080	206-00000	STRUCTURE EXCAVATION	269.000 CY	191.000 78.000	819.00	2,824.50
			10.50000	269.000		
0085	206-00100	STRUCTURE BACKFILL (CLASS 1)	125.000 CY	73.000 0.000	0.00	2,336.00
			32.00000	73.000		
0090	206-00510	FILTER MATERIAL (CLASS A)	175.000 CY	0.000 42.000	1,260.00	1,260.00
			30.00000	42.000		
0095	207-00205	TOPSOIL	1,368.000 CY	0.000 0.000	0.00	0.00
			5.00000	0.000		0.00
0100	207-00210	STOCKPILE TOPSOIL	1,368.000 CY	778.000 105.000	420.00	3,532.00
			4.00000	883.000		
0105	208-00002	EROSION LOG (12 INCH)	530.000 LF	0.000 0.000	0.00	0.00
			4.50000	0.000		0.00
0110	208-00011	EROSION BALES (WEED FREE)	30.000 EACH	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 12/07/2004
 10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00020	SILT FENCE	95.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0120	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0125	208-00051	STORM DRAIN INLET PROTECTION	7.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0130	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	0.000		
			EACH	0.000	0.00	
			765.00000	0.000		0.00
0135	210-00810	*RESET GROUND SIGN	26.000	8.000		
			EACH	0.000	0.00	
			250.00000	8.000		2,000.00
0140	210-02900	RELAY RIPRAP	140.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0145	210-04050	ADJUST VALVE BOX	1.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0150	212-00006	*SEEDING (NATIVE)	2.000	0.000		
			ACRE	0.000	0.00	
			475.00000	0.000		0.00
0155	213-00003	*MULCHING (WEED FREE)	2.000	0.000		
			ACRE	0.000	0.00	
			550.00000	0.000		0.00
0160	213-00061	*MULCH TACKIFIER	400.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0165	214-00905	*PERENNIALS (2.25 INCH POT)	50.000	0.000		
			EACH	0.000	0.00	
			2.50000	0.000		0.00

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 12/07/2004
 10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	214-01010	*BRUSH LAYER CUTTING	20.000 EACH	0.000 0.000	0.00	0.00
			18.00000	0.000		0.00
0175	217-00020	*HERBICIDE TREATMENT	10.000 HOUR	0.000 0.000	0.00	0.00
			115.00000	0.000		0.00
0180	304-06000	AGGREGATE BASE COURSE (CLASS 6)	1,636.000 TON	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
0185	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	250.000 TON	31.640 0.000	0.00	2,531.20
			80.00000	31.640		
0190	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	2,494.000 TON	0.000 0.000	0.00	0.00
			40.00000	0.000		0.00
0195	412-00600	CONCRETE PAVEMENT (6 INCH)	14.000 SY	0.000 0.000	0.00	0.00
			35.00000	0.000		0.00
0200	412-01000	CONCRETE PAVEMENT (10 INCH)	7,113.000 SY	0.000 0.000	0.00	0.00
			47.50000	0.000		0.00
0205	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	330.000 SY	0.000 124.000	229.40	229.40
			1.85000	124.000		
0210	503-00036	*DRILLED CAISSON (36 INCH)	45.000 LF	0.000 0.000	0.00	0.00
			170.00000	0.000		0.00
0215	503-00042	*DRILLED CAISSON (42 INCH)	17.000 LF	0.000 0.000	0.00	0.00
			185.00000	0.000		0.00
0220	514-00200	*PEDESTRIAN RAILING (STEEL)	82.000 LF	0.000 0.000	0.00	0.00
			82.00000	0.000		0.00

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 12/07/2004
 10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	601-03030	CONCRETE CLASS D (BOX CULVERT)	143.000 CY	0.000 0.000	0.00	0.00
			335.00000	0.000		0.00
0230	602-00020	REINFORCING STEEL (EPOXY COATED)	30,950.000 LB	0.000 0.000	0.00	0.00
			0.97000	0.000		0.00
0235	603-01240	24 INCH REINFORCED CONCRETE PIPE	76.000 LF	0.000 76.000	3,724.00	3,724.00
			49.00000	76.000		3,724.00
0240	603-01360	36 INCH REINFORCED CONCRETE PIPE	152.000 LF	152.000 0.000	0.00	0.00
			70.00000	152.000		10,640.00
0245	603-05024	24 INCH REINFORCED CONCRETE END SECTION	1.000 EACH	0.000 1.000	565.00	565.00
			565.00000	1.000		565.00
0250	603-05036	36 INCH REINFORCED CONCRETE END SECTION	2.000 EACH	2.000 0.000	0.00	0.00
			725.00000	2.000		1,450.00
0255	604-19105	INLET TYPE R L 5 (5 FOOT)	1.000 EACH	0.000 0.000	0.00	0.00
			3,300.00000	0.000		0.00
0260	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	850.000 LF	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00
0265	606-01340	*END ANCHORAGE TYPE 3D	2.000 EACH	0.000 0.000	0.00	0.00
			550.00000	0.000		0.00
0270	606-01385	*TRANSITION TYPE 3J	2.000 EACH	0.000 0.000	0.00	0.00
			470.00000	0.000		0.00
0275	606-01390	*END ANCHORAGE TYPE 3K	1.000 EACH	0.000 0.000	0.00	0.00
			1,000.00000	0.000		0.00

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 12/07/2004
 10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	606-02003	*END ANCHORAGE (NONFLARED)	1.000 EACH 2,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0285	606-02005	*END ANCHORAGE (FLARED)	3.000 EACH 1,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0290	607-00005	*END POST	7.000 EACH 120.00000	0.000 0.000 0.000	0.00 0.00	0.00
0295	607-00010	*CORNER AND LINE BRACE POST	2.000 EACH 180.00000	0.000 0.000 0.000	0.00 0.00	0.00
0300	607-01100	*FENCE BARBED WIRE WITH TREATED WOODEN POSTS	812.000 LF 1.80000	0.000 0.000 0.000	0.00 0.00	0.00
0305	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	930.000 LF 2.50000	0.000 0.000 0.000	0.00 0.00	0.00
0310	607-11525	*FENCE (PLASTIC)	470.000 LF 2.50000	0.000 450.000 450.000	1,125.00	1,125.00
0315	608-00010	CONCRETE CURB RAMP	8.000 SY 95.00000	0.000 0.000 0.000	0.00	0.00
0320	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	412.000 LF 18.00000	0.000 0.000 0.000	0.00	0.00
0325	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	193.000 LF 22.00000	0.000 0.000 0.000	0.00	0.00
0330	610-00024	MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	1,417.000 SF 5.25000	0.000 0.000 0.000	0.00	0.00

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 12/07/2004
 10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	612-00001	*DELINEATOR (TYPE I)	12.000 EACH	0.000 0.000	0.00	
			15.00000	0.000		0.00
0340	612-00002	*DELINEATOR (TYPE II)	60.000 EACH	0.000 0.000	0.00	
			17.00000	0.000		0.00
0345	612-00003	*DELINEATOR (TYPE III)	8.000 EACH	0.000 0.000	0.00	
			20.00000	0.000		0.00
0350	613-00200	*2 INCH ELECTRICAL CONDUIT	410.000 LF	0.000 0.000	0.00	
			8.00000	0.000		0.00
0355	613-00300	*3 INCH ELECTRICAL CONDUIT	1,000.000 LF	0.000 0.000	0.00	
			9.00000	0.000		0.00
0360	613-10000	*WIRING	1.000 L S	0.000 0.000	0.00	
			4,750.00000	0.000		0.00
0365	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	4.000 EACH	0.000 0.000	0.00	
			450.00000	0.000		0.00
0370	614-00011	*SIGN PANEL (CLASS I)	75.000 SF	0.000 0.000	0.00	
			20.00000	0.000		0.00
0375	614-00012	*SIGN PANEL (CLASS II)	42.000 SF	0.000 0.000	0.00	
			22.00000	0.000		0.00
0380	614-01582	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	91.000 LF	0.000 0.000	0.00	
			27.00000	0.000		0.00
0385	614-10130	*ILLUMINATED SIGN	6.000 EACH	0.000 0.000	0.00	
			3,400.00000	0.000		0.00

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 12/07/2004
 10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	614-70117	*PEDESTRIAN SIGNAL FACE (16)	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0395	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	8.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0400	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	8.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0405	614-72855	*TRAFFIC SIGNAL CONTROLLER CABINET	1.000	0.000		
			EACH	0.000	0.00	
			13,500.00000	0.000		0.00
0410	614-72860	*PEDESTRIAN PUSH BUTTON	2.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0415	614-72864	*FIRE PREEMPTION UNIT	4.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0420	614-72885	*TRAFFIC SIGNAL VEHICLE DETECTOR (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0425	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0430	614-72891	*TELEPHONE INTERCONNECT WIRE	64.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0435	614-75869	*FURNISH FIRE PREEMPT UNIT EMMITTER (FURNISH ONLY) FURNISH ONLY	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0440	614-80001	*FLASHING BEACON (SOLAR POWERED)	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 12/07/2004
 10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	2.000 EACH 19,800.00000	0.000 0.000 0.000	0.00	0.00
0450	614-81145	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	1.000 EACH 20,400.00000	0.000 0.000 0.000	0.00	0.00
0455	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	1.000 EACH 20,400.00000	0.000 0.000 0.000	0.00	0.00
0460	614-86002	*SPREAD SPECTRUM RADIO	1.000 EACH 3,500.00000	0.000 0.000 0.000	0.00	0.00
0465	614-86005	*TELEMETRY (MASTER)	1.000 L S 450.00000	0.000 0.000 0.000	0.00	0.00
0470	614-86105	*TELEMETRY (FIELD)	1.000 EACH 3,500.00000	0.000 0.000 0.000	0.00	0.00
0475	614-86246	*CONTROLLER (TYPE 170E-HC11)	1.000 EACH 1,450.00000	0.000 0.000 0.000	0.00	0.00
0480	614-86247	*CONTROLLER (TYPE 170E-HC11 W/W70SM FIRMWARE)	1.000 EACH 3,200.00000	0.000 0.000 0.000	0.00	0.00
0485	621-00450	*DETOUR PAVEMENT	893.000 SY 11.00000	0.000 0.000 0.000	0.00	0.00
0490	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 23,000.00000	0.180 0.100 0.280	2,300.00	6,440.00
0495	626-00000	*MOBILIZATION	1.000 L S 48,000.00000	0.500 0.000 0.500	0.00	24,000.00

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 12/07/2004
 10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	627-00005	*EPOXY PAVEMENT MARKING	52.000 GAL	0.000 0.000	0.00	0.00
			90.00000	0.000		0.00
0505	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	108.000 GAL	26.000 0.000	0.00	1,560.00
			60.00000	26.000		
0510	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	577.000 SF	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
0515	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	620.000 SF	0.000 0.000	0.00	0.00
			7.50000	0.000		0.00
0520	630-00000	*FLAGGING	2,500.000 HOUR	220.000 147.000	3,087.00	7,707.00
			21.00000	367.000		
0525	630-00007	*TRAFFIC CONTROL INSPECTION	37.000 DAY	8.000 11.000	605.00	1,045.00
			55.00000	19.000		
0530	630-00012	*TRAFFIC CONTROL MANAGEMENT	93.000 DAY	16.000 17.000	6,800.00	13,200.00
			400.00000	33.000		
0535	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000 EACH	0.000 0.000	0.00	0.00
			115.00000	0.000		0.00
0540	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	11.000 EACH	0.000 0.000	0.00	0.00
			55.00000	0.000		0.00
0545	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	24.000 EACH	11.000 0.000	0.00	1,100.00
			100.00000	11.000		
0550	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000 EACH	4.000 0.000	0.00	420.00
			105.00000	4.000		

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 12/07/2004
 10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0555	630-80359	*PORTABLE MESSAGE SIGN PANEL	24.000	4.000			
			DAY	0.000	0.00		
			175.00000	4.000		700.00	
0560	630-80360	*DRUM CHANNELIZING DEVICE	100.000	50.000			
			EACH	0.000	0.00		
			25.00000	50.000		1,250.00	
0565	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	100.000	0.000			
			LF	48.000	1,200.00		
			25.00000	48.000		1,200.00	
0570	630-80380	*TRAFFIC CONE	250.000	25.000			
			EACH	0.000	0.00		
			11.00000	25.000		275.00	
0575	700-70010	F/A MINOR CONTRACT REVISIONS	25,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0580	700-70021	F/A ON-THE-JOB TRAINEE	600.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0585	700-70022	F/A OJT COLORADO TRAINING PROGRAM	150.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0590	700-70040	F/A RAILROAD CROSSING MATERIAL (WORK BY RR FORCES)	55,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0595	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	3,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0600	700-70380	F/A EROSION CONTROL	3,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	1,332,567.60 \$	31,910.40 \$	158,676.60

CONTID: C14077
 PCN: 14077-BID
 PROJECT: C 060A-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 12/07/2004
 10:12:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0605	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0610	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0615	620-00020	SANITARY FACILITY	2.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
		CAT 0400	CURRENT AMT	\$ 21,500.00	\$ 0.00	\$ 20,750.00
		PROJECT TOTAL	CURRENT AMT	\$ 1,354,067.60	\$ 31,910.40	\$ 179,426.60