

ESTIMATE SUMMARY

07:27:56

CONTID: C14081

ESTIMATE NO: 0012 PROG

SPEC YR: 2002

PCN: 14081-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 174.0 DAYS

TIME ALLOW:

175 WORK DAYS

Bridge Replacements on I-25

PERCENT TIME: 99.43

ORIG TIME ALLOW:

175 WORK DAYS

PROJECT NO:

BR 0251-162

Bridge Replacements on I-25

NAME OF ROAD:

025A

PROJECT COUNTIES:

PUEBLO

CONTRACTOR:

KIEWIT WESTERN CO.

7926 S. Platte Canyon Road

LITTLETON

CO 80128-59 303-979-9330

PAY PERIOD ENDING 03/20/2008

DATE TIME STARTED 11/10/2005

DATE LET 09/29/2005

DATE WORK BEGAN

DATE AWARDED 10/19/2005

DATE TIME STOPPED 12/08/2006

DATE CONTRACT EXECUTED 11/09/2005

DATE ACCEPTED 12/08/2006

DATE NOTICE TO PROCEED 11/10/2005

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,254,111.74	PARTICIPATING	\$ 3,841,913.13	\$ 0.00
AWARD PROJECT AMT:	\$ 4,182,533.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	90.31%	TOTAL EARNINGS	3,841,913.13	0.00
FUNDS AVAILABLE:	\$ 412,198.61	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	3,841,913.13	0.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-4,182.53	58,555.47
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	3,837,730.60	58,555.47
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	3,837,730.60	58,555.47
		OTHER ADJUSTMENTS	0.00	0.00
			-----	
			PAYMENT DUE	\$ 58,555.47

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

ESTIMATE RUN 03/20/2008

07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			8,500.00000	1.000		8,500.00
0010	202-00010	REMOVAL OF TREE	300.000	300.000		
			EACH	0.000	0.00	
			1.00000	300.000		300.00
0015	202-00027	REMOVAL OF RIPRAP	2,240.000	2,240.000		
			SY	0.000	0.00	
			10.00000	2,240.000		22,400.00
0020	202-00090	REMOVAL OF DELINEATOR	40.000	40.000		
			EACH	0.000	0.00	
			7.00000	40.000		280.00
0025	202-00226	REMOVAL OF ASPHALT MAT (SPECIAL)	12,980.000	12,980.000		
			SY	0.000	0.00	
			7.75000	12,980.000		100,595.00
0030	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	12,884.000	12,884.000		
			SY	0.000	0.00	
			2.50000	12,884.000		32,210.00
0035	202-00810	REMOVAL OF GROUND SIGN	4.000	4.000		
			EACH	0.000	0.00	
			250.00000	4.000		1,000.00
0040	202-01000	*REMOVAL OF FENCE	5,985.000	5,985.000		
			LF	0.000	0.00	
			1.00000	5,985.000		5,985.00
0045	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	3,025.000	3,025.000		
			LF	0.000	0.00	
			14.00000	3,025.000		42,350.00
0050	202-01300	*REMOVAL OF END ANCHORAGE	16.000	16.000		
			EACH	0.000	0.00	
			500.00000	16.000		8,000.00
0055	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	6,470.000	6,470.000		
			CY	0.000	0.00	
			5.00000	6,470.000		32,350.00

CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3  
 ESTIMATE RUN 03/20/2008  
 07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	2,100.000	2,100.000		
			CY	0.000	0.00	
			3.00000	2,100.000		6,300.00
0065	203-01100	PROOF ROLLING	100.000	32.000		
			HOUR	0.000	0.00	
			110.00000	32.000		3,520.00
0070	203-01500	BLADING	100.000	3.000		
			HOUR	0.000	0.00	
			125.00000	3.000		375.00
0075	203-01510	*BACKHOE	100.000	38.000		
			HOUR	0.000	0.00	
			130.00000	38.000		4,940.00
0080	203-01594	COMBINATION LOADER	100.000	2.000		
			HOUR	0.000	0.00	
			100.00000	2.000		200.00
0085	207-00205	TOPSOIL	4,800.000	4,800.000		
			CY	0.000	0.00	
			5.50000	4,800.000		26,400.00
0090	208-00005	*EROSION LOG	265.000	265.000		
			LF	0.000	0.00	
			9.00000	265.000		2,385.00
0095	208-00020	*SILT FENCE	4,000.000	1,210.000		
			LF	0.000	0.00	
			1.20000	1,210.000		1,452.00
0100	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0105	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			3,000.00000	1.000		3,000.00
0110	210-00473	*RESET TV CAMERAS (POLE MOUNTED CAMERA)	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00

CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4  
 ESTIMATE RUN 03/20/2008  
 07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	212-00006	*SEEDING (NATIVE)	12.000	12.000		
			ACRE	0.000	0.00	
			900.00000	12.000		10,800.00
0120	212-00047	*SOIL PREPARATION (SPECIAL)	10.000	10.000		
			ACRE	0.000	0.00	
			500.00000	10.000		5,000.00
0125	213-00002	*MULCHING (WEED FREE HAY)	15.500	15.500		
			ACRE	0.000	0.00	
			700.00000	15.500		10,850.00
0130	213-00061	*MULCH TACKIFIER	3,700.000	3,700.000		
			LB	0.000	0.00	
			2.00000	3,700.000		7,400.00
0135	216-00015	*SOIL RETENTION BLANKET (EXCELSIOR)	540.000	540.000		
			SY	0.000	0.00	
			1.90000	540.000		1,026.00
0140	217-00020	HERBICIDE TREATMENT	8.000	0.000		
			HOUR	0.000	0.00	
			200.00000	0.000		0.00
0145	218-00000	NOXIOUS WEED MANAGEMENT	0.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00
0150	250-00010	ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			3,000.00000	1.000		3,000.00
0155	304-06007	AGGREGATE BASE COURSE (CLASS 6)	9,500.000	9,300.000		
			CY	0.000	0.00	
			22.00000	9,300.000		204,600.00
0160	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	500.000	29.120		
			TON	0.000	0.00	
			125.00000	29.120		3,640.00
0165	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	7,444.000	6,562.230		
			TON	0.000	0.00	
			49.00000	6,562.230		321,549.27

CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5  
 ESTIMATE RUN 03/20/2008  
 07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	403-33851	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	2,817.000	1,928.090		
			TON	0.000	0.00	
			54.00000	1,928.090		104,116.86
0175	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	4,816.000	3,000.000		
			GAL	0.000	0.00	
			1.00000	3,000.000		3,000.00
0180	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	3,890.000	3,890.000		
			SY	0.000	0.00	
			3.00000	3,890.000		11,670.00
0185	506-00212	RIPRAP (12 INCH)	2,300.000	2,300.000		
			CY	0.000	0.00	
			70.00000	2,300.000		161,000.00
0190	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,175.000	3,175.000		
			LF	0.000	0.00	
			21.00000	3,175.000		66,675.00
0195	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
0200	606-01380	*TRANSITION TYPE 3H	4.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0205	606-01460	*MEDIAN TERMINAL	4.000	4.000		
			EACH	0.000	0.00	
			4,000.00000	4.000		16,000.00
0210	606-02005	*END ANCHORAGE (FLARED)	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0215	607-00005	*END POST	8.000	6.000		
			EACH	0.000	0.00	
			350.00000	6.000		2,100.00
0220	607-00010	*CORNER AND LINE BRACE POST	14.000	14.000		
			EACH	0.000	0.00	
			125.00000	14.000		1,750.00

CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6  
 ESTIMATE RUN 03/20/2008  
 07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	5,985.000	5,985.000		
			LF	0.000	0.00	
			1.30000	5,985.000		7,780.50
0230	607-11580	*FENCE (TEMPORARY)	2,365.000	1,534.000		
			LF	0.000	0.00	
			1.30000	1,534.000		1,994.20
0235	612-00001	DELINEATOR (TYPE I)	26.000	26.000		
			EACH	0.000	0.00	
			18.00000	26.000		468.00
0240	612-00003	DELINEATOR (TYPE III)	14.000	14.000		
			EACH	0.000	0.00	
			19.00000	14.000		266.00
0245	614-80385	*RUMBLE STRIP	11,570.000	7,000.000		
			LF	0.000	0.00	
			0.10000	7,000.000		700.00
0250	621-00425	*DETOUR	2.000	2.000		
			L S	0.000	0.00	
			303,000.00000	2.000		606,000.00
0255	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			42,000.00000	1.000		42,000.00
0260	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			335,000.00000	1.000		335,000.00
0265	627-00005	*EPOXY PAVEMENT MARKING	83.000	30.000		
			GAL	0.000	0.00	
			95.00000	30.000		2,850.00
0270	629-01002	*SURVEY MONUMENT (TYPE 2)	2.000	2.000		
			EACH	0.000	0.00	
			125.00000	2.000		250.00
0275	630-00000	*FLAGGING	500.000	390.000		
			HOUR	0.000	0.00	
			20.00000	390.000		7,800.00

CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7  
 ESTIMATE RUN 03/20/2008  
 07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-00007	*TRAFFIC CONTROL INSPECTION	151.000	151.000		
			DAY	0.000	0.00	
			120.00000	151.000		18,120.00
0285	630-00012	*TRAFFIC CONTROL MANAGEMENT	175.000	124.000		
			DAY	0.000	0.00	
			375.00000	124.000		46,500.00
0290	630-80002	*FLASHING BEACON (SOLAR)	10.000	10.000		
			EACH	0.000	0.00	
			5,000.00000	10.000		50,000.00
0295	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0300	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	62.000	62.000		
			EACH	0.000	0.00	
			75.00000	62.000		4,650.00
0305	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	32.000	32.000		
			EACH	0.000	0.00	
			85.00000	32.000		2,720.00
0310	630-80360	*DRUM CHANNELIZING DEVICE	158.000	158.000		
			EACH	0.000	0.00	
			30.00000	158.000		4,740.00
0315	630-80370	*CONCRETE BARRIER (TEMPORARY)	3,672.000	3,672.000		
			LF	0.000	0.00	
			25.00000	3,672.000		91,800.00
0320	700-70010	F/A MINOR CONTRACT REVISIONS	120,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0322	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	2,500.000	874.520		
			F A	0.000	0.00	
			1.00000	874.520		874.52

CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8  
 ESTIMATE RUN 03/20/2008  
 07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	700-70021	F/A ON-THE-JOB TRAINEE	2,000.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0335	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,831.200	1,831.200		
			F A	0.000	0.00	
			1.00000	1,831.200		1,831.20
0340	700-70025	F/A QUALITY INCENTIVE PAYMENT	18,400.000	-4,923.680		
			F A	0.000	0.00	
			1.00000	-4,923.680		-4,923.68
0345	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70380	F/A EROSION CONTROL	10,000.000	884.210		
			F A	0.000	0.00	
			1.00000	884.210		884.21
0540	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE) ARROW PANEL TYPE C	4.000	4.000		
			EACH	0.000	0.00	
			1,500.00000	4.000		6,000.00
0545	630-80380	TRAFFIC CONE TRAFFIC CONE	150.000	150.000		
			EACH	0.000	0.00	
			12.50000	150.000		1,875.00
0550	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY) TEMPORARY IMPACT ATTENUATOR	2.000	2.000		
			EACH	0.000	0.00	
			2,350.00000	2.000		4,700.00
0555	625-00001	CONSTRUCTION SURVEYING (HOURLY) ADDITIONAL SURVEY WORK NOT IN THE ORIGINAL CONTRACT	26.000	26.000		
			HOUR	0.000	0.00	
			100.00000	26.000		2,600.00
0565	216-00030	SOIL RETENTION BLANKET (SPECIAL) EROSION BLANKETS AT DETOUR SLOPES	2,500.000	2,500.000		
			SY	0.000	0.00	
			1.39000	2,500.000		3,475.00
0570	900-00006	ADDED ITEM (DOLLAR)/ EMERGENCY REPAIR TO DETOURS	7,520.000	7,520.000		
			DOL	0.000	0.00	
			1.00000	7,520.000		7,520.00



CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9  
 ESTIMATE RUN 03/20/2008  
 07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580	900-00006	ADDED ITEM (DOLLAR)/ MESA SAND AND GRAVEL LIEN DATED 9/15/06	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0585	900-00006	ADDED ITEM (DOLLAR)/ ADDITIONAL FENCE ALONG RIGHT OF WAY	3,458.040	3,458.040		
			DOL	0.000	0.00	
			1.00000	3,458.040		3,458.04
			CAT 0200	CURRENT AMT \$	2,894,261.24 \$	0.00 \$ 2,501,052.12
CAT NO0300 PORTER DRAW (STR. K-18-GQ)						
0355	202-00400	REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
0360	206-00000	STRUCTURE EXCAVATION	688.000	688.000		
			CY	0.000	0.00	
			15.00000	688.000		10,320.00
0365	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	576.000	389.800		
			CY	0.000	0.00	
			100.00000	389.800		38,980.00
0370	206-00200	STRUCTURE BACKFILL (CLASS 2)	224.000	224.000		
			CY	0.000	0.00	
			14.00000	224.000		3,136.00
0375	403-33851	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	127.000	127.000		
			TON	0.000	0.00	
			54.00000	127.000		6,858.00
0380	502-11274	*STEEL PILING (HP 12X74)	550.400	550.400		
			LF	0.000	0.00	
			45.00000	550.400		24,768.00
0385	513-00690	BRIDGE DRAIN (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			2,300.00000	2.000		4,600.00
0390	515-00120	*WATERPROOFING (MEMBRANE)	763.000	763.000		
			SY	0.000	0.00	
			9.00000	763.000		6,867.00

CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10  
 ESTIMATE RUN 03/20/2008  
 07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 PORTER DRAW (STR. K-18-GQ)							
0395	601-03040	CONCRETE CLASS D (BRIDGE)	370.000	370.000			
			CY	0.000	0.00		
			575.00000	370.000		212,750.00	
0400	602-00000	*REINFORCING STEEL	21,503.000	21,503.000			
			LB	0.000	0.00		
			0.75000	21,503.000		16,127.25	
0405	602-00020	*REINFORCING STEEL (EPOXY COATED)	30,867.000	30,867.000			
			LB	0.000	0.00		
			1.00000	30,867.000		30,867.00	
0405		MATERIAL ALLOWANCE SUPERSTRUCTURE REBAR		0.000			
			LB	0.000	0.00		
			0.60000	0.000		0.00	
0410	606-11030	*BRIDGE RAIL TYPE 10M	361.000	361.000			
			LF	0.000	0.00		
			95.00000	361.000		34,295.00	
0410		MATERIAL ALLOWANCE REINFORCING STEEL		0.000			
			LF	0.000	0.00		
			4.00000	0.000		0.00	
0415	613-00200	*2 INCH ELECTRICAL CONDUIT	397.000	397.000			
			LF	0.000	0.00		
			22.00000	397.000		8,734.00	
0420	618-00172	PRESTRESSED CONCRETE I (BT72)	1,056.000	1,056.000			
			LF	0.000	0.00		
			180.00000	1,056.000		190,080.00	
0560	900-00004	ADDED ITEM (CUBIC YARD)/ REQUIRED TYPE V CEMENT FOR ALL CONCRETE IN CONTACT WITH	180.500	180.500			
			CY	0.000	0.00		
			15.00000	180.500		2,707.50	
			CAT 0300	CURRENT AMT \$	649,709.75 \$	0.00 \$	631,089.75
CAT NO0301 STEEL HOLLOW (STR. K-18-HA)							
0425	202-00400	REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			40,000.00000	1.000		40,000.00	

CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11  
 ESTIMATE RUN 03/20/2008  
 07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STEEL HOLLOW (STR. K-18-HA)						
0430	206-00000	STRUCTURE EXCAVATION	706.000	706.000		
			CY	0.000	0.00	
			15.00000	706.000		10,590.00
0435	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	464.000	464.000		
			CY	0.000	0.00	
			100.00000	464.000		46,400.00
0440	206-00200	STRUCTURE BACKFILL (CLASS 2)	165.000	165.000		
			CY	0.000	0.00	
			14.00000	165.000		2,310.00
0445	403-33851	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	150.000	150.000		
			TON	0.000	0.00	
			54.00000	150.000		8,100.00
0450	502-11274	*STEEL PILING (HP 12X74)	312.700	312.600		
			LF	0.000	0.00	
			45.00000	312.600		14,067.00
0455	503-00042	*DRILLED CAISSON (42 INCH)	75.000	75.000		
			LF	0.000	0.00	
			150.00000	75.000		11,250.00
0460	513-00690	BRIDGE DRAIN (SPECIAL)	3.000	3.000		
			EACH	0.000	0.00	
			2,300.00000	3.000		6,900.00
0465	515-00120	*WATERPROOFING (MEMBRANE)	903.000	903.000		
			SY	0.000	0.00	
			9.00000	903.000		8,127.00
0470	601-03040	CONCRETE CLASS D (BRIDGE)	461.000	461.000		
			CY	0.000	0.00	
			575.00000	461.000		265,075.00
0475	602-00000	*REINFORCING STEEL	26,627.000	26,627.000		
			LB	0.000	0.00	
			0.75000	26,627.000		19,970.25
0480	602-00020	*REINFORCING STEEL (EPOXY COATED)	64,909.000	64,909.000		
			LB	0.000	0.00	
			1.00000	64,909.000		64,909.00

CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12  
 ESTIMATE RUN 03/20/2008  
 07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STEEL HOLLOW (STR. K-18-HA)						
0485	606-11030	*BRIDGE RAIL TYPE 10M	428.000	428.000		
			LF	0.000	0.00	
			95.00000	428.000		40,660.00
0490	613-00200	*2 INCH ELECTRICAL CONDUIT	464.000	464.000		
			LF	0.000	0.00	
			22.00000	464.000		10,208.00
0495	618-00154	PRESTRESSED CONCRETE I (BT54)	732.000	732.000		
			LF	0.000	0.00	
			150.00000	732.000		109,800.00
			CAT 0301	CURRENT AMT \$	658,370.75 \$	0.00 \$ 658,366.25
CAT NO0302 CBC HEADWALL (STR. K-18-G)						
0500	206-00000	STRUCTURE EXCAVATION	20.000	20.000		
			CY	0.000	0.00	
			15.00000	20.000		300.00
0505	206-00100	STRUCTURE BACKFILL (CLASS 1)	16.000	16.000		
			CY	0.000	0.00	
			85.00000	16.000		1,360.00
0510	502-10836	*STEEL PILING (HP 8X36)	45.000	45.000		
			LF	0.000	0.00	
			70.00000	45.000		3,150.00
0515	601-03000	CONCRETE CLASS D	10.000	10.000		
			CY	0.000	0.00	
			650.00000	10.000		6,500.00
0520	602-00020	*REINFORCING STEEL (EPOXY COATED)	1,460.000	1,095.000		
			LB	0.000	0.00	
			1.00000	1,095.000		1,095.00
			CAT 0302	CURRENT AMT \$	12,770.00 \$	0.00 \$ 12,405.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0525	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			18,000.00000	1.000		18,000.00
0530	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00

CONTID: C14081  
 PCN: 14081-BID  
 PROJECT: BR 0251-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13  
 ESTIMATE RUN 03/20/2008  
 07:27:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0535	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
		CAT 0400	CURRENT AMT	\$ 39,000.00	\$ 0.00	\$ 39,000.00
		PROJECT TOTAL	CURRENT AMT	\$ 4,254,111.74	\$ 0.00	\$ 3,841,913.12