

ESTIMATE SUMMARY

12:03:49

CONTID: C14086

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 14086-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 122.(DAYS

TIME ALLOW:

123 WORK DAYS

Hungerford Hollow e/o Fowler

PERCENT TIME: 99.19

ORIG TIME ALLOW:

90 WORK DAYS

PROJECT NO:

BR 0504-043

Hungerford Hollow e/o Fowler

NAME OF ROAD:

050

PROJECT COUNTIES:

OTERO

CONTRACTOR:

TLM CONSTRUCTORS, INC.

PAY PERIOD ENDING

11/01/2007

DATE TIME STARTED 08/21/2006

P.O. BOX 336638

DATE LET

06/22/2006

DATE WORK BEGAN

DATE AWARDED

07/24/2006

DATE TIME STOPPED

DATE CONTRACT EXECUTED

08/02/2006

DATE ACCEPTED

GREELEY

CO 80633 970 346 8323

DATE NOTICE TO PROCEED

08/21/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,393,589.30 PARTICIPATING	\$ 1,378,455.11	\$ 3,560.00
AWARD PROJECT AMT:	\$ 1,286,055.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	98.91% TOTAL EARNINGS	1,378,455.11	3,560.00
FUNDS AVAILABLE:	\$ 15,134.19 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,378,455.11	3,560.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-9,000.00	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,369,455.11	3,560.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,369,455.11	3,560.00
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 3,560.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14086
 PCN: 14086-BID
 PROJECT: BR 0504-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 11/01/2007

12:03:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	202-00090	REMOVAL OF DELINEATOR	10.000 EACH 25.00000	10.000 0.000 10.000	0.00 0.00	250.00
0010	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	9,934.000 SY 6.00000	9,934.000 0.000 9,934.000	0.00 0.00	59,604.00
0015	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	450.000 LF 5.00000	450.000 0.000 450.000	0.00 0.00	2,250.00
0020	202-01300	*REMOVAL OF END ANCHORAGE	4.000 EACH 140.00000	4.000 0.000 4.000	0.00 0.00	560.00
0025	203-00000	UNCLASSIFIED EXCAVATION	73.000 CY 20.00000	73.000 0.000 73.000	0.00 0.00	1,460.00
0030	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	955.000 CY 22.00000	955.000 0.000 955.000	0.00 0.00	21,010.00
0035	203-01500	BLADING	15.000 HOUR 100.00000	11.250 0.000 11.250	0.00 0.00	1,125.00
0040	203-01594	COMBINATION LOADER	9.000 HOUR 90.00000	5.000 0.000 5.000	0.00 0.00	450.00
0045	203-01597	POTHOLING	2.000 HOUR 140.00000	1.000 0.000 1.000	0.00 0.00	140.00
0050	207-00205	TOPSOIL	512.000 CY 20.00000	512.000 0.000 512.000	0.00 0.00	10,240.00
0055	207-00305	WETLAND TOPSOIL	0.000 CY 40.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C14086
 PCN: 14086-BID
 PROJECT: BR 0504-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 11/01/2007
 12:03:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00002	EROSION LOG (12 INCH)	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0065	208-00011	EROSION BALES (WEED FREE)	25.000	25.000		
			EACH	0.000	0.00	
			20.00000	25.000		500.00
0070	208-00020	SILT FENCE	1,370.000	1,370.000		
			LF	0.000	0.00	
			3.50000	1,370.000		4,795.00
0075	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0080	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0085	208-00100	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0090	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			1,900.00000	1.000		1,900.00
0095	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	2.000	2.000		
			EACH	0.000	0.00	
			150.00000	2.000		300.00
0100	210-00810	RESET GROUND SIGN	1.000	1.000		
			EACH	0.000	0.00	
			150.00000	1.000		150.00
0105	212-00006	SEEDING (NATIVE)	1.700	1.650		
			ACRE	0.000	0.00	
			650.00000	1.650		1,072.50
0110	212-00028	SEEDING (WETLANDS)	0.000	0.000		
			ACRE	0.000	0.00	
			2,200.00000	0.000		0.00

CONTID: C14086
 PCN: 14086-BID
 PROJECT: BR 0504-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 11/01/2007
 12:03:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	213-00002	MULCHING (WEED FREE HAY)	1.500	1.400		
			ACRE	0.000	0.00	
			700.00000	1.400		980.00
0120	213-00061	MULCH TACKIFIER	400.000	330.400		
			LB	0.000	0.00	
			3.00000	330.400		991.20
0125	215-00600	TRANSPLANT PLUG	105.000	105.000		
			EACH	0.000	0.00	
			3.50000	105.000		367.50
0130	216-00039	SOIL RETENTION BLANKET (STRAW)	1,175.000	1,171.400		
			SY	0.000	0.00	
			3.50000	1,171.400		4,099.90
0135	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0140	304-06007	AGGREGATE BASE COURSE (CLASS 6)	679.000	679.000		
			CY	0.000	0.00	
			35.00000	679.000		23,765.00
0145	403-33841	HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	2,700.000	2,685.390		
			TON	0.000	0.00	
			74.00000	2,685.390		198,718.86
0150	403-33851	HOT MIX ASPHALT (GRADING S) (100) (PG 64-28)	1,335.000	1,324.970		
			TON	0.000	0.00	
			81.00000	1,324.970		107,322.57
0155	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	2,301.000	2,301.000		
			GAL	0.000	0.00	
			3.50000	2,301.000		8,053.50
0160	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	1,633.000	1,633.000		
			SY	0.000	0.00	
			4.00000	1,633.000		6,532.00
0165	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,100.000	1,100.000		
			LF	0.000	0.00	
			21.00000	1,100.000		23,100.00

CONTID: C14086
 PCN: 14086-BID
 PROJECT: BR 0504-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 11/01/2007
 12:03:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-01385	*TRANSITION TYPE 3J	1.000 EACH 1,000.00000	1.000 0.000 1.000	0.00	1,000.00
0175	606-01390	*END ANCHORAGE TYPE 3K	1.000 EACH 1,150.00000	1.000 0.000 1.000	0.00	1,150.00
0180	606-02003	*END ANCHORAGE (NONFLARED)	3.000 EACH 2,800.00000	3.000 0.000 3.000	0.00	8,400.00
0185	607-11525	*FENCE (PLASTIC)	283.000 LF 2.00000	283.000 0.000 283.000	0.00	566.00
0190	607-11580	*FENCE (TEMPORARY)	415.000 LF 3.50000	415.000 0.000 415.000	0.00	1,452.50
0195	607-11581	*FENCE (TEMPORARY) (SPECIAL)	0.000 LF 18.00000	0.000 0.000 0.000	0.00	0.00
0200	612-00001	DELINEATOR (TYPE I)	11.000 EACH 30.00000	11.000 0.000 11.000	0.00	330.00
0205	621-00425	DETOUR	1.000 L S 310,000.00000	1.000 0.000 1.000	0.00	310,000.00
0210	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 15,000.00000	1.000 0.000 1.000	0.00	15,000.00
0215	626-00000	*MOBILIZATION	1.000 L S 77,000.00000	1.000 0.000 1.000	0.00	77,000.00
0220	627-00005	*EPOXY PAVEMENT MARKING	29.000 GAL 220.00000	29.000 0.000 29.000	0.00	6,380.00

CONTID: C14086
 PCN: 14086-BID
 PROJECT: BR 0504-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 11/01/2007
 12:03:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	627-30210	*THERMOPLASTIC PAVEMENT MARKING (XWALK-STOPLINE)	48.000	48.000		
			SF	0.000	0.00	
			30.00000	48.000		1,440.00
0230	630-00000	*FLAGGING	1,230.000	1,141.000		
			HOUR	5.000	110.00	
			22.00000	1,146.000		25,212.00
0235	630-00007	*TRAFFIC CONTROL INSPECTION	197.000	192.000		
			DAY	5.000	750.00	
			150.00000	197.000		29,550.00
0240	630-00012	*TRAFFIC CONTROL MANAGEMENT	67.000	58.000		
			DAY	6.000	2,700.00	
			450.00000	64.000		28,800.00
0245	630-80001	*FLASHING BEACON (PORTABLE)	2.000	1.800		
			EACH	0.000	0.00	
			700.00000	1.800		1,260.00
0250	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	1.800		
			EACH	0.000	0.00	
			230.00000	1.800		414.00
0255	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	6.000	5.400		
			EACH	0.000	0.00	
			80.00000	5.400		432.00
0260	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	58.000	36.900		
			EACH	0.000	0.00	
			90.00000	36.900		3,321.00
0265	630-80360	*DRUM CHANNELIZING DEVICE	50.000	45.000		
			EACH	0.000	0.00	
			70.00000	45.000		3,150.00
0270	630-80370	CONCRETE BARRIER (TEMPORARY)	1,476.000	1,328.400		
			LF	0.000	0.00	
			29.00000	1,328.400		38,523.60
0275	630-80380	*TRAFFIC CONE	100.000	24.300		
			EACH	0.000	0.00	
			12.00000	24.300		291.60

CONTID: C14086
 PCN: 14086-BID
 PROJECT: BR 0504-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 11/01/2007
 12:03:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70011	F/A PARTNERING	985.150	985.150		
			F A	0.000	0.00	
			1.00000	985.150		985.15
0290	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70025	F/A QUALITY INCENTIVE PAYMENT	-2,500.000	-2,511.920		
			F A	0.000	0.00	
			1.00000	-2,511.920		-2,511.92
0310	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0315	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	2.000	1.800		
			EACH	0.000	0.00	
			5,800.00000	1.800		10,440.00
0390	202-00010	REMOVAL OF TREE CHANGE ORDER NO. 3	19.000	19.000		
			EACH	0.000	0.00	
			250.00000	19.000		4,750.00
0395	201-00000	CLEARING AND GRUBBING SALAIS PROPERTY	1.000	1.000		
			L S	0.000	0.00	
			800.00000	1.000		800.00

CONTID: C14086
 PCN: 14086-BID
 PROJECT: BR 0504-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 11/01/2007
 12:03:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0400	304-07000	AGGREGATE BASE COURSE (CLASS 7) TEMPORARY DRIVEWAY	175.000	175.000		
			TON	0.000	0.00	
			13.86000	175.000		2,425.50
0405	202-01000	REMOVAL OF FENCE CHANGE ORDER #6	345.000	345.000		
			LF	0.000	0.00	
			2.80000	345.000		966.00
0410	900-00014	ADDED ITEM (LUMP SUM)/ DSL LINE CHANGE ORDER 7	1.000	1.000		
			L S	0.000	0.00	
			1,725.00000	1.000		1,725.00
0415	213-00004	MULCHING (WEED FREE STRAW) (SPECIAL) C.O #8	3.000	3.000		
			ACRE	0.000	0.00	
			1,100.00000	3.000		3,300.00
0420	900-00012	ADDED ITEM (FOOT)/ CHANGE ORDER # 9	75.000	75.000		
			LF	0.000	0.00	
			35.00000	75.000		2,625.00
0430	203-00100	MUCK EXCAVATION CHANGE ODER 11	810.400	810.400		
			CY	0.000	0.00	
			9.00000	810.400		7,293.60
0435	506-00010	RIPRAP (SPECIAL) CHANGE ORDER NO. 11	715.400	715.400		
			CY	0.000	0.00	
			21.00000	715.400		15,023.40
0440	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A) CHANGE ORDER #12	208.600	208.600		
			SY	0.000	0.00	
			3.25000	208.600		677.95
0445	206-01001	BED COURSE MATERIAL (SPECIAL) CHANGE ORDER # 12	162.000	162.000		
			CY	0.000	0.00	
			43.00000	162.000		6,966.00
0450	203-00100	MUCK EXCAVATION (SPECIAL) CHANGE ORDER 14	560.000	560.000		
			CY	0.000	0.00	
			9.00000	560.000		5,040.00
0455	625-00001	CONSTRUCTION SURVEYING (HOURLY) CHANGE ORDER NO. 13	16.500	16.500		
			HOUR	0.000	0.00	
			100.00000	16.500		1,650.00

CONTID: C14086
 PCN: 14086-BID
 PROJECT: BR 0504-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/01/2007

ESTIMATE NO: 0010

12:03:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0460	304-06008	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL) C.O. 14	354.000	354.000			
			CY	0.000	0.00		
			23.00000	354.000		8,142.00	
0465	617-04018	18 INCH CULVERT PIPE (COMPLETE IN PLACE)	30.000	30.000			
			LF	0.000	0.00		
			52.00000	30.000		1,560.00	
0470	614-80391	RUMBLE STRIP (GRINDING) (ASPHALT) CHANGE ORDER NO. 17	2,745.000	2,745.000			
			LF	0.000	0.00		
			1.40000	2,745.000		3,843.00	
0475	506-00206	RIPRAP (6 INCH) CHANGE ORDER 18	12.000	12.000			
			CY	0.000	0.00		
			71.00000	12.000		852.00	
0480	607-11200	FENCE COMBINATION WIRE WITH METAL POSTS CHANGE ORDER NO. 19	239.000	239.000			
			LF	0.000	0.00		
			2.60000	239.000		621.40	
0485	607-00010	CORNER AND LINE BRACE POST CHANGE ORDER NO. 19	3.000	3.000			
			EACH	0.000	0.00		
			250.00000	3.000		750.00	
0490	506-00218	RIPRAP (18 INCH) CHANGE ORDER NO. 20	32.000	32.000			
			CY	0.000	0.00		
			87.00000	32.000		2,784.00	
			CAT 0200	CURRENT AMT \$	1,134,752.00 \$	3,560.00 \$	1,119,617.81
CAT NO0300 STRUCTURE L-21-D							
0320	202-00220	REMOVAL OF ASPHALT MAT	1,545.000	1,545.000			
			SY	0.000	0.00		
			7.50000	1,545.000		11,587.50	
0325	202-00400	REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			27,000.00000	1.000		27,000.00	
0330	202-00425	REMOVAL OF BRIDGE RAILING	300.000	300.000			
			LF	0.000	0.00		
			8.50000	300.000		2,550.00	

CONTID: C14086
 PCN: 14086-BID
 PROJECT: BR 0504-043

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 11/01/2007
 12:03:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE L-21-D						
0335	206-00000	STRUCTURE EXCAVATION	1,106.200	1,106.200		
			CY	0.000	0.00	
			9.00000	1,106.200		9,955.80
0340	206-00100	STRUCTURE BACKFILL (CLASS 1)	147.000	147.000		
			CY	0.000	0.00	
			40.00000	147.000		5,880.00
0345	206-01781	SHORING (AREA 1)	1.000	1.000		
			L S	0.000	0.00	
			9,000.00000	1.000		9,000.00
0350	515-00120	WATERPROOFING (MEMBRANE)	190.000	190.000		
			SY	0.000	0.00	
			15.00000	190.000		2,850.00
0355	601-03030	CONCRETE CLASS D (BOX CULVERT)	235.000	235.000		
			CY	0.000	0.00	
			430.00000	235.000		101,050.00
0360	602-00000	REINFORCING STEEL	38,810.000	38,810.000		
			LB	0.000	0.00	
			0.90000	38,810.000		34,929.00
0365	602-00020	REINFORCING STEEL (EPOXY COATED)	14,535.000	14,535.000		
			LB	0.000	0.00	
			1.00000	14,535.000		14,535.00
			CAT 0300	CURRENT AMT \$	219,337.30 \$	0.00 \$ 219,337.30
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0370	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			18,000.00000	1.000		18,000.00
0375	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0380	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
			CAT 0400	CURRENT AMT \$	39,500.00 \$	0.00 \$ 39,500.00
PROJECT TOTAL			CURRENT AMT \$	1,393,589.30 \$	3,560.00 \$	1,378,455.11