

ESTIMATE SUMMARY

14:03:25

CONTID: C14087

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 14087-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 89.5 DAYS

TIME ALLOW:

90 WORK DAYS

Rosita Creek

PERCENT TIME: 99.44

ORIG TIME ALLOW:

80 WORK DAYS

PROJECT NO: BR 069A-019
Rosita Creek

NAME OF ROAD: 069A

PROJECT COUNTIES: CUSTER

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC. AND SUBSIDIARIES
10090 I-25 FRONTAGE ROAD

PAY PERIOD ENDING 02/20/2008

DATE TIME STARTED 04/05/2006

DATE LET 03/09/2006

DATE WORK BEGAN 04/17/2006

DATE AWARDED 03/14/2006

DATE TIME STOPPED 09/29/2006

DATE CONTRACT EXECUTED 04/03/2006

DATE ACCEPTED 09/29/2006

LONGMONT CO 80504 303/485-4050

DATE NOTICE TO PROCEED 04/05/2006

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,073,565.87 PARTICIPATING	\$ 1,070,302.37	\$ 0.00
AWARD PROJECT AMT: \$ 986,717.70 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.70% TOTAL EARNINGS	1,070,302.37	0.00
FUNDS AVAILABLE: \$ 3,263.50 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,070,302.37
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-1,000.00	13,800.77
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,069,302.37
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,069,302.37
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 13,800.77

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14087
 PCN: 14087-BID
 PROJECT: BR 069A-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 02/20/2008

14:03:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	REMOVAL OF DELINEATOR	11.000	11.000		
			EACH	0.000	0.00	
			9.00000	11.000		99.00
0010	202-00220	*REMOVAL OF ASPHALT MAT	2,099.000	2,099.000		
			SY	0.000	0.00	
			1.80000	2,099.000		3,778.20
0015	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	1,600.000	1,600.000		
			SY	0.000	0.00	
			3.00000	1,600.000		4,800.00
0020	202-01000	*REMOVAL OF FENCE	1,178.000	1,178.000		
			LF	0.000	0.00	
			0.35000	1,178.000		412.30
0025	202-01130	REMOVAL OF GUARDRAIL TYPE 3	320.000	320.000		
			LF	0.000	0.00	
			8.00000	320.000		2,560.00
0030	202-01300	REMOVAL OF END ANCHORAGE	8.000	8.000		
			EACH	0.000	0.00	
			100.00000	8.000		800.00
0035	202-05026	*SAWING ASPHALT MATERIAL (6 INCH)	174.000	174.000		
			LF	0.000	0.00	
			6.00000	174.000		1,044.00
0040	203-00000	UNCLASSIFIED EXCAVATION	680.000	680.000		
			CY	0.000	0.00	
			14.00000	680.000		9,520.00
0045	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	3,396.000	3,396.000		
			CY	0.000	0.00	
			14.50000	3,396.000		49,242.00
0050	203-01500	BLADING	20.000	20.000		
			HOUR	0.000	0.00	
			70.00000	20.000		1,400.00
0055	207-00205	TOPSOIL	465.000	465.000		
			CY	0.000	0.00	
			8.00000	465.000		3,720.00

CONTID: C14087
 PCN: 14087-BID
 PROJECT: BR 069A-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 02/20/2008
 14:03:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00011	*EROSION BALES (WEED FREE)	104.000	104.000		
			EACH	0.000	0.00	
			19.00000	104.000		1,976.00
0065	208-00020	*SILT FENCE	3,343.000	3,343.000		
			LF	0.000	0.00	
			2.50000	3,343.000		8,357.50
0070	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,450.00000	1.000		1,450.00
0075	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	1.000		
			EACH	0.000	0.00	
			850.00000	1.000		850.00
0080	208-00205	EROSION CONTROL SUPERVISOR	62.000	62.000		
			HOUR	0.000	0.00	
			42.00000	62.000		2,604.00
0085	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	1.000	1.000		
			EACH	0.000	0.00	
			200.00000	1.000		200.00
0090	210-00810	RESET GROUND SIGN	1.000	1.000		
			EACH	0.000	0.00	
			200.00000	1.000		200.00
0095	212-00006	*SEEDING (NATIVE)	0.540	0.540		
			ACRE	0.000	0.00	
			750.00000	0.540		405.00
0100	213-00003	*MULCHING (WEED FREE)	0.540	0.540		
			ACRE	0.000	0.00	
			750.00000	0.540		405.00
0105	213-00061	*MULCH TACKIFIER	324.000	324.000		
			LB	0.000	0.00	
			1.50000	324.000		486.00
0110	216-00037	*SOIL RETENTION BLANKET (COCONUT)	3,158.000	3,158.000		
			SY	0.000	0.00	
			2.00000	3,158.000		6,316.00

CONTID: C14087
 PCN: 14087-BID
 PROJECT: BR 069A-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 02/20/2008
 14:03:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	304-06007	AGGREGATE BASE COURSE (CLASS 6)	2,203.000	2,203.000		
			CY	0.000	0.00	
			40.00000	2,203.000		88,120.00
0120	403-33741	*HOT MIX ASPHALT (GRADING S) (75) (PG 64-22)	2,481.570	2,481.570		
			TON	0.000	0.00	
			78.00000	2,481.570		193,562.46
0125	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	503.000	0.000		
			GAL	0.000	0.00	
			4.50000	0.000		0.00
0126	506-00218	RIPRAP (18 INCH) CMO #2	150.000	150.000		
			CY	0.000	0.00	
			85.00000	150.000		12,750.00
0130	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,300.000	1,300.000		
			LF	0.000	0.00	
			14.00000	1,300.000		18,200.00
0135	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			900.00000	4.000		3,600.00
0140	606-02005	*END ANCHORAGE (FLARED)	4.000	4.000		
			EACH	0.000	0.00	
			1,400.00000	4.000		5,600.00
0145	607-00005	*END POST	3.000	3.000		
			EACH	0.000	0.00	
			95.00000	3.000		285.00
0150	607-00010	*CORNER AND LINE BRACE POST	7.000	7.000		
			EACH	0.000	0.00	
			95.00000	7.000		665.00
0155	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	1,255.000	1,255.000		
			LF	0.000	0.00	
			1.75000	1,255.000		2,196.25
0160	607-11580	*FENCE (TEMPORARY)	970.000	970.000		
			LF	0.000	0.00	
			1.75000	970.000		1,697.50

CONTID: C14087
 PCN: 14087-BID
 PROJECT: BR 069A-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 02/20/2008
 14:03:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	607-60116	*16 FOOT GATE	1.000 EACH 375.00000	1.000 0.000 1.000	0.00	375.00
0170	612-00001	DELINEATOR (TYPE I)	3.000 EACH 15.50000	3.000 0.000 3.000	0.00	46.50
0175	612-00003	DELINEATOR (TYPE III)	3.000 EACH 16.50000	3.000 0.000 3.000	0.00	49.50
0180	614-00011	SIGN PANEL (CLASS I)	3.000 SF 17.50000	3.000 0.000 3.000	0.00	52.50
0185	614-00200	STEEL SIGN POST (U-2)	16.000 LF 10.00000	16.000 0.000 16.000	0.00	160.00
0190	621-00425	*DETOUR	1.000 L S 115,000.00000	1.000 0.000 1.000	0.00	115,000.00
0195	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 10,000.00000	0.900 0.000 0.900	0.00	9,000.00
0200	626-00000	*MOBILIZATION	1.000 L S 92,000.00000	1.000 0.000 1.000	0.00	92,000.00
0205	627-00005	*EPOXY PAVEMENT MARKING	20.000 GAL 442.00000	20.000 0.000 20.000	0.00	8,840.00
0210	630-00007	*TRAFFIC CONTROL INSPECTION	146.000 DAY 98.00000	146.000 0.000 146.000	0.00	14,308.00
0215	630-00012	*TRAFFIC CONTROL MANAGEMENT	18.000 DAY 385.00000	18.000 0.000 18.000	0.00	6,930.00

CONTID: C14087
 PCN: 14087-BID
 PROJECT: BR 069A-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 02/20/2008
 14:03:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	630-80002	*FLASHING BEACON (SOLAR)	4.000	4.000		
			EACH	0.000	0.00	
			550.00000	4.000		2,200.00
0225	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			49.00000	4.000		196.00
0230	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	18.000	18.000		
			EACH	0.000	0.00	
			11.00000	18.000		198.00
0235	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	20.000	20.000		
			EACH	0.000	0.00	
			11.00000	20.000		220.00
0240	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			11.00000	4.000		44.00
0245	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	33.000	33.000		
			EACH	0.000	0.00	
			11.00000	33.000		363.00
0250	630-80370	CONCRETE BARRIER (TEMPORARY)	2,124.000	2,124.000		
			LF	0.000	0.00	
			22.00000	2,124.000		46,728.00
0255	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70011	F/A PARTNERING	2,006.910	2,006.910		
			F A	0.000	0.00	
			1.00000	2,006.910		2,006.91
0265	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	-7,426.250	-7,426.250		
			F A	0.000	0.00	
			1.00000	-7,426.250		-7,426.25
0270	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14087
 PCN: 14087-BID
 PROJECT: BR 069A-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 02/20/2008
 14:03:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0275	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	-317.120	-317.120			
			F A	0.000	0.00		
			1.00000	-317.120		-317.12	
0280	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0285	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0290	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0295	700-70380	F/A EROSION CONTROL	7,927.620	7,927.620			
			F A	0.000	0.00		
			1.00000	7,927.620		7,927.62	
			CAT 0200	CURRENT AMT \$	729,466.37 \$	0.00 \$	726,202.87
CAT NO0300 STRUCTURE L-15-E							
0300	202-00400	REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
0305	206-00000	STRUCTURE EXCAVATION	926.000	926.000			
			CY	0.000	0.00		
			6.00000	926.000		5,556.00	
0310	206-00100	STRUCTURE BACKFILL (CLASS 1)	287.000	287.000			
			CY	0.000	0.00		
			35.00000	287.000		10,045.00	
0315	304-06007	AGGREGATE BASE COURSE (CLASS 6)	208.000	208.000			
			CY	0.000	0.00		
			40.00000	208.000		8,320.00	
0320	601-03030	CONCRETE CLASS D (BOX CULVERT)	505.540	505.540			
			CY	0.000	0.00		
			375.00000	505.540		189,577.50	

CONTID: C14087
 PCN: 14087-BID
 PROJECT: BR 069A-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 02/20/2008
 14:03:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE L-15-E						
0325	602-00020	REINFORCING STEEL (EPOXY COATED)	109,750.000	109,750.000		
			LB	0.000	0.00	
			0.80000	109,750.000		87,800.00
0325		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
0330	606-11000	*BRIDGE RAIL TYPE 10	137.000	137.000		
			LF	0.000	0.00	
			98.00000	137.000		13,426.00
			CAT 0300	CURRENT AMT \$	329,724.50 \$	0.00 \$ 329,724.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0335	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00
0340	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
0345	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			375.00000	1.000		375.00
			CAT 0400	CURRENT AMT \$	14,375.00 \$	0.00 \$ 14,375.00
PROJECT TOTAL			CURRENT AMT \$	1,073,565.87 \$	0.00 \$	1,070,302.37