

ESTIMATE SUMMARY

CONTID: C14135

ESTIMATE NO: 0010 FINL

SPEC YR: 2002

PCN: 14135-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 82.0 DAYS

TIME ALLOW:

75 WORK DAYS

COLFAX: PEORIA TO POTOMAC

PERCENT TIME: 109.33

ORIG TIME ALLOW:

75 WORK DAYS

PROJECT NO: STU M055-016

COLFAX: PEORIA TO POTOMAC

NAME OF ROAD: 040C

PROJECT COUNTIES: ADAMS, REGION 6

ARAPAHOE, REGION 6

CONTRACTOR:

BRANNAN SAND AND GRAVEL, LLC

PAY PERIOD ENDING 11/21/2005

DATE TIME STARTED 06/14/2004

2500 E BRANNAN WAY

DATE LET 04/08/2004

DATE WORK BEGAN 06/14/2004

DATE AWARDED 05/03/2004

DATE TIME STOPPED 04/29/2005

DATE CONTRACT EXECUTED 05/14/2004

DATE ACCEPTED 04/29/2005

DENVER CO 80229 303/273-9382

DATE NOTICE TO PROCEED 06/14/2004

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,425,773.52 PARTICIPATING	\$ 1,291,412.18	\$ 5,890.46
AWARD PROJECT AMT:	\$ 1,328,899.94 NON-PARTICIPATING	102,437.21	0.00
PERCENT COMPLETE:	97.76% TOTAL EARNINGS	1,393,849.39	5,890.46
FUNDS AVAILABLE:	\$ 31,924.13 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,393,849.39	5,890.46
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	3,862.11
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,393,849.39	9,752.57
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,393,849.39	9,752.57
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 9,752.57

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 11/21/2005

09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	*REMOVAL OF STRUCTURE	13.000	13.000		
			EACH	0.000	0.00	
			255.32000	13.000		3,319.16
0010	202-00010	REMOVAL OF TREE	0.000	0.000		
			EACH	0.000	0.00	
			196.86000	0.000		0.00
0015	202-00015	*REMOVAL OF HEADWALL	4.000	4.000		
			EACH	0.000	0.00	
			371.21000	4.000		1,484.84
0020	202-00027	*REMOVAL OF RIPRAP	29.000	29.000		
			SY	0.000	0.00	
			11.76000	29.000		341.04
0025	202-00035	*REMOVAL OF PIPE	1,974.000	1,974.000		
			LF	0.000	0.00	
			5.42000	1,974.000		10,699.08
0030	202-00037	*REMOVAL OF END SECTION	9.000	9.000		
			EACH	0.000	0.00	
			123.74000	9.000		1,113.66
0035	202-00155	*REMOVAL OF WALL	87.000	87.000		
			LF	0.000	0.00	
			21.92000	87.000		1,907.04
0040	202-00200	*REMOVAL OF SIDEWALK	631.000	631.000		
			SY	0.000	0.00	
			3.69000	631.000		2,328.39
0045	202-00203	*REMOVAL OF CURB AND GUTTER	1,681.000	1,681.000		
			LF	0.000	0.00	
			2.54000	1,681.000		4,269.74
0050	202-00210	*REMOVAL OF CONCRETE PAVEMENT	363.000	363.000		
			SY	0.000	0.00	
			4.51000	363.000		1,637.13
0055	202-00220	*REMOVAL OF ASPHALT MAT	4,920.000	4,920.000		
			SY	0.000	0.00	
			5.45000	4,920.000		26,814.00

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 11/21/2005
 09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00810	*REMOVAL OF GROUND SIGN	11.000	11.000		
			EACH	0.000	0.00	
			40.91000	11.000		450.01
0065	202-01000	*REMOVAL OF FENCE	4,121.000	4,121.000		
			LF	0.000	0.00	
			4.58000	4,121.000		18,874.18
0070	202-04001	*PLUG CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			377.86000	1.000		377.86
0075	202-04002	*CLEAN CULVERT	11.000	11.000		
			EACH	0.000	0.00	
			614.48000	11.000		6,759.28
0080	202-04005	CLEAN VALVE BOX	2.000	2.000		
			EACH	0.000	0.00	
			101.04000	2.000		202.08
0085	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	12,949.000	12,949.000		
			CY	0.000	0.00	
			6.12000	12,949.000		79,247.88
0090	203-00100	*MUCK EXCAVATION	111.000	111.000		
			CY	0.000	0.00	
			6.05000	111.000		671.55
0095	203-01100	*PROOF ROLLING	10.000	10.000		
			HOUR	0.000	0.00	
			84.67000	10.000		846.70
0100	203-01500	BLADING	4.000	4.000		
			HOUR	0.000	0.00	
			91.34000	4.000		365.36
0105	203-01510	BACKHOE	0.000	0.000		
			HOUR	0.000	0.00	
			95.43000	0.000		0.00
0110	203-01597	*POTHOLING	92.000	92.000		
			HOUR	0.000	0.00	
			175.00000	92.000		16,100.00

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 11/21/2005
 09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	206-00510	*FILTER MATERIAL (CLASS A)	0.000	0.000		
			CY	0.000	0.00	
			38.09000	0.000		0.00
0120	207-00205	*TOPSOIL	1,821.000	1,821.000		
			CY	0.000	0.00	
			6.99000	1,821.000		12,728.79
0125	208-00011	*EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			8.18000	0.000		0.00
0130	208-00020	*SILT FENCE	4,783.000	4,783.000		
			LF	0.000	0.00	
			0.97000	4,783.000		4,639.51
0135	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			526.66000	2.000		1,053.32
0140	208-00050	*STORM DRAIN INLET PROTECTION	23.000	23.000		
			EACH	0.000	0.00	
			71.58000	23.000		1,646.34
0145	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000	2.000		
			EACH	0.000	0.00	
			511.32000	2.000		1,022.64
0150	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			1,533.95000	1.000		1,533.95
0155	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			2,924.73000	1.000		2,924.73
0160	210-00035	RESET WATER METER	0.000	0.000		
			EACH	0.000	0.00	
			511.32000	0.000		0.00
0165	210-00050	RESET FIRE HYDRANT	1.000	1.000		
			EACH	0.000	0.00	
			613.58000	1.000		613.58

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 11/21/2005
 09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-00810	*RESET GROUND SIGN	4.000	4.000		
			EACH	0.000	0.00	
			92.04000	4.000		368.16
0175	210-04010	ADJUST MANHOLE	3.000	3.000		
			EACH	0.000	0.00	
			295.78000	3.000		887.34
0180	210-04050	ADJUST VALVE BOX	2.000	2.000		
			EACH	0.000	0.00	
			158.61000	2.000		317.22
0185	212-00006	*SEEDING (NATIVE)	3.200	3.200		
			ACRE	0.000	0.00	
			552.23000	3.200		1,767.14
0190	213-00002	*MULCHING (WEED FREE HAY)	3.200	3.200		
			ACRE	0.000	0.00	
			506.20000	3.200		1,619.84
0195	213-00061	*MULCH TACKIFIER	900.000	900.000		
			LB	0.000	0.00	
			1.07000	900.000		963.00
0200	218-00000	*NOXIOUS WEED MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			6,442.59000	1.000		6,442.59
0205	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	946.450	944.750		
			TON	0.000	0.00	
			65.69000	944.750		62,060.63
0210	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	4,576.950	4,572.100		
			TON	0.000	0.00	
			27.18000	4,572.100		124,269.68
0215	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	477.000	477.000		
			GAL	0.000	0.00	
			1.26000	477.000		601.02
0220	412-01100	*CONCRETE PAVEMENT (11 INCH)	483.000	483.000		
			SY	0.000	0.00	
			49.44000	483.000		23,879.52

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 11/21/2005
 09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	506-00209	*RIPRAP (9 INCH)	14.000 CY	14.000 0.000	0.00	
			53.72000	14.000		752.08
0230	506-00218	*RIPRAP (18 INCH)	0.000 CY	0.000 0.000	0.00	
			50.76000	0.000		0.00
0235	603-01155	*15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	0.000 LF	0.000 0.000	0.00	
			27.17000	0.000		0.00
0240	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	648.000 LF	648.000 0.000	0.00	
			21.31000	648.000		13,808.88
0245	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	576.000 LF	576.000 0.000	0.00	
			24.94000	576.000		14,365.44
0250	603-01305	*30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,300.000 LF	1,300.000 0.000	0.00	
			29.70000	1,300.000		38,610.00
0255	603-01365	*36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,436.000 LF	1,436.000 0.000	0.00	
			35.10000	1,436.000		50,403.60
0260	603-01425	*42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,358.000 LF	1,358.000 0.000	0.00	
			46.35000	1,358.000		62,943.30
0265	603-05042	*42 INCH REINFORCED CONCRETE END SECTION	1.000 EACH	1.000 0.000	0.00	
			942.87000	1.000		942.87
0270	603-15021	*21 INCH EQUIVALENT CORRUGATED STEEL PIPE ARCH	0.000 LF	0.000 0.000	0.00	
			35.07000	0.000		0.00
0275	604-00305	*INLET TYPE C (5 FOOT)	1.000 EACH	1.000 0.000	0.00	
			2,120.94000	1.000		2,120.94

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 11/21/2005
 09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	604-19405	*INLET TYPE R SPECIAL (5 FOOT)	7.000	7.000		
			EACH	0.000	0.00	
			3,583.31000	7.000		25,083.17
0285	604-19410	*INLET TYPE R SPECIAL (10 FOOT)	17.000	17.000		
			EACH	0.000	0.00	
			6,293.29000	17.000		106,985.93
0290	604-30010	*MANHOLE SLAB BASE (10 FOOT)	4.000	4.000		
			EACH	0.000	0.00	
			3,603.46000	4.000		14,413.84
0295	604-30015	*MANHOLE SLAB BASE (15 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			3,997.17000	5.000		19,985.85
0300	604-39010	*MANHOLE SPECIAL (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,912.80000	1.000		3,912.80
0305	607-11580	*FENCE (TEMPORARY)	170.000	170.000		
			LF	0.000	0.00	
			5.98000	170.000		1,016.60
0310	607-11672	*FENCE WOOD (SOUND BARRIER) (72 INCH)	444.000	444.000		
			LF	0.000	0.00	
			62.59000	444.000		27,789.96
0315	608-00000	*CONCRETE SIDEWALK	5,566.000	5,566.000		
			SY	0.000	0.00	
			27.82000	5,566.000		154,846.12
0320	608-00010	*CONCRETE CURB RAMP	157.000	157.000		
			SY	0.000	0.00	
			60.90000	157.000		9,561.30
0325	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	213.000	213.000		
			LF	0.000	0.00	
			15.75000	213.000		3,354.75
0330	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	5,494.000	5,494.000		
			LF	0.000	0.00	
			9.25000	5,494.000		50,819.50

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 11/21/2005
 09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	609-24008	*GUTTER TYPE 2 (8 FOOT)	247.000	247.000		
			LF	0.000	0.00	
			33.59000	247.000		8,296.73
0340	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	1,635.000	1,635.000		
			SF	0.000	0.00	
			2.86000	1,635.000		4,676.10
0345	612-00001	*DELINEATOR (TYPE I)	9.000	9.000		
			EACH	0.000	0.00	
			20.45000	9.000		184.05
0350	614-00011	*SIGN PANEL (CLASS I)	63.000	63.000		
			SF	0.000	0.00	
			15.34000	63.000		966.42
0355	614-00012	*SIGN PANEL (CLASS II)	129.000	129.000		
			SF	0.000	0.00	
			20.45000	129.000		2,638.05
0360	614-00220	*STEEL SIGN POST (2.5X2.5 INCH TUBING)	149.000	149.000		
			LF	0.000	0.00	
			12.27000	149.000		1,828.23
0365	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	16.000	16.000		
			LF	0.000	0.00	
			35.79000	16.000		572.64
0370	619-50160	*2 INCH PLASTIC PIPE	445.000	445.000		
			LF	0.000	0.00	
			10.23000	445.000		4,552.35
0375	619-50320	*4 INCH PLASTIC PIPE	120.000	120.000		
			LF	0.000	0.00	
			16.36000	120.000		1,963.20
0380	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			17,023.78000	1.000		17,023.78
0385	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			36,921.16000	1.000		36,921.16

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 11/21/2005
 09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			2,557.86000	1.000		2,557.86
0395	627-00005	*EPOXY PAVEMENT MARKING	16.000	16.000		
			GAL	0.000	0.00	
			81.81000	16.000		1,308.96
0400	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	0.000	0.000		
			GAL	0.000	0.00	
			34.77000	0.000		0.00
0405	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	617.000	617.000		
			SF	0.000	0.00	
			8.13000	617.000		5,016.21
0410	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	302.000	302.000		
			SF	0.000	0.00	
			11.20000	302.000		3,382.40
0415	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	658.000	658.000		
			SF	0.000	0.00	
			7.67000	658.000		5,046.86
0420	630-00000	*FLAGGING	1,462.000	1,462.000		
			HOUR	0.000	0.00	
			21.48000	1,462.000		31,403.76
0425	630-00003	*UNIFORMED TRAFFIC CONTROL	12.000	12.000		
			HOUR	0.000	0.00	
			58.29000	12.000		699.48
0430	630-00004	*TRAFFIC CONTROL VEHICLE	1.000	1.000		
			EACH	0.000	0.00	
			1,022.63000	1.000		1,022.63
0435	630-00007	*TRAFFIC CONTROL INSPECTION	42.000	42.000		
			DAY	0.000	0.00	
			46.02000	42.000		1,932.84
0440	630-00012	*TRAFFIC CONTROL MANAGEMENT	86.000	86.000		
			DAY	0.000	0.00	
			260.77000	86.000		22,426.22

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 11/21/2005
 09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	16.000	10.000		
			EACH	0.000	0.00	
			51.13000	10.000		511.30
0450	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	37.000	33.000		
			EACH	0.000	0.00	
			71.58000	33.000		2,362.14
0455	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	104.000	104.000		
			SF	0.000	0.00	
			20.45000	104.000		2,126.80
0460	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	2.000		
			EACH	0.000	0.00	
			715.85000	2.000		1,431.70
0465	630-80359	*PORTABLE MESSAGE SIGN PANEL	11.000	11.000		
			DAY	0.000	0.00	
			138.06000	11.000		1,518.66
0470	630-80360	*DRUM CHANNELIZING DEVICE	300.000	300.000		
			EACH	0.000	0.00	
			30.68000	300.000		9,204.00
0475	630-80380	*TRAFFIC CONE	300.000	100.000		
			EACH	0.000	0.00	
			12.27000	100.000		1,227.00
0480	630-80520	*MOBILE PAVEMENT MARKING ZONE	0.000	0.000		
			DAY	0.000	0.00	
			869.24000	0.000		0.00
0485	630-86800	*TRAFFIC SIGNAL (TEMPORARY)	0.000	0.000		
			L S	0.000	0.00	
			20,452.67000	0.000		0.00
0490	700-70010	F/A MINOR CONTRACT REVISIONS	17,573.300	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70011	F/A PARTNERING	359.970	359.970		
			F A	0.000	0.00	
			1.00000	359.970		359.97

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 11/21/2005
 09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	-550.490	-550.490		
			F A	0.000	0.00	
			1.00000	-550.490		-550.49
0505	700-70022	F/A OJT COLORADO TRAINING PROGRAM	525.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70023	F/A ON-THE-JOB TRAINEE	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70060	F/A ADJUST UTILITIES	24,696.370	24,696.370		
			F A	0.000	0.00	
			1.00000	24,696.370		24,696.37
0560	206-00050	STR BKFL (SPEC)	182.000	182.000		
			CY	0.000	0.00	
			80.00000	182.000		14,560.00
0565	210-00840	RES TRAF SIG POLE	2.000	2.000		
			EACH	0.000	0.00	
			2,075.00000	2.000		4,150.00
0570	210-00831	RES TRAF SIG HEAD	14.000	14.000		
			EACH	0.000	0.00	
			345.00000	14.000		4,830.00
0575	630-80370	CONC BARRIER (TEMP)	320.000	320.000		
			LF	0.000	0.00	
			15.00000	320.000		4,800.00
0580	613-10000	WIRING	1.000	1.000		
			L S	0.000	0.00	
			1,725.00000	1.000		1,725.00
0585	202-00900	REM CONC FOOTING	2.000	2.000		
			EACH	0.000	0.00	
			575.00000	2.000		1,150.00

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 11/21/2005
 09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0590	503-00036	DRILLED CAISSON (36 IN)	12.000	12.000		
			LF	0.000	0.00	
			250.00000	12.000		3,000.00
0595	210-00882	RES DETECTOR	2.000	2.000		
			EACH	0.000	0.00	
			625.00000	2.000		1,250.00
0600	625-00001	CONST SURVEYING (HOUR)	26.000	26.000		
			HOUR	0.000	0.00	
			100.00000	26.000		2,600.00
0605	613-07026	PULL BOX (16"X24"X12")	4.000	4.000		
			EACH	0.000	0.00	
			414.00000	4.000		1,656.00
0610	614-72875	LOOP DETECT WIRE	1,492.000	1,492.000		
			LF	0.000	0.00	
			3.35000	1,492.000		4,998.20
0615	900-00005	ADDED ITEM (DAY) /	-20.000	-20.000		
			DAY	0.000	0.00	
			1,778.00000	-20.000		-35,560.00
0620	304-09000	ABC (SPEC)	1,973.000	1,973.000		
			CY	0.000	0.00	
			20.00000	1,973.000		39,460.00
0625	614-70336	TRAF SIG FACE (12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			1,175.00000	2.000		2,350.00
0630	630-80335	BARRICADE (3 M-A) (TEMP)	4.000	4.000		
			EACH	0.000	0.00	
			225.00000	4.000		900.00
0635	610-00055	MEDIAN COVER MATL (STONE)	990.000	990.000		
			SF	0.000	0.00	
			0.33000	990.000		326.70
0640	210-01000	RESET FENCE	38.000	38.000		
			LF	0.000	0.00	
			22.58000	38.000		858.04

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 11/21/2005
 09:19:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0645	608-00006	CONCRETE SIDEWALK (6 INCH)	38.200	38.200		
			SY	0.000	0.00	
			83.79000	38.200		3,200.78
0650	900-00006	ADDED ITEM (DOLLAR)/ OVERWEIGHT LOAD DEDUCTION	0.000	-960.000		
			DOL	0.000	0.00	
			1.00000	-960.000		-960.00
0655	900-00006	ADDED ITEM (DOLLAR)/ CLAIM - H.V. ENTERPRISES, INC.	0.000	-5,890.460		
			DOL	5,890.460	5,890.46	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	1,313,315.90 \$	5,890.46 \$ 1,281,467.01
CAT NO0280 CITY OF AURORA FUNDED ITEMS. ITEMS ARE ASSOCIATED WITH THE ADDITION OF THE ACCEL/DECEL LANE.						
0525	202-00010	REMOVAL OF TREE	3.000	3.000		
			EACH	0.000	0.00	
			196.86000	3.000		590.58
0530	203-00100	*MUCK EXCAVATION	489.000	489.000		
			CY	0.000	0.00	
			6.05000	489.000		2,958.45
0535	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	3,641.040	3,638.270		
			TON	0.000	0.00	
			27.18000	3,638.270		98,888.18
0540	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	0.000	0.000		
			GAL	0.000	0.00	
			1.26000	0.000		0.00
			CAT 0280	CURRENT AMT \$	102,512.50 \$	0.00 \$ 102,437.21
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0545	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,922.48000	1.000		8,922.48
0550	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			511.32000	2.000		1,022.64

CONTID: C14135
 PCN: 14135-BID
 PROJECT: STU M055-016

COLORADO DEPARTMENT OF TRANSPORTATION

Page 14
 ESTIMATE RUN 11/21/2005
 09:19:52

ESTIMATE NO: 0010

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS							
0555	700-70222	F/A CELLULAR PHONE SERVICE	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	9,945.12 \$	0.00 \$	9,945.12
			PROJECT TOTAL	CURRENT AMT \$	1,425,773.52 \$	5,890.46 \$	1,393,849.34