

ESTIMATE SUMMARY

10:16:42

CONTID: C14164

ESTIMATE NO: 0012 PROG

SPEC YR: 2002

PCN: 14164-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 282.0 DAYS

TIME ALLOW: 11/17/20( FIXED COMPLETION DAT

RED CLIFF ARCH

PERCENT TIME: 107.63

ORIG TIME ALLOW: 10/31/20( FIXED COMPLETION DAT

PROJECT NO: BR 0241-040  
 RED CLIFF ARCH  
 NAME OF ROAD: 024A  
 PROJECT COUNTIES: EAGLE

CONTRACTOR:

LAWRENCE CONSTRUCTION COMPANY  
 9002 N. MOORE RD.

PAY PERIOD ENDING	06/14/2005	DATE TIME STARTED	03/01/2004
DATE LET	12/04/2003	DATE WORK BEGAN	03/08/2004
DATE AWARDED	12/11/2003	DATE TIME STOPPED	12/07/2004
DATE CONTRACT EXECUTED	12/30/2003	DATE ACCEPTED	12/07/2004
DATE NOTICE TO PROCEED	03/01/2004		

LITTLETON CO 80125 303-791-5642

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,694,792.45 PARTICIPATING	\$ 3,632,574.26	\$ 55,645.43
AWARD PROJECT AMT:	\$ 3,593,870.99 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	98.32% TOTAL EARNINGS	3,632,574.26	55,645.43
FUNDS AVAILABLE:	\$ 62,218.19 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,632,574.26	55,645.43
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-9,933.91	-834.68
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	3,622,640.35	54,810.75
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	3,622,640.35	54,810.75
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 54,810.75

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14164  
 PCN: 14164-BID  
 PROJECT: BR 0241-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2  
 ESTIMATE RUN 06/14/2005  
 10:16:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 F-11-T STRUCTURES						
0005	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			4,715.34000	1.000		4,715.34
0010	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	1,517.000	1,517.000		
			SY	0.000	0.00	
			4.57000	1,517.000		6,932.69
0015	202-00425	REMOVAL OF BRIDGE RAILING	938.000	938.000		
			LF	0.000	0.00	
			14.40000	938.000		13,507.20
0020	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			400,000.00000	1.000		400,000.00
0025	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	465.000	465.000		
			LF	0.000	0.00	
			2.77000	465.000		1,288.05
0030	202-05300	*REMOVAL AND DISPOSAL OF PAINT	1.000	1.000		
			L S	0.000	0.00	
			300,000.00000	1.000		300,000.00
0035	203-00400	ROCK EXCAVATION	11.000	11.000		
			CY	0.000	0.00	
			1,087.33000	11.000		11,960.63
0040	203-00440	*ROCK EXCAVATION (SPECIAL)	0.300	0.300		
			CY	0.000	0.00	
			3,479.47000	0.300		1,043.84
0045	203-01140	ROLLING	0.000	0.000		
			HOUR	0.000	0.00	
			85.74000	0.000		0.00
0050	203-01500	BLADING	0.000	0.000		
			HOUR	0.000	0.00	
			91.18000	0.000		0.00
0055	203-01510	BACKHOE	0.000	0.000		
			HOUR	0.000	0.00	
			91.18000	0.000		0.00

CONTID: C14164  
 PCN: 14164-BID  
 PROJECT: BR 0241-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3  
 ESTIMATE RUN 06/14/2005  
 10:16:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-11-T STRUCTURES						
0060	203-01582	TRUCK (DUMP)	0.000	0.000		
			HOUR	0.000	0.00	
			93.90000	0.000		0.00
0065	203-01590	FRONT END LOADER (RUBBER TIRE)	24.000	24.000		
			HOUR	0.000	0.00	
			118.36000	24.000		2,840.64
0070	203-02300	*ROCK SCALER	26.000	26.000		
			HOUR	0.000	0.00	
			184.85000	26.000		4,806.10
0075	203-02330	LABORER	42.000	42.000		
			HOUR	0.000	0.00	
			24.33000	42.000		1,021.86
0080	206-00000	STRUCTURE EXCAVATION	413.000	413.000		
			CY	0.000	0.00	
			7.09000	413.000		2,928.17
0085	206-00100	STRUCTURE BACKFILL (CLASS 1)	390.000	389.000		
			CY	0.000	0.00	
			17.00000	389.000		6,613.00
0090	206-00520	FILTER MATERIAL (CLASS B)	0.300	0.300		
			CY	0.000	0.00	
			893.80000	0.300		268.14
0095	210-00425	RESET BRIDGE RAILING	939.000	939.000		
			LF	0.000	0.00	
			24.42000	939.000		22,930.38
0100	210-00480	PIER RESTORATION	1.247	1.247		
			L S	0.000	0.00	
			11,436.32000	1.247		14,261.09
0105	211-01111	*ROCK REINFORCEMENT (DOWELS)	224.000	224.000		
			LF	0.000	0.00	
			120.91000	224.000		27,083.84
0110	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			52,735.75000	1.000		52,735.75

CONTID: C14164  
 PCN: 14164-BID  
 PROJECT: BR 0241-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4  
 ESTIMATE RUN 06/14/2005  
 10:16:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-11-T STRUCTURES						
0115	250-00050	*MONITORING TECHNICIAN	287.600	287.600		
			HOUR	0.000	0.00	
			92.42000	287.600		26,579.99
0120	250-00110	*HEALTH AND SAFETY OFFICER	349.600	349.600		
			HOUR	0.000	0.00	
			173.97000	349.600		60,819.91
0125	304-06000	AGGREGATE BASE COURSE (CLASS 6)	54.720	54.720		
			TON	0.000	0.00	
			58.43000	54.720		3,197.29
0130	304-07000	AGGREGATE BASE COURSE (CLASS 7)	0.000	0.000		
			TON	0.000	0.00	
			60.90000	0.000		0.00
0135	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	32.860	32.860		
			TON	0.000	0.00	
			190.28000	32.860		6,252.60
0140	403-34701	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	0.000	0.000		
			TON	0.000	0.00	
			92.42000	0.000		0.00
0145	409-01010	*COVER COAT MATERIAL (TYPE I)	371.230	371.230		
			TON	0.000	0.00	
			32.62000	371.230		12,109.52
0150	411-03355	*ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	0.000	0.000		
			TON	0.000	0.00	
			380.57000	0.000		0.00
0155	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	162.000	162.000		
			GAL	0.000	0.00	
			4.35000	162.000		704.70
0160	411-10275	*EMULSIFIED ASPHALT (HFMS-2P) (HIGH FLOAT) (POLYMERIZED)	1,316.000	1,316.000		
			GAL	0.000	0.00	
			1.14000	1,316.000		1,500.24
0165	411-10375	*EMULSIFIED ASPHALT (HFRS-2P) (HIGH FLOAT) (POLYMERIZED)	10,306.000	10,306.000		
			GAL	0.000	0.00	
			0.98000	10,306.000		10,099.88

CONTID: C14164  
 PCN: 14164-BID  
 PROJECT: BR 0241-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5  
 ESTIMATE RUN 06/14/2005  
 10:16:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-11-T STRUCTURES						
0170	509-00000	STRUCTURAL STEEL	12,923.200	12,923.000		
			LB	0.000	0.00	
			6.17000	12,923.000		79,734.91
0175	509-00001	*STRUCTURAL STEEL (GALVANIZED)	10,004.000	10,004.000		
			LB	0.000	0.00	
			1.82000	10,004.000		18,207.28
0180	509-08010	*ALTER AND ERECT STRUCTURAL STEEL	1.000	1.000		
			L S	0.000	0.00	
			106,300.41000	1.000		106,300.41
0185	509-60000	ARCHITECTURAL STEEL REFURBISHMENT	1.000	1.000		
			L S	0.000	0.00	
			65,348.83000	1.000		65,348.83
0190	509-90000	*PAINT EXISTING STRUCTURE(S)	1.000	1.000		
			L S	0.000	0.00	
			442,545.34000	1.000		442,545.34
0195	515-00120	*WATERPROOFING (MEMBRANE)	0.000	0.000		
			SY	0.000	0.00	
			7.95000	0.000		0.00
0200	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	0.000	0.000		
			LF	0.000	0.00	
			121.75000	0.000		0.00
0205	601-03020	*CONCRETE CLASS D (MISCELLANEOUS)	1.700	1.700		
			CY	0.000	0.00	
			462.12000	1.700		785.60
0210	601-03040	CONCRETE CLASS D (BRIDGE)	214.410	214.410		
			CY	0.000	0.00	
			1,000.00000	214.410		214,410.00
0215	601-03041	*CONCRETE CLASS D (BRIDGE) (SPECIAL)	0.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
0220	602-00020	*REINFORCING STEEL (EPOXY COATED)	151,316.000	151,316.000		
			LB	0.000	0.00	
			0.64000	151,316.000		96,842.24

CONTID: C14164  
 PCN: 14164-BID  
 PROJECT: BR 0241-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6  
 ESTIMATE RUN 06/14/2005  
 10:16:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-11-T STRUCTURES						
0225	603-01150	15 INCH REINFORCED CONCRETE PIPE	4.000	4.000		
			LF	0.000	0.00	
			284.83000	4.000		1,139.32
0230	604-25005	VANE GRATE INLET (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,222.16000	1.000		2,222.16
0235	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	453.000	453.000		
			LF	0.000	0.00	
			15.71000	453.000		7,116.63
0240	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,071.02000	4.000		4,284.08
0245	606-02003	*END ANCHORAGE (NONFLARED)	1.000	1.000		
			EACH	0.000	0.00	
			1,712.55000	1.000		1,712.55
0250	606-11030	*BRIDGE RAIL TYPE 10M	972.000	972.000		
			LF	0.000	0.00	
			65.25000	972.000		63,423.00
0255	607-11525	FENCE (PLASTIC)	150.000	150.000		
			LF	0.000	0.00	
			2.17000	150.000		325.50
0260	607-55101	*CABLE NET	2,400.000	2,400.000		
			SF	0.000	0.00	
			28.27000	2,400.000		67,848.00
0265	609-60011	*CURB TYPE 6 (SECTION M)	106.000	106.000		
			LF	0.000	0.00	
			54.37000	106.000		5,763.22
0270	612-00001	DELINEATOR (TYPE I)	12.000	12.000		
			EACH	0.000	0.00	
			43.49000	12.000		521.88
0275	612-00002	DELINEATOR (TYPE II)	2.000	2.000		
			EACH	0.000	0.00	
			44.58000	2.000		89.16

CONTID: C14164  
 PCN: 14164-BID  
 PROJECT: BR 0241-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7  
 ESTIMATE RUN 06/14/2005  
 10:16:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-11-T STRUCTURES						
0280	612-00003	DELINEATOR (TYPE III)	3.000	3.000		
			EACH	0.000	0.00	
			45.67000	3.000		137.01
0285	618-08900	*GROUND ANCHOR	900.000	900.000		
			LF	0.000	0.00	
			96.45000	900.000		86,805.00
0290	618-09040	*ANCHOR TEST	5.000	5.000		
			EACH	0.000	0.00	
			761.13000	5.000		3,805.65
0295	625-00000	CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0300	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			530,000.00000	1.000		530,000.00
0305	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			4,309.33000	1.000		4,309.33
0310	627-00001	*PAVEMENT MARKING PAINT	35.000	35.000		
			GAL	0.000	0.00	
			43.49000	35.000		1,522.15
0315	627-00005	*EPOXY PAVEMENT MARKING	11.000	11.000		
			GAL	0.000	0.00	
			380.57000	11.000		4,186.27
0320	630-00000	*FLAGGING	5,262.000	5,262.000		
			HOUR	0.000	0.00	
			17.20000	5,262.000		90,506.40
0325	630-00007	*TRAFFIC CONTROL INSPECTION	64.000	64.000		
			DAY	0.000	0.00	
			119.61000	64.000		7,655.04
0330	630-00012	*TRAFFIC CONTROL MANAGEMENT	191.000	191.000		
			DAY	0.000	0.00	
			483.86000	191.000		92,417.26

CONTID: C14164  
 PCN: 14164-BID  
 PROJECT: BR 0241-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8  
 ESTIMATE RUN 06/14/2005  
 10:16:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-11-T STRUCTURES						
0335	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000 EACH 217.47000	4.000 0.000 4.000	0.00	869.88
0340	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	86.000 EACH 48.93000	86.000 0.000 86.000	0.00	4,207.98
0345	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	32.000 EACH 97.86000	32.000 0.000 32.000	0.00	3,131.52
0350	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000 EACH 163.10000	4.000 0.000 4.000	0.00	652.40
0355	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	1,544.000 SF 12.50000	1,544.000 0.000 1,544.000	0.00	19,300.00
0360	630-80359	*PORTABLE MESSAGE SIGN PANEL	154.000 DAY 81.55000	154.000 0.000 154.000	0.00	12,558.70
0365	630-80360	*DRUM CHANNELIZING DEVICE	82.000 EACH 32.62000	82.000 0.000 82.000	0.00	2,674.84
0370	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	23.000 EACH 70.68000	23.000 0.000 23.000	0.00	1,625.64
0375	630-80370	CONCRETE BARRIER (TEMPORARY)	579.000 LF 22.94000	579.000 0.000 579.000	0.00	13,282.26
0380	630-80377	PORTABLE WATER FILLED BARRIER (TEMPORARY)	0.000 LF 86.99000	0.000 0.000 0.000	0.00	0.00
0385	630-80380	*TRAFFIC CONE	32.000 EACH 8.70000	32.000 0.000 32.000	0.00	278.40



CONTID: C14164  
 PCN: 14164-BID  
 PROJECT: BR 0241-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9  
 ESTIMATE RUN 06/14/2005  
 10:16:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-11-T STRUCTURES						
0390	630-86800	*TRAFFIC SIGNAL (TEMPORARY)	1.000	1.000		
			L S	0.000	0.00	
			22,834.03000	1.000		22,834.03
0395	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70014	F/A INCENTIVE (EARLY COMPLETION)	21,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70023	F/A ON-THE-JOB TRAINEE	800.000	800.000		
			F A	0.000	0.00	
			1.00000	800.000		800.00
0415	700-70025	F/A QUALITY INCENTIVE PAYMENT	-1,888.600	-1,888.600		
			F A	0.000	0.00	
			1.00000	-1,888.600		-1,888.60
0420	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	601-05000	*CONCRETE CLASS H CMO #2 DECK MATERIAL CHANGE	381.100	381.100		
			CY	0.000	0.00	
			940.69000	381.100		358,496.96
0450	202-05150	SANDBLASTING CMO #2, DECK MATERIAL CHANGE	0.000	0.000		
			SF	0.000	0.00	
			2.75000	0.000		0.00
0455	403-36400	HBP (GR SX) (75) CMO #2, DECK MATERIAL CHANGE	333.200	333.200		
			TON	0.000	0.00	
			113.40000	333.200		37,784.88
0460	411-03355	ASPH CEM (PG 58-34) CMO #2, DECK MATERIAL CHANGE	19.300	19.300		
			TON	0.000	0.00	
			393.00000	19.300		7,584.90

CONTID: C14164  
 PCN: 14164-BID  
 PROJECT: BR 0241-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10  
 ESTIMATE RUN 06/14/2005  
 10:16:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 F-11-T STRUCTURES							
0465	518-01004	BR EXPAN DEVICE (0-4 IN) CMO #2, DECK MATERIAL CHANGE	78.000	78.000			
			LF	0.000	0.00		
			133.85000	78.000		10,440.30	
0470	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCE CONCRETE CLASS H - AIR CO 3	-141.480	-141.480			
			DOL	0.000	0.00		
			1.00000	-141.480		-141.48	
0475	900-00014	ADDED ITEM (LUMP SUM)/ ARCHITECTURAL RAIL CLEANING (MCR #2)	1.000	1.000			
			L S	0.000	0.00		
			63,682.30000	1.000		63,682.30	
0480	900-00006	ADDED ITEM (DOLLAR)/ DECK REPAIR, CMO#4	19,703.970	19,703.970			
			DOL	0.000	0.00		
			1.00000	19,703.970		19,703.97	
0485	630-80364	DRUM CHANNEL DEV (LIGHT) (SB) MCR #1	10.000	10.000			
			EACH	0.000	0.00		
			75.00000	10.000		750.00	
0490	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCE COVER COAT MATERIAL (TYPE 1)	-2,107.060	-2,107.060			
			DOL	0.000	0.00		
			1.00000	-2,107.060		-2,107.06	
0500	900-00006	ADDED ITEM (DOLLAR)/ SUBCONTRACTOR (STEEL ENTERPRISES INC.) LIEN	41,200.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
0505	900-00006	ADDED ITEM (DOLLAR)/ SUBCONTRACTOR (TECHNO COATINGS) LIEN	0.000	-55,645.430			
			DOL	55,645.430	55,645.43		
			1.00000	0.000		0.00	
0510	625-00001	CONSTRUCTION SURVEYING (HOURLY) EXTRA SURVEYING AS-PER SECTION 105.08 OF THE	8.000	8.000			
			HOUR	0.000	0.00		
			100.00000	8.000		800.00	
			CAT 0300	CURRENT AMT \$	3,655,705.12 \$	55,645.43 \$	3,593,486.89
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0430	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			20,000.00000	1.000		20,000.00	

CONTID: C14164  
 PCN: 14164-BID  
 PROJECT: BR 0241-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11  
 ESTIMATE RUN 06/14/2005  
 10:16:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0435	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			18,000.00000	1.000		18,000.00
0440	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,087.33000	1.000		1,087.33
0495	900-00025	ADDED ITEM (WORK DAY)/ ADDED ITEM (WORK DAY)/ LIQUIDATED DAMAGES CO 10	0.000	0.000		
			WD	0.000	0.00	
			2,363.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 39,087.33	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 3,694,792.45	\$ 55,645.43
						\$ 3,632,574.22