

ESTIMATE SUMMARY

12:00:19

CONTID: C14200

ESTIMATE NO: 0007 PROG

SPEC YR: 2002

PCN: 14200-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 98.0 DAYS

TIME ALLOW:

100 WORK DAYS

Calhan to Ramah

PERCENT TIME: 98.00

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO:

NH 0243-066

Calhan to Ramah

NAME OF ROAD:

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

EDW. C. LEVY CO. dba SCHMIDT CONSTRUCTION COMPANY

PAY PERIOD ENDING

02/12/2004

DATE TIME STARTED 04/14/2003

2635 DELTA DRIVE

DATE LET

01/30/2003

DATE WORK BEGAN

DATE AWARDED

02/03/2003

DATE TIME STOPPED 10/17/2003

DATE CONTRACT EXECUTED

03/03/2003

DATE ACCEPTED 10/17/2003

COLORADO SPRINGS

CO 80910

719-392-4207

DATE NOTICE TO PROCEED

04/14/2003

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,383,477.36	PARTICIPATING	\$ 1,344,466.95	\$ 6,588.49
AWARD PROJECT AMT:	\$ 1,397,351.60	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	97.18%	TOTAL EARNINGS	1,344,466.95	6,588.49
FUNDS AVAILABLE:	\$ 39,010.41	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	1,344,466.95	6,588.49
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-14,276.78	-67.88
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,330,190.17	6,520.61
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,330,190.17	6,520.61
		OTHER ADJUSTMENTS	0.00	0.00
			-----	
			PAYMENT DUE	\$ 6,520.61

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14200  
 PCN: 14200-BID  
 PROJECT: NH 0243-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 02/12/2004

12:00:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00090	*REMOVAL OF DELINEATOR	411.000	411.000		
			EACH	0.000	0.00	
			8.00000	411.000		3,288.00
0006	202-00240	REM ASPHALT MAT (PLANING) ADDED BY MCR LINE NO. 1	2,046.000	2,046.000		
			SY	0.000	0.00	
			3.67000	2,046.000		7,508.82
0010	203-01500	BLADING	94.000	94.000		
			HOOR	0.000	0.00	
			172.98000	94.000		16,260.12
0015	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	16.000	16.000		
			EACH	0.000	0.00	
			195.00000	16.000		3,120.00
0020	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	2.000	2.000		
			EACH	0.000	0.00	
			240.00000	2.000		480.00
0025	210-04010	ADJUST MANHOLE	5.000	5.000		
			EACH	0.000	0.00	
			878.25000	5.000		4,391.25
0030	212-00006	*SEEDING (NATIVE)	8.000	8.000		
			ACRE	0.000	0.00	
			316.25000	8.000		2,530.00
0035	213-00002	*MULCHING (WEED FREE HAY)	8.000	8.000		
			ACRE	0.000	0.00	
			331.25000	8.000		2,650.00
0040	213-00061	*MULCH TACKIFIER	1,600.000	1,600.000		
			LB	0.000	0.00	
			2.16000	1,600.000		3,456.00
0045	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	49.920	49.920		
			TON	0.000	0.00	
			106.52000	49.920		5,317.48
0050	403-34721	HOT BITUMINOUS PAVEMENT (GRADING SX) (75) (PG 58-28)	26,037.010	26,037.010		
			TON	0.000	0.00	
			32.41000	26,037.010		843,859.49

CONTID: C14200  
 PCN: 14200-BID  
 PROJECT: NH 0243-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3  
 ESTIMATE RUN 02/12/2004  
 12:00:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0052	403-34721	HBP (GR SX) (75) (PG 58-28) APPROACH ROAD PAVING	752.870	752.870		
			TON	0.000	0.00	
			43.86000	752.870		33,020.88
0055	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	8,530.000	8,530.000		
			GAL	0.000	0.00	
			1.00000	8,530.000		8,530.00
0060	612-00001	*DELINEATOR (TYPE I)	322.000	322.000		
			EACH	0.000	0.00	
			14.00000	322.000		4,508.00
0065	612-00002	*DELINEATOR (TYPE II)	6.000	6.000		
			EACH	0.000	0.00	
			15.00000	6.000		90.00
0070	612-00003	*DELINEATOR (TYPE III)	44.000	44.000		
			EACH	0.000	0.00	
			16.00000	44.000		704.00
0075	614-00011	*SIGN PANEL (CLASS I)	26.000	26.000		
			SF	0.000	0.00	
			20.00000	26.000		520.00
0080	614-80385	*RUMBLE STRIP	63,203.000	63,203.000		
			LF	0.000	0.00	
			0.28000	63,203.000		17,696.84
0085	625-00000	*CONSTRUCTION SURVEYING	0.750	0.750		
			L S	0.000	0.00	
			5,250.00000	0.750		3,937.50
0090	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			95,613.96000	1.000		95,613.96
0095	627-00001	*PAVEMENT MARKING PAINT	913.200	913.200		
			GAL	0.000	0.00	
			38.00000	913.200		34,701.60
0100	627-00005	*EPOXY PAVEMENT MARKING	539.000	539.000		
			GAL	0.000	0.00	
			59.00000	539.000		31,801.00

CONTID: C14200  
 PCN: 14200-BID  
 PROJECT: NH 0243-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4  
 ESTIMATE RUN 02/12/2004  
 12:00:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	352.000	352.000		
			SF	0.000	0.00	
			9.50000	352.000		3,344.00
0110	630-00000	*FLAGGING	2,527.000	2,527.000		
			HOUR	0.000	0.00	
			21.00000	2,527.000		53,067.00
0115	630-00007	*TRAFFIC CONTROL INSPECTION	80.000	80.000		
			DAY	0.000	0.00	
			40.00000	80.000		3,200.00
0120	630-00012	*TRAFFIC CONTROL MANAGEMENT	61.000	61.000		
			DAY	0.000	0.00	
			310.00000	61.000		18,910.00
0125	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	5.000	4.500		
			EACH	0.500	50.00	
			100.00000	5.000		500.00
0130	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	24.000	21.600		
			EACH	2.400	72.00	
			30.00000	24.000		720.00
0135	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	78.000	70.200		
			EACH	7.800	624.00	
			80.00000	78.000		6,240.00
0140	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000	5.400		
			EACH	0.600	24.00	
			40.00000	6.000		240.00
0145	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.800		
			EACH	0.200	880.00	
			4,400.00000	2.000		8,800.00
0150	630-80360	*DRUM CHANNELIZING DEVICE	41.000	36.900		
			EACH	4.100	123.00	
			30.00000	41.000		1,230.00
0155	630-80370	CONCRETE BARRIER (TEMPORARY) DELETED FORM 105	0.000	0.000		
			LF	0.000	0.00	
			20.40000	0.000		0.00

CONTID: C14200  
 PCN: 14200-BID  
 PROJECT: NH 0243-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5  
 ESTIMATE RUN 02/12/2004  
 12:00:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	630-80380	*TRAFFIC CONE	290.000	261.000		
			EACH	29.000	290.00	
			10.00000	290.000		2,900.00
0165	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000	1.000		
			L S	0.000	0.00	
			650.00000	1.000		650.00
0170	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY) DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0175	700-70010	F/A MINOR CONTRACT REVISIONS	39,010.410	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0180	700-70022	F/A OJT COLORADO TRAINING PROGRAM DELETED FORM 105	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0185	700-70025	F/A QUALITY INCENTIVE PAYMENT	3,775.240	3,775.240		
			F A	0.000	0.00	
			1.00000	3,775.240		3,775.24
0190	700-70028	F/A ESB PROGRAM DELETED FORM 105	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0195	700-70034	F/A SMOOTHNESS INCENTIVE PAYMENT	5,284.370	5,284.370		
			F A	0.000	0.00	
			1.00000	5,284.370		5,284.37
0200	700-70380	F/A EROSION CONTROL	4,333.210	0.000		
			F A	4,333.210	4,333.21	
			1.00000	4,333.210		4,333.21
0203	900-00006	ADDED ITEM (DOLLAR)/ MAILBOXES, NEW, 16, MCR #5	192.280	0.000		
			DOL	192.280	192.28	
			1.00000	192.280		192.28
			CAT 0200	CURRENT AMT \$ 1,276,381.45 \$	6,588.49 \$	1,237,371.04

CONTID: C14200  
 PCN: 14200-BID  
 PROJECT: NH 0243-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/12/2004

ESTIMATE NO: 0007

12:00:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STR. NO. H-19-Q							
0205	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	1,329.000	1,329.000			
			SY	0.000	0.00		
			3.67000	1,329.000		4,877.43	
0210	420-00500	GEOTEXTILE (PAVING)	320.000	320.000			
			SY	0.000	0.00		
			1.83000	320.000		585.60	
0215	700-70035	F/A TIMBER BRIDGE REPAIR	5,603.000	5,603.000			
			F A	0.000	0.00		
			1.00000	5,603.000		5,603.00	
0217	625-00001	CONST SURVEYING (HOUR) SURVEYING, ADD'TL	10.000	10.000			
			HOOR	0.000	0.00		
			100.00000	10.000		1,000.00	
			CAT 0300	CURRENT AMT \$	12,066.03 \$	0.00 \$	12,066.03
CAT NO0301 STR. NO. H-19-J							
0220	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	960.000	960.000			
			SY	0.000	0.00		
			3.67000	960.000		3,523.20	
0225	202-00425	*REMOVAL OF BRIDGE RAILING	146.000	146.000			
			LF	0.000	0.00		
			13.07000	146.000		1,908.22	
0230	420-00500	GEOTEXTILE (PAVING)	332.000	332.000			
			SY	0.000	0.00		
			1.83000	332.000		607.56	
0235	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	931.000	931.000			
			LF	0.000	0.00		
			9.85000	931.000		9,170.35	
0240	606-01370	*TRANSITION TYPE 3G	4.000	4.000			
			EACH	0.000	0.00		
			749.11000	4.000		2,996.44	
0245	606-01385	*TRANSITION TYPE 3J DELETED FORM 105	0.000	0.000			
			EACH	0.000	0.00		
			806.43000	0.000		0.00	

CONTID: C14200  
 PCN: 14200-BID  
 PROJECT: NH 0243-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7  
 ESTIMATE RUN 02/12/2004  
 12:00:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. NO. H-19-J						
0250	606-01390	*END ANCHORAGE TYPE 3K DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			716.43000	0.000		0.00
0255	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	4.000	4.000		
			EACH	0.000	0.00	
			1,182.14000	4.000		4,728.56
0260	606-11010	*BRIDGE RAIL TYPE 10R	146.000	146.000		
			LF	0.000	0.00	
			98.52000	146.000		14,383.92
0265	615-00050	EMBANKMENT PROTECTOR TYPE 5 DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			867.03000	0.000		0.00
0270	700-70035	F/A TIMBER BRIDGE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	37,318.25 \$	0.00 \$ 37,318.25
CAT NO0302 STR. NO. H-19-P						
0275	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	1,086.000	1,086.000		
			SY	0.000	0.00	
			3.67000	1,086.000		3,985.62
0280	202-00425	*REMOVAL OF BRIDGE RAILING	228.000	228.000		
			LF	0.000	0.00	
			13.07000	228.000		2,979.96
0285	420-00500	GEOTEXTILE (PAVING)	456.000	456.000		
			SY	0.000	0.00	
			1.83000	456.000		834.48
0290	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	918.000	918.000		
			LF	0.000	0.00	
			9.85000	918.000		9,042.30
0295	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			749.11000	4.000		2,996.44

CONTID: C14200  
 PCN: 14200-BID  
 PROJECT: NH 0243-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8  
 ESTIMATE RUN 02/12/2004  
 12:00:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. NO. H-19-P						
0300	606-01385	*TRANSITION TYPE 3J DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			806.43000	0.000		0.00
0305	606-01390	*END ANCHORAGE TYPE 3K DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			716.43000	0.000		0.00
0310	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	4.000	4.000		
			EACH	0.000	0.00	
			1,182.14000	4.000		4,728.56
0315	606-11010	*BRIDGE RAIL TYPE 10R	228.000	228.000		
			LF	0.000	0.00	
			98.52000	228.000		22,462.56
0320	615-00050	EMBANKMENT PROTECTOR TYPE 5 DELETED FORM 105	0.000	0.000		
			EACH	0.000	0.00	
			867.03000	0.000		0.00
0325	700-70035	F/A TIMBER BRIDGE REPAIR	1,581.710	1,581.710		
			F A	0.000	0.00	
			1.00000	1,581.710		1,581.71
			CAT 0302	CURRENT AMT \$	48,611.63 \$	0.00 \$ 48,611.63
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0330	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,400.00000	1.000		8,400.00
0335	620-00015	FIELD LABORATORY (STATE FURNISHED) DELETED	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0340	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
			CAT 0400	CURRENT AMT \$	9,100.00 \$	0.00 \$ 9,100.00
PROJECT TOTAL			CURRENT AMT \$	1,383,477.36 \$	6,588.49 \$	1,344,466.95