

ESTIMATE SUMMARY

07:05:14

CONTID: C14206

ESTIMATE NO: 0001 PROG

SPEC YR: 2002

PCN: 14206-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 13.0 DAYS

TIME ALLOW:

36 WORK DAYS

Lathrop to Walsenburg

PERCENT TIME: 36.11

ORIG TIME ALLOW:

40 WORK DAYS

PROJECT NO:

NH 1603-019

Lathrop to Walsenburg

NAME OF ROAD:

160A

PROJECT COUNTIES:

HUERFANO

CONTRACTOR:

THE WALSENBURG SAND AND GRAVEL COMPANY

PAY PERIOD ENDING

06/30/2003

DATE TIME STARTED 03/27/2003

P.O. DRAWER 352

DATE LET

02/13/2003

DATE WORK BEGAN

DATE AWARDED

03/06/2003

DATE TIME STOPPED 10/27/2003

DATE CONTRACT EXECUTED

03/27/2003

DATE ACCEPTED 10/27/2003

WALSENBURG

CO 81089

719-738-1883

DATE NOTICE TO PROCEED

03/27/2003

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 483,658.91 PARTICIPATING	\$ 52,933.53	\$ 52,933.53
AWARD PROJECT AMT:	\$ 537,084.53 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	10.94% TOTAL EARNINGS	52,933.53	52,933.53
FUNDS AVAILABLE:	\$ 430,725.38 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	52,933.53	52,933.53
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-132.15	-132.15
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	52,801.38	52,801.38
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	52,801.38	52,801.38
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 52,801.38

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14206
 PCN: 14206-BID
 PROJECT: NH 1603-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 06/30/2003

07:05:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*REMOVAL OF DELINEATOR	57.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
0010	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	41,947.000	0.000		
			SY	41,947.000	24,748.73	
			0.59000	41,947.000		24,748.73
0015	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	1.000	2,600.00	
			2,600.00000	1.000		2,600.00
0020	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	220.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0025	203-01500	BLADING	50.000	0.000		
			HOURL	0.000	0.00	
			60.00000	0.000		0.00
0030	203-01597	POTHOLING	8.000	0.000		
			HOURL	8.000	1,920.00	
			240.00000	8.000		1,920.00
0035	206-00000	STRUCTURE EXCAVATION	27.000	0.000		
			CY	27.000	540.00	
			20.00000	27.000		540.00
0040	206-00100	STRUCTURE BACKFILL (CLASS 1)	31.000	0.000		
			CY	28.000	700.00	
			25.00000	28.000		700.00
0045	207-00205	TOPSOIL	594.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0050	208-00011	EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0055	210-00010	*RESET MAILBOX STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00

CONTID: C14206
 PCN: 14206-BID
 PROJECT: NH 1603-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 06/30/2003
 07:05:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	212-00006	*SEEDING (NATIVE)	1.300	0.000		
			ACRE	0.000	0.00	
			300.00000	0.000		0.00
0065	213-00002	*MULCHING (WEED FREE HAY)	1.300	0.000		
			ACRE	0.000	0.00	
			450.00000	0.000		0.00
0070	213-00061	*MULCH TACKIFIER	260.000	0.000		
			LB	0.000	0.00	
			2.20000	0.000		0.00
0075	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	110.580	0.000		
			TON	0.000	0.00	
			45.00000	0.000		0.00
0080	403-33851	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	8,166.750	0.000		
			TON	0.000	0.00	
			36.59000	0.000		0.00
0085	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	3,000.000	0.000		
			GAL	0.000	0.00	
			1.25000	0.000		0.00
0090	601-03030	*CONCRETE CLASS D (BOX CULVERT)	20.800	0.000		
			CY	10.500	4,725.00	
			450.00000	10.500		4,725.00
0095	602-00000	*REINFORCING STEEL	2,237.000	0.000		
			LB	538.000	457.30	
			0.85000	538.000		457.30
0100	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	350.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0105	606-01385	*TRANSITION TYPE 3J	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0110	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00

CONTID: C14206
 PCN: 14206-BID
 PROJECT: NH 1603-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 06/30/2003
 07:05:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	606-01395	*TRANSITION TYPE 3L	2.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0120	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	3.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0125	606-10300	*BRIDGE RAIL TYPE 3	12.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0130	612-00001	*DELINEATOR (TYPE I)	46.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0135	612-00003	*DELINEATOR (TYPE III)	8.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0140	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.750	3,000.00	
			4,000.00000	0.750		3,000.00
0145	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.250	6,250.00	
			25,000.00000	0.250		6,250.00
0150	627-00005	*EPOXY PAVEMENT MARKING	96.000	0.000		
			GAL	0.000	0.00	
			95.00000	0.000		0.00
0155	630-00000	*FLAGGING	475.750	0.000		
			HOUR	58.000	1,102.00	
			19.00000	58.000		1,102.00
0160	630-00007	*TRAFFIC CONTROL INSPECTION	67.000	0.000		
			DAY	10.000	1,100.00	
			110.00000	10.000		1,100.00
0165	630-00012	*TRAFFIC CONTROL MANAGEMENT	22.000	0.000		
			DAY	5.000	1,750.00	
			350.00000	5.000		1,750.00

CONTID: C14206
 PCN: 14206-BID
 PROJECT: NH 1603-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 06/30/2003
 07:05:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-80002	*FLASHING BEACON (SOLAR)	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0175	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	0.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0180	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	19.000	0.000		
			EACH	7.500	450.00	
			60.00000	7.500		450.00
0185	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	9.000	0.000		
			EACH	4.500	337.50	
			75.00000	4.500		337.50
0190	630-80356	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (A TYPE)	1.000	0.000		
			EACH	0.500	550.00	
			1,100.00000	0.500		550.00
0195	630-80380	*TRAFFIC CONE	209.000	0.000		
			EACH	101.500	203.00	
			2.00000	101.500		203.00
0200	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0205	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	6,712.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0210	700-70025	F/A QUALITY INCENTIVE PAYMENT	19,078.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0215	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0220	700-70035	F/A OJT COLORADO PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14206
 PCN: 14206-BID
 PROJECT: NH 1603-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 06/30/2003
 07:05:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	900-00006	ADDED ITEM (DOLLAR)/ CHANGE ORDER #4 WAS NOT DONE RIGHT.	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0255	900-00006	ADDED ITEM (DOLLAR)/ HBP MIX DESIGN - INVOICE COST	1.000	0.000		
			DOL	0.000	0.00	
			2,500.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	469,658.91 \$	50,433.53 \$
						50,433.53
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0230	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	0.500	2,500.00	
			5,000.00000	0.500		2,500.00
0235	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0240	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0245	900-00005	ADDED ITEM (DAY)/ LD' STARTED ON JUNE 18, 2003	0.000	0.000		
			DAY	0.000	0.00	
			913.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	14,000.00 \$	2,500.00 \$
						2,500.00
PROJECT TOTAL			CURRENT AMT \$	483,658.91 \$	52,933.53 \$	52,933.53