

ESTIMATE SUMMARY

07:27:22

CONTID: C14234

ESTIMATE NO: 0013 PROG

SPEC YR: 2002

PCN: 14234-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 168.0 DAYS

TIME ALLOW:

169 WORK DAYS

I-270: VASQUEZ TO I-70

PERCENT TIME: 99.41

ORIG TIME ALLOW:

215 WORK DAYS

PROJECT NO: IM 2706-034

I-270: VASQUEZ TO I-70

NAME OF ROAD: I270

PROJECT COUNTIES: DENVER

ADAMS, REGION 6

CONTRACTOR:

INTERSTATE HIGHWAY CONSTRUCTION

P. O. BOX 4356

ENGLEWOOD

CO 80155-43.303 790-9100

PAY PERIOD ENDING	06/25/2007	DATE TIME STARTED	06/13/2005
DATE LET	04/14/2005	DATE WORK BEGAN	06/13/2005
DATE AWARDED	05/04/2005	DATE TIME STOPPED	07/31/2006
DATE CONTRACT EXECUTED	05/25/2005	DATE ACCEPTED	07/31/2006
DATE NOTICE TO PROCEED	06/13/2005		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,450,241.53 PARTICIPATING	\$ 6,211,324.57	\$ 0.00
AWARD PROJECT AMT:	\$ 6,106,038.53 NON-PARTICIPATING	238,917.00	238,917.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	6,450,241.57	238,917.00
FUNDS AVAILABLE:	\$ -0.04 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	6,450,241.57	238,917.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-5,000.00	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	6,445,241.57	238,917.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	6,445,241.57	238,917.00
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 238,917.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN 06/26/2007

07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	*REMOVAL OF STRUCTURE	21.000	21.000		
			EACH	0.000	0.00	
			466.32000	21.000		9,792.72
0010	202-00024	*REMOVAL OF EMBANKMENT PROTECTOR TYPE 5	15.000	15.000		
			EACH	0.000	0.00	
			41.47000	15.000		622.05
0015	202-00035	*REMOVAL OF PIPE	2,205.000	2,205.000		
			LF	0.000	0.00	
			13.47000	2,205.000		29,701.35
0020	202-00090	*REMOVAL OF DELINEATOR	41.000	41.000		
			EACH	0.000	0.00	
			2.08000	41.000		85.28
0025	202-00210	*REMOVAL OF CONCRETE PAVEMENT	38,952.000	38,952.000		
			SY	0.000	0.00	
			2.59000	38,952.000		100,885.68
0030	202-00220	*REMOVAL OF ASPHALT MAT	28,018.000	28,018.000		
			SY	0.000	0.00	
			2.07000	28,018.000		57,997.26
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	21,394.000	21,394.000		
			SF	0.000	0.00	
			1.23000	21,394.000		26,314.62
0040	202-00810	*REMOVAL OF GROUND SIGN	8.000	8.000		
			EACH	0.000	0.00	
			26.04000	8.000		208.32
0045	202-00821	*REMOVAL OF SIGN PANEL	1.000	1.000		
			EACH	0.000	0.00	
			208.29000	1.000		208.29
0050	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	746.000	746.000		
			LF	0.000	0.00	
			2.62000	746.000		1,954.52
0055	202-01300	*REMOVAL OF END ANCHORAGE	3.000	3.000		
			EACH	0.000	0.00	
			178.66000	3.000		535.98

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 06/26/2007
 07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-04002	*CLEAN CULVERT	0.000	0.000		
			EACH	0.000	0.00	
			1,036.26000	0.000		0.00
0065	202-05150	*SANDBLASTING	0.000	0.000		
			SF	0.000	0.00	
			0.51000	0.000		0.00
0070	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	27,459.000	27,459.000		
			CY	0.000	0.00	
			11.41000	27,459.000		313,307.19
0075	203-01100	*PROOF ROLLING	20.000	20.000		
			HOUR	0.000	0.00	
			82.95000	20.000		1,659.00
0080	203-01555	*DOZING (LANDSCAPING)	14.000	14.000		
			HOUR	0.000	0.00	
			93.32000	14.000		1,306.48
0085	203-01597	*POTHOLING	3.000	3.000		
			HOUR	0.000	0.00	
			181.45000	3.000		544.35
0090	206-00510	FILTER MATERIAL (CLASS A)	6.000	6.000		
			CY	0.000	0.00	
			62.18000	6.000		373.08
0095	207-00205	*TOPSOIL	5,251.000	5,251.000		
			CY	0.000	0.00	
			8.29000	5,251.000		43,530.79
0100	208-00005	*EROSION LOG	1,045.000	1,045.000		
			LF	0.000	0.00	
			4.98000	1,045.000		5,204.10
0105	208-00020	*SILT FENCE	1,160.000	1,160.000		
			LF	0.000	0.00	
			1.04000	1,160.000		1,206.40
0110	208-00045	CONCRETE WASHOUT STRUCTURE	3.000	3.000		
			EACH	0.000	0.00	
			1,555.27000	3.000		4,665.81

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 06/26/2007
 07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00050	*STORM DRAIN INLET PROTECTION	48.000	48.000		
			EACH	0.000	0.00	
			115.89000	48.000		5,562.72
0120	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	4.000	4.000		
			EACH	0.000	0.00	
			1,036.85000	4.000		4,147.40
0125	208-00100	*SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			5,184.25000	1.000		5,184.25
0130	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0135	208-00300	*TEMPORARY BERMS	1,388.000	1,388.000		
			LF	0.000	0.00	
			2.59000	1,388.000		3,594.92
0140	210-00815	*RESET SIGN PANEL	0.000	0.000		
			EACH	0.000	0.00	
			208.29000	0.000		0.00
0145	210-04015	*MODIFY MANHOLE	4.000	4.000		
			EACH	0.000	0.00	
			880.82000	4.000		3,523.28
0150	212-00006	*SEEDING (NATIVE)	19.500	19.500		
			ACRE	0.000	0.00	
			431.55000	19.500		8,415.23
0155	212-00047	*SOIL PREPARATION (SPECIAL)	19.500	19.500		
			ACRE	0.000	0.00	
			784.15000	19.500		15,290.93
0160	213-00003	*MULCHING (WEED FREE)	19.500	19.500		
			ACRE	0.000	0.00	
			468.39000	19.500		9,133.61
0165	213-00061	*MULCH TACKIFIER	5,400.000	5,400.000		
			LB	0.000	0.00	
			1.68000	5,400.000		9,072.00

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 06/26/2007
 07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	216-00037	*SOIL RETENTION BLANKET (COCONUT)	4,964.000	4,964.000		
			SY	0.000	0.00	
			1.09000	4,964.000		5,410.76
0175	217-00020	*HERBICIDE TREATMENT	0.000	0.000		
			HOUR	0.000	0.00	
			168.41000	0.000		0.00
0180	250-00010	ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			1,500.00000	1.000		1,500.00
0185	250-00110	HEALTH AND SAFETY OFFICER	0.000	0.000		
			HOUR	0.000	0.00	
			175.00000	0.000		0.00
0190	250-00300	WATER TREATMENT SYSTEM	14.000	14.000		
			EACH	0.000	0.00	
			2,072.52000	14.000		29,015.28
0195	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	15,348.000	15,348.000		
			CY	0.000	0.00	
			12.44000	15,348.000		190,929.12
0200	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	0.000	0.000		
			TON	0.000	0.00	
			88.08000	0.000		0.00
0205	403-33841	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	3,147.190	3,147.190		
			TON	0.000	0.00	
			51.82000	3,147.190		163,087.39
0210	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	246.700	246.700		
			TON	0.000	0.00	
			72.54000	246.700		17,895.62
0215	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	0.000	0.000		
			GAL	0.000	0.00	
			2.07000	0.000		0.00
0220	412-01350	*CONCRETE PAVEMENT (13-1/2 INCH)	83,742.000	83,742.000		
			SY	0.000	0.00	
			34.15000	83,742.000		2,859,789.30

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 06/26/2007
 07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	503-00048	*DRILLED CAISSON (48 INCH)	63.000	63.000		
			LF	0.000	0.00	
			387.90000	63.000		24,437.70
0230	506-00212	*RIPRAP (12 INCH)	13.200	13.200		
			CY	0.000	0.00	
			62.18000	13.200		820.78
0235	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	653.000	653.000		
			LF	0.000	0.00	
			51.81000	653.000		33,831.93
0240	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,413.000	1,413.000		
			LF	0.000	0.00	
			60.10000	1,413.000		84,921.30
0245	603-05018	*18 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			518.13000	2.000		1,036.26
0250	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	6.000	6.000		
			EACH	0.000	0.00	
			569.94000	6.000		3,419.64
0255	603-10180	*18 INCH CORRUGATED STEEL PIPE	18.000	18.000		
			LF	0.000	0.00	
			103.63000	18.000		1,865.34
0260	603-10240	*24 INCH CORRUGATED STEEL PIPE	20.000	20.000		
			LF	0.000	0.00	
			103.63000	20.000		2,072.60
0265	604-00305	*INLET TYPE C (5 FOOT)	3.000	3.000		
			EACH	0.000	0.00	
			2,088.98000	3.000		6,266.94
0270	604-00310	*INLET TYPE C (10 FOOT)	11.000	11.000		
			EACH	0.000	0.00	
			2,457.63000	11.000		27,033.93
0275	604-00510	*INLET TYPE D (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,300.85000	1.000		4,300.85

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 06/26/2007
 07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	604-26005	*VANE GRATE INLET (DOUBLE) (5 FOOT)	7.000	7.000		
			EACH	0.000	0.00	
			3,809.32000	7.000		26,665.24
0285	604-26010	*VANE GRATE INLET (DOUBLE) (10 FOOT)	8.000	8.000		
			EACH	0.000	0.00	
			4,423.73000	8.000		35,389.84
0290	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,176.000	1,176.000		
			LF	0.000	0.00	
			16.79000	1,176.000		19,745.04
0295	606-00350	*GUARDRAIL TYPE 3 (DOUBLE) (6-3 POST SPACING)	164.000	164.000		
			LF	0.000	0.00	
			30.43000	164.000		4,990.52
0300	606-00720	GUARDRAIL TYPE 7 (STYLE CC)	8,105.000	8,105.000		
			LF	0.000	0.00	
			24.81000	8,105.000		201,085.05
0305	606-01340	*END ANCHORAGE TYPE 3D	2.000	2.000		
			EACH	0.000	0.00	
			557.72000	2.000		1,115.44
0310	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,091.69000	4.000		4,366.76
0315	606-02003	*END ANCHORAGE (NONFLARED)	1.000	1.000		
			EACH	0.000	0.00	
			2,057.60000	1.000		2,057.60
0320	606-02005	*END ANCHORAGE (FLARED)	3.000	3.000		
			EACH	0.000	0.00	
			1,558.11000	3.000		4,674.33
0325	607-11580	FENCE (TEMPORARY)	80.000	80.000		
			LF	0.000	0.00	
			4.02000	80.000		321.60
0330	612-00001	*DELINEATOR (TYPE I)	99.000	99.000		
			EACH	0.000	0.00	
			15.62000	99.000		1,546.38

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 06/26/2007
 07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	612-00002	*DELINEATOR (TYPE II)	2.000 EACH	2.000 0.000	0.00	
			17.70000	2.000		35.40
0340	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,390.000 LF	2,390.000 0.000	0.00	
			3.68000	2,390.000		8,795.20
0345	613-07038	*PULL BOX (36"X48"X18")	1.000 EACH	1.000 0.000	0.00	
			1,156.90000	1.000		1,156.90
0350	613-10000	*WIRING	1.000 L S	1.000 0.000	0.00	
			5,624.79000	1.000		5,624.79
0355	614-00011	*SIGN PANEL (CLASS I)	4.000 SF	4.000 0.000	0.00	
			12.50000	4.000		50.00
0360	614-00012	*SIGN PANEL (CLASS II)	69.750 SF	69.750 0.000	0.00	
			15.62000	69.750		1,089.49
0365	614-00013	*SIGN PANEL (CLASS III)	333.000 SF	333.000 0.000	0.00	
			19.79000	333.000		6,590.07
0365		MATERIAL ALLOWANCE STOCKPILE MATERIALS FOR CLASS III SIGN PANELS		0.000 SF	0.00	
			12.60000	0.000		0.00
0370	614-00200	*STEEL SIGN POST (U-2)	18.000 LF	18.000 0.000	0.00	
			9.37000	18.000		168.66
0375	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	65.000 LF	65.000 0.000	0.00	
			28.12000	65.000		1,827.80
0380	614-10120	*VARIABLE MESSAGE SIGN	1.000 EACH	1.000 0.000	0.00	
			129,722.10000	1.000		129,722.10

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR VMS		0.000		
			EACH	0.000	0.00	
			106,945.00000	0.000		0.00
0385	614-10123	*VARIABLE MESSAGE SIGN (INSTALL ONLY)	1.000	1.000		
			EACH	0.000	0.00	
			5,977.75000	1.000		5,977.75
0390	614-30110	*BUTTERFLY STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			38,217.18000	1.000		38,217.18
0390		MATERIAL ALLOWANCE STOCK PILE MATERIALS FOR BUTTERFLY SIGN STR.		0.000		
			EACH	0.000	0.00	
			31,700.00000	0.000		0.00
0395	614-32000	*MONOTUBE OVERHEAD SIGN CANTILEVER (20 INCH DIAMETER)	1.000	1.000		
			EACH	0.000	0.00	
			19,847.86000	1.000		19,847.86
0395		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR MONOTUBE SIGN STR. 20"		0.000		
			EACH	0.000	0.00	
			15,100.00000	0.000		0.00
0400	614-32400	*MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	1.000	1.000		
			EACH	0.000	0.00	
			24,745.18000	1.000		24,745.18
0400		MATERIAL ALLOWANCE STOCKPILE MATERIAL FOR MONOTUBE SIGN STR. 24"		0.000		
			EACH	0.000	0.00	
			19,300.00000	0.000		0.00
0405	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	478.000	478.000		
			LF	0.000	0.00	
			15.64000	478.000		7,475.92
0405		MATERIAL ALLOWANCE LOOP DETECT WIRE (PREFAB) (SPEC)		0.000		
			LF	0.000	0.00	
			6.81000	0.000		0.00
0410	614-72878	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	6.000	6.000		
			EACH	0.000	0.00	
			1,132.76000	6.000		6,796.56

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0410		MATERIAL ALLOWANCE TRAFFIC SIG. VEH. DET (4CH)		0.000		
			EACH	0.000	0.00	
			938.33333	0.000		0.00
0415	614-85115	IMPACT ATTENUATOR (QUADGUARD)	1.000	1.000		
			EACH	0.000	0.00	
			26,800.90000	1.000		26,800.90
0420	614-86245	*CONTROLLER (TYPE 170E)	2.000	2.000		
			EACH	0.000	0.00	
			9,921.87000	2.000		19,843.74
0420		MATERIAL ALLOWANCE CONTROLER (TYPE 170 E)		0.000		
			EACH	0.000	0.00	
			6,975.00000	0.000		0.00
0425	621-00450	*DETOUR PAVEMENT	0.000	0.000		
			SY	0.000	0.00	
			18.92000	0.000		0.00
0426	621-00450	DETOUR PAVEMENT (7.5")	35,253.000	35,253.000		
			SY	0.000	0.00	
			15.77000	35,253.000		555,939.81
0430	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0435	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			188,400.00000	1.000		188,400.00
0440	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			7,500.00000	1.000		7,500.00
0445	627-00005	*EPOXY PAVEMENT MARKING	102.000	102.000		
			GAL	0.000	0.00	
			76.95000	102.000		7,848.90
0450	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	426.000	426.000		
			GAL	0.000	0.00	
			76.95000	426.000		32,780.70

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11
 ESTIMATE RUN 06/26/2007
 07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0455	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	2,193.000	2,193.000		
			SF	0.000	0.00	
			8.72000	2,193.000		19,122.96
0460	629-01011	*SURVEY MONUMENT (TYPE 1A)	1.000	1.000		
			EACH	0.000	0.00	
			653.93000	1.000		653.93
0465	630-00000	*FLAGGING	1,126.500	1,126.500		
			HOUR	0.000	0.00	
			18.02000	1,126.500		20,299.53
0470	630-00003	*UNIFORMED TRAFFIC CONTROL	0.000	0.000		
			HOUR	0.000	0.00	
			48.92000	0.000		0.00
0475	630-00004	*TRAFFIC CONTROL VEHICLE	0.000	0.000		
			EACH	0.000	0.00	
			1,040.78000	0.000		0.00
0480	630-00007	*TRAFFIC CONTROL INSPECTION	181.000	181.000		
			DAY	0.000	0.00	
			85.34000	181.000		15,446.54
0485	630-00012	*TRAFFIC CONTROL MANAGEMENT	123.000	123.000		
			DAY	0.000	0.00	
			350.53000	123.000		43,115.19
0490	630-80001	*FLASHING BEACON (PORTABLE)	9.000	9.000		
			EACH	0.000	0.00	
			1,457.10000	9.000		13,113.90
0495	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			312.24000	4.000		1,248.96
0500	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	9.000	9.000		
			EACH	0.000	0.00	
			78.06000	9.000		702.54
0505	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	44.000	44.000		
			EACH	0.000	0.00	
			130.10000	44.000		5,724.40

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12
 ESTIMATE RUN 06/26/2007
 07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0510	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000	6.000		
			EACH	0.000	0.00	
			135.30000	6.000		811.80
0515	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	223.000	223.000		
			SF	0.000	0.00	
			12.49000	223.000		2,785.27
0520	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	4.000		
			EACH	0.000	0.00	
			10,095.61000	4.000		40,382.44
0525	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	3.000		
			EACH	0.000	0.00	
			1,248.94000	3.000		3,746.82
0530	630-80360	*DRUM CHANNELIZING DEVICE	230.000	230.000		
			EACH	0.000	0.00	
			39.55000	230.000		9,096.50
0535	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	17,740.000	17,740.000		
			LF	0.000	0.00	
			13.29000	17,740.000		235,764.60
0540	630-80378	GLARE SCREEN (TEMPORARY)	600.000	600.000		
			LF	0.000	0.00	
			10.55000	600.000		6,330.00
0545	630-80380	*TRAFFIC CONE	300.000	300.000		
			EACH	0.000	0.00	
			13.53000	300.000		4,059.00
0550	630-80520	*MOBILE PAVEMENT MARKING ZONE	0.000	0.000		
			DAY	0.000	0.00	
			1,026.05000	0.000		0.00
0555	630-85010	IMPACT ATTENUATOR (TEMPORARY)	4.000	4.000		
			EACH	0.000	0.00	
			3,122.35000	4.000		12,489.40
0560	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13
 ESTIMATE RUN 06/26/2007
 07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0565	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	139,392.140	139,392.140		
			F A	0.000	0.00	
			1.00000	139,392.140		139,392.14
0575	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70025	F/A QUALITY INCENTIVE PAYMENT SMOOTHNESS	-8,543.070	-8,543.070		
			F A	0.000	0.00	
			1.00000	-8,543.070		-8,543.07
0590	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70074	F/A OBTAIN POWER FROM XCEL	1,926.310	1,926.310		
			F A	0.000	0.00	
			1.00000	1,926.310		1,926.31
0600	700-70131	F/A MODIFY ROW FENCE	3,168.150	3,168.150		
			F A	0.000	0.00	
			1.00000	3,168.150		3,168.15
0605	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1000	900-00005	ADDED ITEM (DAY)/ MCR LINE ITEM NO. 1	8.000	8.000		
			DAY	0.000	0.00	
			231.00000	8.000		1,848.00

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 14
 ESTIMATE RUN 06/26/2007
 07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1005	900-00007	ADDED ITEM (EACH)/ EMBANKMENT PROTECTOR (SPECIAL)	8.000	8.000			
			EACH	0.000	0.00		
			1,589.00000	8.000		12,712.00	
1010	900-00014	ADDED ITEM (LUMP SUM)/ MCR ITEM NO. 3 - MODIFY SIGN STRUCTURE MOUNTING BRACKETS	1.000	1.000			
			L S	0.000	0.00		
			2,900.00000	1.000		2,900.00	
1015	900-00007	ADDED ITEM (EACH)/ ELECTRICAL SERVICE FOR VMS SIGN & DETECTION LOOPS	1.000	1.000			
			EACH	0.000	0.00		
			11,900.00000	1.000		11,900.00	
1020	900-00006	ADDED ITEM (DOLLAR)/ VIOLATION OF WORKING TIME LIMITATIONS	-150.000	-150.000			
			DOL	0.000	0.00		
			1.00000	-150.000		-150.00	
1025	612-00022	DELINEATOR (TYPE II) (BARRIER) MCR ITEM NO. 5 DELINEATOR (TYPE II) (BARRIER)	60.000	60.000			
			EACH	0.000	0.00		
			5.92000	60.000		355.20	
1030	900-00014	ADDED ITEM (LUMP SUM)/ TACK WELD INLET HOLD-DOWN NUTS	1.000	1.000			
			L S	0.000	0.00		
			880.00000	1.000		880.00	
1035	900-00021	ADDED ITEM (SQURE FOOT)/ RECESS PREFORMED PLASTIC PAVEMENT MARKINGS (TYPE C) (SKIPS)	1,607.000	1,607.000			
			SF	0.000	0.00		
			3.85000	1,607.000		6,186.95	
1040	900-00006	ADDED ITEM (DOLLAR)/ SUPPLIER AND SUBCONTRACTOR LIENS	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	6,183,324.53 \$	0.00 \$	6,183,324.53
CAT NO0286 PARK CREEK							
1045	900-00014	ADDED ITEM (LUMP SUM)/ CLAIM RESOLUTION, TUNNELING DELAY	1.000	0.000			
			L S	1.000	238,917.00		
			238,917.00000	1.000		238,917.00	
			CAT 0286	CURRENT AMT \$	238,917.00 \$	238,917.00 \$	238,917.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0615	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			25,000.00000	1.000		25,000.00	

CONTID: C14234
 PCN: 14234-BID
 PROJECT: IM 2706-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 15
 ESTIMATE RUN 06/26/2007
 07:27:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS							
0620	620-00012	FIELD LABORATORY (CLASS 2)	0.000	0.000			
			EACH	0.000	0.00		
			10,000.00000	0.000		0.00	
0625	620-00020	SANITARY FACILITY	2.000	2.000			
			EACH	0.000	0.00		
			1,500.00000	2.000		3,000.00	
			CAT 0400	CURRENT AMT	\$ 28,000.00	\$ 0.00	\$ 28,000.00
			PROJECT TOTAL	CURRENT AMT	\$ 6,450,241.53	\$ 238,917.00	\$ 6,450,241.53