

ESTIMATE SUMMARY

14:15:22

CONTID: C14266 ESTIMATE NO: 0008 PROG SPEC YR: 2002
 PCN: 14266-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 90.5 DAYS TIME ALLOW: 115 WORK DAYS
 SH 52 - I-25 to US 287 PERCENT TIME: 78.70 ORIG TIME ALLOW: 105 WORK DAYS

PROJECT NO: SHE 052A-020
 SH 52 - I-25 to US 287
 NAME OF ROAD: 52
 PROJECT COUNTIES: BOULDER, REGION 4 WELD, REGION 4

CONTRACTOR: ASPHALT SPECIALTIES CO., INC.
 10100 DALLAS STREET
 HENDERSON CO 80640 303-289-8555

PAY PERIOD ENDING	03/17/2005	DATE TIME STARTED	05/31/2004
DATE LET	04/29/2004	DATE WORK BEGAN	
DATE AWARDED	05/11/2004	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	05/25/2004	DATE ACCEPTED	
DATE NOTICE TO PROCEED	05/31/2004		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,825,643.33 PARTICIPATING	\$ 1,412,735.07	\$ 113,477.85
AWARD PROJECT AMT:	\$ 2,495,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	50.00% TOTAL EARNINGS	1,412,735.07	113,477.85
FUNDS AVAILABLE:	\$ 1,412,908.26 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,412,735.07	113,477.85
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-3,634.06	-177.12
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,409,101.01	113,300.73
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,409,101.01	113,300.73
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 113,300.73

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 03/22/2005

14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00015	REMOVAL OF HEADWALL	3.000	1.000		
			EACH	0.000	0.00	
			430.00000	1.000		430.00
0010	202-00035	REMOVAL OF PIPE	98.000	98.000		
			LF	0.000	0.00	
			23.00000	98.000		2,254.00
0015	202-00037	REMOVAL OF END SECTION	10.000	0.000		
			EACH	0.000	0.00	
			171.00000	0.000		0.00
0020	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	43,381.000	43,381.000		
			SY	0.000	0.00	
			1.20000	43,381.000		52,057.20
0025	202-00246	*REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL)	435.000	435.000		
			SY	0.000	0.00	
			8.00000	435.000		3,480.00
0028	202-00250	REM PAVEMENT MARKING CO 7 MCR 1 LINE 3	3,993.000	3,993.000		
			SF	0.000	0.00	
			2.18000	3,993.000		8,704.74
0030	202-00450	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 1)	156.000	156.000		
			SY	0.000	0.00	
			29.00000	156.000		4,524.00
0035	202-00454	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2A)	68.000	68.000		
			SY	0.000	0.00	
			72.00000	68.000		4,896.00
0040	202-00456	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2B)	0.000	0.000		
			SY	0.000	0.00	
			126.00000	0.000		0.00
0045	202-00462	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3A)	0.000	0.000		
			SY	0.000	0.00	
			380.00000	0.000		0.00
0050	202-00500	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	4.000	4.000		
			EACH	0.000	0.00	
			1,180.00000	4.000		4,720.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	202-00610	REMOVAL OF RAILROAD TRACK	75.000	29.000		
			LF	0.000	0.00	
			21.00000	29.000		609.00
0060	202-00810	*REMOVAL OF GROUND SIGN	6.000	6.000		
			EACH	0.000	0.00	
			26.00000	6.000		156.00
0065	202-00825	*REMOVAL OF FLASHING BEACON	1.000	1.000		
			EACH	0.000	0.00	
			210.00000	1.000		210.00
0070	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	4.000	4.000		
			EACH	0.000	0.00	
			510.00000	4.000		2,040.00
0075	202-00842	*REMOVAL OF MAST ARM	4.000	4.000		
			EACH	0.000	0.00	
			510.00000	4.000		2,040.00
0080	202-01000	*REMOVAL OF FENCE	926.000	926.000		
			LF	0.000	0.00	
			1.70000	926.000		1,574.20
0085	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	725.000	725.000		
			LF	0.000	0.00	
			2.60000	725.000		1,885.00
0090	202-04001	PLUG CULVERT	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0095	202-04002	*CLEAN CULVERT	5.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0100	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	7,162.000	6,989.000		
			CY	0.000	0.00	
			8.00000	6,989.000		55,912.00
0105	203-01100	PROOF ROLLING	23.000	23.000		
			HOUR	0.000	0.00	
			120.00000	23.000		2,760.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	203-01500	BLADING	400.000	96.500		
			HOUR	0.000	0.00	
			140.00000	96.500		13,510.00
0112	203-01597	*POTHOLING CO 10 MCR 1 LINE 6	16.000	16.000		
			HOUR	0.000	0.00	
			150.00000	16.000		2,400.00
0115	206-00000	STRUCTURE EXCAVATION	301.000	301.000		
			CY	0.000	0.00	
			15.00000	301.000		4,515.00
0120	206-00100	STRUCTURE BACKFILL (CLASS 1)	315.000	0.000		
			CY	315.000	6,930.00	
			22.00000	315.000		6,930.00
0125	206-01781	SHORING (AREA 1)	0.000	0.000		
			L S	0.000	0.00	
			2,580.00000	0.000		0.00
0130	207-00205	TOPSOIL	3,300.000	1,073.000		
			CY	0.000	0.00	
			5.40000	1,073.000		5,794.20
0135	208-00011	*EROSION BALES (WEED FREE)	200.000	119.000		
			EACH	0.000	0.00	
			16.00000	119.000		1,904.00
0140	208-00020	*SILT FENCE	1,979.000	1,979.000		
			LF	0.000	0.00	
			2.00000	1,979.000		3,958.00
0145	208-00045	CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0150	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0155	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.800		
			L S	0.000	0.00	
			3,400.00000	0.800		2,720.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	12.000 EACH	0.000 0.000	0.00	0.00
			133.00000	0.000		0.00
0165	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	5.000 EACH	0.000 0.000	0.00	0.00
			168.00000	0.000		0.00
0170	210-00810	*RESET GROUND SIGN	32.000 EACH	0.000 0.000	0.00	0.00
			128.00000	0.000		0.00
0172	210-01001	*MODIFY FENCE MCR 1 LINE 9	236.000 LF	236.000 0.000	0.00	0.00
			1.80000	236.000		424.80
0175	210-01130	*RESET GUARDRAIL TYPE 3	226.000 LF	0.000 226.000	2,327.80	2,327.80
			10.30000	226.000		2,327.80
0180	210-04010	ADJUST MANHOLE	5.000 EACH	0.000 0.000	0.00	0.00
			380.00000	0.000		0.00
0185	210-04050	ADJUST VALVE BOX	2.000 EACH	0.000 0.000	0.00	0.00
			170.00000	0.000		0.00
0190	210-04200	*ADJUST GUARDRAIL	188.000 LF	0.000 0.000	0.00	0.00
			4.00000	0.000		0.00
0195	212-00006	*SEEDING (NATIVE)	6.000 ACRE	0.000 5.400	1,485.00	1,485.00
			275.00000	5.400		1,485.00
0200	213-00002	*MULCHING (WEED FREE HAY)	6.000 ACRE	0.000 5.400	1,593.00	1,593.00
			295.00000	5.400		1,593.00
0205	213-00061	*MULCH TACKIFIER	1,200.000 LB	0.000 1,080.000	1,998.00	1,998.00
			1.85000	1,080.000		1,998.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	304-06007	AGGREGATE BASE COURSE (CLASS 6)	1,698.000 CY	1,698.000 0.000	0.00	28,017.00
			16.50000	1,698.000		
0211	900-00006	ADDED ITEM (DOLLAR)/ CO 5 ABC (CL 6) PRICE REDUCTION	-743.160 DOL	-743.160 0.000	0.00	-743.16
			1.00000	-743.160		
0215	304-06008	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	4,416.000 CY	2,065.000 0.000	0.00	34,072.50
			16.50000	2,065.000		
0220	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	250.000 TON	102.660 0.000	0.00	8,007.48
			78.00000	102.660		
0225	403-33721	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28)	17,007.000 TON	17,006.760 0.000	0.00	510,202.80
			30.00000	17,006.760		
0227	900-00006	ADDED ITEM (DOLLAR)/ OVERWEIGHT TRUCK PRICE REDUCTION	-80.000 DOL	-80.000 0.000	0.00	-80.00
			1.00000	-80.000		
0230	403-33751	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-28)	26,190.000 TON	0.000 0.000	0.00	0.00
			33.90000	0.000		
0235	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	144.000 SY	0.000 142.000	1,107.60	1,107.60
			7.80000	142.000		
0240	420-00131	GEOTEXTILE (SEPARATOR) (CLASS B)	0.000 SY	0.000 0.000	0.00	0.00
			1.50000	0.000		
0245	503-00036	*DRILLED CAISSON (36 INCH)	76.000 LF	76.000 0.000	0.00	13,528.00
			178.00000	76.000		
0250	506-00212	RIPRAP (12 INCH)	62.000 CY	0.000 58.000	3,770.00	3,770.00
			65.00000	58.000		

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0255	515-00120	*WATERPROOFING (MEMBRANE)	412.000	412.000		
			SY	0.000	0.00	
			8.50000	412.000		3,502.00
0260	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	60.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0265	601-01000	CONCRETE CLASS B	7.400	7.400		
			CY	0.000	0.00	
			900.00000	7.400		6,660.00
0270	601-03030	*CONCRETE CLASS D (BOX CULVERT)	292.000	135.000		
			CY	157.000	43,960.00	
			280.00000	292.000		81,760.00
0275	601-03041	CONCRETE CLASS D (BRIDGE) (SPECIAL)	8.400	8.400		
			CY	0.000	0.00	
			580.00000	8.400		4,872.00
0280	602-00000	*REINFORCING STEEL	74,900.000	33,799.000		
			LB	28,837.000	15,860.35	
			0.55000	62,636.000		34,449.80
0285	603-01180	18 INCH REINFORCED CONCRETE PIPE	24.000	24.000		
			LF	0.000	0.00	
			67.00000	24.000		1,608.00
0290	603-01300	30 INCH REINFORCED CONCRETE PIPE	88.000	88.000		
			LF	0.000	0.00	
			67.00000	88.000		5,896.00
0295	603-05018	18 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			360.00000	2.000		720.00
0300	603-05030	30 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			520.00000	2.000		1,040.00
0305	603-10180	18 INCH CORRUGATED STEEL PIPE	160.000	160.000		
			LF	0.000	0.00	
			41.00000	160.000		6,560.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0310	603-10240	24 INCH CORRUGATED STEEL PIPE	69.000	69.000		
			LF	0.000	0.00	
			44.00000	69.000		3,036.00
0315	603-10420	42 INCH CORRUGATED STEEL PIPE	22.000	22.000		
			LF	0.000	0.00	
			100.00000	22.000		2,200.00
0320	603-30018	18 INCH STEEL END SECTION	14.000	14.000		
			EACH	0.000	0.00	
			127.00000	14.000		1,778.00
0325	603-30024	24 INCH STEEL END SECTION	10.000	7.000		
			EACH	0.000	0.00	
			160.00000	7.000		1,120.00
0330	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,158.000	1,158.000		
			LF	0.000	0.00	
			16.50000	1,158.000		19,107.00
0335	606-01395	*TRANSITION TYPE 3L	4.000	4.000		
			EACH	0.000	0.00	
			725.00000	4.000		2,900.00
0340	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0345	606-02003	*END ANCHORAGE (NONFLARED)	2.000	2.000		
			EACH	0.000	0.00	
			1,650.00000	2.000		3,300.00
0350	607-00020	*CORNER AND LINE BRACE POST (SPECIAL)	3.000	3.000		
			EACH	0.000	0.00	
			175.00000	3.000		525.00
0355	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	238.000	238.000		
			LF	0.000	0.00	
			2.50000	238.000		595.00
0360	612-00001	*DELINEATOR (TYPE I)	170.000	151.000		
			EACH	0.000	0.00	
			15.30000	151.000		2,310.30

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0365	612-00002	*DELINEATOR (TYPE II)	240.000	205.000		
			EACH	0.000	0.00	
			16.30000	205.000		3,341.50
0370	612-00003	*DELINEATOR (TYPE III)	40.000	36.000		
			EACH	0.000	0.00	
			17.30000	36.000		622.80
0375	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	322.000	322.000		
			LF	0.000	0.00	
			8.20000	322.000		2,640.40
0380	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	644.000	644.000		
			LF	0.000	0.00	
			8.70000	644.000		5,602.80
0385	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,190.000	1,185.000		
			LF	0.000	0.00	
			6.20000	1,185.000		7,347.00
0390	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	152.000	152.000		
			LF	0.000	0.00	
			7.10000	152.000		1,079.20
0395	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			4,900.00000	1.000		4,900.00
0400	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	4.000		
			EACH	0.000	0.00	
			340.00000	4.000		1,360.00
0405	614-00011	*SIGN PANEL (CLASS I)	60.000	45.000		
			SF	0.000	0.00	
			14.00000	45.000		630.00
0410	614-00012	*SIGN PANEL (CLASS II)	64.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0415	614-00013	*SIGN PANEL (CLASS III)	79.000	19.500		
			SF	0.000	0.00	
			17.00000	19.500		331.50

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0420	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	88.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0430	614-70117	*PEDESTRIAN SIGNAL FACE (16)	8.000	8.000		
			EACH	0.000	0.00	
			433.00000	8.000		3,464.00
0435	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	8.000	8.000		
			EACH	0.000	0.00	
			645.00000	8.000		5,160.00
0440	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	8.000	8.000		
			EACH	0.000	0.00	
			1,000.00000	8.000		8,000.00
0445	614-72860	*PEDESTRIAN PUSH BUTTON	8.000	8.000		
			EACH	0.000	0.00	
			97.00000	8.000		776.00
0450	614-72866	*FIRE PREEMPTION UNIT AND TIMER	1.000	1.000		
			EACH	0.000	0.00	
			6,170.00000	1.000		6,170.00
0455	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	4.000		
			EACH	0.000	0.00	
			4,810.00000	4.000		19,240.00
0460	614-80000	*FLASHING BEACON	1.000	0.000		
			EACH	0.000	0.00	
			1,530.00000	0.000		0.00
0465	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			13,740.00000	1.000		13,740.00
0467	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM) MCR 1 LINE 10	1.000	1.000		
			EACH	0.000	0.00	
			15,941.71000	1.000		15,941.71
0470	614-81145	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	0.000	0.000		
			EACH	0.000	0.00	
			15,555.00000	0.000		0.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0472	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM) CO 11 MCR 1 LINE 15	1.000 EACH 16,023.05000	1.000 0.000 1.000	0.00 0.00	16,023.05
0475	614-81155	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	1.000 EACH 15,950.00000	1.000 0.000 1.000	0.00 0.00	15,950.00
0480	614-86105	*TELEMETRY (FIELD)	1.000 EACH 3,160.00000	1.000 0.000 1.000	0.00 0.00	3,160.00
0490	614-86246	*CONTROLLER (TYPE 170E-HC11)	1.000 EACH 16,000.00000	1.000 0.000 1.000	0.00 0.00	16,000.00
0495	614-86247	*CONTROLLER (TYPE 170E-HC11 W/W70SM FIRMWARE)	1.000 EACH 3,300.00000	1.000 0.000 1.000	0.00 0.00	3,300.00
0500	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 26,000.00000	0.770 0.000 0.770	0.00 0.00	20,020.00
0505	626-00000	*MOBILIZATION	1.000 L S 54,503.30000	1.000 0.000 1.000	0.00 0.00	54,503.30
0507	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 3,100.00000	0.250 0.000 0.250	0.00 0.00	775.00
0510	627-00005	*EPOXY PAVEMENT MARKING	422.000 GAL 46.00000	0.000 0.000 0.000	0.00 0.00	0.00
0520	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	682.000 SF 11.00000	0.000 0.000 0.000	0.00 0.00	0.00
0525	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	130.000 SF 7.80000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0530	629-01031	*SURVEY MONUMENT (TYPE 3A)	2.000 EACH 510.00000	0.000 0.000 0.000	0.00 0.00	0.00
0532	629-01050	*MONUMENT BOX CO 11 MCR 1 LINE 7	4.000 EACH 239.35000	0.000 0.000 0.000	0.00 0.00	0.00
0533	629-01210	*ADJUST MONUMENT BOX CO 12 MCR 1 LINE 8	2.000 EACH 235.00000	0.000 0.000 0.000	0.00 0.00	0.00
0535	630-00000	*FLAGGING	4,000.000 HOUR 19.00000	2,629.250 270.750 2,900.000	5,144.25	55,100.00
0540	630-00007	*TRAFFIC CONTROL INSPECTION	150.000 DAY 117.00000	97.000 26.000 123.000	3,042.00	14,391.00
0545	630-00012	*TRAFFIC CONTROL MANAGEMENT	185.000 DAY 370.00000	108.000 22.000 130.000	8,140.00	48,100.00
0547	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000 EACH 8,000.00000	1.000 0.000 1.000	0.00 0.00	8,000.00
0549	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) CO 8 MCR 1 LINE 4	19.000 EACH 40.00000	9.500 0.000 9.500	0.00 0.00	380.00
0550	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	103.000 EACH 102.00000	51.500 0.000 51.500	0.00 0.00	5,253.00
0555	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	13.000 EACH 153.00000	6.500 0.000 6.500	0.00 0.00	994.50
0557	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	80.000 SF 16.00000	16.000 0.000 16.000	0.00 0.00	256.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0558	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE) CO 9 MCR 1 LINE 5	2.000 EACH 550.00000	1.000 0.000 1.000	0.00 0.00	550.00
0560	630-80360	*DRUM CHANNELIZING DEVICE	355.000 EACH 33.00000	177.500 0.000 177.500	0.00 0.00	5,857.50
0565	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	14.000 EACH 86.00000	7.000 0.000 7.000	0.00 0.00	602.00
0570	630-80370	CONCRETE BARRIER (TEMPORARY)	0.000 LF 19.00000	0.000 0.000 0.000	0.00 0.00	0.00
0575	630-80380	*TRAFFIC CONE	165.000 EACH 16.00000	82.500 0.000 82.500	0.00 0.00	1,320.00
0580	630-85010	IMPACT ATTENUATOR (TEMPORARY)	0.000 EACH 3,850.00000	0.000 0.000 0.000	0.00 0.00	0.00
0582	630-86810	*TRAFFIC SIGNAL (TEMPORARY) CO 2 MCR 1 LINE 1	1.000 EACH 25,724.69000	1.000 0.000 1.000	0.00 0.00	25,724.69
0583	700-70330	*F/A TEMPORARY SIGNALIZATION CO 3 MCR 1 LINE 2	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0585	700-70010	F/A MINOR CONTRACT REVISIONS	125,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0590	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0595	700-70023	F/A ON-THE-JOB TRAINEE	1,400.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 03/22/2005
 14:15:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	700-70025	F/A QUALITY INCENTIVE PAYMENT	129,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0612	700-70131	*F/A MODIFY TRAFFIC SIGNALS	25,000.000	0.000		
			F A	18,119.850	18,119.85	
			1.00000	18,119.850		18,119.85
0615	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	2,811,468.33 \$	113,477.85 \$ 1,400,560.06
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0620	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			5,630.00000	1.000		5,630.00
0625	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			6,160.00000	1.000		6,160.00
0630	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			535.00000	1.000		535.00
0635	700-70220	F/A PHONE SERVICE LONG DISTANCE	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0636	900-00006	ADDED ITEM (DOLLAR)/ CO 6 WORKING TIME VIOLATION	-150.000	-150.000		
			DOL	0.000	0.00	
			1.00000	-150.000		-150.00
			CAT 0400	CURRENT AMT \$	14,175.00 \$	0.00 \$ 12,175.00
PROJECT TOTAL			CURRENT AMT \$	2,825,643.33 \$	113,477.85 \$	1,412,735.06