

ESTIMATE SUMMARY

15:50:41

CONTID: C14266

ESTIMATE NO: 0013 PROG

SPEC YR: 2002

PCN: 14266-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 134.5 DAYS

TIME ALLOW:

135 WORK DAYS

SH 52 - I-25 to US 287

PERCENT TIME: 99.63

ORIG TIME ALLOW:

105 WORK DAYS

PROJECT NO: SHE 052A-020

SH 52 - I-25 to US 287

NAME OF ROAD: 52

PROJECT COUNTIES: BOULDER, REGION 4

WELD, REGION 4

CONTRACTOR:

ASPHALT SPECIALTIES CO., INC.

10100 DALLAS STREET

HENDERSON

CO 80640 303-289-8555

PAY PERIOD ENDING	02/06/2006	DATE TIME STARTED	05/31/2004
DATE LET	04/29/2004	DATE WORK BEGAN	
DATE AWARDED	05/11/2004	DATE TIME STOPPED	06/23/2005
DATE CONTRACT EXECUTED	05/25/2004	DATE ACCEPTED	06/23/2005
DATE NOTICE TO PROCEED	05/31/2004		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,622,953.43 PARTICIPATING	\$ 2,622,953.44	\$ 68,684.80
AWARD PROJECT AMT:	\$ 2,495,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	2,622,953.44	68,684.80
FUNDS AVAILABLE:	\$ -0.01 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,622,953.44	68,684.80
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-6,738.38	-801.85
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,616,215.06	67,882.95
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,616,215.06	67,882.95
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 67,882.95

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN 02/06/2006

15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00015	REMOVAL OF HEADWALL	3.000	3.000		
			EACH	0.000	0.00	
			430.00000	3.000		1,290.00
0010	202-00035	REMOVAL OF PIPE	98.000	98.000		
			LF	0.000	0.00	
			23.00000	98.000		2,254.00
0015	202-00037	REMOVAL OF END SECTION	10.000	10.000		
			EACH	0.000	0.00	
			171.00000	10.000		1,710.00
0018	202-00220	REMOVAL OF ASPHALT MAT CMO 4	106.000	0.000		
			SY	106.000	7,950.00	
			75.00000	106.000		7,950.00
0020	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	43,381.000	43,381.000		
			SY	0.000	0.00	
			1.20000	43,381.000		52,057.20
0025	202-00246	*REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL)	435.000	435.000		
			SY	0.000	0.00	
			8.00000	435.000		3,480.00
0028	202-00250	REM PAVEMENT MARKING CO 7 MCR 1 LINE 3	3,993.000	3,993.000		
			SF	0.000	0.00	
			2.18000	3,993.000		8,704.74
0030	202-00450	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 1)	156.000	156.000		
			SY	0.000	0.00	
			29.00000	156.000		4,524.00
0035	202-00454	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2A)	68.000	68.000		
			SY	0.000	0.00	
			72.00000	68.000		4,896.00
0040	202-00456	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2B)	0.000	0.000		
			SY	0.000	0.00	
			126.00000	0.000		0.00
0045	202-00462	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3A)	0.000	0.000		
			SY	0.000	0.00	
			380.00000	0.000		0.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0050	202-00500	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	4.000	4.000		
			EACH	0.000	0.00	
			1,180.00000	4.000		4,720.00
0055	202-00610	REMOVAL OF RAILROAD TRACK	79.000	79.000		
			LF	0.000	0.00	
			21.00000	79.000		1,659.00
0060	202-00810	*REMOVAL OF GROUND SIGN	6.000	6.000		
			EACH	0.000	0.00	
			26.00000	6.000		156.00
0065	202-00825	*REMOVAL OF FLASHING BEACON	1.000	1.000		
			EACH	0.000	0.00	
			210.00000	1.000		210.00
0070	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	4.000	4.000		
			EACH	0.000	0.00	
			510.00000	4.000		2,040.00
0075	202-00842	*REMOVAL OF MAST ARM	4.000	4.000		
			EACH	0.000	0.00	
			510.00000	4.000		2,040.00
0080	202-01000	*REMOVAL OF FENCE	926.000	926.000		
			LF	0.000	0.00	
			1.70000	926.000		1,574.20
0085	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	725.000	725.000		
			LF	0.000	0.00	
			2.60000	725.000		1,885.00
0090	202-04001	PLUG CULVERT	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0095	202-04002	*CLEAN CULVERT	5.000	5.000		
			EACH	0.000	0.00	
			460.00000	5.000		2,300.00
0100	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	7,162.000	7,162.000		
			CY	0.000	0.00	
			8.00000	7,162.000		57,296.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0101	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) CMO 4	1,391.000 CY	1,391.000 0.000	0.00	
			16.00000	1,391.000		22,256.00
0105	203-01100	PROOF ROLLING	25.000 HOUR	25.000 0.000	0.00	
			120.00000	25.000		3,000.00
0110	203-01500	BLADING	129.500 HOUR	122.500 7.000	980.00	
			140.00000	129.500		18,130.00
0112	203-01597	*POTHOLING CO 10 MCR 1 LINE 6	25.000 HOUR	16.000 9.000	1,350.00	
			150.00000	25.000		3,750.00
0115	206-00000	STRUCTURE EXCAVATION	301.000 CY	301.000 0.000	0.00	
			15.00000	301.000		4,515.00
0120	206-00100	STRUCTURE BACKFILL (CLASS 1)	315.000 CY	315.000 0.000	0.00	
			22.00000	315.000		6,930.00
0125	206-01781	SHORING (AREA 1)	0.000 L S	0.000 0.000	0.00	
			2,580.00000	0.000		0.00
0130	207-00205	TOPSOIL	3,293.000 CY	3,293.000 0.000	0.00	
			5.40000	3,293.000		17,782.20
0131	207-00205	TOPSOIL	450.000 CY	450.000 0.000	0.00	
			14.00000	450.000		6,300.00
0135	208-00011	*EROSION BALES (WEED FREE)	164.000 EACH	164.000 0.000	0.00	
			16.00000	164.000		2,624.00
0140	208-00020	*SILT FENCE	2,139.000 LF	2,139.000 0.000	0.00	
			2.00000	2,139.000		4,278.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0145	208-00045	CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0150	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0155	208-00200	EROSION CONTROL SUPERVISOR	0.800	0.800		
			L S	0.000	0.00	
			3,400.00000	0.800		2,720.00
0160	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	11.000	11.000		
			EACH	0.000	0.00	
			133.00000	11.000		1,463.00
0165	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	3.000	3.000		
			EACH	0.000	0.00	
			168.00000	3.000		504.00
0170	210-00810	*RESET GROUND SIGN	18.000	18.000		
			EACH	0.000	0.00	
			128.00000	18.000		2,304.00
0172	210-01001	*MODIFY FENCE MCR 1 LINE 9	236.000	236.000		
			LF	0.000	0.00	
			1.80000	236.000		424.80
0175	210-01130	*RESET GUARDRAIL TYPE 3	226.000	226.000		
			LF	0.000	0.00	
			10.30000	226.000		2,327.80
0180	210-04010	ADJUST MANHOLE	5.000	5.000		
			EACH	0.000	0.00	
			380.00000	5.000		1,900.00
0185	210-04050	ADJUST VALVE BOX	3.000	3.000		
			EACH	0.000	0.00	
			170.00000	3.000		510.00
0190	210-04200	*ADJUST GUARDRAIL	0.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0195	212-00006	*SEEDING (NATIVE)	7.600	5.400		
			ACRE	2.200	605.00	
			275.00000	7.600		2,090.00
0200	213-00002	*MULCHING (WEED FREE HAY)	7.600	5.400		
			ACRE	2.200	649.00	
			295.00000	7.600		2,242.00
0205	213-00061	*MULCH TACKIFIER	1,492.000	1,080.000		
			LB	412.000	762.20	
			1.85000	1,492.000		2,760.20
0207	216-00041	SOIL RETENTION BLANKET (STRAW/COCONUT) CO 21 MCR 1 LINE 14	271.000	0.000		
			SY	271.000	1,246.60	
			4.60000	271.000		1,246.60
0209	250-00210	SOLID WASTE DISPOSAL CO 23 MCR 1 LINE 16	54.000	0.000		
			CY	54.000	1,035.18	
			19.17000	54.000		1,035.18
0210	304-06007	AGGREGATE BASE COURSE (CLASS 6)	1,710.000	1,710.000		
			CY	0.000	0.00	
			16.50000	1,710.000		28,215.00
0211	900-00006	ADDED ITEM (DOLLAR)/ CO 5 ABC (CL 6) PRICE REDUCTION	0.000	-743.160		
			DOL	743.160	743.16	
			1.00000	0.000		0.00
0212	304-06007	AGGREGATE BASE COURSE (CLASS 6) CMO 4	180.000	180.000		
			CY	0.000	0.00	
			65.00000	180.000		11,700.00
0215	304-06008	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	3,439.000	3,439.000		
			CY	0.000	0.00	
			16.50000	3,439.000		56,743.50
0217	304-06008	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL) CMO 4	66.000	66.000		
			CY	0.000	0.00	
			56.00000	66.000		3,696.00
0220	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	171.300	102.660		
			TON	68.640	5,353.92	
			78.00000	171.300		13,361.40

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	403-33721	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28)	17,006.760	17,006.760		
			TON	0.000	0.00	
			30.00000	17,006.760		510,202.80
0227	900-00006	ADDED ITEM (DOLLAR)/ OVERWEIGHT TRUCK PRICE REDUCTION	-682.000	-682.000		
			DOL	0.000	0.00	
			1.00000	-682.000		-682.00
0229	403-33751	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-28) CMO 4	196.730	196.730		
			TON	0.000	0.00	
			67.00000	196.730		13,180.91
0230	403-33751	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-28)	24,946.900	24,946.900		
			TON	0.000	0.00	
			33.90000	24,946.900		845,699.91
0235	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	142.000	142.000		
			SY	0.000	0.00	
			7.80000	142.000		1,107.60
0240	420-00131	GEOTEXTILE (SEPARATOR) (CLASS B)	0.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0245	503-00036	*DRILLED CAISSON (36 INCH)	76.000	76.000		
			LF	0.000	0.00	
			178.00000	76.000		13,528.00
0250	506-00212	RIPRAP (12 INCH)	118.000	104.000		
			CY	14.000	910.00	
			65.00000	118.000		7,670.00
0255	515-00120	*WATERPROOFING (MEMBRANE)	412.000	412.000		
			SY	0.000	0.00	
			8.50000	412.000		3,502.00
0260	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	60.000	60.000		
			LF	0.000	0.00	
			110.00000	60.000		6,600.00
0265	601-01000	CONCRETE CLASS B	7.400	7.400		
			CY	0.000	0.00	
			900.00000	7.400		6,660.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	601-03030	*CONCRETE CLASS D (BOX CULVERT)	292.000	292.000		
			CY	0.000	0.00	
			280.00000	292.000		81,760.00
0275	601-03041	CONCRETE CLASS D (BRIDGE) (SPECIAL)	8.400	8.400		
			CY	0.000	0.00	
			580.00000	8.400		4,872.00
0280	602-00000	*REINFORCING STEEL	62,636.000	62,636.000		
			LB	0.000	0.00	
			0.55000	62,636.000		34,449.80
0285	603-01180	18 INCH REINFORCED CONCRETE PIPE	24.000	24.000		
			LF	0.000	0.00	
			67.00000	24.000		1,608.00
0287	603-01240	24 INCH REINFORCED CONCRETE PIPE CO 24 MCR 1 LINE 17	24.000	0.000		
			LF	24.000	1,608.00	
			67.00000	24.000		1,608.00
0290	603-01300	30 INCH REINFORCED CONCRETE PIPE	88.000	88.000		
			LF	0.000	0.00	
			67.00000	88.000		5,896.00
0295	603-05018	18 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			360.00000	2.000		720.00
0297	603-05024	24 INCH REINFORCED CONCRETE END SECTION CO 25 MCR 1 LINE 18	1.000	0.000		
			EACH	1.000	520.00	
			520.00000	1.000		520.00
0300	603-05030	30 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			520.00000	2.000		1,040.00
0305	603-10180	18 INCH CORRUGATED STEEL PIPE	160.000	160.000		
			LF	0.000	0.00	
			41.00000	160.000		6,560.00
0310	603-10240	24 INCH CORRUGATED STEEL PIPE	47.000	69.000		
			LF	-22.000	-968.00	
			44.00000	47.000		2,068.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315	603-10420	42 INCH CORRUGATED STEEL PIPE	22.000	22.000		
			LF	0.000	0.00	
			100.00000	22.000		2,200.00
0320	603-30018	18 INCH STEEL END SECTION	14.000	14.000		
			EACH	0.000	0.00	
			127.00000	14.000		1,778.00
0325	603-30024	24 INCH STEEL END SECTION	10.000	10.000		
			EACH	0.000	0.00	
			160.00000	10.000		1,600.00
0330	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,158.000	1,158.000		
			LF	0.000	0.00	
			16.50000	1,158.000		19,107.00
0335	606-01395	*TRANSITION TYPE 3L	4.000	4.000		
			EACH	0.000	0.00	
			725.00000	4.000		2,900.00
0340	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0345	606-02003	*END ANCHORAGE (NONFLARED)	2.000	2.000		
			EACH	0.000	0.00	
			1,650.00000	2.000		3,300.00
0350	607-00020	*CORNER AND LINE BRACE POST (SPECIAL)	7.000	7.000		
			EACH	0.000	0.00	
			175.00000	7.000		1,225.00
0355	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	337.000	337.000		
			LF	0.000	0.00	
			2.50000	337.000		842.50
0360	612-00001	*DELINEATOR (TYPE I)	168.000	162.000		
			EACH	6.000	91.80	
			15.30000	168.000		2,570.40
0365	612-00002	*DELINEATOR (TYPE II)	229.000	229.000		
			EACH	0.000	0.00	
			16.30000	229.000		3,732.70

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	612-00003	*DELINEATOR (TYPE III)	36.000	36.000		
			EACH	0.000	0.00	
			17.30000	36.000		622.80
0375	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	322.000	322.000		
			LF	0.000	0.00	
			8.20000	322.000		2,640.40
0380	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	644.000	644.000		
			LF	0.000	0.00	
			8.70000	644.000		5,602.80
0385	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,185.000	1,185.000		
			LF	0.000	0.00	
			6.20000	1,185.000		7,347.00
0390	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	152.000	152.000		
			LF	0.000	0.00	
			7.10000	152.000		1,079.20
0395	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			4,900.00000	1.000		4,900.00
0400	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	4.000		
			EACH	0.000	0.00	
			340.00000	4.000		1,360.00
0405	614-00011	*SIGN PANEL (CLASS I)	60.000	60.000		
			SF	0.000	0.00	
			14.00000	60.000		840.00
0410	614-00012	*SIGN PANEL (CLASS II)	154.000	154.000		
			SF	0.000	0.00	
			16.00000	154.000		2,464.00
0415	614-00013	*SIGN PANEL (CLASS III)	83.500	83.500		
			SF	0.000	0.00	
			17.00000	83.500		1,419.50
0420	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	186.000	186.000		
			LF	0.000	0.00	
			26.00000	186.000		4,836.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	614-70117	*PEDESTRIAN SIGNAL FACE (16)	8.000	8.000		
			EACH	0.000	0.00	
			433.00000	8.000		3,464.00
0435	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	8.000	8.000		
			EACH	0.000	0.00	
			645.00000	8.000		5,160.00
0440	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	8.000	8.000		
			EACH	0.000	0.00	
			1,000.00000	8.000		8,000.00
0445	614-72860	*PEDESTRIAN PUSH BUTTON	8.000	8.000		
			EACH	0.000	0.00	
			97.00000	8.000		776.00
0450	614-72866	*FIRE PREEMPTION UNIT AND TIMER	1.000	1.000		
			EACH	0.000	0.00	
			6,170.00000	1.000		6,170.00
0455	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	4.000		
			EACH	0.000	0.00	
			4,810.00000	4.000		19,240.00
0460	614-80000	*FLASHING BEACON	1.000	1.000		
			EACH	0.000	0.00	
			1,530.00000	1.000		1,530.00
0465	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			13,740.00000	1.000		13,740.00
0467	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM) MCR 1 LINE 10	1.000	1.000		
			EACH	0.000	0.00	
			15,941.71000	1.000		15,941.71
0470	614-81145	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	0.000	0.000		
			EACH	0.000	0.00	
			15,555.00000	0.000		0.00
0472	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM) CO 11 MCR 1 LINE 15	1.000	1.000		
			EACH	0.000	0.00	
			16,023.05000	1.000		16,023.05

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475	614-81155	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	1.000 EACH 15,950.00000	1.000 0.000 1.000	0.00 0.00	15,950.00
0480	614-86105	*TELEMETRY (FIELD)	1.000 EACH 3,160.00000	1.000 0.000 1.000	0.00 0.00	3,160.00
0490	614-86246	*CONTROLLER (TYPE 170E-HC11)	1.000 EACH 16,000.00000	1.000 0.000 1.000	0.00 0.00	16,000.00
0495	614-86247	*CONTROLLER (TYPE 170E-HC11 W/W70SM FIRMWARE)	1.000 EACH 3,300.00000	1.000 0.000 1.000	0.00 0.00	3,300.00
0500	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 26,000.00000	1.000 0.000 1.000	0.00 0.00	26,000.00
0502	625-00001	CONSTRUCTION SURVEYING (HOURLY) CMO 4	9.000 HOUR 110.00000	9.000 0.000 9.000	0.00 0.00	990.00
0505	626-00000	*MOBILIZATION	1.000 L S 54,503.30000	1.000 0.000 1.000	0.00 0.00	54,503.30
0506	626-00100	MOBILIZATION (WITHOUT AUTOPAY) CMO 4	1.000 L S 4,200.00000	1.000 0.000 1.000	0.00 0.00	4,200.00
0507	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 3,100.00000	0.250 0.750 1.000	2,325.00	3,100.00
0509	627-00001	PAVEMENT MARKING PAINT CO 22 MCR 1 LINE 15	1,053.000 GAL 31.35000	0.000 1,053.000 1,053.000	33,011.55	33,011.55
0510	627-00005	*EPOXY PAVEMENT MARKING	476.000 GAL 46.00000	476.000 0.000 476.000	0.00	21,896.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0520	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	918.000	918.000		
			SF	0.000	0.00	
			11.00000	918.000		10,098.00
0525	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	212.000	212.000		
			SF	0.000	0.00	
			7.80000	212.000		1,653.60
0530	629-01031	*SURVEY MONUMENT (TYPE 3A)	4.000	4.000		
			EACH	0.000	0.00	
			510.00000	4.000		2,040.00
0532	629-01050	*MONUMENT BOX CO 11 MCR 1 LINE 7	4.000	4.000		
			EACH	0.000	0.00	
			239.35000	4.000		957.40
0533	629-01210	*ADJUST MONUMENT BOX CO 12 MCR 1 LINE 8	2.000	2.000		
			EACH	0.000	0.00	
			235.00000	2.000		470.00
0535	630-00000	*FLAGGING	4,264.500	4,140.750		
			HOUR	123.750	2,351.25	
			19.00000	4,264.500		81,025.50
0540	630-00007	*TRAFFIC CONTROL INSPECTION	159.000	157.000		
			DAY	2.000	234.00	
			117.00000	159.000		18,603.00
0545	630-00012	*TRAFFIC CONTROL MANAGEMENT	177.000	173.000		
			DAY	4.000	1,480.00	
			370.00000	177.000		65,490.00
0547	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			8,000.00000	2.000		16,000.00
0549	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A) CO 8 MCR 1 LINE 4	26.000	26.000		
			EACH	0.000	0.00	
			40.00000	26.000		1,040.00
0550	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	117.000	117.000		
			EACH	0.000	0.00	
			102.00000	117.000		11,934.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 14
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	13.000 EACH	13.000 0.000	0.00	
			153.00000	13.000		1,989.00
0557	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	32.000 SF	32.000 0.000	0.00	
			16.00000	32.000		512.00
0558	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE) CO 9 MCR 1 LINE 5	2.000 EACH	2.000 0.000	0.00	
			550.00000	2.000		1,100.00
0560	630-80360	*DRUM CHANNELIZING DEVICE	355.000 EACH	355.000 0.000	0.00	
			33.00000	355.000		11,715.00
0565	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	14.000 EACH	14.000 0.000	0.00	
			86.00000	14.000		1,204.00
0570	630-80370	CONCRETE BARRIER (TEMPORARY)	0.000 LF	0.000 0.000	0.00	
			19.00000	0.000		0.00
0575	630-80380	*TRAFFIC CONE	204.000 EACH	204.000 0.000	0.00	
			16.00000	204.000		3,264.00
0580	630-85010	IMPACT ATTENUATOR (TEMPORARY)	0.000 EACH	0.000 0.000	0.00	
			3,850.00000	0.000		0.00
0582	630-86810	*TRAFFIC SIGNAL (TEMPORARY) CO 2 MCR 1 LINE 1	1.000 EACH	1.000 0.000	0.00	
			25,724.69000	1.000		25,724.69
0583	700-70330	*F/A TEMPORARY SIGNALIZATION CO 3 MCR 1 LINE 2	956.230 F A	0.000 956.230	956.23	
			1.00000	956.230		956.23
0585	700-70010	F/A MINOR CONTRACT REVISIONS	0.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 15
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0590	700-70022	F/A OJT COLORADO TRAINING PROGRAM	46.500	0.000			
			F A	46.500	46.50		
			1.00000	46.500		46.50	
0595	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0600	700-70025	F/A QUALITY INCENTIVE PAYMENT	46,051.440	46,356.220			
			F A	-304.780	-304.78		
			1.00000	46,051.440		46,051.44	
0605	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0610	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0612	700-70131	*F/A MODIFY TRAFFIC SIGNALS	25,055.320	18,307.130			
			F A	6,748.190	6,748.19		
			1.00000	25,055.320		25,055.32	
0615	700-70380	F/A EROSION CONTROL	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0637	900-00007	ADDED ITEM (EACH)/ CO 12 HBP ADDITTIONAL AGGREGATE TEST CP 52-01	-2.000	0.000			
			EACH	-2.000	-1,000.00		
			500.00000	-2.000		-1,000.00	
			CAT 0200	CURRENT AMT \$	2,610,778.43 \$	68,684.80 \$	2,610,778.43
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0620	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			5,630.00000	1.000		5,630.00	
0625	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			6,160.00000	1.000		6,160.00	

CONTID: C14266
 PCN: 14266-BID
 PROJECT: SHE 052A-020

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 16
 ESTIMATE RUN 02/06/2006
 15:50:41

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0630	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			535.00000	1.000		535.00	
0635	700-70220	F/A PHONE SERVICE LONG DISTANCE	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0636	900-00006	ADDED ITEM (DOLLAR)/ CO 6 WORKING TIME VIOLATION	-150.000	-150.000			
			DOL	0.000	0.00		
			1.00000	-150.000		-150.00	
			CAT 0400	CURRENT AMT \$	12,175.00 \$	0.00 \$	12,175.00
			PROJECT TOTAL	CURRENT AMT \$	2,622,953.43 \$	68,684.80 \$	2,622,953.43