

ESTIMATE SUMMARY

CONTID: C14288

ESTIMATE NO: 0004 PROG

SPEC YR: 2002

PCN: 14288-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 72.0 DAYS

TIME ALLOW:

120 WORK DAYS

TRAFFIC SIGNALS: SH 287 & SH 6

PERCENT TIME: 60.00

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO: SHE 2873-124

TRAFFIC SIGNALS: SH 287 & SH 6

NAME OF ROAD: 287C

PROJECT COUNTIES: ADAMS, REGION 6

JEFFERSON, REGION 6

CONTRACTOR:

MYR GROUP, INC. dba Sturgeon Electric

12150 E. 112TH AVE.

HENDERSON

CO 80640 303-286-8000

PAY PERIOD ENDING 01/04/2004

DATE TIME STARTED 08/18/2003

DATE LET 04/24/2003

DATE WORK BEGAN 08/18/2003

DATE AWARDED 04/28/2003

DATE TIME STOPPED 03/26/2004

DATE CONTRACT EXECUTED 05/15/2003

DATE ACCEPTED 03/26/2004

DATE NOTICE TO PROCEED 08/18/2003

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 806,257.19 PARTICIPATING	\$ 441,656.81	\$ 14,594.66
AWARD PROJECT AMT:	\$ 781,895.70 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	54.78% TOTAL EARNINGS	441,656.81	14,594.66
FUNDS AVAILABLE:	\$ 364,600.38 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	441,656.81	14,594.66
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-1,616.95	-8.52
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	440,039.86	14,586.14
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	440,039.86	14,586.14
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 14,586.14

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14288  
 PCN: 14288-BID  
 PROJECT: SHE 2873-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 2  
 ESTIMATE RUN 01/06/2004  
 10:55:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00195	*REMOVAL OF MEDIAN COVER	881.000	881.000		
			SY	0.000	0.00	
			9.70000	881.000		8,545.70
0010	202-00200	*REMOVAL OF SIDEWALK	49.800	10.600		
			SY	0.000	0.00	
			44.00000	10.600		466.40
0015	202-00203	*REMOVAL OF CURB AND GUTTER	2,486.000	2,486.000		
			LF	0.000	0.00	
			5.30000	2,486.000		13,175.80
0020	202-00220	*REMOVAL OF ASPHALT MAT	1,015.000	1,015.000		
			SY	0.000	0.00	
			10.00000	1,015.000		10,150.00
0025	202-00250	*REMOVAL OF PAVEMENT MARKING	4,779.900	4,779.900		
			SF	0.000	0.00	
			2.00000	4,779.900		9,559.80
0030	202-00810	*REMOVAL OF GROUND SIGN	10.000	10.000		
			EACH	0.000	0.00	
			15.60000	10.000		156.00
0035	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			11,500.00000	0.000		0.00
0040	202-00855	REMOVAL OF TRAFFIC SIGNAL CONTROLLER CABINET	1.000	1.000		
			EACH	0.000	0.00	
			924.00000	1.000		924.00
0045	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	286.000	286.000		
			CY	0.000	0.00	
			17.50000	286.000		5,005.00
0050	203-01597	*POTHOLING	74.000	74.000		
			HOUR	0.000	0.00	
			156.00000	74.000		11,544.00
0055	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			1,260.00000	2.000		2,520.00

CONTID: C14288  
 PCN: 14288-BID  
 PROJECT: SHE 2873-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3  
 ESTIMATE RUN 01/06/2004  
 10:55:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00050	STORM DRAIN INLET PROTECTION	6.000	4.000		
			EACH	0.000	0.00	
			83.00000	4.000		332.00
0065	208-00205	EROSION CONTROL SUPERVISOR	8.000	4.000		
			HOOR	2.000	84.00	
			42.00000	6.000		252.00
0070	210-00815	*RESET SIGN PANEL	17.000	0.000		
			EACH	0.000	0.00	
			37.00000	0.000		0.00
0075	210-00866	RESET FIRE PREEMPTION UNIT AND TIMER	0.000	0.000		
			EACH	0.000	0.00	
			327.00000	0.000		0.00
0080	210-00870	RESET COORDINATION UNIT	1.000	0.000		
			EACH	0.000	0.00	
			387.00000	0.000		0.00
0085	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.400		
			L S	0.300	903.00	
			3,010.00000	0.700		2,107.00
0090	250-00110	*HEALTH AND SAFETY OFFICER	19.000	0.000		
			HOOR	4.500	351.00	
			78.00000	4.500		351.00
0095	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	662.880	640.020		
			TON	0.000	0.00	
			74.00000	640.020		47,361.48
0100	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	0.000	0.000		
			GAL	0.000	0.00	
			1.00000	0.000		0.00
0105	503-00036	*DRILLED CAISSON (36 INCH)	216.000	144.000		
			LF	72.000	10,800.00	
			150.00000	216.000		32,400.00
0110	607-11525	FENCE (PLASTIC)	165.000	100.000		
			LF	0.000	0.00	
			11.00000	100.000		1,100.00

CONTID: C14288  
 PCN: 14288-BID  
 PROJECT: SHE 2873-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4  
 ESTIMATE RUN 01/06/2004  
 10:55:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	608-00000	*CONCRETE SIDEWALK	49.800	10.600		
			SY	0.000	0.00	
			66.50000	10.600		704.90
0120	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	2,844.000	2,844.000		
			LF	0.000	0.00	
			9.25000	2,844.000		26,307.00
0125	610-00024	*MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	8,195.000	8,195.000		
			SF	0.000	0.00	
			5.68000	8,195.000		46,547.60
0130	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	1,567.000	1,567.000		
			LF	0.000	0.00	
			11.11000	1,567.000		17,409.37
0135	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	2,020.000	2,020.000		
			LF	0.000	0.00	
			13.22000	2,020.000		26,704.40
0140	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	359.000	241.000		
			LF	0.000	0.00	
			10.68000	241.000		2,573.88
0145	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	512.000	384.000		
			LF	0.000	0.00	
			13.86000	384.000		5,322.24
0150	613-10000	WIRING	1.000	0.400		
			L S	0.000	0.00	
			8,791.00000	0.400		3,516.40
0155	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	10.000	0.000		
			EACH	0.000	0.00	
			517.00000	0.000		0.00
0160	614-00011	*SIGN PANEL (CLASS I)	199.750	97.750		
			SF	0.000	0.00	
			11.44000	97.750		1,118.26
0165	614-00012	*SIGN PANEL (CLASS II)	0.000	0.000		
			SF	0.000	0.00	
			12.48000	0.000		0.00

CONTID: C14288  
 PCN: 14288-BID  
 PROJECT: SHE 2873-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5  
 ESTIMATE RUN 01/06/2004  
 10:55:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	614-01502	*STEEL SIGN POST (2 INCH ROUND)	125.000	125.000		
			LF	0.000	0.00	
			11.44000	125.000		1,430.00
0175	614-01582	*STEEL SIGN POST (2.5 INCH ROUND)(SLIPBASE SCH. 80)	36.000	36.000		
			LF	0.000	0.00	
			24.00000	36.000		864.00
0180	614-70117	PEDESTRIAN SIGNAL FACE (16)	24.000	0.000		
			EACH	0.000	0.00	
			524.00000	0.000		0.00
0185	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	41.000	4.000		
			EACH	0.000	0.00	
			841.00000	4.000		3,364.00
0190	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	16.000	0.000		
			EACH	0.000	0.00	
			1,233.00000	0.000		0.00
0195	614-72886	INTERSECTION DETECTION SYSTEM (CAMERA)	16.000	4.000		
			EACH	0.000	0.00	
			5,044.00000	4.000		20,176.00
0200	614-81135	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			9,202.00000	0.000		0.00
0205	614-81145	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	4.000	0.000		
			EACH	0.000	0.00	
			10,396.00000	0.000		0.00
0210	614-81150	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	5.000	0.000		
			EACH	0.000	0.00	
			10,630.00000	0.000		0.00
0215	614-82010	TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			9,692.00000	0.000		0.00
0220	614-86246	CONTROLLER (TYPE 170E-HC11)	4.000	1.750		
			EACH	0.000	0.00	
			19,404.00000	1.750		33,957.00

CONTID: C14288  
 PCN: 14288-BID  
 PROJECT: SHE 2873-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6  
 ESTIMATE RUN 01/06/2004  
 10:55:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	625-00000	*CONSTRUCTION SURVEYING	1.000	0.700		
			L S	0.150	461.70	
			3,078.00000	0.850		2,616.30
0230	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			20,385.00000	1.000		20,385.00
0235	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.700		
			L S	0.100	385.50	
			3,855.00000	0.800		3,084.00
0240	627-00002	*THERMOPLASTIC PAVEMENT MARKING	3,285.000	3,285.000		
			SF	0.000	0.00	
			2.60000	3,285.000		8,541.00
0245	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	27.000	27.000		
			GAL	0.000	0.00	
			104.00000	27.000		2,808.00
0250	630-00000	*FLAGGING	713.000	436.000		
			HOOR	13.500	252.72	
			18.72000	449.500		8,414.64
0255	630-00007	*TRAFFIC CONTROL INSPECTION	80.000	40.000		
			DAY	5.000	182.00	
			36.40000	45.000		1,638.00
0260	630-00012	*TRAFFIC CONTROL MANAGEMENT	99.000	49.000		
			DAY	3.000	1,076.40	
			358.80000	52.000		18,657.60
0265	630-00015	*UNIFORMED TRAFFIC CONTROL (COORDINATION)	25.000	13.000		
			HOOR	0.000	0.00	
			67.00000	13.000		871.00
0270	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	8.000	4.000		
			EACH	0.000	0.00	
			70.00000	4.000		280.00
0275	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	26.000	12.500		
			EACH	0.000	0.00	
			72.80000	12.500		910.00

CONTID: C14288  
 PCN: 14288-BID  
 PROJECT: SHE 2873-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7  
 ESTIMATE RUN 01/06/2004  
 10:55:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	4.000		
			EACH	0.000	0.00	
			83.20000	4.000		332.80
0285	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	304.000	152.000		
			SF	0.000	0.00	
			12.48000	152.000		1,896.96
0290	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	1.000		
			EACH	0.000	0.00	
			684.00000	1.000		684.00
0295	630-80360	*DRUM CHANNELIZING DEVICE	122.000	61.000		
			EACH	0.000	0.00	
			59.00000	61.000		3,599.00
0300	630-80380	*TRAFFIC CONE	125.000	34.000		
			EACH	0.000	0.00	
			9.36000	34.000		318.24
0305	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0310	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0315	700-70022	F/A OJT COLORADO TRAINING PROGRAM	315.200	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70034	F/A TERMINATE POWER SOURCE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0330	700-70310	F/A LANDSCAPING RESTORATION	2,066.640	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14288  
 PCN: 14288-BID  
 PROJECT: SHE 2873-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/06/2004

ESTIMATE NO: 0004

10:55:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0335	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	1,470.500	0.000			
			F A	98.340	98.34		
			1.00000	98.340		98.34	
0355	612-00041	DELIN (FLEX) (TY I) MCR LINE ITEM 100-1, DELINEATOR (FLEXIBLE)(TYPE-I)	2.000	2.000			
			EACH	0.000	0.00		
			29.00000	2.000		58.00	
0360	612-00042	DELIN (FLEX) (TY II) MCR LINE ITEM 100-2 DELINEATOR (FLEXIBLE)(TYPE-II)	29.000	29.000			
			EACH	0.000	0.00		
			32.00000	29.000		928.00	
0365	612-00048	DELIN (FLEX) (SPEC) (TY III) MCR LINE ITEM 100-3 DELINEATOR (FLEXIBLE)(TYPE-III)	5.000	5.000			
			EACH	0.000	0.00		
			35.00000	5.000		175.00	
0370	627-30405	PREFORM THERMOPLASTIC PVMT MKG (WS) MCR 100-4, PREFORMED PLASTIC PVMNT MRKING, RIGHT TURN ARROW	77.500	77.500			
			SF	0.000	0.00		
			13.20000	77.500		1,023.00	
0375	627-30410	PREFORM THERMOPLASTIC PVMT MKG (XS) MCR 100-5, PREFORMED PLASTIC PVMNT MRKING, STOP BAR	106.000	106.000			
			SF	0.000	0.00		
			9.95000	106.000		1,054.70	
			CAT 0200	CURRENT AMT \$	778,919.19 \$	14,594.66 \$	414,318.81
CAT NO0400 CONSTRUCTION ENGINEERING							
0340	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			13,419.00000	1.000		13,419.00	
0345	620-00011	FIELD LABORATORY (CLASS 1)	1.000	1.000			
			EACH	0.000	0.00		
			13,419.00000	1.000		13,419.00	
0350	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			500.00000	1.000		500.00	
			CAT 0400	CURRENT AMT \$	27,338.00 \$	0.00 \$	27,338.00
PROJECT TOTAL			CURRENT AMT \$	806,257.19 \$	14,594.66 \$	441,656.81	