

ESTIMATE SUMMARY

11:41:49

CONTID: C14291

ESTIMATE NO: 0004 FINL

SPEC YR: 2002

PCN: 14291-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:
PARKER RD @ FLORIDA AVE

TIME CHARGED: 38.0 DAYS
PERCENT TIME: 108.57

TIME ALLOW:
ORIG TIME ALLOW:

35 WORK DAYS
35 WORK DAYS

PROJECT NO: SHE 0831-090
PARKER RD @ FLORIDA AVE
NAME OF ROAD: 083A
PROJECT COUNTIES: ARAPAHOE, REGION 6

CONTRACTOR:
INTEGRATED ELECTRIC, INC.
1500 WEST CEDAR AVENUE

PAY PERIOD ENDING	03/17/2004	DATE TIME STARTED	09/02/2003
DATE LET	04/17/2003	DATE WORK BEGAN	09/02/2003
DATE AWARDED	05/01/2003	DATE TIME STOPPED	01/08/2004
DATE CONTRACT EXECUTED	05/15/2003	DATE ACCEPTED	01/08/2004
DATE NOTICE TO PROCEED	09/02/2003		

DENVER CO 80233 303 733 2028

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 232,385.99 PARTICIPATING	\$ 230,721.24	\$ 544.70
AWARD PROJECT AMT:	\$ 210,527.39 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.28% TOTAL EARNINGS	230,721.24	544.70
FUNDS AVAILABLE:	\$ 1,664.75 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	230,721.24	544.70
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	2,340.87
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	230,721.24	2,885.57
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	230,721.24	2,885.57
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 2,885.57

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14291
 PCN: 14291-BID
 PROJECT: SHE 0831-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 2
 ESTIMATE RUN 03/17/2004
 11:41:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00200	*REMOVAL OF SIDEWALK	85.360	85.360		
			SY	0.000	0.00	
			28.00000	85.360		2,390.08
0010	202-00203	*REMOVAL OF CURB AND GUTTER	127.100	127.100		
			LF	0.000	0.00	
			12.75000	127.100		1,620.53
0015	202-00250	*REMOVAL OF PAVEMENT MARKING	1,816.000	1,816.000		
			SF	0.000	0.00	
			3.00000	1,816.000		5,448.00
0020	202-00810	REMOVAL OF GROUND SIGN	6.000	6.000		
			EACH	0.000	0.00	
			70.00000	6.000		420.00
0025	202-00821	REMOVAL OF SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			50.00000	2.000		100.00
0030	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			3,200.00000	1.000		3,200.00
0035	203-01597	POTHOLING	40.500	40.500		
			HOURL	0.000	0.00	
			135.00000	40.500		5,467.50
0040	208-00011	EROSION BALES (WEED FREE)	22.000	22.000		
			EACH	0.000	0.00	
			30.00000	22.000		660.00
0045	208-00020	SILT FENCE	0.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0050	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0055	208-00050	STORM DRAIN INLET PROTECTION	6.000	6.000		
			EACH	0.000	0.00	
			75.00000	6.000		450.00

CONTID: C14291
 PCN: 14291-BID
 PROJECT: SHE 0831-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
 ESTIMATE RUN 03/17/2004
 11:41:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			1,500.00000	1.000		1,500.00
0065	208-00205	EROSION CONTROL SUPERVISOR	10.000	10.000		
			HOOR	0.000	0.00	
			60.00000	10.000		600.00
0070	210-00866	RESET FIRE PREEMPTION UNIT AND TIMER	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0075	210-00870	RESET COORDINATION UNIT	1.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00
0080	212-00006	SEEDING (NATIVE)	0.000	0.000		
			ACRE	0.000	0.00	
			1,800.00000	0.000		0.00
0085	213-00003	MULCHING (WEED FREE)	0.000	0.000		
			ACRE	0.000	0.00	
			1,800.00000	0.000		0.00
0090	213-00061	MULCH TACKIFIER	0.000	0.000		
			LB	0.000	0.00	
			3.50000	0.000		0.00
0095	503-00036	*DRILLED CAISSON (36 INCH)	54.000	54.000		
			LF	0.000	0.00	
			165.00000	54.000		8,910.00
0100	607-11580	FENCE (TEMPORARY)	132.000	132.000		
			LF	0.000	0.00	
			6.00000	132.000		792.00
0105	608-00000	*CONCRETE SIDEWALK	34.000	34.000		
			SY	0.000	0.00	
			70.00000	34.000		2,380.00
0110	608-00010	*CONCRETE CURB RAMP	45.000	45.000		
			SY	0.000	0.00	
			160.00000	45.000		7,200.00

CONTID: C14291
 PCN: 14291-BID
 PROJECT: SHE 0831-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
 ESTIMATE RUN 03/17/2004
 11:41:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	108.000	108.000		
			LF	0.000	0.00	
			19.00000	108.000		2,052.00
0120	613-00200	2 INCH ELECTRICAL CONDUIT	301.000	301.000		
			LF	0.000	0.00	
			5.50000	301.000		1,655.50
0125	613-00201	2 INCH ELECTRICAL CONDUIT (JACKED)	373.000	373.000		
			LF	0.000	0.00	
			8.00000	373.000		2,984.00
0130	613-00300	3 INCH ELECTRICAL CONDUIT	294.000	294.000		
			LF	0.000	0.00	
			6.00000	294.000		1,764.00
0135	613-00301	3 INCH ELECTRICAL CONDUIT (JACKED)	746.000	746.000		
			LF	0.000	0.00	
			9.00000	746.000		6,714.00
0140	613-10000	WIRING	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00
0145	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	3.000	3.000		
			EACH	0.000	0.00	
			325.00000	3.000		975.00
0150	614-00011	SIGN PANEL (CLASS I)	28.000	28.000		
			SF	0.000	0.00	
			8.50000	28.000		238.00
0155	614-00012	SIGN PANEL (CLASS II)	35.000	35.000		
			SF	0.000	0.00	
			11.00000	35.000		385.00
0160	614-01552	STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	81.000	81.000		
			LF	0.000	0.00	
			11.50000	81.000		931.50
0165	614-70117	PEDESTRIAN SIGNAL FACE (16)	8.000	8.000		
			EACH	0.000	0.00	
			460.00000	8.000		3,680.00

CONTID: C14291
 PCN: 14291-BID
 PROJECT: SHE 0831-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5
 ESTIMATE RUN 03/17/2004
 11:41:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	11.000	11.000		
			EACH	0.000	0.00	
			765.00000	11.000		8,415.00
0175	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	9.000	9.000		
			EACH	0.000	0.00	
			1,110.00000	9.000		9,990.00
0180	614-72886	INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	4.000		
			EACH	0.000	0.00	
			5,500.00000	4.000		22,000.00
0185	614-81155	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	3.000	3.000		
			EACH	0.000	0.00	
			11,600.00000	3.000		34,800.00
0190	614-86246	CONTROLLER (TYPE 170E-HC11)	1.000	1.000		
			EACH	0.000	0.00	
			18,500.00000	1.000		18,500.00
0195	627-00002	*THERMOPLASTIC PAVEMENT MARKING	984.000	984.000		
			SF	0.000	0.00	
			6.00000	984.000		5,904.00
0200	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	0.000	0.000		
			GAL	0.000	0.00	
			250.00000	0.000		0.00
0205	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	138.000	138.000		
			SF	0.000	0.00	
			17.00000	138.000		2,346.00
0210	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	998.000	998.000		
			SF	0.000	0.00	
			12.50000	998.000		12,475.00
0215	630-00000	*FLAGGING	212.750	205.750		
			HOURL	0.000	0.00	
			19.25000	205.750		3,960.69
0220	630-00003	*UNIFORMED TRAFFIC CONTROL	4.000	4.000		
			HOURL	0.000	0.00	
			55.00000	4.000		220.00

CONTID: C14291
 PCN: 14291-BID
 PROJECT: SHE 0831-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6
 ESTIMATE RUN 03/17/2004
 11:41:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-00007	*TRAFFIC CONTROL INSPECTION	0.000	0.000		
			DAY	0.000	0.00	
			75.00000	0.000		0.00
0230	630-00012	*TRAFFIC CONTROL MANAGEMENT	32.000	30.000		
			DAY	0.000	0.00	
			375.00000	30.000		11,250.00
0235	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	6.000	5.400		
			EACH	0.600	36.00	
			60.00000	6.000		360.00
0240	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	18.000	16.200		
			EACH	1.800	108.00	
			60.00000	18.000		1,080.00
0245	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	7.200		
			EACH	0.800	48.00	
			60.00000	8.000		480.00
0250	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	80.000	72.000		
			SF	8.000	80.00	
			10.00000	80.000		800.00
0255	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	1.000	0.900		
			EACH	0.100	90.00	
			900.00000	1.000		900.00
0260	630-80360	*DRUM CHANNELIZING DEVICE	31.000	16.200		
			EACH	1.800	108.00	
			60.00000	18.000		1,080.00
0265	630-80380	*TRAFFIC CONE	83.000	74.700		
			EACH	8.300	74.70	
			9.00000	83.000		747.00
0270	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14291
 PCN: 14291-BID
 PROJECT: SHE 0831-090

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/17/2004

ESTIMATE NO: 0004

11:41:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	700-70074	F/A OBTAIN POWER FROM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70310	F/A LANDSCAPING	1,031.440	1,031.440		
			F A	0.000	0.00	
			1.00000	1,031.440		1,031.44
0286	503-00048	*DRILLED CAISSON (48 INCH) DRILLED CAISSON (48") MSR LINE #2	21.000	21.000		
			LF	0.000	0.00	
			180.00000	21.000		3,780.00
0287	614-81165	SIG-LIGHT POLE STEEL (1-65 FT) TRAFFIC SIGNAL-LIGHT POLE (1-65 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			22,335.00000	1.000		22,335.00
			CAT 0200	CURRENT AMT \$	232,385.99 \$	544.70 \$ 230,721.24
			PROJECT TOTAL	CURRENT AMT \$	232,385.99 \$	544.70 \$ 230,721.24