

CONTID: C14307
 PCN: 14307-BID
 PROJECT: STA 060A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 05/21/2003
 13:07:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00037	REMOVAL OF END SECTION	2.000	0.000		
			EACH	2.000	858.82	
			429.41000	2.000		858.82
0010	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	2,084.000	0.000		
			SY	0.000	0.00	
			1.54000	0.000		0.00
0015	202-00425	*REMOVAL OF BRIDGE RAILING	37.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0020	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			3,831.86000	0.000		0.00
0025	202-00810	*REMOVAL OF GROUND SIGN	31.000	0.000		
			EACH	0.000	0.00	
			28.60000	0.000		0.00
0030	202-00821	*REMOVAL OF SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			40.03000	0.000		0.00
0035	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	64.000	0.000		
			LF	0.000	0.00	
			5.66000	0.000		0.00
0040	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	1,920.000	0.000		
			CY	12.000	170.76	
			14.23000	12.000		170.76
0041	900-00006	ADDED ITEM (DOLLAR)/ OVERWEIGHT TRUCKS	-1,042.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0045	203-01100	PROOF ROLLING	0.000	0.000		
			hour	0.000	0.00	
			130.74000	0.000		0.00
0050	203-01500	BLADING	3.000	0.000		
			hour	0.000	0.00	
			132.84000	0.000		0.00

CONTID: C14307
 PCN: 14307-BID
 PROJECT: STA 060A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 05/21/2003
 13:07:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	208-00011	*EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			17.16000	0.000		0.00
0060	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	10.000	0.000		
			EACH	0.000	0.00	
			154.42000	0.000		0.00
0065	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	3.000	0.000		
			EACH	0.000	0.00	
			200.17000	0.000		0.00
0070	210-00013	*RESET MAILBOX STRUCTURE (TYPE 3)	1.000	0.000		
			EACH	0.000	0.00	
			240.21000	0.000		0.00
0075	212-00006	*SEEDING (NATIVE)	0.400	0.000		
			ACRE	0.000	0.00	
			1,000.86000	0.000		0.00
0080	213-00002	*MULCHING (WEED FREE HAY)	0.400	0.000		
			ACRE	0.000	0.00	
			1,000.86000	0.000		0.00
0085	213-00061	*MULCH TACKIFIER	60.000	0.000		
			LB	0.000	0.00	
			2.29000	0.000		0.00
0090	304-06000	AGGREGATE BASE COURSE (CLASS 6)	373.900	0.000		
			TON	0.000	0.00	
			15.81000	0.000		0.00
0095	304-06009	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	5,913.000	0.000		
			TON	0.000	0.00	
			12.74000	0.000		0.00
0100	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	10.020	0.000		
			TON	0.000	0.00	
			77.83000	0.000		0.00
0105	403-33721	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28)	10,263.250	0.000		
			TON	0.000	0.00	
			29.22000	0.000		0.00

CONTID: C14307
 PCN: 14307-BID
 PROJECT: STA 060A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 05/21/2003
 13:07:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	403-33751	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-28)	15,937.060	0.000		
			TON	0.000	0.00	
			35.68000	0.000		0.00
0115	603-01360	36 INCH REINFORCED CONCRETE PIPE	24.000	0.000		
			LF	24.000	4,904.16	
			204.34000	24.000		4,904.16
0120	603-05036	36 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	2.000	2,059.84	
			1,029.92000	2.000		2,059.84
0125	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	450.000	0.000		
			LF	0.000	0.00	
			12.81000	0.000		0.00
0130	606-00305	*GUARDRAIL TYPE 3 (SPECIAL)	33.000	0.000		
			LF	0.000	0.00	
			144.12000	0.000		0.00
0135	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,035.17000	0.000		0.00
0140	606-01371	*TRANSITION TYPE 3G (SPECIAL)	4.000	0.000		
			EACH	0.000	0.00	
			1,915.93000	0.000		0.00
0145	606-01385	*TRANSITION TYPE 3J	4.000	0.000		
			EACH	0.000	0.00	
			543.32000	0.000		0.00
0150	606-01390	*END ANCHORAGE TYPE 3K	5.000	0.000		
			EACH	0.000	0.00	
			646.27000	0.000		0.00
0155	606-01395	*TRANSITION TYPE 3L	4.000	0.000		
			EACH	0.000	0.00	
			537.60000	0.000		0.00
0160	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	7.000	0.000		
			EACH	0.000	0.00	
			1,389.76000	0.000		0.00

CONTID: C14307
 PCN: 14307-BID
 PROJECT: STA 060A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 05/21/2003
 13:07:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	606-11000	*BRIDGE RAIL TYPE 10	37.000	0.000		
			LF	0.000	0.00	
			242.67000	0.000		0.00
0170	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	200.000	0.000		
			EACH	0.000	0.00	
			21.73000	0.000		0.00
0175	612-00042	*DELINEATOR (FLEXIBLE) (TYPE II)	0.000	0.000		
			EACH	0.000	0.00	
			22.88000	0.000		0.00
0180	612-00043	*DELINEATOR (FLEXIBLE) (TYPE III)	25.000	0.000		
			EACH	0.000	0.00	
			25.16000	0.000		0.00
0185	614-00011	*SIGN PANEL (CLASS I)	25.000	0.000		
			SF	0.000	0.00	
			13.73000	0.000		0.00
0190	614-00012	*SIGN PANEL (CLASS II)	224.000	0.000		
			SF	0.000	0.00	
			16.01000	0.000		0.00
0195	614-00013	*SIGN PANEL (CLASS III)	130.000	0.000		
			SF	0.000	0.00	
			18.30000	0.000		0.00
0200	614-01502	*STEEL SIGN POST (2 INCH ROUND)	64.000	0.000		
			LF	0.000	0.00	
			16.01000	0.000		0.00
0205	614-01582	*STEEL SIGN POST (2.5 INCH ROUND)(SLIPBASE SCH. 80)	253.000	0.000		
			LF	0.000	0.00	
			35.46000	0.000		0.00
0210	614-80387	*RUMBLE STRIP (GRINDING)	13,201.000	0.000		
			LF	0.000	0.00	
			0.57000	0.000		0.00
0215	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.000	0.00	
			10,294.54000	0.000		0.00

CONTID: C14307
 PCN: 14307-BID
 PROJECT: STA 060A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 05/21/2003
 13:07:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			13,754.65000	0.000		0.00
0225	627-00005	*EPOXY PAVEMENT MARKING	314.000	0.000		
			GAL	0.000	0.00	
			80.07000	0.000		0.00
0230	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	138.000	0.000		
			SF	0.000	0.00	
			16.01000	0.000		0.00
0235	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	240.000	0.000		
			SF	0.000	0.00	
			13.73000	0.000		0.00
0240	629-01031	*SURVEY MONUMENT (TYPE 3A)	5.000	0.000		
			EACH	0.000	0.00	
			743.49000	0.000		0.00
0245	629-01210	*ADJUST MONUMENT BOX	5.000	0.000		
			EACH	0.000	0.00	
			629.11000	0.000		0.00
0250	630-00000	*FLAGGING	2,163.500	0.000		
			HOURL	14.000	296.24	
			21.16000	14.000		296.24
0255	630-00007	*TRAFFIC CONTROL INSPECTION	82.000	0.000		
			DAY	0.000	0.00	
			51.47000	0.000		0.00
0260	630-00012	*TRAFFIC CONTROL MANAGEMENT	52.000	0.000		
			DAY	1.000	371.75	
			371.75000	1.000		371.75
0265	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	2.000	0.000		
			EACH	0.000	0.00	
			82.36000	0.000		0.00
0270	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	33.000	0.000		
			EACH	4.500	432.36	
			96.08000	4.500		432.36

CONTID: C14307
 PCN: 14307-BID
 PROJECT: STA 060A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 05/21/2003
 13:07:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	0.000		
			EACH	0.000	0.00	
			108.66000	0.000		0.00
0280	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	4.000	0.000		
			EACH	0.000	0.00	
			74.35000	0.000		0.00
0285	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	8.000	0.000		
			EACH	0.000	0.00	
			80.07000	0.000		0.00
0290	630-80380	*TRAFFIC CONE	150.000	0.000		
			EACH	17.500	240.28	
			13.73000	17.500		240.28
0295	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000	0.000		
			L S	0.000	0.00	
			571.92000	0.000		0.00
0300	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	8,575.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0310	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0315	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70025	F/A QUALITY INCENTIVE PAYMENT	-24,433.960	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14307
 PCN: 14307-BID
 PROJECT: STA 060A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/21/2003

ESTIMATE NO: 0001

13:07:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0335	700-70040	F/A RAILROAD RIGHT OF ENTRY	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70042	F/A RAILROAD FLAGGING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0351	700-70035	F/A PIPE EXTENSION CMO 3	1,154.850	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0352	700-70035	F/A PIPE EXTENSION CMO 3	9,715.130	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0353	700-70035	F/A DITCH RIDER ROAD CMO 3	2,789.850	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,211,090.15 \$	9,334.21 \$ 9,334.21
CAT NO0400 CONSTRUCTION ENGINEERING						
0350	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			2,630.83000	0.000		0.00
0355	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			2,630.83000	0.000		0.00
0360	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	0.000	0.00	
			514.73000	0.000		0.00

CONTID: C14307
 PCN: 14307-BID
 PROJECT: STA 060A-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 05/21/2003

ESTIMATE NO: 0001

13:07:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING							
0365	700-70220	F/A PHONE SERVICE LONG DISTANCE	26.400	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	5,802.79 \$	0.00 \$	0.00
			PROJECT TOTAL	CURRENT AMT \$	1,216,892.94 \$	9,334.21 \$	9,334.21