

ESTIMATE SUMMARY

17:30:59

CONTID: C14315

ESTIMATE NO: 0001 PROG

SPEC YR: 2002

PCN: 14315-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 16.0 DAYS

TIME ALLOW:

170 WORK DAYS

24 RD. INTERCHANGE

PERCENT TIME: 9.41

ORIG TIME ALLOW:

170 WORK DAYS

PROJECT NO: IM 0701-162
24 RD. INTERCHANGE

NAME OF ROAD: 070A

PROJECT COUNTIES: MESA

CONTRACTOR:

HAMON CONTRACTORS, INC.

5670 FRANKLIN STREET

PAY PERIOD ENDING 10/25/2005

DATE TIME STARTED 10/03/2005

DATE LET 08/11/2005

DATE WORK BEGAN 10/03/2005

DATE AWARDED 08/23/2005

DATE TIME STOPPED

DATE CONTRACT EXECUTED 09/07/2005

DATE ACCEPTED

DENVER CO 80216 303-297-0340

DATE NOTICE TO PROCEED 10/03/2005

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,980,473.75 PARTICIPATING	\$ 124,665.00	\$ 124,665.00
AWARD PROJECT AMT:	\$ 5,774,003.75 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	2.08% TOTAL EARNINGS	124,665.00	124,665.00
FUNDS AVAILABLE:	\$ 5,855,808.75 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	124,665.00	124,665.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-1,869.98	-1,869.98
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	122,795.02	122,795.02
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	122,795.02	122,795.02
	OTHER ADJUSTMENTS	0.00	0.00
		<hr/>	
		PAYMENT DUE	\$ 122,795.02

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/01/2005

17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	0.000		
			L S	0.400	8,000.00	
			20,000.00000	0.400		8,000.00
0010	202-00014	BRUSH CLEARING	10.000	0.000		
			HOUR	0.000	0.00	
			350.00000	0.000		0.00
0015	202-00025	REMOVAL OF DITCH LINING	402.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0020	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	367.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0025	202-00035	REMOVAL OF PIPE	322.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0030	202-00037	REMOVAL OF END SECTION	6.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0035	202-00090	REMOVAL OF DELINEATOR	44.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0040	202-00204	REMOVAL OF CURB, GUTTER AND SIDEWALK	263.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0045	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	27,182.000	0.000		
			SY	0.000	0.00	
			2.25000	0.000		0.00
0050	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0055	202-00700	*REMOVAL OF LIGHT STANDARD	16.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00810	REMOVAL OF GROUND SIGN	31.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0065	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			2,500.00000	0.000		0.00
0070	202-00900	*REMOVAL OF CONCRETE FOOTING	16.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0075	202-01000	REMOVAL OF FENCE	928.000	0.000		
			LF	0.000	0.00	
			0.90000	0.000		0.00
0080	202-01130	REMOVAL OF GUARDRAIL TYPE 3	604.000	0.000		
			LF	0.000	0.00	
			6.55000	0.000		0.00
0085	202-01140	REMOVAL OF GUARDRAIL TYPE 4	224.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0090	202-01300	*REMOVAL OF END ANCHORAGE	5.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0095	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	67,794.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
0100	203-00100	MUCK EXCAVATION	500.000	0.000		
			CY	0.000	0.00	
			9.00000	0.000		0.00
0105	203-01100	PROOF ROLLING	10.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0110	203-01500	BLADING	20.000	0.000		
			HOUR	1.000	90.00	
			90.00000	1.000		90.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01597	POTHOLING	10.000	0.000		
			HOUR	9.500	1,900.00	
			200.00000	9.500		1,900.00
0120	206-00000	STRUCTURE EXCAVATION	2,253.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0125	206-00100	*STRUCTURE BACKFILL (CLASS 1)	3,088.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0130	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,724.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0135	208-00006	*EROSION LOG (SPECIAL)	4,000.000	0.000		
			LF	0.000	0.00	
			2.85000	0.000		0.00
0140	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0145	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.100	1,100.00	
			11,000.00000	0.100		1,100.00
0150	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	17,769.000	0.000		
			GAL	0.000	0.00	
			0.75000	0.000		0.00
0155	210-00810	RESET GROUND SIGN	9.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0160	210-00815	RESET SIGN PANEL	16.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0165	210-01050	RESET CHAIN LINK FENCE	369.000	0.000		
			LF	0.000	0.00	
			12.35000	0.000		0.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-04010	ADJUST MANHOLE	4.000 EACH 400.00000	0.000 0.000 0.000	0.00	0.00
0175	212-00006	*SEEDING (NATIVE)	5.700 ACRE 650.00000	0.000 0.000 0.000	0.00	0.00
0180	213-00004	*MULCHING (WEED FREE STRAW)	5.700 ACRE 500.00000	0.000 0.000 0.000	0.00	0.00
0185	213-00061	*MULCH TACKIFIER	855.000 LB 1.95000	0.000 0.000 0.000	0.00	0.00
0190	304-03000	AGGREGATE BASE COURSE (CLASS 3)	33,950.000 TON 11.00000	0.000 0.000 0.000	0.00	0.00
0195	304-06000	AGGREGATE BASE COURSE (CLASS 6)	10,776.000 TON 16.00000	0.000 0.000 0.000	0.00	0.00
0200	403-34801	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100)	11,559.000 TON 40.00000	0.000 0.000 0.000	0.00	0.00
0205	411-03345	*ASPHALT CEMENT PERFORMANCE GRADE (PG 76-28)	723.000 TON 340.00000	0.000 0.000 0.000	0.00	0.00
0210	411-10253	*EMULSIFIED ASPHALT (CSS-1H)	3,779.000 GAL 3.00000	0.000 0.000 0.000	0.00	0.00
0215	412-01015	*CONCRETE PAVEMENT (10 INCH) (REINFORCED)	852.000 SY 65.00000	0.000 0.000 0.000	0.00	0.00
0220	420-00131	GEOTEXTILE (SEPARATOR) (CLASS B)	2,000.000 SY 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	504-04410	*BLOCK FACING	7,585.000	0.000		
			SF	0.000	0.00	
			16.89000	0.000		0.00
0230	507-00550	CONCRETE LINED DITCH	1,413.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0235	601-01050	*CONCRETE CLASS B (WALL)	91.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
0240	601-03030	CONCRETE CLASS D (BOX CULVERT)	558.000	0.000		
			CY	0.000	0.00	
			325.00000	0.000		0.00
0245	602-00000	*REINFORCING STEEL	92,655.000	0.000		
			LB	0.000	0.00	
			0.60000	0.000		0.00
0250	602-00020	*REINFORCING STEEL (EPOXY COATED)	2,920.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
0255	603-01120	12 INCH REINFORCED CONCRETE PIPE	56.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0260	603-50004	4 INCH PLASTIC PIPE	1,172.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0265	603-50010	10 INCH PLASTIC PIPE	53.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0270	603-50018	*18 INCH PLASTIC PIPE	1,237.000	0.000		
			LF	584.500	58,450.00	
			100.00000	584.500		58,450.00
0275	604-00305	INLET TYPE C (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	604-30005	MANHOLE SLAB BASE (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0285	605-17000	*VERTICAL DRAINAGE WICK	72,500.000	0.000		
			LF	0.000	0.00	
			0.57000	0.000		0.00
0290	605-18000	*STRIP DRAIN, HORIZONTAL	11,890.000	0.000		
			LF	0.000	0.00	
			1.25000	0.000		0.00
0295	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	4,612.500	0.000		
			LF	0.000	0.00	
			14.15000	0.000		0.00
0300	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	150.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0305	606-00730	GUARDRAIL TYPE 7 (STYLE CD)	20.000	0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00
0310	606-01340	*END ANCHORAGE TYPE 3D	7.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0315	606-01370	*TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,565.00000	0.000		0.00
0320	606-01460	*MEDIAN TERMINAL	2.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0325	606-02005	*END ANCHORAGE (FLARED)	9.000	0.000		
			EACH	0.000	0.00	
			1,360.00000	0.000		0.00
0330	607-00005	END POST	3.000	0.000		
			EACH	0.000	0.00	
			118.00000	0.000		0.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	607-00006	END POST (TUBING)	12.000 EACH	0.000 0.000	0.00	0.00
			139.10000	0.000		0.00
0340	607-00010	CORNER AND LINE BRACE POST	14.000 EACH	0.000 0.000	0.00	0.00
			127.00000	0.000		0.00
0345	607-01100	FENCE BARBED WIRE WITH TREATED WOODEN POSTS	4,341.000 LF	0.000 0.000	0.00	0.00
			2.10000	0.000		0.00
0350	607-11580	FENCE (TEMPORARY)	2,264.000 LF	0.000 0.000	0.00	0.00
			1.95000	0.000		0.00
0355	607-53148	FENCE CHAIN LINK (48 INCH)	1,263.000 LF	0.000 0.000	0.00	0.00
			9.70000	0.000		0.00
0360	608-00000	*CONCRETE SIDEWALK	1,957.000 SY	0.000 0.000	0.00	0.00
			26.00000	0.000		0.00
0365	608-00010	*CONCRETE CURB RAMP	84.000 SY	0.000 0.000	0.00	0.00
			90.00000	0.000		0.00
0370	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	290.000 LF	0.000 0.000	0.00	0.00
			14.00000	0.000		0.00
0375	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	3,271.000 LF	0.000 0.000	0.00	0.00
			14.00000	0.000		0.00
0380	609-21021	*CURB AND GUTTER TYPE 2 (SECTION II-M)	1,778.000 LF	0.000 0.000	0.00	0.00
			15.00000	0.000		0.00
0385	609-60011	*CURB TYPE 6 (SECTION M)	3,799.000 LF	0.000 0.000	0.00	0.00
			5.39000	0.000		0.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	11,035.000	0.000		
			SF	0.000	0.00	
			5.75000	0.000		0.00
0395	612-00001	DELINEATOR (TYPE I)	32.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0400	612-00002	DELINEATOR (TYPE II)	44.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0405	612-00003	DELINEATOR (TYPE III)	2.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0410	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	8,489.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0415	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			1,500.00000	0.000		0.00
0420	613-30005	*LIGHT STANDARD AND LUMINAIRE (PEDESTRIAN)	3.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0425	613-34400	*LIGHT STANDARD METAL (40 FOOT)	23.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0430	613-40000	*CONCRETE FOUNDATION PAD	23.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0435	613-40012	*LIGHT STANDARD FOUNDATION SPECIAL	17.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0440	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	23.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	614-00011	SIGN PANEL (CLASS I)	325.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0450	614-00012	SIGN PANEL (CLASS II)	215.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0455	614-01503	STEEL SIGN SUPPORT (2-INCH ROUND) (POST AND SOCKET)	11.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0460	614-01583	STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST & SLIPBASE)	36.000	0.000		
			EACH	0.000	0.00	
			312.00000	0.000		0.00
0465	615-00050	EMBANKMENT PROTECTOR TYPE 5	8.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0470	615-65005	IRRIGATION DIVERSION STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
0475	623-06900	VALVE BOX	6.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0480	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.080	8,320.00	
			104,000.00000	0.080		8,320.00
0485	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	100.000	0.000		
			HOUR	0.000	0.00	
			137.00000	0.000		0.00
0490	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			449,255.00000	0.000		0.00
0495	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.100	450.00	
			4,500.00000	0.100		450.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	627-00001	PAVEMENT MARKING PAINT	150.000 GAL	0.000 0.000	0.00	0.00
			65.00000	0.000		0.00
0505	627-00005	EPOXY PAVEMENT MARKING	152.000 GAL	0.000 0.000	0.00	0.00
			125.00000	0.000		0.00
0510	627-30205	THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	115.500 SF	0.000 0.000	0.00	0.00
			14.00000	0.000		0.00
0515	627-30210	THERMOPLASTIC PAVEMENT MARKING (XWALK-STOPLINE)	756.000 SF	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0520	629-01002	*SURVEY MONUMENT (TYPE 2)	2.000 EACH	0.000 0.000	0.00	0.00
			230.00000	0.000		0.00
0525	629-01003	*SURVEY MONUMENT (TYPE 3)	1.000 EACH	0.000 0.000	0.00	0.00
			425.00000	0.000		0.00
0530	630-00000	FLAGGING	4,000.000 HOUR	0.000 0.000	0.00	0.00
			21.00000	0.000		0.00
0535	630-00007	TRAFFIC CONTROL INSPECTION	130.000 DAY	0.000 4.000	360.00	360.00
			90.00000	4.000		360.00
0540	630-00012	TRAFFIC CONTROL MANAGEMENT	170.000 DAY	0.000 10.000	3,950.00	3,950.00
			395.00000	10.000		3,950.00
0545	630-80337	BARRICADE (TYPE 3 M-C) (TEMPORARY)	4.000 EACH	0.000 0.000	0.00	0.00
			275.00000	0.000		0.00
0550	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	23.000 EACH	0.000 6.000	450.00	450.00
			75.00000	6.000		450.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	78.000	0.000		
			EACH	11.000	1,485.00	
			135.00000	11.000		1,485.00
0560	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	22.000	0.000		
			EACH	11.000	1,595.00	
			145.00000	11.000		1,595.00
0565	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.000		
			EACH	1.000	1,500.00	
			1,500.00000	1.000		1,500.00
0570	630-80359	PORTABLE MESSAGE SIGN PANEL	170.000	0.000		
			DAY	0.000	0.00	
			160.00000	0.000		0.00
0575	630-80360	DRUM CHANNELIZING DEVICE	200.000	0.000		
			EACH	21.000	1,365.00	
			65.00000	21.000		1,365.00
0580	630-80363	DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	25.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0585	630-80364	DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	75.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0590	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	2,600.000	0.000		
			LF	350.000	5,950.00	
			17.00000	350.000		5,950.00
0595	630-80380	TRAFFIC CONE	500.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0600	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	4.000	0.000		
			EACH	0.500	3,500.00	
			7,000.00000	0.500		3,500.00
0605	700-70010	F/A MINOR CONTRACT REVISIONS	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0610	700-70011	F/A PARTNERING	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0615	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,100.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0620	700-70023	F/A ON-THE-JOB TRAINEE	1,700.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0625	700-70025	F/A QUALITY INCENTIVE PAYMENT	34,300.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0630	700-70028	F/A ESB PROGRAM	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0635	700-70034	F/A ENVIRONMENTAL MITIGATION	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	4,858,657.14 \$	98,465.00 \$	98,465.00
CAT NO0300 STRUCTURE H-02-EG							
0640	202-00400	REMOVAL OF BRIDGE	1.000	0.000			
			EACH	0.000	0.00		
			60,000.00000	0.000		0.00	
0645	206-00000	STRUCTURE EXCAVATION	417.000	0.000			
			CY	0.000	0.00		
			10.00000	0.000		0.00	
0650	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,115.000	0.000			
			CY	0.000	0.00		
			20.00000	0.000		0.00	
0655	206-00200	STRUCTURE BACKFILL (CLASS 2)	95.000	0.000			
			CY	0.000	0.00		
			10.00000	0.000		0.00	

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE H-02-EG						
0660	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	823.000 CY	0.000 0.000	0.00	0.00
			32.00000	0.000		0.00
0665	206-01781	SHORING (AREA 1)	1.000 L S	0.000 0.000	0.00	0.00
			12,000.00000	0.000		0.00
0670	206-01782	SHORING (AREA 2)	1.000 L S	0.000 0.000	0.00	0.00
			12,000.00000	0.000		0.00
0675	502-00460	*PILE TIP	18.000 EACH	0.000 0.000	0.00	0.00
			75.00000	0.000		0.00
0680	502-01000	*BITUMEN COATING	1,434.000 LF	0.000 0.000	0.00	0.00
			22.00000	0.000		0.00
0685	502-11274	*STEEL PILING (HP 12X74)	1,722.000 LF	0.000 0.000	0.00	0.00
			32.00000	0.000		0.00
0690	503-00042	*DRILLED CAISSON (42 INCH)	320.000 LF	0.000 0.000	0.00	0.00
			210.00000	0.000		0.00
0695	504-04410	*BLOCK FACING	1,639.000 SF	0.000 0.000	0.00	0.00
			16.89000	0.000		0.00
0700	509-00000	STRUCTURAL STEEL	8,074.000 LB	0.000 0.000	0.00	0.00
			3.50000	0.000		0.00
0705	515-00400	*CONCRETE SEALER	1,615.000 SY	0.000 0.000	0.00	0.00
			5.00000	0.000		0.00
0710	518-03100	RAPID CURE SILICONE JOINT SEAL	102.000 LF	0.000 0.000	0.00	0.00
			26.00000	0.000		0.00

CONTID: C14315
 PCN: 14315-BID
 PROJECT: IM 0701-162

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 11/01/2005
 17:30:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE H-02-EG							
0715	601-01050	*CONCRETE CLASS B (WALL)	12.000 CY	0.000 0.000	0.00	0.00	
			150.00000	0.000		0.00	
0720	601-03040	CONCRETE CLASS D (BRIDGE)	638.000 CY	0.000 0.000	0.00	0.00	
			500.00000	0.000		0.00	
0725	601-40300	*STRUCTURAL CONCRETE COATING	813.000 SY	0.000 0.000	0.00	0.00	
			5.40000	0.000		0.00	
0730	602-00020	*REINFORCING STEEL (EPOXY COATED)	159,933.000 LB	0.000 0.000	0.00	0.00	
			0.90000	0.000		0.00	
0735	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	459.000 LF	0.000 0.000	0.00	0.00	
			120.00000	0.000		0.00	
0740	613-00400	*4 INCH ELECTRICAL CONDUIT	665.000 LF	0.000 0.000	0.00	0.00	
			16.00000	0.000		0.00	
0745	618-00142	PRESTRESSED CONCRETE I (BT42)	1,042.000 LF	0.000 0.000	0.00	0.00	
			170.00000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	1,071,616.61 \$	0.00 \$	0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0750	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH	0.000 1.000	25,000.00	25,000.00	
			25,000.00000	1.000		25,000.00	
0755	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH	0.000 0.000	0.00	0.00	
			24,000.00000	0.000		0.00	
0760	620-00020	SANITARY FACILITY	1.000 EACH	0.000 1.000	1,200.00	1,200.00	
			1,200.00000	1.000		1,200.00	
			CAT 0400	CURRENT AMT \$	50,200.00 \$	26,200.00 \$	26,200.00
PROJECT TOTAL			CURRENT AMT \$	5,980,473.75 \$	124,665.00 \$	124,665.00	