

ESTIMATE SUMMARY

13:22:22

CONTID: C14368

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 14368-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 18.0 DAYS

TIME ALLOW:

69 WORK DAYS

SH 60 @ 83rd Ave-2 Rivers

PERCENT TIME: 26.09

ORIG TIME ALLOW:

69 WORK DAYS

PROJECT NO:

STA 060A-010

SH 60 @ 83rd Ave-2 Rivers Pkwy

NAME OF ROAD:

SH 60

PROJECT COUNTIES:

WELD, REGION 4

CONTRACTOR:

ZAK DIRT INCORPORATED

PAY PERIOD ENDING

03/31/2007

DATE TIME STARTED 03/01/2007

14290 HILLTOP RD.

DATE LET

08/31/2006

DATE WORK BEGAN

DATE AWARDED

09/06/2006

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/19/2006

DATE ACCEPTED

LONGMONT

CO 80504

970/535-4657

DATE NOTICE TO PROCEED

03/01/2007

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,143,204.02	PARTICIPATING	\$ 401,184.00	\$ 401,184.00
AWARD PROJECT AMT:	\$ 1,865,079.02	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	18.72%	TOTAL EARNINGS	401,184.00	401,184.00
FUNDS AVAILABLE:	\$ 1,742,020.02	STOCKPILED MATERIALS	84,395.47	84,395.47
		GROSS EARNINGS	485,579.47	485,579.47
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-10,315.02	-10,315.02
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	475,264.45	475,264.45
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	475,264.45	475,264.45
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 475,264.45

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14368
 PCN: 14368-BID
 PROJECT: STA 060A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/03/2007

13:22:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	202-00033	REMOVAL OF PIPE	2.000 EACH 1,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0010	202-00220	*REMOVAL OF ASPHALT MAT	16,241.000 SY 1.80000	0.000 0.000 0.000	0.00 0.00	0.00
0015	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,356.000 SY 3.00000	0.000 0.000 0.000	0.00 0.00	0.00
0020	202-00250	*REMOVAL OF PAVEMENT MARKING	2,500.000 SF 1.60000	0.000 0.000 0.000	0.00 0.00	0.00
0025	202-00700	*REMOVAL OF LIGHT STANDARD	2.000 EACH 400.00000	0.000 0.000 0.000	0.00 0.00	0.00
0030	202-00710	*REMOVAL OF POWER POLE	1.000 EACH 375.00000	0.000 0.000 0.000	0.00 0.00	0.00
0035	202-00725	*REMOVAL OF EXISTING LIGHTING SYSTEM	1.000 L S 525.00000	0.000 0.000 0.000	0.00 0.00	0.00
0040	202-00810	REMOVAL OF GROUND SIGN	14.000 EACH 50.00000	0.000 0.000 0.000	0.00 0.00	0.00
0045	202-01000	REMOVAL OF FENCE	30.000 LF 13.00000	0.000 0.000 0.000	0.00 0.00	0.00
0050	202-05150	*SANDBLASTING	2,000.000 SF 1.35000	0.000 0.000 0.000	0.00 0.00	0.00
0055	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	55,927.000 CY 7.00000	0.000 35,010.000 35,010.000	245,070.00	245,070.00

CONTID: C14368
 PCN: 14368-BID
 PROJECT: STA 060A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 04/03/2007
 13:22:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01100	PROOF ROLLING	40.000	0.000		
			HOUR	0.000	0.00	
			110.00000	0.000		0.00
0065	203-01500	BLADING	30.000	0.000		
			HOUR	0.000	0.00	
			110.00000	0.000		0.00
0070	203-01597	POTHOLING	16.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0075	208-00002	EROSION LOG (12 INCH)	890.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0080	208-00011	EROSION BALES (WEED FREE)	18.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0085	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0090	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000	0.000		
			EACH	2.000	2,000.00	
			1,000.00000	2.000		2,000.00
0095	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.200	200.00	
			1,000.00000	0.200		200.00
0100	211-02230	GROUTING CONNECTION	16.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0105	212-00006	SEEDING (NATIVE)	8.500	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0110	212-00032	SOIL CONDITIONING	8.500	0.000		
			ACRE	0.000	0.00	
			1,650.00000	0.000		0.00

CONTID: C14368
 PCN: 14368-BID
 PROJECT: STA 060A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 04/03/2007
 13:22:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	213-00002	MULCHING (WEED FREE HAY)	10.000 ACRE	0.000 0.000	0.00	0.00
			400.00000	0.000		0.00
0120	213-00061	MULCH TACKIFIER	2,000.000 LB	0.000 0.000	0.00	0.00
			1.65000	0.000		0.00
0125	304-06007	AGGREGATE BASE COURSE (CLASS 6)	3,980.000 CY	0.000 0.000	0.00	0.00
			24.00000	0.000		0.00
0130	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	100.000 TON	0.000 0.000	0.00	0.00
			105.00000	0.000		0.00
0135	403-33741	HOT MIX ASPHALT (GRADING S) (75) (PG 64-22)	6,559.000 TON	0.000 0.000	0.00	0.00
			54.00000	0.000		0.00
0140	412-01000	*CONCRETE PAVEMENT (10 INCH)	7,342.000 SY	0.000 0.000	0.00	0.00
			54.00000	0.000		0.00
0145	503-00036	*DRILLED CAISSON (36 INCH)	68.000 LF	0.000 0.000	0.00	0.00
			200.00000	0.000		0.00
0150	507-00000	CONCRETE SLOPE AND DITCH PAVING	1.000 CY	0.000 0.000	0.00	0.00
			1,400.00000	0.000		0.00
0155	601-03000	*CONCRETE CLASS D	7.000 CY	0.000 0.000	0.00	0.00
			500.00000	0.000		0.00
0160	602-00020	*REINFORCING STEEL (EPOXY COATED)	3,871.000 LB	0.000 0.000	0.00	0.00
			1.10000	0.000		0.00
0165	603-01360	36 INCH REINFORCED CONCRETE PIPE	494.000 LF	0.000 492.000	49,200.00	49,200.00
			100.00000	492.000		49,200.00

CONTID: C14368
 PCN: 14368-BID
 PROJECT: STA 060A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/03/2007
 13:22:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	603-05036	36 INCH REINFORCED CONCRETE END SECTION	6.000	0.000		
			EACH	5.000	5,500.00	
			1,100.00000	5.000		5,500.00
0175	609-20010	*CURB TYPE 2 (SECTION B)	150.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0180	610-00024	*MEDIAN COVER MATERIAL (4 INCH PATTERNED CONCRETE)	1,300.000	0.000		
			SF	0.000	0.00	
			8.00000	0.000		0.00
0185	612-00001	*DELINEATOR (TYPE I)	14.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0190	612-00002	*DELINEATOR (TYPE II)	43.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0195	612-00003	*DELINEATOR (TYPE III)	8.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0200	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	330.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
0205	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	660.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0210	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	270.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0215	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	270.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0220	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			4,100.00000	0.000		0.00

CONTID: C14368
 PCN: 14368-BID
 PROJECT: STA 060A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 04/03/2007
 13:22:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	3.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0230	614-00011	*SIGN PANEL (CLASS I)	90.820	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0235	614-00012	*SIGN PANEL (CLASS II)	203.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0240	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	80.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0245	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	220.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0250	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	7.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0250		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-12-12)		0.000		
			EACH	8.000	3,200.00	
			400.00000	8.000		3,200.00
0255	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0255		MATERIAL ALLOWANCE TRAFFIC SIGNAL FACE (12-12-12-12-12)		0.000		
			EACH	1.000	685.00	
			685.00000	1.000		685.00
0260	614-72866	*FIRE PREEMPTION UNIT AND TIMER	1.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0260		MATERIAL ALLOWANCE FIRE PREEMPTION UNIT & TIMER		0.000		
			EACH	1.000	3,759.00	
			3,759.00000	1.000		3,759.00

CONTID: C14368
 PCN: 14368-BID
 PROJECT: STA 060A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0260		MATERIAL ALLOWANCE INTERSECTION DETECTION SYSTEM (CAMERA)		0.000		
			EACH	1.000	12,600.00	
			12,600.00000	1.000		12,600.00
0260		MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE (1-30' MAST ARM)		0.000		
			EACH	1.000	16,236.29	
			16,236.29000	1.000		16,236.29
0260		MATERIAL ALLOWANCE TRAFFIC SIGNAL LIGHT POLE (1-40'MAST ARM)		0.000		
			EACH	2.000	34,215.18	
			17,107.59000	2.000		34,215.18
0260		MATERIAL ALLOWANCE TELEMETRY (FIELD)		0.000		
			EACH	1.000	1,950.00	
			1,950.00000	1.000		1,950.00
0260		MATERIAL ALLOWANCE CONTROLLER (TYPE170E-HC11)		0.000		
			EACH	1.000	8,350.00	
			8,350.00000	1.000		8,350.00
0260		MATERIAL ALLOWANCE UNINTERRUPTED POWER SUPPLY		0.000		
			EACH	1.000	3,400.00	
			3,400.00000	1.000		3,400.00
0265	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	1.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0270	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0275	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			21,000.00000	0.000		0.00
0280	614-86105	*TELEMETRY (FIELD)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0285	614-86246	*CONTROLLER (TYPE 170E-HC11)	1.000	0.000		
			EACH	0.000	0.00	
			11,000.00000	0.000		0.00

CONTID: C14368
 PCN: 14368-BID
 PROJECT: STA 060A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 04/03/2007
 13:22:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0290	614-86800	*UNINTERRUPTED POWER SUPPLY	1.000	0.000		
			EACH	0.000	0.00	
			4,250.00000	0.000		0.00
0295	621-00450	DETOUR PAVEMENT	454.000	0.000		
			SY	0.000	0.00	
			26.00000	0.000		0.00
0300	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.100	1,700.00	
			17,000.00000	0.100		1,700.00
0305	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.500	57,350.00	
			114,700.00000	0.500		57,350.00
0310	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.200	300.00	
			1,500.00000	0.200		300.00
0315	627-00005	*EPOXY PAVEMENT MARKING	33.000	0.000		
			GAL	0.000	0.00	
			110.00000	0.000		0.00
0320	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	20.000	0.000		
			GAL	0.000	0.00	
			26.00000	0.000		0.00
0325	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	519.500	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0330	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	396.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0335	629-01031	*SURVEY MONUMENT (TYPE 3A)	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0340	629-01050	MONUMENT BOX	2.000	0.000		
			EACH	0.000	0.00	
			325.00000	0.000		0.00

CONTID: C14368
 PCN: 14368-BID
 PROJECT: STA 060A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 04/03/2007
 13:22:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0345	630-00000	*FLAGGING	2,500.000	0.000		
			HOUR	409.500	10,237.50	
			25.00000	409.500		10,237.50
0350	630-00007	*TRAFFIC CONTROL INSPECTION	28.000	0.000		
			DAY	10.000	850.00	
			85.00000	10.000		850.00
0355	630-00012	*TRAFFIC CONTROL MANAGEMENT	69.000	0.000		
			DAY	16.000	8,000.00	
			500.00000	16.000		8,000.00
0360	630-80002	*FLASHING BEACON (SOLAR)	3.000	0.000		
			EACH	1.500	787.50	
			525.00000	1.500		787.50
0365	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	23.000	0.000		
			EACH	9.000	567.00	
			63.00000	9.000		567.00
0370	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000	0.000		
			EACH	3.000	222.00	
			74.00000	3.000		222.00
0375	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	0.000		
			EACH	1.500	975.00	
			650.00000	1.500		975.00
0380	630-80360	*DRUM CHANNELIZING DEVICE	100.000	0.000		
			EACH	45.000	900.00	
			20.00000	45.000		900.00
0385	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	15.000	0.000		
			EACH	7.500	150.00	
			20.00000	7.500		150.00
0390	630-80380	*TRAFFIC CONE	200.000	0.000		
			EACH	17.500	175.00	
			10.00000	17.500		175.00
0395	700-70010	F/A MINOR CONTRACT REVISIONS	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14368
 PCN: 14368-BID
 PROJECT: STA 060A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 04/03/2007
 13:22:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0400	700-70011	F/A PARTNERING	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70014	F/A INCENTIVE (SMOOTHNESS)	4,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70016	F/A FUEL COST ADJUSTMENT	13,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70021	F/A ON-THE-JOB TRAINEE	800.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70022	F/A OJT COLORADO TRAINING PROGRAM	525.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70040	F/A RAILROAD	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	700-70042	F/A RAILROAD FLAGGING	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70070	F/A OBTAIN RAILROAD PERMITS	1,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14368
 PCN: 14368-BID
 PROJECT: STA 060A-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 04/03/2007
 13:22:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0455	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70380	F/A EROSION CONTROL	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	2,125,204.02 \$	468,579.47 \$
						468,579.47
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0465	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	8,000.00	
			8,000.00000	1.000		8,000.00
0470	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	8,000.00	
			8,000.00000	1.000		8,000.00
0475	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	1,000.00	
			1,000.00000	1.000		1,000.00
0480	700-70220	F/A PHONE SERVICE LONG DISTANCE	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0400	CURRENT AMT \$	18,000.00 \$	17,000.00 \$
						17,000.00
PROJECT TOTAL			CURRENT AMT \$	2,143,204.02 \$	485,579.47 \$	485,579.47