

ESTIMATE SUMMARY

08:02:02

CONTID: C14384

ESTIMATE NO: 0004 FINL

SPEC YR: 2002

PCN: 14384-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 82.0 DAYS TIME ALLOW: 8/15/2003 FIXED COMPLETION DAT

Wolf Creek Pass Crushing

PERCENT TIME: 92.13 ORIG TIME ALLOW: 8/15/2003 FIXED COMPLETION DAT

PROJECT NO:

NH 1602-095

Wolf Creek Pass Crushing

NAME OF ROAD:

PROJECT COUNTIES:

MINERAL

CONTRACTOR:

A & S CONSTRUCTION CO. AND AFFILIATED COMPANIES

PAY PERIOD ENDING

10/20/2003

DATE TIME STARTED 05/19/2003

P.O. BOX 566

DATE LET

04/24/2003

DATE WORK BEGAN

DATE AWARDED

04/28/2003

DATE TIME STOPPED 08/08/2003

DATE CONTRACT EXECUTED

05/15/2003

DATE ACCEPTED 08/08/2003

CANON CITY

CO 81215-05719-275-4555

DATE NOTICE TO PROCEED

05/19/2003

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 287,022.08	PARTICIPATING	\$ 287,022.08	\$ 0.00
AWARD PROJECT AMT:	\$ 283,640.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	287,022.08	0.00
FUNDS AVAILABLE:	\$ 0.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	287,022.08	0.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	3,930.33
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	287,022.08	3,930.33
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	287,022.08	3,930.33
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 3,930.33

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14384  
 PCN: 14384-BID  
 PROJECT: NH 1602-095

COLORADO DEPARTMENT OF TRANSPORTATION

Page 2  
 ESTIMATE RUN 10/20/2003  
 08:02:02

ESTIMATE NO: 0004

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	304-02027	AGGREGATE BASE COURSE (CLASS 2) (FURNISH ONLY)	24,309.000	24,309.000		
			CY	0.000	0.00	
			6.24000	24,309.000		151,688.16
0010	304-06027	AGGREGATE BASE COURSE (CLASS 6) (FURNISH ONLY)	12,233.000	12,233.000		
			CY	0.000	0.00	
			6.24000	12,233.000		76,333.92
0015	506-00312	RIPRAP (12 INCH) (FURNISH ONLY)	500.000	500.000		
			CY	0.000	0.00	
			20.00000	500.000		10,000.00
0020	506-00318	RIPRAP (18 INCH) (FURNISH ONLY)	300.000	300.000		
			CY	0.000	0.00	
			20.00000	300.000		6,000.00
0025	506-00324	RIPRAP (24 INCH) (FURNISH ONLY)	900.000	900.000		
			CY	0.000	0.00	
			20.00000	900.000		18,000.00
0030	626-00000	MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0035	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0040	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0045	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
		CAT 0200	CURRENT AMT	\$ 287,022.08	\$ 0.00	\$ 287,022.08
-----						
		PROJECT TOTAL	CURRENT AMT	\$ 287,022.08	\$ 0.00	\$ 287,022.08