

ESTIMATE SUMMARY

14:35:11

CONTID: C14397

ESTIMATE NO: 0002 PROG

SPEC YR: 2002

PCN: 14397-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:
SH 16 to Academy Blvd.

TIME CHARGED: 37.5 DAYS TIME ALLOW: 250 WORK DAYS
PERCENT TIME: 15.00 ORIG TIME ALLOW: 240 WORK DAYS

PROJECT NO: NH 0851-006
SH 16 to Academy Blvd.
NAME OF ROAD: SH 85
PROJECT COUNTIES: EL PASO

CONTRACTOR:

KIEWIT WESTERN CO.
7926 S. Platte Canyon Road
LITTLETON CO 80128-59 303-979-9330

PAY PERIOD ENDING	09/25/2003	DATE TIME STARTED	07/02/2003
DATE LET	05/22/2003	DATE WORK BEGAN	08/04/2003
DATE AWARDED	06/04/2003	DATE TIME STOPPED	09/21/2004
DATE CONTRACT EXECUTED	06/18/2003	DATE ACCEPTED	09/21/2004
DATE NOTICE TO PROCEED	07/02/2003		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,390,619.03 PARTICIPATING	\$ 636,799.50	\$ 309,441.00
AWARD PROJECT AMT:	\$ 4,083,941.20 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	14.50% TOTAL EARNINGS	636,799.50	309,441.00
FUNDS AVAILABLE:	\$ 3,753,819.53 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	636,799.50	309,441.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-1,257.43	-588.46
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	635,542.07	308,852.54
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	635,542.07	308,852.54
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 308,852.54

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 09/30/2003

14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	202-00001	REMOVAL OF STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0010	202-00033	REMOVAL OF PIPE	16.000	0.000		
			EACH	0.500	600.00	
			1,200.00000	0.500		600.00
0015	202-00090	*REMOVAL OF DELINEATOR	98.000	44.000		
			EACH	0.000	0.00	
			8.00000	44.000		352.00
0020	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	221.000	0.000		
			SY	174.000	1,044.00	
			6.00000	174.000		1,044.00
0025	202-00200	REMOVAL OF SIDEWALK	457.000	0.000		
			SY	167.000	1,336.00	
			8.00000	167.000		1,336.00
0030	202-00203	REMOVAL OF CURB AND GUTTER	4,224.000	0.000		
			LF	1,166.000	4,664.00	
			4.00000	1,166.000		4,664.00
0035	202-00210	REMOVAL OF CONCRETE PAVEMENT	11,039.000	0.000		
			SY	1,717.000	5,151.00	
			3.00000	1,717.000		5,151.00
0040	202-00220	REMOVAL OF ASPHALT MAT	48,263.000	4,280.000		
			SY	8,697.000	8,697.00	
			1.00000	12,977.000		12,977.00
0045	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	131.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	31,026.000	7,356.000		
			SF	517.000	517.00	
			1.00000	7,873.000		7,873.00
0055	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	202-00810	*REMOVAL OF GROUND SIGN	63.000	22.000		
			EACH	14.000	700.00	
			50.00000	36.000		1,800.00
0065	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.300		
			L S	0.000	0.00	
			12,000.00000	0.300		3,600.00
0070	202-01000	*REMOVAL OF FENCE	199.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0075	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	58,528.750	0.000		
			CY	18,742.000	187,420.00	
			10.00000	18,742.000		187,420.00
0080	203-00100	MUCK EXCAVATION	1,000.000	0.000		
			CY	351.000	4,563.00	
			13.00000	351.000		4,563.00
0085	203-01100	PROOF ROLLING	100.000	0.000		
			HOURL	2.000	360.00	
			180.00000	2.000		360.00
0090	203-01500	BLADING	50.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0095	203-01550	DOZING	0.000	0.000		
			HOURL	0.000	0.00	
			350.00000	0.000		0.00
0100	203-01597	*POTHOLING	200.000	0.000		
			HOURL	51.500	9,270.00	
			180.00000	51.500		9,270.00
0105	206-00000	STRUCTURE EXCAVATION	1,721.000	0.000		
			CY	159.000	1,590.00	
			10.00000	159.000		1,590.00
0110	206-00100	STRUCTURE BACKFILL (CLASS 1)	427.000	0.000		
			CY	142.500	3,277.50	
			23.00000	142.500		3,277.50

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0115	207-00205	TOPSOIL	2,245.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
0120	208-00011	*EROSION BALES (WEED FREE)	181.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0125	208-00020	*SILT FENCE	2,724.000	0.000		
			LF	0.000	0.00	
			1.50000	0.000		0.00
0130	208-00050	STORM DRAIN INLET PROTECTION	15.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0135	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
0140	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.000		
			L S	0.000	0.00	
			2,500.00000	0.000		0.00
0145	210-00760	*RESET LUMINAIRE	8.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0150	210-00810	*RESET GROUND SIGN	3.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0155	210-00860	*RESET PEDESTRIAN PUSH BUTTON	12.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0160	210-00865	*RESET PEDESTRIAN SIGNAL HEAD	12.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0165	210-04010	ADJUST MANHOLE	3.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0170	212-00006	*SEEDING (NATIVE)	4.180	0.000		
			ACRE	0.000	0.00	
			370.00000	0.000		0.00
0175	213-00002	*MULCHING (WEED FREE HAY)	4.180	0.000		
			ACRE	0.000	0.00	
			320.00000	0.000		0.00
0180	213-00061	*MULCH TACKIFIER	627.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0185	304-06000	AGGREGATE BASE COURSE (CLASS 6)	7.000	0.000		
			TON	0.000	0.00	
			95.00000	0.000		0.00
0190	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	157.720	0.000		
			TON	0.000	0.00	
			130.00000	0.000		0.00
0195	403-33741	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	17,044.870	0.000		
			TON	0.000	0.00	
			32.00000	0.000		0.00
0200	403-33751	*HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-28)	8,219.110	0.000		
			TON	0.000	0.00	
			38.00000	0.000		0.00
0205	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	16,413.000	0.000		
			GAL	0.000	0.00	
			0.50000	0.000		0.00
0210	412-00600	*CONCRETE PAVEMENT (6 INCH)	261.700	0.000		
			SY	0.000	0.00	
			42.00000	0.000		0.00
0215	503-00018	*DRILLED CAISSON (18 INCH)	8.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0220	503-00036	*DRILLED CAISSON (36 INCH)	171.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0225	503-00054	*DRILLED CAISSON (54 INCH)	21.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0230	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	15.200	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0235	514-00200	PEDESTRIAN RAILING (STEEL)	32.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0240	601-03030	*CONCRETE CLASS D (BOX CULVERT)	34.000	0.000		
			CY	0.000	0.00	
			380.00000	0.000		0.00
0245	602-00000	*REINFORCING STEEL	4,444.000	0.000		
			LB	0.000	0.00	
			0.50000	0.000		0.00
0250	602-00020	*REINFORCING STEEL (EPOXY COATED)	2,452.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0255	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	84.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0260	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	3,117.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0265	603-01305	30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	2,756.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0270	603-01425	42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	16.000	0.000		
			LF	0.000	0.00	
			142.00000	0.000		0.00
0275	603-05030	30 INCH REINFORCED CONCRETE END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0280	603-10180	18 INCH CORRUGATED STEEL PIPE	25.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0285	603-30018	18 INCH STEEL END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0290	604-00310	INLET TYPE C (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0295	604-19105	INLET TYPE R L 5 (5 FOOT)	9.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0300	604-19110	INLET TYPE R L 5 (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0305	604-19205	INLET TYPE R L 10 (5 FOOT)	5.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0310	604-30005	MANHOLE SLAB BASE (5 FOOT)	7.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0315	604-30010	MANHOLE SLAB BASE (10 FOOT)	7.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0320	607-00000	*LINE POST	11.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0325	607-00005	*END POST	2.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0330	607-00010	*CORNER AND LINE BRACE POST	4.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0335	607-01100	*FENCE BARBED WIRE WITH TREATED WOODEN POSTS	207.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0340	607-11525	*FENCE (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0345	607-60116	*16 FOOT GATE	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0350	608-00000	*CONCRETE SIDEWALK	3,757.800	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0355	608-00010	*CONCRETE CURB RAMP	179.000	0.000		
			SY	0.000	0.00	
			55.00000	0.000		0.00
0360	609-20010	*CURB TYPE 2 (SECTION B)	868.800	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0365	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	11,219.500	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0370	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	6,741.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0375	609-21900	*CURB AND GUTTER TYPE 2 SPECIAL	13.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0380	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	75,953.500	0.000		
			SF	0.000	0.00	
			4.00000	0.000		0.00
0385	612-00001	*DELINEATOR (TYPE I)	194.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0390	612-00002	*DELINEATOR (TYPE II)	128.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0395	612-00003	*DELINEATOR (TYPE III)	22.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0400	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	12,518.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0405	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	2,720.000	0.000		
			LF	300.000	3,000.00	
			10.00000	300.000		3,000.00
0410	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
0415	613-30400	*LIGHT STANDARD ALUMINUM (40 FOOT)	19.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0420	613-40000	*CONCRETE FOUNDATION PAD	19.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0425	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	28.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0430	614-00011	*SIGN PANEL (CLASS I)	445.200	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0435	614-00012	*SIGN PANEL (CLASS II)	54.200	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0440	614-01502	*STEEL SIGN POST (2 INCH ROUND)	470.500	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0445	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	122.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0450	614-70117	*PEDESTRIAN SIGNAL FACE (16)	12.000	12.000		
			EACH	0.000	0.00	
			600.00000	12.000		7,200.00
0455	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	66.000	25.000		
			EACH	0.000	0.00	
			830.00000	25.000		20,750.00
0460	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	11.000	5.000		
			EACH	0.000	0.00	
			1,450.00000	5.000		7,250.00
0465	614-72855	*TRAFFIC SIGNAL CONTROLLER CABINET	3.000	3.000		
			EACH	0.000	0.00	
			16,500.00000	3.000		49,500.00
0470	614-72860	*PEDESTRIAN PUSH BUTTON	12.000	12.000		
			EACH	0.000	0.00	
			120.00000	12.000		1,440.00
0475	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	8.000	8.000		
			EACH	0.000	0.00	
			6,200.00000	8.000		49,600.00
0480	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	3.000	0.000		
			EACH	0.000	0.00	
			10,500.00000	0.000		0.00
0485	614-81145	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0490	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	3.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
0495	614-81155	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			14,500.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0500	614-81170	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-70 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0505	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0510	614-85366	*TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (16 INCH)	12.000	12.000		
			EACH	0.000	0.00	
			5,200.00000	12.000		62,400.00
0515	614-86240	*TRAFFIC SIGNAL CONTROLLER (TYPE 170)	3.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0520	619-06080	*8 INCH DUCTILE IRON PIPE	32.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0525	619-06120	*12 INCH DUCTILE IRON PIPE	2,668.000	0.000		
			LF	0.000	0.00	
			44.00000	0.000		0.00
0530	619-10241	*24 INCH WELDED STEEL PIPE (INSTALL ONLY)	336.400	0.000		
			EACH	168.400	5,052.00	
			30.00000	168.400		5,052.00
0535	619-71516	*2 INCH AIR AND VACUUM VALVE	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0540	619-75064	*8 INCH GATE VALVE	3.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0545	619-75096	*12 INCH GATE VALVE	14.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0550	621-00450	DETOUR PAVEMENT	2,556.300	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0555	625-00000	*CONSTRUCTION SURVEYING	1.000	0.080		
			L S	0.040	1,800.00	
			45,000.00000	0.120		5,400.00
0560	626-00000	*MOBILIZATION	1.000	0.250		
			L S	0.250	45,000.00	
			180,000.00000	0.500		90,000.00
0565	627-00001	*PAVEMENT MARKING PAINT	507.100	83.000		
			GAL	20.000	840.00	
			42.00000	103.000		4,326.00
0570	627-00005	*EPOXY PAVEMENT MARKING	171.000	0.000		
			GAL	0.000	0.00	
			105.00000	0.000		0.00
0575	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	1,582.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0580	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	4,380.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0585	630-00000	*FLAGGING	7,354.500	111.000		
			HOURL	381.000	7,239.00	
			19.00000	492.000		9,348.00
0590	630-00007	*TRAFFIC CONTROL INSPECTION	168.000	11.000		
			DAY	11.000	880.00	
			80.00000	22.000		1,760.00
0595	630-00012	*TRAFFIC CONTROL MANAGEMENT	253.000	14.000		
			DAY	17.000	6,205.00	
			365.00000	31.000		11,315.00
0600	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	6.000	1.500		
			EACH	1.500	1,650.00	
			1,100.00000	3.000		3,300.00
0605	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	37.000	6.000		
			EACH	5.000	225.00	
			45.00000	11.000		495.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0610	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	29.000	7.000		
			EACH	5.500	412.50	
			75.00000	12.500		937.50
0615	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000	3.000		
			EACH	0.000	0.00	
			90.00000	3.000		270.00
0620	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	80.000	40.000		
			SF	0.000	0.00	
			7.00000	40.000		280.00
0625	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	1.500		
			EACH	0.000	0.00	
			2,500.00000	1.500		3,750.00
0630	630-80360	*DRUM CHANNELIZING DEVICE	350.000	74.500		
			EACH	0.000	0.00	
			50.00000	74.500		3,725.00
0635	630-80370	CONCRETE BARRIER (TEMPORARY)	6,620.000	2,900.000		
			LF	410.000	5,330.00	
			13.00000	3,310.000		43,030.00
0640	630-80380	*TRAFFIC CONE	200.000	70.500		
			EACH	0.000	0.00	
			15.00000	70.500		1,057.50
0645	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	7.000	0.500		
			EACH	0.000	0.00	
			1,000.00000	0.500		500.00
0650	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0655	700-70016	F/A FUEL COST ADJUSTMENT	6,852.490	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0660	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0665	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	700-70025	F/A QUALITY INCENTIVE PAYMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0680	700-70035	F/A SMOOTHNESS INCENTIVE	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0685	700-70190	F/A ELECTRIC SERVICE POWER TO LIGHTING	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0690	700-70380	F/A EROSION CONTROL	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	625-00001	CONST SURVEYING (HOUR)	20.440	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0755	210-04010	ADJ MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0760	210-04050	ADJ VALVE BOX	2.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0770	900-00006	ADDED ITEM (DOLLAR)/	1.000	0.000		
			DOL	0.000	0.00	
			2,231.90000	0.000		0.00
0775	202-00805	REM OVERHEAD SIGN STR	1.000	0.000		
			EACH	0.000	0.00	
			2,640.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0790	900-00006	ADDED ITEM (DOLLAR)/ WORKING TIME VIOLATION	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0795	604-19000	INLET SPEC DRAIN AT H&H PARK. LOT	2.000	0.000		
			EACH	0.000	0.00	
			3,720.00000	0.000		0.00
0800	900-00006	ADDED ITEM (DOLLAR)/ FLOOD DAMAGE @ H&H TIRE	5,098.010	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0805	216-00041	SOIL RETEN BLANKET (S/C)	174.000	0.000		
			SY	0.000	0.00	
			2.35000	0.000		0.00
0810	506-00206	RIPRAP (6 IN)	58.000	0.000		
			CY	0.000	0.00	
			221.88000	0.000		0.00
0815	900-00006	ADDED ITEM (DOLLAR)/ 3 STREET SIGNS OVERDESIGNED DELETED	510.180	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 4,320,794.29 \$	306,823.00 \$	631,563.50
CAT NO0300 SITE A - DROP STRUCTURE BID ITEMS						
0705	206-00000	STRUCTURE EXCAVATION	508.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0710	206-00100	STRUCTURE BACKFILL (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0715	506-00224	RIPRAP (24 INCH)	470.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0720	601-03050	*CONCRETE CLASS D (WALL)	0.000	0.000		
			CY	0.000	0.00	
			380.00000	0.000		0.00

CONTID: C14397
 PCN: 14397-BID
 PROJECT: NH 0851-006

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 09/30/2003
 14:35:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 SITE A - DROP STRUCTURE BID ITEMS							
0725	602-00000	*REINFORCING STEEL	0.000	0.000			
			LB	0.000	0.00		
			0.50000	0.000		0.00	
0765	202-00000	REM STR AND OBSTRUCTIONS	0.521	0.000			
			L S	0.000	0.00		
			9,940.00000	0.000		0.00	
0780	210-02900	RELAY RIPRAP	186.000	0.000			
			CY	0.000	0.00		
			23.00000	0.000		0.00	
0785	601-06300	CEMENT GROUT	432.000	0.000			
			CF	0.000	0.00		
			26.50000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	41,024.74 \$	0.00 \$	0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0730	620-00001	FIELD OFFICE (CLASS 1)	1.000	0.110			
			EACH	0.110	1,100.00		
			10,000.00000	0.220		2,200.00	
0735	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.110			
			EACH	0.110	1,430.00		
			13,000.00000	0.220		2,860.00	
0740	620-00020	SANITARY FACILITY	1.000	0.110			
			EACH	0.110	88.00		
			800.00000	0.220		176.00	
0745	700-70220	F/A PHONE SERVICE	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	28,800.00 \$	2,618.00 \$	5,236.00
			PROJECT TOTAL	CURRENT AMT \$	4,390,619.03 \$	309,441.00 \$	636,799.50