

ESTIMATE SUMMARY

12:56:13

CONTID: C14405

ESTIMATE NO: 0005 FINL

SPEC YR: 2002

PCN: 14405-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:
I-25 & SH 66 Signals

TIME CHARGED: 43.0 DAYS
PERCENT TIME: 95.56

TIME ALLOW: 45 WORK DAYS
ORIG TIME ALLOW: 45 WORK DAYS

PROJECT NO: C 0661-066
I-25 & SH 66 Signals
NAME OF ROAD: 66
PROJECT COUNTIES: WELD, REGION 4

CONTRACTOR:

MYR GROUP, INC. dba Sturgeon Electric
12150 E. 112TH AVE.

HENDERSON CO 80640 303-286-8000

PAY PERIOD ENDING	03/02/2005	DATE TIME STARTED	05/13/2003
DATE LET	04/10/2003	DATE WORK BEGAN	
DATE AWARDED	04/14/2003	DATE TIME STOPPED	10/09/2003
DATE CONTRACT EXECUTED	05/08/2003	DATE ACCEPTED	10/09/2003
DATE NOTICE TO PROCEED	05/13/2003		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 204,586.78 PARTICIPATING	\$ 472.00	\$ 0.00
AWARD PROJECT AMT:	\$ 209,849.41 NON-PARTICIPATING	204,114.78	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	204,586.78	0.00
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	204,586.78	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	2,496.07
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	204,586.78	2,496.07
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	204,586.78	2,496.07
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 2,496.07

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14405
 PCN: 14405-BID
 PROJECT: C 0661-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 03/02/2005
 12:56:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00750	REMOVAL OF LUMINAIRE	2.000	2.000		
			EACH	0.000	0.00	
			200.00000	2.000		400.00
0010	202-00810	*REMOVAL OF GROUND SIGN	5.000	5.000		
			EACH	0.000	0.00	
			83.00000	5.000		415.00
0015	202-00821	*REMOVAL OF SIGN PANEL	8.000	8.000		
			EACH	0.000	0.00	
			53.00000	8.000		424.00
0020	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	167.000	167.000		
			LF	0.000	0.00	
			8.94000	167.000		1,492.98
0025	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	1,454.000	1,454.000		
			LF	0.000	0.00	
			5.75000	1,454.000		8,360.50
0030	613-10000	WIRING	1.000	1.000		
			L S	0.000	0.00	
			4,794.00000	1.000		4,794.00
0035	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	10.000	10.000		
			EACH	0.000	0.00	
			380.00000	10.000		3,800.00
0040	614-00011	*SIGN PANEL (CLASS I)	28.000	28.000		
			SF	0.000	0.00	
			11.22000	28.000		314.16
0045	614-00012	*SIGN PANEL (CLASS II)	51.000	51.000		
			SF	0.000	0.00	
			12.75000	51.000		650.25
0050	614-00013	*SIGN PANEL (CLASS III)	8.000	8.000		
			SF	0.000	0.00	
			13.77000	8.000		110.16
0055	614-01502	*STEEL SIGN POST (2 INCH ROUND)	22.000	22.000		
			LF	0.000	0.00	
			13.26000	22.000		291.72

CONTID: C14405
 PCN: 14405-BID
 PROJECT: C 0661-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 03/02/2005
 12:56:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	614-01582	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	41.000	41.000		
			LF	0.000	0.00	
			25.50000	41.000		1,045.50
0065	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	22.000	22.000		
			EACH	0.000	0.00	
			766.00000	22.000		16,852.00
0070	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	5.000	5.000		
			EACH	0.000	0.00	
			1,191.00000	5.000		5,955.00
0075	614-72860	PEDESTRIAN PUSH BUTTON	16.000	16.000		
			EACH	0.000	0.00	
			136.00000	16.000		2,176.00
0080	614-72866	FIRE PREEMPTION UNIT AND TIMER	2.000	2.000		
			EACH	0.000	0.00	
			3,050.00000	2.000		6,100.00
0085	614-72886	INTERSECTION DETECTION SYSTEM (CAMERA)	8.000	8.000		
			EACH	0.000	0.00	
			4,756.00000	8.000		38,048.00
0090	614-72890	SPAN WIRE CABLE	684.000	684.000		
			LF	0.000	0.00	
			7.65000	684.000		5,232.60
0095	614-85362	TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (12 INCH)	10.000	10.000		
			EACH	0.000	0.00	
			2,907.00000	10.000		29,070.00
0100	614-86000	TRAFFIC SIGNAL CONTROLLER (MASTER)	1.000	1.000		
			EACH	0.000	0.00	
			2,509.00000	1.000		2,509.00
0105	614-86105	TELEMETRY (FIELD)	2.000	2.000		
			EACH	0.000	0.00	
			2,342.00000	2.000		4,684.00
0110	614-86246	CONTROLLER (TYPE 170E-HC11)	2.000	2.000		
			EACH	0.000	0.00	
			13,680.00000	2.000		27,360.00

CONTID: C14405
 PCN: 14405-BID
 PROJECT: C 0661-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 03/02/2005
 12:56:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			4,222.00000	1.000		4,222.00
0120	627-00070	*PREFORMED THERMOPLASTIC PAVEMENT MARKING	404.000	404.000		
			SF	0.000	0.00	
			9.95000	404.000		4,019.80
0125	630-00000	*FLAGGING	280.000	280.000		
			HOUR	0.000	0.00	
			17.85000	280.000		4,998.00
0130	630-00007	*TRAFFIC CONTROL INSPECTION	12.000	12.000		
			DAY	0.000	0.00	
			25.50000	12.000		306.00
0135	630-00012	*TRAFFIC CONTROL MANAGEMENT	36.000	36.000		
			DAY	0.000	0.00	
			320.00000	36.000		11,520.00
0140	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	19.000	19.000		
			EACH	0.000	0.00	
			47.00000	19.000		893.00
0145	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	4.000		
			EACH	0.000	0.00	
			51.00000	4.000		204.00
0150	630-80380	*TRAFFIC CONE	50.000	50.000		
			EACH	0.000	0.00	
			8.16000	50.000		408.00
0155	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0156	700-70035	F/A SITE SURVEY KIT MCR L1	6,635.500	6,635.500		
			F A	0.000	0.00	
			1.00000	6,635.500		6,635.50
0160	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14405
 PCN: 14405-BID
 PROJECT: C 0661-066

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/02/2005

ESTIMATE NO: 0005

12:56:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	700-70110	F/A INSTALL ELECTRICAL SERVICE	10,823.610	10,823.610		
			F A	0.000	0.00	
			1.00000	10,823.610		10,823.61
			CAT 0200	CURRENT AMT \$	204,114.78 \$	0.00 \$ 204,114.78
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0170	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			472.00000	1.000		472.00
			CAT 0400	CURRENT AMT \$	472.00 \$	0.00 \$ 472.00
			PROJECT TOTAL	CURRENT AMT \$	204,586.78 \$	0.00 \$ 204,586.78