

ESTIMATE SUMMARY

CONTID: C14417

ESTIMATE NO: 0003 PROG

SPEC YR: 2005

PCN: 14417-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 43.0 DAYS

TIME ALLOW:

140 WORK DAYS

FEDERAL BLVD / 80TH OPER. IMP.

PERCENT TIME: 30.71

ORIG TIME ALLOW:

140 WORK DAYS

PROJECT NO:

STU M356-019

FEDERAL BLVD / 80TH OPER. IMP.

NAME OF ROAD:

287C

PROJECT COUNTIES:

ADAMS, REGION 6

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING

11/30/2007

DATE TIME STARTED 09/17/2007

6663 COLORADO BLVD.

DATE LET

06/21/2007

DATE WORK BEGAN 09/17/2007

DATE AWARDED

06/27/2007

DATE TIME STOPPED

DATE CONTRACT EXECUTED

07/17/2007

DATE ACCEPTED

COMMERCE CITY

CO 80022

303/287-8905

DATE NOTICE TO PROCEED

09/17/2007

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,561,849.49 PARTICIPATING	\$ 681,628.20	\$ 154,781.85
AWARD PROJECT AMT:	\$ 2,297,514.54 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	26.61% TOTAL EARNINGS	681,628.20	154,781.85
FUNDS AVAILABLE:	\$ 1,880,221.29 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	681,628.20	154,781.85
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-17,568.85	-4,163.46
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	664,059.35	150,618.39
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	664,059.35	150,618.39
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 150,618.39

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

ESTIMATE RUN 12/06/2007

12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	*CLEARING AND GRUBBING	0.230	0.164		
			ACRE	0.000	0.00	
			12,550.00000	0.164		2,058.20
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.200		
			L S	0.000	0.00	
			9,000.00000	0.200		1,800.00
0015	202-00001	REMOVAL OF STRUCTURE	3.000	2.000		
			EACH	1.000	1,000.00	
			1,000.00000	3.000		3,000.00
0020	202-00010	REMOVAL OF TREE	21.000	21.000		
			EACH	0.000	0.00	
			500.00000	21.000		10,500.00
0025	202-00019	REMOVAL OF INLET	10.000	1.000		
			EACH	1.000	800.00	
			800.00000	2.000		1,600.00
0030	202-00026	*REMOVAL OF SLOPE AND DITCH PAVING	32.000	0.000		
			SY	12.000	192.00	
			16.00000	12.000		192.00
0035	202-00035	REMOVAL OF PIPE	1,955.000	734.000		
			LF	153.000	3,060.00	
			20.00000	887.000		17,740.00
0040	202-00037	REMOVAL OF END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0045	202-00080	REMOVAL OF GUARD POST	3.000	3.000		
			EACH	0.000	0.00	
			130.00000	3.000		390.00
0050	202-00090	REMOVAL OF DELINEATOR	6.000	0.000		
			EACH	0.000	0.00	
			11.00000	0.000		0.00
0055	202-00155	*REMOVAL OF WALL	138.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	77.000	0.000		
			SY	0.000	0.00	
			16.00000	0.000		0.00
0065	202-00195	*REMOVAL OF MEDIAN COVER	651.000	0.000		
			SY	2.000	12.60	
			6.30000	2.000		12.60
0070	202-00200	*REMOVAL OF SIDEWALK	885.000	249.000		
			SY	396.000	2,494.80	
			6.30000	645.000		4,063.50
0075	202-00201	*REMOVAL OF CURB	147.000	0.000		
			LF	80.000	840.00	
			10.50000	80.000		840.00
0080	202-00202	*REMOVAL OF GUTTER	83.000	83.000		
			LF	0.000	0.00	
			15.00000	83.000		1,245.00
0085	202-00203	*REMOVAL OF CURB AND GUTTER	5,156.000	564.000		
			LF	619.000	2,785.50	
			4.50000	1,183.000		5,323.50
0090	202-00206	*REMOVAL OF CONCRETE CURB RAMP	115.000	26.000		
			SY	15.000	135.00	
			9.00000	41.000		369.00
0095	202-00210	*REMOVAL OF CONCRETE PAVEMENT	886.000	123.000		
			SY	43.000	408.50	
			9.50000	166.000		1,577.00
0100	202-00220	*REMOVAL OF ASPHALT MAT	2,202.000	121.000		
			SY	1,497.000	7,110.75	
			4.75000	1,618.000		7,685.50
0105	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	11,047.000	0.000		
			SY	0.000	0.00	
			1.65000	0.000		0.00
0110	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.600	0.000		
			L S	0.000	0.00	
			17,000.00000	0.000		0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00810	*REMOVAL OF GROUND SIGN	11.000 EACH	1.000 0.000	0.00	
			110.00000	1.000		110.00
0120	202-00815	*REMOVAL OF SIGN (SPECIAL)	1.000 EACH	0.000 0.000	0.00	
			1,100.00000	0.000		0.00
0125	202-00821	*REMOVAL OF SIGN PANEL	1.000 EACH	0.000 0.000	0.00	
			53.00000	0.000		0.00
0130	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000 L S	0.000 0.000	0.00	
			7,100.00000	0.000		0.00
0135	202-00950	*REMOVAL OF CONCRETE FOUNDATION AND SLAB	27.500 SY	0.000 0.000	0.00	
			52.50000	0.000		0.00
0140	202-01000	*REMOVAL OF FENCE	163.000 LF	163.000 0.000	0.00	
			4.00000	163.000		652.00
0145	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	441.000 LF	425.000 0.000	0.00	
			4.25000	425.000		1,806.25
0150	202-04005	CLEAN VALVE BOX	8.000 EACH	0.000 0.000	0.00	
			350.00000	0.000		0.00
0155	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	4,395.000 CY	127.000 0.000	0.00	
			13.50000	127.000		1,714.50
0160	203-01500	*BLADING	10.000 HOUR	0.000 0.000	0.00	
			141.00000	0.000		0.00
0165	203-01597	POTHOLING	135.000 HOUR	73.000 55.000	8,965.00	
			163.00000	128.000		20,864.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	203-02330	LABORER	20.000	0.000		
			HOUR	0.000	0.00	
			40.00000	0.000		0.00
0175	206-00000	*STRUCTURE EXCAVATION	1,471.000	127.000		
			CY	0.000	0.00	
			3.50000	127.000		444.50
0180	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	250.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0185	206-00066	STRUCTURE BACKFILL (FLOWABLE FLY ASH)	39.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0190	206-00100	*STRUCTURE BACKFILL (CLASS 1)	133.000	0.000		
			CY	0.000	0.00	
			30.50000	0.000		0.00
0195	206-00510	*FILTER MATERIAL (CLASS A)	7.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0200	207-00205	TOPSOIL	1,000.000	0.000		
			CY	0.000	0.00	
			25.25000	0.000		0.00
0205	208-00005	*EROSION LOG	100.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0210	208-00010	*EROSION BALES	50.000	48.000		
			EACH	2.000	40.00	
			20.00000	50.000		1,000.00
0215	208-00020	*SILT FENCE	4,000.000	699.000		
			LF	30.000	46.50	
			1.55000	729.000		1,129.95
0220	208-00033	SEDIMENT TRAP	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00045	CONCRETE WASHOUT STRUCTURE	7.000 EACH 1,075.00000	1.000 0.000 1.000	0.00 0.00	1,075.00
0230	208-00050	*STORM DRAIN INLET PROTECTION	26.000 EACH 165.00000	7.000 9.000 16.000	1,485.00	2,640.00
0235	208-00070	STABILIZED CONSTRUCTION ENTRANCE	4.000 EACH 1,700.00000	1.000 0.000 1.000	0.00	1,700.00
0240	208-00101	SEDIMENT REMOVAL AND DISPOSAL	50.000 HOUR 210.00000	5.000 6.000 11.000	1,260.00	2,310.00
0245	208-00205	EROSION CONTROL SUPERVISOR	180.000 HOUR 62.00000	16.500 15.000 31.500	930.00	1,953.00
0250	210-00510	REBUILD PORTIONS OF PRESENT STRUCTURE	1.000 L S 11,000.00000	0.000 0.000 0.000	0.00	0.00
0255	210-00810	*RESET GROUND SIGN	8.000 EACH 215.00000	0.000 0.000 0.000	0.00	0.00
0260	210-00815	*RESET SIGN PANEL	4.000 EACH 106.00000	0.000 0.000 0.000	0.00	0.00
0265	210-00866	RESET FIRE PREEMPTION UNIT AND TIMER	1.000 EACH 1,915.00000	0.000 0.000 0.000	0.00	0.00
0270	210-01000	*RESET FENCE	316.500 LF 6.25000	0.000 0.000 0.000	0.00	0.00
0275	210-04010	ADJUST MANHOLE	13.000 EACH 545.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-04050	ADJUST VALVE BOX	16.000 EACH 235.00000	0.000 0.000 0.000	0.00	0.00
0285	212-00006	*SEEDING (NATIVE)	1.500 ACRE 805.00000	0.000 0.000 0.000	0.00	0.00
0290	212-00032	*SOIL CONDITIONING	1.500 ACRE 5,100.00000	0.000 0.000 0.000	0.00	0.00
0295	213-00003	*MULCHING (WEED FREE)	1.500 ACRE 805.00000	0.000 0.000 0.000	0.00	0.00
0300	213-00061	*MULCH TACKIFIER	400.000 LB 2.00000	0.000 0.000 0.000	0.00	0.00
0305	217-00020	HERBICIDE TREATMENT	20.000 HOUR 170.00000	0.000 0.000 0.000	0.00	0.00
0310	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000 L S 2,700.00000	0.400 0.000 0.400	0.00	1,080.00
0315	250-00050	*MONITORING TECHNICIAN	16.000 HOUR 87.00000	3.000 0.000 3.000	0.00	261.00
0320	250-00110	*HEALTH AND SAFETY OFFICER	4.000 HOUR 131.00000	4.000 0.000 4.000	0.00	524.00
0325	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	394.700 CY 30.00000	0.000 0.000 0.000	0.00	0.00
0330	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	136.330 TON 115.00000	51.980 84.350 136.330	9,700.25	15,677.95

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	902.400	0.000		
			TON	0.000	0.00	
			57.25000	0.000		0.00
0340	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	1,788.800	0.000		
			TON	0.000	0.00	
			65.75000	0.000		0.00
0345	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	1,021.200	0.000		
			GAL	0.000	0.00	
			1.80000	0.000		0.00
0350	412-00605	CONCRETE PAVEMENT (6 INCH) (FAST TRACK)	796.000	0.000		
			SY	0.000	0.00	
			80.00000	0.000		0.00
0355	412-01100	CONCRETE PAVEMENT (11 INCH)	41.000	0.000		
			SY	0.000	0.00	
			125.00000	0.000		0.00
0360	420-00101	*GEOTEXTILE (EROSION CONTROL) (CLASS B)	120.000	0.000		
			SY	0.000	0.00	
			5.25000	0.000		0.00
0365	503-00036	DRILLED CAISSON (36 INCH)	57.000	0.000		
			LF	0.000	0.00	
			330.00000	0.000		0.00
0370	503-00048	DRILLED CAISSON (48 INCH)	21.000	0.000		
			LF	0.000	0.00	
			410.00000	0.000		0.00
0375	506-00212	*RIPRAP (12 INCH)	99.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0380	601-01000	CONCRETE CLASS B	2.000	0.000		
			CY	0.000	0.00	
			750.00000	0.000		0.00
0385	601-03050	CONCRETE CLASS D (WALL)	54.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	602-00020	REINFORCING STEEL (EPOXY COATED)	6,715.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00
0395	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,965.000	553.000		
			LF	11.000	572.00	
			52.00000	564.000		29,328.00
0396	603-02185	23X14 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) ELLIPTICAL STORM SEWER PIPE CO#2	240.000	240.000		
			LF	0.000	0.00	
			98.00000	240.000		23,520.00
0400	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	528.000	0.000		
			LF	528.000	41,184.00	
			78.00000	528.000		41,184.00
0405	603-01305	30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	37.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
0410	603-05030	30 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0415	603-05036	36 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0420	603-07360	*36 INCH REINFORCED CONCRETE PIPE (JACKED)	138.000	138.000		
			LF	0.000	0.00	
			950.00000	138.000		131,100.00
0425	604-00305	*INLET TYPE C (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0430	604-00350	*INLET TYPE C (SPECIAL) H = 10	1.000	0.000		
			EACH	0.750	4,950.00	
			6,600.00000	0.750		4,950.00
0435	604-00510	*INLET TYPE D (10 FOOT)	1.000	0.000		
			EACH	1.000	5,200.00	
			5,200.00000	1.000		5,200.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	604-00550	*INLET TYPE D (SPECIAL) H = 5	1.000 EACH 8,800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0445	604-13005	*INLET TYPE 13 (5 FOOT)	2.000 EACH 2,500.00000	1.500 0.000 1.500	0.00 0.00	3,750.00
0450	604-19205	*INLET TYPE R L 10 (5 FOOT)	5.000 EACH 3,000.00000	1.500 0.000 1.500	0.00 0.00	4,500.00
0455	604-19210	*INLET TYPE R L 10 (10 FOOT)	5.000 EACH 5,200.00000	1.500 0.750 2.250	3,900.00	11,700.00
0460	604-19310	*INLET TYPE R L 15 (10 FOOT)	1.000 EACH 6,718.00000	0.750 0.000 0.750	0.00	5,038.50
0465	604-30010	MANHOLE SLAB BASE (10 FOOT)	2.000 EACH 3,050.00000	1.000 1.000 2.000	3,050.00	6,100.00
0470	606-01340	*END ANCHORAGE TYPE 3D	3.000 EACH 725.00000	0.000 0.000 0.000	0.00	0.00
0475	606-01385	*TRANSITION TYPE 3J	3.000 EACH 1,350.00000	0.000 0.000 0.000	0.00	0.00
0480	606-10300	*BRIDGE RAIL TYPE 3	162.700 LF 161.00000	0.000 0.000 0.000	0.00	0.00
0485	607-53161	*FENCE CHAIN LINK (SPECIAL) (60 INCH)	162.700 LF 50.00000	0.000 0.000 0.000	0.00	0.00
0490	608-00000	CONCRETE SIDEWALK	1,576.000 SY 30.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	608-00010	CONCRETE CURB RAMP	62.200	0.000		
			SY	0.000	0.00	
			130.00000	0.000		0.00
0500	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	2,044.800	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00
0505	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	3,146.700	0.000		
			LF	0.000	0.00	
			15.50000	0.000		0.00
0510	609-24008	GUTTER TYPE 2 (8 FOOT)	35.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0515	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	4,835.000	0.000		
			SF	0.000	0.00	
			7.25000	0.000		0.00
0520	612-00001	*DELINEATOR (TYPE I)	3.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0525	612-00002	*DELINEATOR (TYPE II)	3.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0530	613-00200	2 INCH ELECTRICAL CONDUIT	1,900.000	0.000		
			LF	0.000	0.00	
			6.75000	0.000		0.00
0535	613-00206	2 INCH ELECTRICAL CONDUIT (BORED)	2,630.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0540	613-00306	3 INCH ELECTRICAL CONDUIT (BORED)	550.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0545	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	275.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 12
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	250.000	0.000		
			LF	0.000	0.00	
			8.25000	0.000		0.00
0555	613-07000	PULL BOX (SPECIAL)	5.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0560	613-07034	PULL BOX (24"X36"X18")	4.000	0.000		
			EACH	0.000	0.00	
			825.00000	0.000		0.00
0565	613-07038	PULL BOX (36"X48"X18")	3.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0570	613-10000	WIRING	1.000	0.000		
			L S	0.000	0.00	
			8,550.00000	0.000		0.00
0575	613-32350	LIGHT STANDARD STEEL (35 FOOT)	6.000	0.000		
			EACH	0.000	0.00	
			2,125.00000	0.000		0.00
0580	613-40010	LIGHT STANDARD FOUNDATION	6.000	0.000		
			EACH	0.000	0.00	
			860.00000	0.000		0.00
0585	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	10.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00
0590	614-00011	*SIGN PANEL (CLASS I)	37.000	0.000		
			SF	0.000	0.00	
			18.50000	0.000		0.00
0595	614-00012	*SIGN PANEL (CLASS II)	61.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
0600	614-01583	*STL SIGN SUPP(2-1/2 IN RD SCH 80) (PO&SLIP)	13.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 13
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	614-70117	PEDESTRIAN SIGNAL FACE (16)	8.000 EACH 375.00000	0.000 0.000 0.000	0.00	0.00
0610	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	17.000 EACH 775.00000	0.000 0.000 0.000	0.00	0.00
0615	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	3.000 EACH 1,150.00000	0.000 0.000 0.000	0.00	0.00
0620	614-72875	LOOP DETECTOR WIRE	2,832.000 LF 2.65000	0.000 0.000 0.000	0.00	0.00
0625	614-72878	TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	2.000 EACH 825.00000	0.000 0.000 0.000	0.00	0.00
0630	614-72889	TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	6.000 EACH 745.00000	0.000 0.000 0.000	0.00	0.00
0635	614-81130	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-30 FOOT MAST ARM)	1.000 EACH 15,900.00000	0.000 0.000 0.000	0.00	0.00
0640	614-81140	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	1.000 EACH 17,900.00000	0.000 0.000 0.000	0.00	0.00
0645	614-81155	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	1.000 EACH 18,400.00000	0.000 0.000 0.000	0.00	0.00
0650	614-81165	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM)	1.000 EACH 28,000.00000	0.000 0.000 0.000	0.00	0.00
0655	614-86246	CONTROLLER (TYPE 170E-HC11)	1.000 EACH 20,500.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 14
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	614-87010	FIBER OPTIC CABLE (SINGLE MODE) (12 FIBER)	65.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0665	614-87350	TEST FIBER OPTIC CABLE	1.000	0.000		
			L S	0.000	0.00	
			2,550.00000	0.000		0.00
0670	614-87424	FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	1,425.000	0.000		
			LF	0.000	0.00	
			2.75000	0.000		0.00
0675	614-87448	FIBER OPTIC CABLE (SINGLE MODE) (48 STRANDS)	3,460.000	0.000		
			LF	0.000	0.00	
			1.90000	0.000		0.00
0680	625-00000	*CONSTRUCTION SURVEYING	1.000	0.185		
			L S	0.125	3,437.50	
			27,500.00000	0.310		8,525.00
0685	626-00000	*MOBILIZATION	1.000	0.500		
			L S	0.100	16,000.00	
			160,000.00000	0.600		96,000.00
0690	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.250		
			L S	0.000	0.00	
			3,000.00000	0.250		750.00
0695	627-00005	*EPOXY PAVEMENT MARKING	36.000	0.000		
			GAL	0.000	0.00	
			133.00000	0.000		0.00
0700	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	132.000	0.000		
			GAL	0.000	0.00	
			27.00000	0.000		0.00
0705	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	308.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0710	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	2,580.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 15
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	171.000	0.000		
			SF	0.000	0.00	
			9.75000	0.000		0.00
0720	629-01001	*SURVEY MONUMENT (TYPE 1)	22.000	0.000		
			EACH	0.000	0.00	
			157.00000	0.000		0.00
0725	629-01002	*SURVEY MONUMENT (TYPE 2)	1.000	0.000		
			EACH	0.000	0.00	
			157.00000	0.000		0.00
0730	629-01005	*SURVEY MONUMENT (TYPE 5)	3.000	0.000		
			EACH	0.000	0.00	
			157.00000	0.000		0.00
0735	629-01031	*SURVEY MONUMENT (TYPE 3A)	1.000	0.000		
			EACH	0.000	0.00	
			790.00000	0.000		0.00
0740	629-01065	*SURVEY MONUMENT (TYPE 5S)	6.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0745	630-00000	FLAGGING	900.000	212.500		
			HOUR	138.000	3,036.00	
			22.00000	350.500		7,711.00
0750	630-00004	TRAFFIC CONTROL VEHICLE	2.000	0.000		
			EACH	0.000	0.00	
			3,150.00000	0.000		0.00
0755	630-00007	TRAFFIC CONTROL INSPECTION	55.000	31.000		
			DAY	12.000	1,104.00	
			92.00000	43.000		3,956.00
0760	630-00012	TRAFFIC CONTROL MANAGEMENT	140.000	31.000		
			DAY	19.000	8,740.00	
			460.00000	50.000		23,000.00
0765	630-00015	UNIFORMED TRAFFIC CONTROL COORDINATION	400.000	33.500		
			HOUR	15.500	248.00	
			16.00000	49.000		784.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 16
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	630-80001	FLASHING BEACON (PORTABLE)	4.000 EACH 1,550.00000	0.000 0.000 0.000	0.00 0.00	0.00
0775	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY)	12.000 EACH 53.00000	3.500 0.000 3.500	0.00 0.00	185.50
0780	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	78.000 EACH 70.00000	8.500 0.000 8.500	0.00 0.00	595.00
0785	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	70.000 EACH 170.00000	14.000 0.000 14.000	0.00 0.00	2,380.00
0790	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000 EACH 195.00000	4.000 0.000 4.000	0.00 0.00	780.00
0795	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	200.000 SF 16.00000	88.000 0.000 88.000	0.00 0.00	1,408.00
0800	630-80355	PORTABLE MESSAGE SIGN PANEL	3.000 EACH 8,500.00000	1.500 0.000 1.500	0.00 0.00	12,750.00
0805	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000 EACH 1,500.00000	0.000 1.500 1.500	2,250.00 0.00	2,250.00
0810	630-80360	DRUM CHANNELIZING DEVICE	350.000 EACH 48.00000	34.000 30.000 64.000	1,440.00 0.00	3,072.00
0815	630-80370	CONCRETE BARRIER (TEMPORARY)	170.000 LF 37.00000	85.000 0.000 85.000	0.00 0.00	3,145.00
0820	630-80380	TRAFFIC CONE	500.000 EACH 12.50000	15.000 0.000 15.000	0.00 0.00	187.50

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 17
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0825	630-85010	IMPACT ATTENUATOR (TEMPORARY)	2.000 EACH 5,800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0830	630-85040	IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000 EACH 6,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0835	700-70010	F/A MINOR CONTRACT REVISIONS	150,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0840	700-70011	F/A PARTNERING	0.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0845	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	2,500.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0850	700-70016	F/A FUEL COST ADJUSTMENT	13,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0855	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	2,900.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0860	700-70021	F/A ON-THE-JOB TRAINEE	1,536.000 HOUR 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0865	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,000.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0870	700-70028	F/A ESB PROGRAM	7,500.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00
0875	700-70031	F/A INTERIM SURFACE REPAIR	1,450.000 F A 1.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 18
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0880	700-70034	F/A UNIFORMED TRAFFIC CONTROL (OFFICER TIME)	30,000.000	0.000		
			F A	1,440.500	1,440.50	
			1.00000	1,440.500		1,440.50
0885	700-70074	F/A OBTAIN POWER FROM XCEL	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0890	700-70090	F/A RESET AND RE-ESTABLISHMENT OF MONITORING WELLS	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0895	700-70380	F/A EROSION CONTROL	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0900	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	2,284,768.04 \$	137,817.90 \$
						548,628.45
CAT NO0300 MASONRY SOUND BARRIER STR. E-16-U						
0905	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.200	0.200		
			L S	0.000	0.00	
			17,000.00000	0.200		3,400.00
0910	206-00000	*STRUCTURE EXCAVATION	165.000	165.000		
			CY	0.000	0.00	
			3.50000	165.000		577.50
0915	206-00100	*STRUCTURE BACKFILL (CLASS 1)	105.000	0.000		
			CY	63.000	1,921.50	
			30.50000	63.000		1,921.50
0920	503-00018	*DRILLED CAISSON (18 INCH)	216.000	216.000		
			LF	0.000	0.00	
			140.00000	216.000		30,240.00
0925	601-03050	CONCRETE CLASS D (WALL)	45.500	20.000		
			CY	25.500	11,475.00	
			450.00000	45.500		20,475.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 19
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 MASONRY SOUND BARRIER STR. E-16-U						
0930	602-00020	REINFORCING STEEL (EPOXY COATED)	8,395.000	4,198.000		
			LB	4,197.000	3,567.45	
			0.85000	8,395.000		7,135.75
0935	607-13000	FENCE MASONRY (SOUND BARRIER)	3,300.000	0.000		
			SF	0.000	0.00	
			32.50000	0.000		0.00
0940	609-24002	GUTTER TYPE 2 (2 FOOT)	323.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	178,740.75 \$	16,963.95 \$
						63,749.75
CAT NO0301 CBC STRUCTURE E-16-J MINOR						
0945	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.200	0.000		
			L S	0.000	0.00	
			17,000.00000	0.000		0.00
0950	206-00000	*STRUCTURE EXCAVATION	50.000	0.000		
			CY	0.000	0.00	
			3.50000	0.000		0.00
0955	206-00100	*STRUCTURE BACKFILL (CLASS 1)	20.000	0.000		
			CY	0.000	0.00	
			30.50000	0.000		0.00
0960	509-00000	STRUCTURAL STEEL	1,280.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0965	601-03000	CONCRETE CLASS D	24.000	0.000		
			CY	0.000	0.00	
			625.00000	0.000		0.00
0970	602-00020	REINFORCING STEEL (EPOXY COATED)	4,220.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00
0975	606-10300	*BRIDGE RAIL TYPE 3	11.700	0.000		
			LF	0.000	0.00	
			161.00000	0.000		0.00

CONTID: C14417
 PCN: 14417-BID
 PROJECT: STU M356-019

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 20
 ESTIMATE RUN 12/06/2007
 12:20:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 CBC STRUCTURE E-16-J MINOR						
0980	607-53161	*FENCE CHAIN LINK (SPECIAL) (60 INCH)	24.700	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	29,090.70 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING						
0985	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			38,000.00000	1.000		38,000.00
0990	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			30,000.00000	1.000		30,000.00
0995	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,250.00000	1.000		1,250.00
			CAT 0400	CURRENT AMT \$	69,250.00 \$	0.00 \$ 69,250.00
			PROJECT TOTAL	CURRENT AMT \$	2,561,849.49 \$	154,781.85 \$ 681,628.20