

ESTIMATE SUMMARY

08:37:15

CONTID: C14482

ESTIMATE NO: 0004 PROG

SPEC YR: 2002

PCN: 14482-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 105.0 DAYS

TIME ALLOW:

1005 CALENDAR DAYS

I-25 / BROADWAY VIADUCT- PH 2

PERCENT TIME: 10.45

ORIG TIME ALLOW:

1005 CALENDAR DAYS

PROJECT NO: IMD 0252-364

I-25 / BROADWAY VIADUCT- PH 2

NAME OF ROAD: 025A

PROJECT COUNTIES: DENVER

CONTRACTOR:

EDWARD KRAEMER AND SONS INCORPORATED

PAY PERIOD ENDING 01/06/2005

DATE TIME STARTED 09/20/2004

ONE PLAIN VIEW RD

DATE LET 07/29/2004

DATE WORK BEGAN 09/20/2004

DATE AWARDED 08/18/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED 09/10/2004

DATE ACCEPTED

PLAIN WI 53577 608/546-2311

DATE NOTICE TO PROCEED 09/20/2004

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 24,142,076.19 PARTICIPATING	\$ 2,140,994.41	\$ 44,990.00
AWARD PROJECT AMT: \$ 21,876,939.55 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 8.87% TOTAL EARNINGS	2,140,994.41	44,990.00
FUNDS AVAILABLE: \$ 22,001,081.78 STOCKPILED MATERIALS	1,406,238.37	0.00
	GROSS EARNINGS	3,547,232.78
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-8,052.48	-427.35
	SECURITIES ENCUMBERED	8,052.48
	NET EARNINGS	3,547,232.78
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,547,232.78
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 44,990.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 2
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00030	*REMOVAL OF WATER SERVICE	1.000 EACH 3,025.00000	0.000 0.000 0.000	0.00 0.00	0.00
0010	202-00035	*REMOVAL OF PIPE	3.000 LF 100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0015	202-00195	*REMOVAL OF MEDIAN COVER	167.000 SY 6.00000	46.000 0.000 46.000	0.00 0.00	276.00
0020	202-00220	*REMOVAL OF ASPHALT MAT	14,988.000 SY 3.00000	907.500 0.000 907.500	0.00 0.00	2,722.50
0025	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,279.000 SY 6.00000	697.000 0.000 697.000	0.00 0.00	4,182.00
0030	202-00250	*REMOVAL OF PAVEMENT MARKING	2,000.000 SF 2.02000	337.000 0.000 337.000	0.00 0.00	680.74
0035	202-00810	REMOVAL OF GROUND SIGN	11.000 EACH 500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0040	202-01000	REMOVAL OF FENCE	4,426.000 LF 2.15000	4,426.000 0.000 4,426.000	0.00 0.00	9,515.90
0045	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	21,138.000 CY 7.00000	3,170.000 0.000 3,170.000	0.00 0.00	22,190.00
0050	203-01500	*BLADING	50.000 HOUR 112.02000	0.000 0.000 0.000	0.00 0.00	0.00
0055	203-01510	*BACKHOE	50.000 HOUR 86.56000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 3
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01597	*POTHOLING	200.000	35.000		
			HOUR	0.000	0.00	
			178.22000	35.000		6,237.70
0065	206-01784	SHORING (AREA 4)	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0070	206-01787	SHORING (AREA 7)	1.000	0.000		
			L S	0.000	0.00	
			25,000.00000	0.000		0.00
0075	207-00205	*TOPSOIL	807.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0080	208-00010	*EROSION BALES	9.000	9.000		
			EACH	0.000	0.00	
			20.00000	9.000		180.00
0085	208-00020	*SILT FENCE	2,360.000	457.000		
			LF	0.000	0.00	
			1.50000	457.000		685.50
0090	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
0095	208-00050	*STORM DRAIN INLET PROTECTION	11.000	1.000		
			EACH	0.000	0.00	
			200.00000	1.000		200.00
0100	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	2.000	1.000		
			EACH	0.000	0.00	
			1,250.00000	1.000		1,250.00
0105	208-00100	*SEDIMENT REMOVAL AND DISPOSAL	1.000	0.100		
			L S	0.000	0.00	
			5,000.00000	0.100		500.00
0110	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.200		
			L S	0.000	0.00	
			7,130.00000	0.200		1,426.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 4
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00750	RESET LIGHT STANDARD	1.000 EACH 750.00000	0.000 0.000 0.000	0.00	0.00
0120	210-00815	RESET SIGN PANEL	1.000 EACH 400.00000	0.000 0.000 0.000	0.00	0.00
0125	210-01140	RESET GUARDRAIL TYPE 4	1,850.000 LF 7.00000	1,850.000 0.000 1,850.000	0.00	12,950.00
0130	210-04015	MODIFY MANHOLE	1.000 EACH 1,900.00000	0.000 0.000 0.000	0.00	0.00
0135	210-04020	MODIFY INLET	6.000 EACH 1,900.00000	0.000 0.000 0.000	0.00	0.00
0140	212-00006	SEEDING (NATIVE)	1.000 ACRE 330.00000	0.000 0.000 0.000	0.00	0.00
0145	212-00047	SOIL PREPARATION (SPECIAL)	1.000 ACRE 3,120.00000	0.000 0.000 0.000	0.00	0.00
0150	213-00002	MULCHING (WEED FREE HAY)	1.000 ACRE 710.00000	0.000 0.000 0.000	0.00	0.00
0155	213-00061	MULCH TACKIFIER	300.000 LB 1.77000	0.000 0.000 0.000	0.00	0.00
0160	216-00041	SOIL RETENTION BLANKET (STRAW/COCONUT)	3,464.000 SY 1.60000	0.000 0.000 0.000	0.00	0.00
0165	217-00020	HERBICIDE TREATMENT	8.000 HOUR 150.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 5
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.500		
			L S	0.000	0.00	
			2,460.00000	0.500		1,230.00
0175	250-00050	*MONITORING TECHNICIAN	200.000	163.500		
			HOUR	0.000	0.00	
			40.00000	163.500		6,540.00
0180	250-00110	*HEALTH AND SAFETY OFFICER	200.000	0.000		
			HOUR	0.000	0.00	
			60.00000	0.000		0.00
0185	250-00120	*MATERIAL SAMPLING AND DELIVERY	5.000	1.000		
			EACH	0.000	0.00	
			70.00000	1.000		70.00
0190	250-00200	*MATERIAL HANDLING (STOCKPILE)	75.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0195	250-00210	*SOLID WASTE DISPOSAL	100.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0200	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	7,518.000	0.000		
			TON	0.000	0.00	
			10.00000	0.000		0.00
0205	403-33871	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 76-28)	5,604.000	65.250		
			TON	0.000	0.00	
			50.00000	65.250		3,262.50
0210	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	1,804.000	0.000		
			GAL	0.000	0.00	
			1.00000	0.000		0.00
0215	412-01350	*CONCRETE PAVEMENT (13-1/2 INCH)	5,558.000	0.000		
			SY	0.000	0.00	
			55.00000	0.000		0.00
0220	420-00100	*GEOTEXTILE (EROSION CONTROL) (CLASS A)	49.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 6
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	503-00054	*DRILLED CAISSON (54 INCH)	939.000	421.400		
			LF	0.000	0.00	
			370.00000	421.400		155,918.00
0230	603-01155	*15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	134.000	0.000		
			LF	0.000	0.00	
			61.00000	0.000		0.00
0235	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	94.000	0.000		
			LF	0.000	0.00	
			76.00000	0.000		0.00
0240	604-00305	INLET TYPE C (5 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			2,770.00000	0.000		0.00
0245	604-00310	INLET TYPE C (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,770.00000	0.000		0.00
0250	604-25006	VANE GRATE INLET SPECIAL (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			5,170.00000	0.000		0.00
0255	606-00705	GUARDRAIL TYPE 7 (SPECIAL)	4,299.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0260	607-11525	FENCE (PLASTIC)	1,000.000	0.000		
			LF	0.000	0.00	
			3.89000	0.000		0.00
0265	607-11580	FENCE (TEMPORARY)	4,426.000	4,426.000		
			LF	0.000	0.00	
			4.00000	4,426.000		17,704.00
0270	607-53172	*FENCE CHAIN LINK (72 INCH)	500.000	0.000		
			LF	0.000	0.00	
			18.07000	0.000		0.00
0275	613-01100	1 INCH ELECTRICAL CONDUIT (PLASTIC)	3,155.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 7
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	3,606.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0285	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	250.000	0.000		
			LF	0.000	0.00	
			18.30000	0.000		0.00
0290	613-10000	WIRING	1.000	0.000		
			L S	0.000	0.00	
			42,300.00000	0.000		0.00
0295	613-35120	LIGHT STANDARD STEEL HIGH MAST (120 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			44,900.00000	0.000		0.00
0300	613-40010	LIGHT STANDARD FOUNDATION	1.000	0.000		
			EACH	0.000	0.00	
			1,255.00000	0.000		0.00
0305	613-45000	HIGH MAST FOUNDATION	1.000	0.000		
			EACH	0.000	0.00	
			8,368.00000	0.000		0.00
0310	613-50000	LOWERING DEVICE	1.000	0.000		
			EACH	0.000	0.00	
			7,985.00000	0.000		0.00
0315	613-50100	LIGHTING CONTROL CENTER	1.000	0.000		
			EACH	0.000	0.00	
			3,550.00000	0.000		0.00
0320	613-50200	LIGHTING SYSTEM	1.000	0.000		
			EACH	0.000	0.00	
			12,750.00000	0.000		0.00
0325	613-71000	LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			958.00000	0.000		0.00
0330	613-75100	LUMINAIRE METAL HALIDE (100 WATT)	48.000	0.000		
			EACH	0.000	0.00	
			857.00000	0.000		0.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 8
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	613-75250	LUMINAIRE METAL HALIDE (250 WATT)	96.000 EACH 1,410.00000	0.000 0.000 0.000	0.00	0.00
0340	614-00011	SIGN PANEL (CLASS I)	80.000 SF 90.70000	0.000 0.000 0.000	0.00	0.00
0345	614-00216	STEEL SIGN POST (2X2 INCH TUBING)	122.000 LF 10.00000	0.000 0.000 0.000	0.00	0.00
0350	614-07105	MODIFICATION OF SIGN LEGEND	4.000 EACH 756.00000	0.000 0.000 0.000	0.00	0.00
0355	614-42000	MONOTUBE OVERHEAD SIGN BRIDGE (20 INCH DIAMETER)	1.000 EACH 20,160.00000	0.000 0.000 0.000	0.00	0.00
0360	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 137,950.00000	0.171 0.000 0.171	0.00	23,589.45
0365	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	100.000 HOUR 120.00000	12.000 0.000 12.000	0.00	1,440.00
0370	626-00000	*MOBILIZATION	1.000 L S 646,067.50000	0.250 0.000 0.250	0.00	161,516.88
0375	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 3,050.00000	0.650 0.000 0.650	0.00	1,982.50
0380	627-00005	*EPOXY PAVEMENT MARKING	103.000 GAL 62.00000	16.000 0.000 16.000	0.00	992.00
0385	630-00000	*FLAGGING	12,000.000 HOUR 19.29000	1,066.000 0.000 1,066.000	0.00	20,563.14

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 9
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	630-00004	*TRAFFIC CONTROL VEHICLE	1.000 EACH	0.000 0.000	0.00	0.00
			1,234.00000	0.000		0.00
0395	630-00007	*TRAFFIC CONTROL INSPECTION	285.000 DAY	48.000 0.000	0.00	0.00
			102.00000	48.000		4,896.00
0400	630-00012	*TRAFFIC CONTROL MANAGEMENT 630-00002 TCS	720.000 DAY	47.000 0.000	0.00	0.00
			370.00000	47.000		17,390.00
0405	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	150.000 HOUR	4.000 0.000	0.00	0.00
			46.00000	4.000		184.00
0410	630-80001	*FLASHING BEACON (PORTABLE)	4.000 EACH	0.000 0.000	0.00	0.00
			1,543.00000	0.000		0.00
0415	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	14.000 EACH	7.000 0.000	0.00	0.00
			514.00000	7.000		3,598.00
0420	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000 EACH	0.000 0.000	0.00	0.00
			514.00000	0.000		0.00
0425	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	6.000 EACH	0.000 0.000	0.00	0.00
			514.00000	0.000		0.00
0430	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	217.000 EACH	15.000 0.000	0.00	0.00
			133.00000	15.000		1,995.00
0435	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	75.000 EACH	32.000 0.000	0.00	0.00
			257.00000	32.000		8,224.00
0440	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	15.000 EACH	0.000 0.000	0.00	0.00
			308.00000	0.000		0.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 10
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	1,715.000	105.000		
			SF	0.000	0.00	
			25.00000	105.000		2,625.00
0450	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	5.000	2.500		
			EACH	0.000	0.00	
			5,144.00000	2.500		12,860.00
0455	630-80359	*PORTABLE MESSAGE SIGN PANEL	60.000	51.000		
			DAY	0.000	0.00	
			205.00000	51.000		10,455.00
0460	630-80360	*DRUM CHANNELIZING DEVICE	70.000	35.000		
			EACH	0.000	0.00	
			72.00000	35.000		2,520.00
0465	630-80370	CONCRETE BARRIER (TEMPORARY)	3,200.000	245.000		
			LF	0.000	0.00	
			7.67000	245.000		1,879.15
0470	630-80380	*TRAFFIC CONE	930.000	115.000		
			EACH	0.000	0.00	
			14.40000	115.000		1,656.00
0475	630-85010	IMPACT ATTENUATOR (TEMPORARY)	3.000	0.000		
			EACH	0.000	0.00	
			7,390.00000	0.000		0.00
0480	700-70010	F/A MINOR CONTRACT REVISIONS	750,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0485	700-70011	F/A PARTNERING	10,000.000	3,135.460		
			F A	0.000	0.00	
			1.00000	3,135.460		3,135.46
0490	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 11
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	700-70014	F/A INCENTIVE (COMPLETION BY 10/1/05)	75,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0505	700-70014	F/A INCENTIVE (COMPL. BY BID COMPL. DATE)	1,093,846.980	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0510	700-70016	F/A FUEL COST ADJUSTMENT	10,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0515	700-70021	F/A ON-THE-JOB TRAINEE	2,000.000	0.000		
		HOUR		0.000	0.00	
			1.00000	0.000		0.00
0520	700-70022	F/A OJT COLORADO TRAINING PROGRAM	9,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0525	700-70025	F/A QUALITY INCENTIVE PAYMENT	10,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0530	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0535	700-70042	F/A RAILROAD FLAGGING	200,000.000	25,533.670		
		F A		0.000	0.00	
			1.00000	25,533.670		25,533.67
0540	700-70060	F/A ADJUST UTILITIES	5,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0545	700-70074	F/A OBTAIN POWER FROM XCEL ENERGY	10,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0550	700-70310	F/A LANDSCAPING	8,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 12
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	700-70380	F/A EROSION CONTROL	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	10,000.000	1,452.000		
			F A	0.000	0.00	
			1.00000	1,452.000		1,452.00
0780	900-00006	ADDED ITEM (DOLLAR) / UNIFORMED TRAFFIC CONTROL	25,935.000	25,935.000		
			DOL	0.000	0.00	
			1.00000	25,935.000		25,935.00
			CAT 0200	CURRENT AMT \$	5,841,946.78 \$	0.00 \$
CAT NO0300 STRUCTURES						
0565	202-00155	*REMOVAL OF WALL	147.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00
0570	202-00165	*REMOVAL OF WALL	1.000	0.500		
			L S	0.000	0.00	
			15,275.00000	0.500		7,637.50
0575	202-00400	*REMOVAL OF BRIDGE	1.000	0.500		
			EACH	0.000	0.00	
			700,000.00000	0.500		850,000.00
0580	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (BRIDGE)	1.000	0.500		
			L S	0.000	0.00	
			30,000.00000	0.500		15,000.00
0585	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (WALL)	1.000	0.000		
			L S	0.000	0.00	
			22,000.00000	0.000		0.00
0590	202-01130	REMOVAL OF GUARDRAIL TYPE 3	150.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0595	202-01140	REMOVAL OF GUARDRAIL TYPE 4	915.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 13
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0600	206-00000	*STRUCTURE EXCAVATION	21,258.000	1,830.000		
			CY	0.000	0.00	
			5.00000	1,830.000		9,150.00
0605	206-00065	*STRUCTURE BACKFILL (FLOW-FILL)	160.000	35.000		
			CY	0.000	0.00	
			91.65000	35.000		3,207.75
0610	206-00100	*STRUCTURE BACKFILL (CLASS 1)	24,396.000	0.000		
			CY	1,375.000	16,500.00	
			12.00000	1,375.000		16,500.00
0615	206-00360	MECHANICAL REINFORCEMENT OF SOIL	21,304.000	0.000		
			CY	814.000	28,490.00	
			35.00000	814.000		28,490.00
0620	206-01781	SHORING (AREA 1)	1.000	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
0625	206-01782	SHORING (AREA 2)	1.000	0.500		
			L S	0.000	0.00	
			60,000.00000	0.500		30,000.00
0630	206-01783	SHORING (AREA 3)	1.000	0.500		
			L S	0.000	0.00	
			5,000.00000	0.500		2,500.00
0635	206-01785	SHORING (AREA 5)	1.000	0.000		
			L S	0.000	0.00	
			80,000.00000	0.000		0.00
0640	206-01786	SHORING (AREA 6)	1.000	0.800		
			L S	0.000	0.00	
			20,000.00000	0.800		16,000.00
0645	403-09110	*STONE MASTIC ASPHALT	3,550.000	0.000		
			TON	0.000	0.00	
			58.00000	0.000		0.00
0650	503-00030	*DRILLED CAISSON (30 INCH)	707.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 14
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0655	504-04420	PRECAST PANEL FACING	10,254.000	0.000		
			SF	0.000	0.00	
			43.00000	0.000		0.00
0660	506-00209	*RIPRAP (9 INCH)	17.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0665	512-00102	BEARING DEVICE (TYPE II)	64.000	0.000		
			EACH	0.000	0.00	
			2,105.00000	0.000		0.00
0670	513-00690	BRIDGE DRAIN (SPECIAL)	10.000	0.000		
			EACH	0.000	0.00	
			4,070.00000	0.000		0.00
0675	515-00120	*WATERPROOFING (MEMBRANE)	21,517.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0680	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	588.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0685	518-01006	BRIDGE EXPANSION DEVICE (0-6 INCH)	292.000	0.000		
			LF	0.000	0.00	
			807.00000	0.000		0.00
0690	601-03040	CONCRETE CLASS D (BRIDGE)	10,826.000	552.800		
			CY	0.000	0.00	
			335.00000	552.800		185,188.00
0690		MATERIAL ALLOWANCE PERMANENT METAL DECKING		10,273.194		
			CY	0.000	0.00	
			13.65477	10,273.194		140,278.10
0695	601-03050	CONCRETE CLASS D (WALL)	40.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0700	602-00020	*REINFORCING STEEL (EPOXY COATED)	3,845,161.000	263,375.600		
			LB	0.000	0.00	
			0.90000	263,375.600		237,038.04

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0004

Page 15
 ESTIMATE RUN 01/06/2005
 08:37:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0705	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	3,412.000	0.000		
			LF	0.000	0.00	
			91.50000	0.000		0.00
0710	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	1,280.000	0.000		
			LF	0.000	0.00	
			17.40000	0.000		0.00
0715	607-53178	*FENCE CHAIN LINK (SPEC) (78 IN)	390.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0720	613-00100	1 INCH ELECTRICAL CONDUIT	2,973.000	94.000		
			LF	0.000	0.00	
			9.50000	94.000		893.00
0725	613-00200	2 INCH ELECTRICAL CONDUIT	4,734.000	351.000		
			LF	0.000	0.00	
			13.00000	351.000		4,563.00
0730	613-00400	4 INCH ELECTRICAL CONDUIT	3,367.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0735	618-00002	*PRESTRESSING STEEL WIRE OR STRAND	14,096.000	0.000		
			MKFT	0.000	0.00	
			75.00000	0.000		0.00
0735		MATERIAL ALLOWANCE PT MATERIALS CENTER PIER CAPS		3,342.000		
			MKFT	0.000	0.00	
			41.61431	3,342.000		139,075.02
0735		MATERIAL ALLOWANCE CENTER CONST PIER CAPS (75%)		2,505.999		
			MKFT	0.000	0.00	
			13.87380	2,505.999		34,767.73
0740	618-00005	*PRESTRESSING STEEL BAR	269.000	0.000		
			MKFT	0.000	0.00	
			236.00000	0.000		0.00
0745	618-10000	PRECAST CONCRETE U GIRDER (PRE-TENSIONED)	12,626.000	0.000		
			LF	0.000	0.00	
			375.00000	0.000		0.00

CONTID: C14482
 PCN: 14482-BID
 PROJECT: IMD 0252-364

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0004

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
0745		MATERIAL ALLOWANCE SPAN 4, 5, 7, A8 & B8 CENTER		0.000			
			LF	0.000	0.00		
			322.78883	0.000		0.00	
0750	652-00000	FIRE PROTECTION SYSTEMS	1.000	0.000			
			L S	0.000	0.00		
			34,350.00000	0.000		0.00	
0765	618-10300	PRECAST CONC U GIRDER (SPEC)	0.000	0.000			
			LF	0.000	0.00		
			368.32650	0.000		0.00	
0765		MATERIAL ALLOWANCE SPAN 4, 5, 6, 7, 8, 9, A10 & B10 CENTER		3,384.000			
			LF	0.000	0.00		
			322.72977	3,384.000		1,092,117.54	
0770	900-00012	ADDED ITEM (FOOT)/ ADDITIONAL CAISSON LENGTH (54")	7.100	7.100			
			LF	0.000	0.00		
			55.50000	7.100		394.05	
0775	900-00012	ADDED ITEM (FOOT)/ ADDITIONAL CAISSON LENGTH (30")	0.000	0.000			
			LF	0.000	0.00		
			27.00000	0.000		0.00	
0785	900-00010	ADDED ITEM (HOUR)/	13.333	13.333			
			HOUR	0.000	0.00		
			115.50000	13.333		1,539.96	
			CAT 0300	CURRENT AMT \$	18,150,129.41 \$	44,990.00 \$	2,814,339.69
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0755	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000			
			EACH	0.000	0.00		
			130,000.00000	1.000		130,000.00	
0760	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			20,000.00000	1.000		20,000.00	
			CAT 0400	CURRENT AMT \$	150,000.00 \$	0.00 \$	150,000.00
			PROJECT TOTAL	CURRENT AMT \$	24,142,076.19 \$	44,990.00 \$	3,547,232.78