

ESTIMATE SUMMARY

14:03:27

CONTID: C14529

ESTIMATE NO: 0009 PROG

SPEC YR: 2002

PCN: 14529-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 111.(DAYS

TIME ALLOW:

116 WORK DAYS

US 34 Ft.Morgan to Brush

PERCENT TIME: 95.69

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO: STA 0343-022

US 34 Ft.Morgan to Brush

NAME OF ROAD: 034B

PROJECT COUNTIES: MORGAN

CONTRACTOR:

AGGREGATE INDUSTRIES - WCR, INC.

1707 COLE BOULEVARD SUITE 100

PAY PERIOD ENDING 01/24/2006

DATE TIME STARTED 03/07/2005

DATE LET 01/27/2005

DATE WORK BEGAN

DATE AWARDED 02/07/2005

DATE TIME STOPPED 12/14/2005

DATE CONTRACT EXECUTED 02/25/2005

DATE ACCEPTED 12/14/2005

GOLDEN CO 80401 303/985-1070

DATE NOTICE TO PROCEED 03/07/2005

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,171,246.94 PARTICIPATING	\$ 5,171,246.99	\$ 6,442.26
AWARD PROJECT AMT:	\$ 5,076,780.72 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	5,171,246.99	6,442.26
FUNDS AVAILABLE:	\$ -0.05 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,171,246.99	6,442.26
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-76,151.71	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	5,095,095.28	6,442.26
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	5,095,095.28	6,442.26
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 6,442.26

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 01/24/2006

14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00026	*REMOVAL OF SLOPE AND DITCH PAVING	415.000	415.000		
			SY	0.000	0.00	
			12.86000	415.000		5,336.90
0010	202-00035	*REMOVAL OF PIPE	79.000	79.000		
			LF	0.000	0.00	
			116.69000	79.000		9,218.51
0015	202-00201	REMOVAL OF CURB	3,103.000	4,112.000		
			LF	-1,009.000	-4,005.73	
			3.97000	3,103.000		12,318.91
0020	202-00203	*REMOVAL OF CURB AND GUTTER	434.000	434.000		
			LF	0.000	0.00	
			8.41000	434.000		3,649.94
0025	202-00210	*REMOVAL OF CONCRETE PAVEMENT	4,219.000	4,219.000		
			SY	0.000	0.00	
			8.32000	4,219.000		35,102.08
0030	202-00220	*REMOVAL OF ASPHALT MAT	2,861.000	2,861.000		
			SY	0.000	0.00	
			4.55000	2,861.000		13,017.55
0035	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	281,436.000	281,436.000		
			SY	0.000	0.00	
			0.85000	281,436.000		239,220.60
0040	202-00810	*REMOVAL OF GROUND SIGN	2.000	2.000		
			EACH	0.000	0.00	
			231.37000	2.000		462.74
0045	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	582.000	582.000		
			LF	0.000	0.00	
			3.32000	582.000		1,932.24
0050	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	571.000	571.000		
			CY	0.000	0.00	
			37.93000	571.000		21,658.03
0055	203-00100	MUCK EXCAVATION	1,456.000	1,456.000		
			CY	0.000	0.00	
			12.73000	1,456.000		18,534.88

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 01/24/2006
 14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01100	PROOF ROLLING	5.000	6.000		
			HOUR	-1.000	-110.58	
			110.58000	5.000		552.90
0065	203-01500	BLADING	0.000	0.000		
			HOUR	0.000	0.00	
			109.29000	0.000		0.00
0070	203-01597	POTHOLING	5.000	5.000		
			HOUR	0.000	0.00	
			172.05000	5.000		860.25
0075	208-00005	EROSION LOG	0.000	0.000		
			LF	0.000	0.00	
			12.33000	0.000		0.00
0080	208-00045	*CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			1,012.74000	0.000		0.00
0085	208-00070	STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			1,452.74000	0.000		0.00
0090	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	58.000	58.000		
			EACH	0.000	0.00	
			223.39000	58.000		12,956.62
0095	210-00012	*RESET MAILBOX STRUCTURE (TYPE 2)	10.000	10.000		
			EACH	0.000	0.00	
			304.39000	10.000		3,043.90
0100	210-00013	*RESET MAILBOX STRUCTURE (TYPE 3)	10.000	10.000		
			EACH	0.000	0.00	
			420.27000	10.000		4,202.70
0101	700-70036	FORCED ACCOUNTS MAIL BOX MATERIAL COST MCR	1,917.430	1,917.430		
			F A	0.000	0.00	
			1.00000	1,917.430		1,917.43
0105	210-04010	*ADJUST MANHOLE	57.000	53.000		
			EACH	4.000	1,744.80	
			436.20000	57.000		24,863.40

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 01/24/2006
 14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	210-04050	*ADJUST VALVE BOX	44.000 EACH 436.05000	46.000 -2.000 44.000	-872.10	19,186.20
0115	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	896.000 CY 36.57000	896.000 0.000 896.000	0.00	32,766.72
0120	304-09000	AGGREGATE BASE COURSE (SPECIAL)	3,810.000 CY 10.45000	3,810.000 0.000 3,810.000	0.00	39,814.50
0125	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	264.110 TON 91.93000	264.110 0.000 264.110	0.00	24,279.63
0130	403-33721	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28) MCR 1 LINE 3	0.000 TON 36.46000	0.000 0.000 0.000	0.00	0.00
0131	403-33742	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22)	0.000 SY 36.46000	0.000 0.000 0.000	0.00	0.00
0132	403-33741	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-22) MCR 1 LINE 3	17,196.440 TON 36.46000	17,349.430 -152.990 17,196.440	-5,578.02	626,982.20
0135	403-33751	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-28)	49,592.960 TON 41.03000	49,592.960 0.000 49,592.960	0.00	2,034,799.15
0140	412-01020	*CONCRETE PAVEMENT (10 INCH) (FAST TRACK)	5,362.000 SY 64.75000	5,362.000 0.000 5,362.000	0.00	347,189.50
0145	420-00130	*GEOTEXTILE (SEPARATOR) (CLASS A)	5,328.000 SY 1.72000	5,328.000 0.000 5,328.000	0.00	9,164.16
0150	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	87.900 CY 354.52000	87.100 0.800 87.900	283.62	31,162.31

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 01/24/2006
 14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0153	603-50018	18 INCH PLASTIC PIPE MCR 1	340.000	340.000		
			LF	0.000	0.00	
			66.00000	340.000		22,440.00
0154	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE) MCR LINE 5	98.000	98.000		
			LF	0.000	0.00	
			95.00000	98.000		9,310.00
0155	603-01420	*42 INCH REINFORCED CONCRETE PIPE	38.000	38.000		
			LF	0.000	0.00	
			190.20000	38.000		7,227.60
0160	603-02480	*60X38 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	32.000	32.000		
			LF	0.000	0.00	
			272.82000	32.000		8,730.24
0165	603-05042	*42 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			2,803.54000	1.000		2,803.54
0170	603-05148	*60X38 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	1.000	1.000		
			EACH	0.000	0.00	
			3,476.74000	1.000		3,476.74
0175	603-10150	*15 INCH CORRUGATED STEEL PIPE	27.000	27.000		
			LF	0.000	0.00	
			135.60000	27.000		3,661.20
0180	603-10240	*24 INCH CORRUGATED STEEL PIPE	18.000	18.000		
			LF	0.000	0.00	
			770.37000	18.000		13,866.66
0185	603-15048	*48 INCH EQUIVALENT CORRUGATED STEEL PIPE ARCH	20.000	20.000		
			LF	0.000	0.00	
			273.29000	20.000		5,465.80
0190	603-30015	*15 INCH STEEL END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			1,434.49000	0.000		0.00
0195	603-30024	*24 INCH STEEL END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,161.24000	1.000		1,161.24

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 01/24/2006
 14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0200	603-31348	*48 INCH EQUIVALENT ARCH STEEL END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,892.74000	1.000		1,892.74
0201	900-00012	ADDED ITEM (FOOT)/ 24" RCP CIP MCR 1	23.000	23.000		
			LF	0.000	0.00	
			187.00000	23.000		4,301.00
0205	604-39005	*MANHOLE SPECIAL (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,946.24000	1.000		5,946.24
0206	604-00305	INLET TYPE C (5 FOOT) MCR 1	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0207	604-19105	INLET TYPE R L 5 (5 FOOT) MCR 1	2.000	2.000		
			EACH	0.000	0.00	
			4,902.00000	2.000		9,804.00
0210	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	512.500	512.500		
			LF	0.000	0.00	
			27.56000	512.500		14,124.50
0215	606-01370	*TRANSITION TYPE 3G	5.000	5.000		
			EACH	0.000	0.00	
			1,599.55000	5.000		7,997.75
0220	606-01380	*TRANSITION TYPE 3H	2.000	2.000		
			EACH	0.000	0.00	
			907.87000	2.000		1,815.74
0225	606-01385	*TRANSITION TYPE 3J	5.000	5.000		
			EACH	0.000	0.00	
			968.18000	5.000		4,840.90
0230	606-01390	*END ANCHORAGE TYPE 3K	3.000	3.000		
			EACH	0.000	0.00	
			1,347.87000	3.000		4,043.61
0235	606-02003	*END ANCHORAGE (NONFLARED)	1.000	1.000		
			EACH	0.000	0.00	
			2,618.74000	1.000		2,618.74

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 01/24/2006
 14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0240	606-02005	*END ANCHORAGE (FLARED)	8.000	8.000		
			EACH	0.000	0.00	
			1,782.09000	8.000		14,256.72
0245	608-00010	*CONCRETE CURB RAMP	1,796.000	1,841.000		
			SY	-45.000	-4,474.35	
			99.43000	1,796.000		178,576.28
0250	608-00015	*TRUNCATED DOMES	326.000	326.000		
			SF	0.000	0.00	
			44.96000	326.000		14,656.96
0255	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	1,022.000	982.000		
			LF	40.000	1,292.40	
			32.31000	1,022.000		33,020.82
0260	609-60011	CURB TYPE 6 (SECTION M)	4,023.000	4,023.000		
			LF	0.000	0.00	
			2.80000	4,023.000		11,264.40
0265	612-00041	*DELINEATOR (FLEXIBLE) (TYPE I)	359.000	359.000		
			EACH	0.000	0.00	
			21.17000	359.000		7,600.03
0269	612-00010	DELINEATOR (SPECIAL) MCR 1	30.000	30.000		
			EACH	0.000	0.00	
			45.00000	30.000		1,350.00
0270	612-00043	*DELINEATOR (FLEXIBLE) (TYPE III)	66.000	66.000		
			EACH	0.000	0.00	
			37.88000	66.000		2,500.08
0271	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC) MCR 1 LINE 5	295.000	295.000		
			LF	0.000	0.00	
			19.80000	295.000		5,841.00
0272	613-07026	PULL BOX (16"X24"X12") MCR 1 LINE 5	2.000	2.000		
			EACH	0.000	0.00	
			478.50000	2.000		957.00
0273	613-07000	PULL BOX (SPECIAL) MCR 1 LINE 5	11.000	9.000		
			EACH	2.000	1,320.00	
			660.00000	11.000		7,260.00

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 01/24/2006
 14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	614-00011	*SIGN PANEL (CLASS I)	12.250	12.250		
			SF	0.000	0.00	
			91.79000	12.250		1,124.43
0280	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	26.000	26.000		
			LF	0.000	0.00	
			44.05000	26.000		1,145.30
0285	614-10160	*SIGNAL HEAD BACKPLATES	32.000	32.000		
			EACH	0.000	0.00	
			253.02000	32.000		8,096.64
0290	614-72875	*LOOP DETECTOR WIRE	4,912.000	4,912.000		
			LF	0.000	0.00	
			2.11000	4,912.000		10,364.32
0295	614-85115	*IMPACT ATTENUATOR (QUADGUARD)	2.000	2.000		
			EACH	0.000	0.00	
			15,604.24000	2.000		31,208.48
0300	615-00030	*EMBANKMENT PROTECTOR TYPE 3	2.000	2.000		
			EACH	0.000	0.00	
			906.00000	2.000		1,812.00
0305	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			30,877.74000	1.000		30,877.74
0310	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			137,365.00000	1.000		137,365.00
0315	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			3,652.74000	1.000		3,652.74
0320	627-00005	*EPOXY PAVEMENT MARKING	862.200	862.200		
			GAL	0.000	0.00	
			55.32000	862.200		47,696.90
0325	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	2,793.600	2,793.600		
			GAL	0.000	0.00	
			32.98000	2,793.600		92,132.93

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 01/24/2006
 14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	1,114.000 SF	1,114.000 0.000	0.00	15,395.48
			13.82000	1,114.000		
0335	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	6,242.000 SF	6,242.000 0.000	0.00	56,989.46
			9.13000	6,242.000		
0340	629-01031	*SURVEY MONUMENT (TYPE 3A)	8.000 EACH	8.000 0.000	0.00	5,192.72
			649.09000	8.000		
0345	629-01210	ADJUST MONUMENT BOX	8.000 EACH	8.000 0.000	0.00	1,760.72
			220.09000	8.000		
0350	630-00000	*FLAGGING	15,781.000 HOUR	15,781.000 0.000	0.00	365,487.96
			23.16000	15,781.000		
0355	630-00007	*TRAFFIC CONTROL INSPECTION	58.000 DAY	58.000 0.000	0.00	5,369.64
			92.58000	58.000		
0360	630-00012	*TRAFFIC CONTROL MANAGEMENT	118.000 DAY	118.000 0.000	0.00	49,091.54
			416.03000	118.000		
0365	630-80001	*FLASHING BEACON (PORTABLE)	4.000 EACH	4.000 0.000	0.00	3,652.72
			913.18000	4.000		
0370	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	30.000 EACH	30.000 0.000	0.00	11,663.70
			388.79000	30.000		
0375	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	120.000 EACH	95.000 25.000	1,551.25	7,446.00
			62.05000	120.000		
0380	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	166.000 EACH	126.000 40.000	3,384.40	14,045.26
			84.61000	166.000		

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 01/24/2006
 14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	16.000	16.000		
			EACH	0.000	0.00	
			84.39000	16.000		1,350.24
0390	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	177.000	849.250		
			SF	-672.250	-16,449.96	
			24.47000	177.000		4,331.19
0395	630-80355	*PORTABLE MESSAGE SIGN PANEL	6.000	6.000		
			EACH	0.000	0.00	
			6,658.79000	6.000		39,952.74
0400	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	6.000	6.000		
			EACH	0.000	0.00	
			938.79000	6.000		5,632.74
0405	630-80360	*DRUM CHANNELIZING DEVICE	273.000	273.000		
			EACH	0.000	0.00	
			24.35000	273.000		6,647.55
0410	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	20.000	20.000		
			EACH	0.000	0.00	
			50.64000	20.000		1,012.80
0415	630-80370	CONCRETE BARRIER (TEMPORARY)	700.000	700.000		
			LF	0.000	0.00	
			20.16000	700.000		14,112.00
0420	630-80380	*TRAFFIC CONE	408.000	408.000		
			EACH	0.000	0.00	
			10.78000	408.000		4,398.24
0425	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000	1.000		
			L S	0.000	0.00	
			2,552.74000	1.000		2,552.74
0430	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			4,972.74000	0.000		0.00
0435	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 01/24/2006
 14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	88,270.390	59,913.860		
			F A	28,356.530	28,356.53	
			1.00000	88,270.390		88,270.39
0445	700-70020	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70040	F/A RAILROAD PERMITS	500.000	500.000		
			F A	0.000	0.00	
			1.00000	500.000		500.00
0465	700-70042	F/A RAILROAD FLAGGING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0471	900-00010	ADDED ITEM (HOUR)/ TICKET TAKER ITEM 403	629.500	629.500		
			HOUR	0.000	0.00	
			28.74000	629.500		18,091.83
			CAT 0200	CURRENT AMT \$	5,079,429.62 \$	5,079,429.62
CAT NO0300 STR. NO. C-21-G						
0475	202-00425	*REMOVAL OF BRIDGE RAILING	114.000	114.000		
			LF	0.000	0.00	
			12.31000	114.000		1,403.34
0480	606-11010	*BRIDGE RAIL TYPE 10R	117.000	117.000		
			LF	0.000	0.00	
			108.22000	117.000		12,661.74
			CAT 0300	CURRENT AMT \$	14,065.08 \$	14,065.08

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 01/24/2006
 14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. NO. C-22-B						
0485	202-00425	*REMOVAL OF BRIDGE RAILING	92.000	92.000		
			LF	0.000	0.00	
			12.31000	92.000		1,132.52
0490	606-11010	*BRIDGE RAIL TYPE 10R	92.000	92.000		
			LF	0.000	0.00	
			108.22000	92.000		9,956.24
0491	606-01371	TRANSITION TYPE 3G (SPECIAL) MCR 1	1.000	1.000		
			EACH	0.000	0.00	
			1,974.60000	1.000		1,974.60
			CAT 0301	CURRENT AMT \$	13,063.36 \$	0.00 \$ 13,063.36
CAT NO0302 STR. NO. C-22-E						
0495	202-00503	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	12.000	12.000		
			SY	0.000	0.00	
			95.39000	12.000		1,144.68
0500	206-00000	*STRUCTURE EXCAVATION	87.000	87.000		
			CY	0.000	0.00	
			37.24000	87.000		3,239.88
0505	206-00100	*STRUCTURE BACKFILL (CLASS 1)	87.000	87.000		
			CY	0.000	0.00	
			60.34000	87.000		5,249.58
0510	420-00130	*GEOTEXTILE (SEPARATOR) (CLASS A)	108.000	108.000		
			SY	0.000	0.00	
			1.72000	108.000		185.76
			CAT 0302	CURRENT AMT \$	9,819.90 \$	0.00 \$ 9,819.90
CAT NO0303 STR. NO. C-22-BP						
0515	606-00730	*GUARDRAIL TYPE 7 (STYLE CD)	118.000	118.000		
			LF	0.000	0.00	
			145.80000	118.000		17,204.40
			CAT 0303	CURRENT AMT \$	17,204.40 \$	0.00 \$ 17,204.40
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0520	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,152.74000	1.000		20,152.74

CONTID: C14529
 PCN: 14529-BID
 PROJECT: STA 0343-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 01/24/2006
 14:03:27

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT N00400 CONSTRUCTION ENGINEERING BID ITEMS						
0525	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,202.74000	1.000		15,202.74
0530	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,232.74000	1.000		1,232.74
0535	700-70220	F/A PHONE SERVICE LONG DISTANCE	1,076.360	1,076.360		
			F A	0.000	0.00	
			1.00000	1,076.360		1,076.36
		CAT 0400	CURRENT AMT \$	37,664.58 \$	0.00 \$	37,664.58
		PROJECT TOTAL	CURRENT AMT \$	5,171,246.94 \$	6,442.26 \$	5,171,246.94