

ESTIMATE SUMMARY

13:13:55

CONTID: C14551RA-ALT ESTIMATE NO: 0016 PROG SPEC YR: 2005
 PCN: 14551RA-ALTB2 COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: I 25 - Commercial to Main - NB
 TIME CHARGED: 297.0 DAYS TIME ALLOW: 670 WORK DAYS
 PERCENT TIME: 44.33 ORIG TIME ALLOW: 670 WORK DAYS

PROJECT NO: IM 0251-166
 I 25 - Commercial to Main - NB (ALT)
 NAME OF ROAD: I25
 PROJECT COUNTIES: LAS ANIMAS

CONTRACTOR: LAWRENCE CONSTRUCTION COMPANY
 9002 N. MOORE RD.
 LITTLETON CO 80125 303-791-5642

PAY PERIOD ENDING	04/05/2008	DATE TIME STARTED	12/06/2006
DATE LET	09/21/2006	DATE WORK BEGAN	12/06/2006
DATE AWARDED	11/02/2006	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	09/21/2006	DATE ACCEPTED	
DATE NOTICE TO PROCEED	12/06/2006		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 38,008,667.09 PARTICIPATING	\$ 15,854,407.26	\$ 538,474.41
AWARD PROJECT AMT: \$ 36,907,794.90 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 41.71% TOTAL EARNINGS	15,854,407.26	538,474.41
FUNDS AVAILABLE: \$ 22,154,259.83 STOCKPILED MATERIALS	652,898.89	-1,633.58
	GROSS EARNINGS	16,507,306.15
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-414,716.67	-16,154.23
	SECURITIES ENCUMBERED	388,270.19
	NET EARNINGS	16,480,859.67
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	16,480,859.67
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 520,686.60

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN 04/05/2008

13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	201-00000	*CLEARING AND GRUBBING	1.095	0.995		
			L S	0.000	0.00	
			145,000.00000	0.995		144,275.00
0010	202-00000	*REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			105,000.00000	1.000		105,000.00
0015	202-00001	REMOVAL OF STRUCTURE	15.000	1.000		
			EACH	0.000	0.00	
			423.27000	1.000		423.27
0020	202-00033	REMOVAL OF PIPE	7.000	0.000		
			EACH	0.000	0.00	
			1,176.32000	0.000		0.00
0025	202-00090	*REMOVAL OF DELINEATOR	50.000	0.000		
			EACH	0.000	0.00	
			5.69000	0.000		0.00
0030	202-00195	REMOVAL OF MEDIAN COVER	18.000	0.000		
			SY	0.000	0.00	
			4.83000	0.000		0.00
0035	202-00200	*REMOVAL OF SIDEWALK	1,371.000	0.000		
			SY	308.000	1,016.40	
			3.30000	308.000		1,016.40
0040	202-00203	REMOVAL OF CURB AND GUTTER	2,718.000	100.000		
			LF	198.000	631.62	
			3.19000	298.000		950.62
0045	202-00207	REMOVAL OF BRICK PAVERS	3,960.000	536.000		
			SY	723.320	6,690.71	
			9.25000	1,259.320		11,648.71
0050	202-00220	REMOVAL OF ASPHALT MAT	30,701.000	13,078.690		
			SY	1,145.000	2,896.85	
			2.53000	14,223.690		35,985.94
0055	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	762.000	0.000		
			SY	0.000	0.00	
			8.13000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	202-00250	*REMOVAL OF PAVEMENT MARKING	3,484.000	3,484.000		
			SF	0.000	0.00	
			2.28000	3,484.000		7,943.52
0065	202-00700	*REMOVAL OF LIGHT STANDARD	26.000	18.000		
			EACH	3.000	1,038.75	
			346.25000	21.000		7,271.25
0070	202-00750	*REMOVAL OF LUMINAIRE	26.000	18.000		
			EACH	3.000	519.39	
			173.13000	21.000		3,635.73
0075	202-00805	REMOVAL OF OVERHEAD SIGN STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			3,694.91000	1.000		3,694.91
0080	202-00810	*REMOVAL OF GROUND SIGN	39.000	18.000		
			EACH	0.000	0.00	
			85.34000	18.000		1,536.12
0085	202-00815	*REMOVAL OF SIGN (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			568.93000	0.000		0.00
0090	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,390.000	701.000		
			LF	0.000	0.00	
			2.79000	701.000		1,955.79
0091	202-01300	REMOVAL OF END ANCHORAGE CMO #7	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0095	202-04001	PLUG CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			1,681.89000	0.000		0.00
0100	202-04002	CLEAN CULVERT	8.000	0.000		
			EACH	0.000	0.00	
			5,685.45000	0.000		0.00
0105	203-00000	UNCLASSIFIED EXCAVATION	41,156.000	15,762.720		
			CY	3,460.000	28,199.00	
			8.15000	19,222.720		156,665.17

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0110	203-01100	PROOF ROLLING	50.000	1.000		
			HOUR	0.000	0.00	
			195.93000	1.000		195.93
0115	203-01500	BLADING	150.000	16.080		
			HOUR	0.000	0.00	
			152.51000	16.080		2,452.36
0120	203-01510	BACKHOE	150.000	5.000		
			HOUR	0.000	0.00	
			187.92000	5.000		939.60
0125	203-01597	POTHOLING	100.000	19.500		
			HOUR	0.000	0.00	
			327.90000	19.500		6,394.05
0130	208-00002	EROSION LOG (12 INCH)	1,618.000	1,618.000		
			LF	0.000	0.00	
			13.19000	1,618.000		21,341.42
0135	208-00011	EROSION BALES (WEED FREE)	240.000	0.000		
			EACH	0.000	0.00	
			159.03000	0.000		0.00
0140	208-00020	SILT FENCE	18,745.000	6,396.000		
			LF	180.000	486.00	
			2.70000	6,576.000		17,755.20
0145	208-00033	SEDIMENT TRAP	63.000	5.000		
			EACH	0.000	0.00	
			113.11000	5.000		565.55
0150	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			2,375.27000	2.000		4,750.54
0155	208-00050	STORM DRAIN INLET PROTECTION	25.000	14.000		
			EACH	0.000	0.00	
			125.17000	14.000		1,752.38
0160	208-00060	TEMPORARY SLOPE DRAIN (6 INCH)	700.000	0.000		
			LF	0.000	0.00	
			13.78000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0165	208-00070	STABILIZED CONSTRUCTION ENTRANCE	7.000	7.000		
			EACH	0.000	0.00	
			3,312.59000	7.000		23,188.13
0170	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.188		
			L S	0.090	2,558.90	
			28,432.20000	0.278		7,904.15
0175	208-00205	EROSION CONTROL SUPERVISOR	375.000	169.000		
			HOUR	11.500	980.95	
			85.30000	180.500		15,396.65
0180	210-00810	*RESET GROUND SIGN	4.000	2.000		
			EACH	0.000	0.00	
			375.50000	2.000		751.00
0185	210-02900	RELAY RIPRAP	0.000	0.000		
			CY	0.000	0.00	
			58.14000	0.000		0.00
0190	210-04010	ADJUST MANHOLE	1.000	1.000		
			EACH	0.000	0.00	
			593.82000	1.000		593.82
0195	210-04015	MODIFY MANHOLE	1.000	1.000		
			EACH	0.000	0.00	
			1,187.63000	1.000		1,187.63
0200	210-04020	MODIFY INLET	2.000	0.000		
			EACH	0.000	0.00	
			771.96000	0.000		0.00
0205	212-00006	*SEEDING (NATIVE)	18.750	0.000		
			ACRE	0.560	627.65	
			1,120.80000	0.560		627.65
0210	212-00032	*SOIL CONDITIONING	13.750	0.000		
			ACRE	0.560	2,497.85	
			4,460.45000	0.560		2,497.85
0215	213-00003	*MULCHING (WEED FREE)	18.750	0.000		
			ACRE	0.142	126.84	
			893.23000	0.142		126.84

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0220	213-00061	*MULCH TACKIFIER	3,582.000	50.000		
			LB	35.000	93.45	
			2.67000	85.000		226.95
0225	213-00100	*SOIL BINDER	13.000	0.610		
			ACRE	0.000	0.00	
			790.82000	0.610		482.40
0230	216-00021	*SOIL RETENTION BLANKET (CLASS 1)	9,510.000	3,552.880		
			SY	0.000	0.00	
			1.99000	3,552.880		7,070.23
0235	216-00023	*SOIL RETENTION BLANKET (CLASS 3)	10,486.000	0.000		
			SY	2,034.000	19,099.26	
			9.39000	2,034.000		19,099.26
0240	217-00020	HERBICIDE TREATMENT	100.000	0.000		
			HOUR	0.000	0.00	
			56.89000	0.000		0.00
0245	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.800		
			L S	0.000	0.00	
			16,840.46000	0.800		13,472.37
0250	250-00050	*MONITORING TECHNICIAN	140.000	70.500		
			HOUR	0.000	0.00	
			126.30000	70.500		8,904.15
0255	250-00100	ENVIRONMENTAL HEALTH AND SAFETY	1.000	0.000		
			L S	0.000	0.00	
			3,413.61000	0.000		0.00
0260	250-00110	*HEALTH AND SAFETY OFFICER	281.250	258.250		
			HOUR	23.000	4,052.60	
			176.20000	281.250		49,556.25
0265	250-00120	*MATERIAL SAMPLING AND DELIVERY	33.000	33.000		
			EACH	0.000	0.00	
			210.51000	33.000		6,946.83
0270	250-00200	MATERIAL HANDLING (STOCKPILE)	1,000.000	111.000		
			CY	0.000	0.00	
			10.64000	111.000		1,181.04

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 7
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0275	250-00210	*SOLID WASTE DISPOSAL	1,000.000 CY	0.000 0.000	0.00	0.00
			48.30000	0.000		0.00
0280	250-00220	*HAZARDOUS WASTE DISPOSAL	1,000.000 CY	0.000 0.000	0.00	0.00
			45.46000	0.000		0.00
0285	304-06000	AGGREGATE BASE COURSE (CLASS 6)	34,415.000 TON	96.150 571.640	12,501.77	14,604.57
			21.87000	667.790		
0290	304-06007	AGGREGATE BASE COURSE (CLASS 6)	2,175.000 CY	0.000 0.000	0.00	0.00
			32.38000	0.000		0.00
0295	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	45.000 TON	41.930 0.000	0.00	25,342.07
			604.39000	41.930		
0300	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	12,241.000 TON	1,872.030 0.000	0.00	214,497.20
			114.58000	1,872.030		
0305	403-33851	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-28)	6,498.000 TON	0.000 0.000	0.00	0.00
			120.27000	0.000		0.00
0310	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	11,457.000 GAL	0.000 0.000	0.00	0.00
			4.55000	0.000		0.00
0315	412-00600	*CONCRETE PAVEMENT (6 INCH)	236.330 SY	236.330 0.000	0.00	12,664.92
			53.59000	236.330		
0316	412-00800	CONCRETE PAVEMENT (8 INCH) CMO 10	0.000 SY	0.000 0.000	0.00	0.00
			71.28000	0.000		0.00
0320	412-01200	CONCRETE PAVEMENT (12 INCH)	281.000 SY	0.000 0.000	0.00	0.00
			128.01000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0325	420-00000	GEOMEMBRANE (CLAY LINER)	1,240.000	0.000		
			SY	0.000	0.00	
			20.25000	0.000		0.00
0330	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	1,420.000	0.000		
			SY	0.000	0.00	
			3.06000	0.000		0.00
0335	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	383.000	22.800		
			SY	0.000	0.00	
			2.80000	22.800		63.84
0340	503-00054	*DRILLED CAISSON (54 INCH)	47.000	0.000		
			LF	0.000	0.00	
			686.49000	0.000		0.00
0345	506-00030	GROUTED RIPRAP	12.000	0.000		
			CY	0.000	0.00	
			396.69000	0.000		0.00
0350	506-00209	RIPRAP (9 INCH)	366.000	147.400		
			CY	0.000	0.00	
			135.21000	147.400		19,929.95
0355	506-00212	RIPRAP (12 INCH)	291.000	38.800		
			CY	0.000	0.00	
			153.88000	38.800		5,970.54
0360	507-00700	SLOPE AND DITCH PAVING (SPECIAL)	12.000	0.000		
			CY	0.000	0.00	
			2,164.99000	0.000		0.00
0365	603-01155	15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	349.000	0.000		
			LF	0.000	0.00	
			102.64000	0.000		0.00
0365		MATERIAL ALLOWANCE		240.000		
			LF	0.000	0.00	
			18.05000	240.000		4,332.00
0365		MATERIAL ALLOWANCE		109.000		
			LF	0.000	0.00	
			18.05000	109.000		1,967.45

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 9
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0370	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,213.000	311.500		
			LF	0.000	0.00	
			67.29000	311.500		20,960.84
0370		MATERIAL ALLOWANCE		0.000		
			Tkm	0.000	0.00	
			19.85000	0.000		0.00
0370		MATERIAL ALLOWANCE		26.000		
			Tkm	0.000	0.00	
			19.85000	26.000		516.10
0370		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			19.85000	0.000		0.00
0370		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			19.85000	0.000		0.00
0370		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			19.85000	0.000		0.00
0375	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	688.000	248.750		
			LF	0.000	0.00	
			97.97000	248.750		24,370.04
0375		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			28.50000	0.000		0.00
0375		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			28.50000	0.000		0.00
0375		MATERIAL ALLOWANCE		64.500		
			LF	0.000	0.00	
			28.50000	64.500		1,838.25
0380	603-01305	30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	631.000	631.000		
			LF	0.000	0.00	
			118.23000	631.000		74,603.13

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0380		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			39.35000	0.000		0.00
0380		MATERIAL ALLOWANCE		0.000		
			LF	0.000	0.00	
			39.35000	0.000		0.00
0385	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	236.000	0.000		
			LF	0.000	0.00	
			130.57000	0.000		0.00
0385		MATERIAL ALLOWANCE		16.000		
			LF	0.000	0.00	
			54.50000	16.000		872.00
0385		MATERIAL ALLOWANCE		104.000		
			LF	0.000	0.00	
			54.50000	104.000		5,668.00
0390	603-02185	23X14 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	109.000	24.000		
			LF	0.000	0.00	
			131.81000	24.000		3,163.44
0390		MATERIAL ALLOWANCE		64.000		
			LF	0.000	0.00	
			37.45000	64.000		2,396.80
0395	603-05015	15 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			837.30000	0.000		0.00
0400	603-05018	18 INCH REINFORCED CONCRETE END SECTION	5.000	2.000		
			EACH	0.000	0.00	
			1,202.02000	2.000		2,404.04
0400		MATERIAL ALLOWANCE		2.000		
			EACH	0.000	0.00	
			449.00000	2.000		898.00
0405	603-05024	24 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,465.24000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0405		MATERIAL ALLOWANCE		2.000		
			EACH	0.000	0.00	
			549.00000	2.000		1,098.00
0410	603-05036	36 INCH REINFORCED CONCRETE END SECTION	3.000	0.000		
			EACH	0.000	0.00	
			1,928.35000	0.000		0.00
0410		MATERIAL ALLOWANCE		2.000		
			EACH	0.000	0.00	
			749.00000	2.000		1,498.00
0415	603-05118	23X14 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	1.000	1.000		
			EACH	0.000	0.00	
			944.82000	1.000		944.82
0420	603-07180	*18 INCH REINFORCED CONCRETE PIPE (JACKED)	70.000	0.000		
			LF	0.000	0.00	
			386.88000	0.000		0.00
0425	603-07360	*36 INCH REINFORCED CONCRETE PIPE (JACKED)	86.000	0.000		
			LF	0.000	0.00	
			682.72000	0.000		0.00
0425		MATERIAL ALLOWANCE		30.000		
			LF	0.000	0.00	
			376.75000	30.000		11,302.50
0425		MATERIAL ALLOWANCE		56.000		
			LF	0.000	0.00	
			376.75000	56.000		21,098.00
0430	603-10150	15 INCH CORRUGATED STEEL PIPE	1,215.000	1,215.000		
			LF	0.000	0.00	
			35.22000	1,215.000		42,792.30
0435	604-00305	INLET TYPE C (5 FOOT)	6.000	2.000		
			EACH	0.000	0.00	
			2,420.06000	2.000		4,840.12
0435		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,044.00000	1.000		1,044.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0435		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,255.00000	0.000		0.00
0435		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,255.00000	1.000		1,255.00
0435		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,044.00000	0.000		0.00
0435		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,044.00000	1.000		1,044.00
0440	604-00315	INLET TYPE C (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			6,064.81000	1.000		6,064.81
0445	604-00350	INLET TYPE C (SPECIAL) (10 FT)	1.000	0.000		
			EACH	0.000	0.00	
			11,297.50000	0.000		0.00
0450	604-00505	INLET TYPE D (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			2,992.18000	0.000		0.00
0450		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,582.00000	1.000		1,582.00
0450		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,582.00000	1.000		1,582.00
0450		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,582.00000	1.000		1,582.00
0450		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 13
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0451	604-00510	INLET TYPE D (10 FOOT)	1.000 EACH 6,244.97000	1.000 0.000 1.000	0.00	6,244.97
0455	604-00515	INLET TYPE D (15 FOOT)	1.000 EACH 7,055.90000	0.000 0.000 0.000	0.00	0.00
0455		MATERIAL ALLOWANCE	EACH 3,418.00000	1.000 0.000 1.000	0.00	3,418.00
0460	604-13005	INLET TYPE 13 (5 FOOT)	3.000 EACH 2,776.24000	0.000 0.000 0.000	0.00	0.00
0465	604-13010	INLET TYPE 13 (10 FOOT)	1.000 EACH 4,316.28000	0.000 0.000 0.000	0.00	0.00
0470	604-13505	INLET TYPE 13 (DOUBLE) (5 FOOT)	1.000 EACH 4,333.35000	0.000 0.000 0.000	0.00	0.00
0475	604-16510	INLET TYPE 16 (DOUBLE) (10 FOOT)	1.000 EACH 6,572.30000	0.000 0.000 0.000	0.00	0.00
0475		MATERIAL ALLOWANCE	EACH 1,050.00000	1.000 0.000 1.000	0.00	1,050.00
0475		MATERIAL ALLOWANCE	EACH 2,323.00000	1.000 0.000 1.000	0.00	2,323.00
0475		MATERIAL ALLOWANCE	EACH 1,749.00000	1.000 0.000 1.000	0.00	1,749.00
0480	604-19105	INLET TYPE R L 5 (5 FOOT)	1.000 EACH 3,742.03000	0.000 0.000 0.000	0.00	0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 14
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0485	604-19110	INLET TYPE R L 5 (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			5,859.23000	0.000		0.00
0485		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			3,234.00000	1.000		3,234.00
0490	604-19205	INLET TYPE R L 10 (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			6,439.55000	0.000		0.00
0490		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			2,241.00000	1.000		2,241.00
0490		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			3,744.00000	1.000		3,744.00
0495	604-19210	INLET TYPE R L 10 (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			10,401.99000	0.000		0.00
0495		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			2,900.00000	1.000		2,900.00
0500	604-19305	INLET TYPE R L 15 (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			8,535.12000	1.000		8,535.12
0500		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,082.00000	1.000		1,082.00
0505	604-25010	VANE GRATE INLET (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,400.86000	0.000		0.00
0505		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			512.00000	1.000		512.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0505		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			2,308.00000	1.000		2,308.00
0510	604-26005	VANE GRATE INLET (DOUBLE) (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			4,477.10000	0.000		0.00
0510		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0510		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,887.00000	1.000		1,887.00
0510		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,887.00000	1.000		1,887.00
0510		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0515	604-26015	VANE GRATE INLET (DOUBLE) (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			6,505.17000	0.000		0.00
0515		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			4,922.00000	1.000		4,922.00
0515		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,012.00000	1.000		1,012.00
0520	604-26020	VANE GRATE INLET (DOUBLE) (20 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			12,649.28000	0.000		0.00
0520		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			7,466.00000	1.000		7,466.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 16
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0525	604-30005	MANHOLE SLAB BASE (5 FOOT)	6.000	1.000		
			EACH	0.000	0.00	
			2,779.40000	1.000		2,779.40
0525		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,051.00000	0.000		0.00
0525		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,051.00000	0.000		0.00
0525		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,051.00000	0.000		0.00
0525		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			629.00000	0.000		0.00
0525		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,911.00000	0.000		0.00
0525		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,282.00000	0.000		0.00
0525		MATERIAL ALLOWANCE MANHOLE SLAB BASE (5 FOOT)-EST 15 ADJUSTMENT		5.000		
			EACH	0.000	0.00	
			1,184.80000	5.000		5,924.00
0530	604-30010	MANHOLE SLAB BASE (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,603.98000	1.000		3,603.98
0530		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			1,252.00000	0.000		0.00
0535	604-30015	MANHOLE SLAB BASE (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,010.19000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0535		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,749.00000	1.000		1,749.00
0540	604-30020	MANHOLE SLAB BASE (20 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			6,541.20000	0.000		0.00
0540		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			3,423.50000	1.000		3,423.50
0540		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,216.50000	1.000		1,216.50
0545	604-39010	MANHOLE SPECIAL (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			5,782.99000	0.000		0.00
0550	605-83560	6 INCH PIPE UNDERDRAIN (NON-PERFORATED)	170.000	0.000		
			LF	170.000	2,553.40	
			15.02000	170.000		2,553.40
0555	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,104.000	0.000		
			LF	0.000	0.00	
			21.28000	0.000		0.00
0560	606-00350	*GUARDRAIL TYPE 3 (DOUBLE) (6-3 POST SPACING)	12.000	0.000		
			LF	0.000	0.00	
			52.80000	0.000		0.00
0565	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	314.000	0.000		
			LF	0.000	0.00	
			53.81000	0.000		0.00
0570	606-00716	*GUARDRAIL TYPE 7 (STYLE CA) (SPECIAL)	835.000	0.000		
			LF	0.000	0.00	
			54.44000	0.000		0.00
0575	606-00741	*GUARDRAIL TYPE 7 (STYLE CE) (SPECIAL)	493.000	0.000		
			LF	0.000	0.00	
			77.59000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 18
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0580	606-01340	*END ANCHORAGE TYPE 3D	4.000 EACH 636.75000	0.000 0.000 0.000	0.00	0.00
0585	606-01370	*TRANSITION TYPE 3G	6.000 EACH 1,248.01000	0.000 0.000 0.000	0.00	0.00
0590	606-01380	*TRANSITION TYPE 3H	5.000 EACH 729.32000	0.000 0.000 0.000	0.00	0.00
0595	606-01385	*TRANSITION TYPE 3J	1.000 EACH 591.35000	0.000 0.000 0.000	0.00	0.00
0600	606-01390	*END ANCHORAGE TYPE 3K	1.000 EACH 343.30000	0.000 0.000 0.000	0.00	0.00
0605	606-01460	*MEDIAN TERMINAL	1.000 EACH 4,024.07000	0.000 0.000 0.000	0.00	0.00
0610	606-02003	*END ANCHORAGE (NONFLARED)	4.000 EACH 2,152.28000	0.000 0.000 0.000	0.00	0.00
0615	607-53172	*FENCE CHAIN LINK (72 INCH)	4,200.000 LF 17.52000	700.000 0.000 700.000	0.00	12,264.00
0620	607-60116	*16 FOOT GATE	2.000 EACH 719.47000	1.000 0.000 1.000	0.00	719.47
0625	608-00000	*CONCRETE SIDEWALK	1,315.000 SY 53.59000	51.100 0.000 51.100	0.00	2,738.45
0630	608-00010	*CONCRETE CURB RAMP	149.000 SY 97.91000	0.000 0.000 0.000	0.00	0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 19
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0635	608-00026	*CONCRETE BIKEWAY (6 INCH)	298.000	0.000		
			SY	0.000	0.00	
			53.59000	0.000		0.00
0640	608-10010	SIDEWALK DRAIN	1.000	0.000		
			EACH	0.000	0.00	
			1,706.80000	0.000		0.00
0645	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	1,159.000	0.000		
			LF	0.000	0.00	
			14.22000	0.000		0.00
0650	609-21023	*CURB AND GUTTER TYPE 2 (SECTION II-B) (SPECIAL)	2,931.000	0.000		
			LF	0.000	0.00	
			16.50000	0.000		0.00
0655	609-40021	CURB TYPE 4 (SECTION B) (EPOXY)	172.000	0.000		
			LF	0.000	0.00	
			22.76000	0.000		0.00
0660	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	2,557.000	0.000		
			SF	0.000	0.00	
			10.30000	0.000		0.00
0665	610-00060	*MEDIAN COVER MATERIAL (BRICK PAVERS)	3,004.000	0.000		
			SF	0.000	0.00	
			15.93000	0.000		0.00
0670	610-00100	*MEDIAN EDGING (PATTERNED CONCRETE)	214.000	0.000		
			LF	0.000	0.00	
			16.27000	0.000		0.00
0675	612-00001	*DELINEATOR (TYPE I)	170.000	0.000		
			EACH	0.000	0.00	
			15.93000	0.000		0.00
0680	612-00002	*DELINEATOR (TYPE II)	80.000	0.000		
			EACH	0.000	0.00	
			18.21000	0.000		0.00
0685	612-00003	*DELINEATOR (TYPE III)	10.000	0.000		
			EACH	0.000	0.00	
			20.48000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 20
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0690	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	355.000	0.000		
			LF	0.000	0.00	
			6.84000	0.000		0.00
0695	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	7,760.000	0.000		
			LF	0.000	0.00	
			6.84000	0.000		0.00
0700	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	2,610.000	0.000		
			LF	0.000	0.00	
			14.86000	0.000		0.00
0705	613-07000	*PULL BOX (SPECIAL)	10.000	0.000		
			EACH	0.000	0.00	
			353.84000	0.000		0.00
0710	613-07000	*PULL BOX (SPECIAL) (LARGE)	9.000	0.000		
			EACH	0.000	0.00	
			2,196.03000	0.000		0.00
0710		MATERIAL ALLOWANCE LARGE PULL BOXES		9.000		
			EACH	0.000	0.00	
			852.06000	9.000		7,668.54
0715	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			66,982.74000	0.000		0.00
0720	613-16000	*LUMINAIRE (SPECIAL) (150HPS)	4.000	0.000		
			EACH	0.000	0.00	
			661.64000	0.000		0.00
0725	613-16000	*LUMINAIRE (SPECIAL) (165W INDUCTION)	35.000	0.000		
			EACH	0.000	0.00	
			2,351.69000	0.000		0.00
0730	613-30005	*LIGHT STANDARD AND LUMINAIRE (PEDESTRIAN)	2.000	0.000		
			EACH	0.000	0.00	
			3,705.23000	0.000		0.00
0735	613-34250	*LIGHT STANDARD METAL (25 FOOT)	8.000	0.000		
			EACH	0.000	0.00	
			4,273.40000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 21
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0740	613-34300	*LIGHT STANDARD METAL (30 FOOT)	10.000 EACH 2,636.87000	0.000 0.000 0.000	0.00	0.00
0745	613-34350	*LIGHT STANDARD METAL (35 FOOT)	17.000 EACH 2,849.67000	0.000 0.000 0.000	0.00	0.00
0750	613-40010	*LIGHT STANDARD FOUNDATION	29.000 EACH 742.87000	0.000 0.000 0.000	0.00	0.00
0755	613-40012	*LIGHT STANDARD FOUNDATION SPECIAL	10.000 EACH 1,077.15000	0.000 0.000 0.000	0.00	0.00
0760	613-50100	*LIGHTING CONTROL CENTER (TYPE 1)	5.000 EACH 6,790.94000	0.000 0.000 0.000	0.00	0.00
0760		MATERIAL ALLOWANCE		5.000 EACH 5,216.02000	0.00	26,080.10
0765	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	4.000 EACH 377.33000	0.000 0.000 0.000	0.00	0.00
0770	614-00011	*SIGN PANEL (CLASS I)	199.000 SF 18.21000	22.400 0.000 22.400	0.00	407.90
0775	614-00012	*SIGN PANEL (CLASS II)	437.000 SF 20.48000	32.800 0.000 32.800	0.00	671.74
0780	614-00013	*SIGN PANEL (CLASS III)	1,029.000 SF 23.90000	0.000 0.000 0.000	0.00	0.00
0785	614-00040	*SIGN POST (SPECIAL)	73.000 LF 73.96000	0.000 0.000 0.000	0.00	0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 22
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0790	614-00615	*STEEL SIGN POST (W 6X15)	30.000	0.000		
			LF	0.000	0.00	
			47.79000	0.000		0.00
0795	614-01503	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST AND SOCKET)	6.000	2.000		
			EACH	0.000	0.00	
			284.47000	2.000		568.94
0800	614-01583	*STL SIGN SUPP(2-1/2 IN RD SCH 80) (PO&SLIP)	38.000	2.000		
			EACH	0.000	0.00	
			398.25000	2.000		796.50
0805	614-03002	*CONCRETE FOOTING (TYPE 2)	2.000	0.000		
			EACH	0.000	0.00	
			3,186.03000	0.000		0.00
0810	614-07000	*MASK SIGN LEGEND	6.000	0.000		
			EACH	0.000	0.00	
			568.93000	0.000		0.00
0815	614-07105	*MODIFICATION OF SIGN LEGEND	2.000	1.000		
			EACH	0.000	0.00	
			568.93000	1.000		568.93
0820	614-41600	*MONOTUBE OVERHEAD SIGN BRIDGE (16 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			39,825.41000	0.000		0.00
0825	614-42000	*MONOTUBE OVERHEAD SIGN BRIDGE (20 INCH DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			43,239.02000	0.000		0.00
0830	614-80313	*BARRICADE (TYPE 3 F-C)	1.000	0.000		
			EACH	0.000	0.00	
			1,365.44000	0.000		0.00
0835	614-85005	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL)	18.000	0.000		
			EACH	0.000	0.00	
			4,807.50000	0.000		0.00
0840	614-85115	*IMPACT ATTENUATOR (QUADGUARD)	1.000	0.000		
			EACH	0.000	0.00	
			27,973.37000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 23
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0845	614-85125	*IMPACT ATTENUATOR (QUADGUARD) (WIDE)	1.000 EACH 44,942.07000	0.000 0.000 0.000	0.00 0.00	0.00
0850	619-10207	*20 INCH WELDED STEEL PIPE (JACKED)	300.000 LF 341.36000	300.000 0.000 300.000	0.00 0.00	102,408.00
0855	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 527,971.19000	0.548 0.060 0.608	31,678.27	321,006.48
0860	626-00000	*MOBILIZATION	1.000 L S ,500,000.00000	0.573 0.000 0.573	0.00	2,005,500.00
0861	626-00000	MOBILIZATION CMO 10	0.000 L S 21,850.00000	1.145 0.000 1.145	0.00	25,018.25
0865	627-00002	*THERMOPLASTIC PAVEMENT MARKING	9,439.000 SF 3.41000	0.000 0.000 0.000	0.00	0.00
0870	627-00003	*THERMOPLASTIC PAVEMENT MARKING (INLAID)	21.000 SF 28.45000	0.000 0.000 0.000	0.00	0.00
0875	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	200.000 GAL 56.89000	173.250 0.000 173.250	0.00	9,856.19
0880	627-01010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I) (INLAID)	1,026.000 SF 13.65000	0.000 0.000 0.000	0.00	0.00
0885	627-30324	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE I)	669.000 SF 17.07000	0.000 0.000 0.000	0.00	0.00
0890	627-30329	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	2,142.000 SF 12.52000	0.000 0.000 0.000	0.00	0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 24
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0894	630-00000	FLAGGING CMO #3	635.000	635.000		
			HOUR	0.000	0.00	
			24.15000	635.000		15,335.25
0895	630-00007	*TRAFFIC CONTROL INSPECTION	670.000	175.000		
			DAY	22.000	2,127.84	
			96.72000	197.000		19,053.84
0900	630-00012	*TRAFFIC CONTROL MANAGEMENT	590.000	235.000		
			DAY	9.000	3,918.15	
			435.35000	244.000		106,225.40
0905	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	50.000	5.000		
			HOUR	0.000	0.00	
			85.34000	5.000		426.70
0910	630-80002	*FLASHING BEACON (SOLAR)	8.000	4.000		
			EACH	0.000	0.00	
			341.36000	4.000		1,365.44
0915	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	11.000	3.500		
			EACH	0.000	0.00	
			79.65000	3.500		278.77
0920	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	1.000	0.000		
			EACH	0.000	0.00	
			96.72000	0.000		0.00
0925	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	121.000	38.000		
			EACH	0.000	0.00	
			73.96000	38.000		2,810.48
0930	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	105.000	52.500		
			EACH	0.000	0.00	
			85.34000	52.500		4,480.35
0935	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	20.000	10.000		
			EACH	0.000	0.00	
			96.72000	10.000		967.20
0940	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	792.000	283.000		
			SF	54.000	860.22	
			15.93000	337.000		5,368.41

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 25
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0945	630-80348	*CONSTRUCTION INFORMATION SIGN	4.000 EACH 568.93000	1.000 0.000 1.000	0.00	568.93
0950	630-80355	*PORTABLE MESSAGE SIGN PANEL	5.000 EACH 18,092.12000	2.500 0.000 2.500	0.00	45,230.30
0955	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000 EACH 2,275.74000	1.500 0.000 1.500	0.00	3,413.61
0960	630-80360	*DRUM CHANNELIZING DEVICE	220.000 EACH 45.51000	110.000 0.000 110.000	0.00	5,006.10
0965	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	30.000 EACH 56.89000	15.000 0.000 15.000	0.00	853.35
0970	630-80370	*CONCRETE BARRIER (TEMPORARY)	15,946.000 LF 31.50000	7,973.000 0.000 7,973.000	0.00	251,149.50
0975	630-80378	GLARE SCREEN (TEMPORARY)	8,745.000 LF 15.36000	4,372.500 0.000 4,372.500	0.00	67,161.60
0980	630-80380	*TRAFFIC CONE	300.000 EACH 13.65000	150.000 0.000 150.000	0.00	2,047.50
0985	630-85115	IMPACT ATTENUATOR (QUADGUARD) (TEMPORARY)	6.000 EACH 24,196.21000	3.000 0.000 3.000	0.00	72,588.63
0990	700-70010	F/A MINOR CONTRACT REVISIONS	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0995	700-70011	F/A PARTNERING	50,000.000 F A 1.00000	2,970.875 0.000 2,970.875	0.00	2,970.88

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 26
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
1000	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1005	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1010	700-70016	F/A FUEL COST ADJUSTMENT	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1015	700-70021	F/A ON-THE-JOB TRAINEE	6,000.000	636.000		
			HOUR	0.000	0.00	
			1.00000	636.000		636.00
1020	700-70022	F/A OJT COLORADO TRAINING PROGRAM	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1025	700-70025	F/A QUALITY INCENTIVE PAYMENT (ASPHALT SMOOTHNESS)	11,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1030	700-70025	F/A QUALITY INCENTIVE PAYMENT (CONCRETE SMOOTHNESS)	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1035	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1040	700-70034	F/A DISPUTE REVIEW BOARD	50,000.000	8,995.600		
			F A	225.000	225.00	
			1.00000	9,220.600		9,220.60
1045	700-70037	F/A CONTAMINATED SOIL	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1050	700-70040	F/A RAILROAD - AMTRAK SHELTER	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 27
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
1055	700-70042	F/A RAILROAD FLAGGING	160,000.000	90,905.960		
			F A	0.000	0.00	
			1.00000	90,905.960		90,905.96
1060	700-70074	F/A OBTAIN POWER FROM CITY OF TRINIDAD	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1065	700-70380	F/A EROSION CONTROL	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	100,000.000	35,274.140		
			F A	0.000	0.00	
			1.00000	35,274.140		35,274.14
1071	900-00012	ADDED ITEM (FOOT)/ MEDIAN BARRIER BREAK	117.000	117.000		
			LF	0.000	0.00	
			41.94000	117.000		4,906.98
			CAT 0200	CURRENT AMT \$	12,995,341.30 \$	125,380.87 \$
						4,577,837.68
CAT NO0201 LANDSCAPING						
1080	207-00205	TOPSOIL	740.000	0.000		
			CY	0.000	0.00	
			15.33000	0.000		0.00
1085	210-00001	RESET STRUCTURE	8.000	0.000		
			EACH	0.000	0.00	
			166.43000	0.000		0.00
1090	212-00006	*SEEDING (NATIVE) (IRRIGATED)	3.000	0.000		
			ACRE	0.000	0.00	
			2,503.31000	0.000		0.00
1095	212-00047	*SOIL PREPARATION (SPECIAL) (IRRIGATED)	3.000	0.000		
			ACRE	0.000	0.00	
			4,460.45000	0.000		0.00
1100	213-00003	*MULCHING (WEED FREE)	2.000	0.000		
			ACRE	0.000	0.00	
			893.23000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 28
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 LANDSCAPING						
1105	213-00061	*MULCH TACKIFIER	400.000	0.000		
			LB	0.000	0.00	
			2.67000	0.000		0.00
1110	213-00065	*INORGANIC MULCH (1-3" RIVER COBBLE)	454.000	0.000		
			CY	0.000	0.00	
			77.38000	0.000		0.00
1115	213-00700	*LANDSCAPE BOULDER	150.000	0.000		
			EACH	0.000	0.00	
			221.88000	0.000		0.00
1120	214-00000	*LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			27,877.79000	0.000		0.00
1125	214-00215	*DECIDUOUS TREE (1.5 INCH CALIPER)	32.000	0.000		
			EACH	0.000	0.00	
			273.09000	0.000		0.00
1130	214-00230	*DECIDUOUS TREE (3 INCH CALIPER)	15.000	0.000		
			EACH	0.000	0.00	
			477.90000	0.000		0.00
1135	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	1,879.000	0.000		
			EACH	0.000	0.00	
			38.69000	0.000		0.00
1140	304-04000	AGGREGATE BASE COURSE (CLASS 4)	61.000	0.000		
			TON	0.000	0.00	
			35.62000	0.000		0.00
1145	420-00200	*GEOTEXTILE (WEED BARRIER)	1,040.000	0.000		
			SY	0.000	0.00	
			2.05000	0.000		0.00
1150	507-00200	DRY RUBBLE SLOPE AND DITCH PAVING	179.000	0.000		
			CY	0.000	0.00	
			145.19000	0.000		0.00
1155	601-01000	CONCRETE CLASS B	30.000	0.000		
			CY	0.000	0.00	
			721.19000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 29
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 LANDSCAPING							
1160	601-40000	*MASONRY VENEER	275.000	0.000			
			SF	0.000	0.00		
			13.65000	0.000		0.00	
1165	602-00020	*REINFORCING STEEL (EPOXY COATED)	1,425.000	0.000			
			LB	0.000	0.00		
			0.87000	0.000		0.00	
1170	603-50024	24 INCH PLASTIC PIPE	100.000	0.000			
			LF	0.000	0.00		
			103.65000	0.000		0.00	
1175	622-00350	TRASH RECEPTACLE	2.000	0.000			
			EACH	0.000	0.00		
			901.80000	0.000		0.00	
1180	622-20100	PRECAST COLORED CONCRETE CAP	133.000	0.000			
			LF	0.000	0.00		
			32.08000	0.000		0.00	
1185	622-20200	SKATE BOARD PROTECTION	32.000	0.000			
			EACH	0.000	0.00		
			52.99000	0.000		0.00	
1190	623-09900	*SPRINKLER SYSTEM (DENTENTION POND AREA)	1.000	0.000			
			L S	0.000	0.00		
			19,612.31000	0.000		0.00	
1195	623-09900	*SPRINKLER SYSTEM (PURGATOIRE PARK AREA)	1.000	0.000			
			L S	0.000	0.00		
			32,051.49000	0.000		0.00	
			CAT 0201	CURRENT AMT \$	348,035.33 \$	0.00 \$	0.00
CAT NO0300 STRUCTURE P-18-BI (NB I25 OVER MAIN ST.)							
1200	202-00400	*REMOVAL OF BRIDGE (NB I-25 OVER MAIN STREET) (180 FEET)	1.000	1.000			
			EACH	0.000	0.00		
			145,000.00000	1.000		145,000.00	
1205	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,717.000	192.590			
			CY	0.000	0.00		
			22.90000	192.590		4,410.31	

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 30
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE P-18-BI (NB I25 OVER MAIN ST.)						
1210	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,596.000	192.590		
			CY	0.000	0.00	
			29.58000	192.590		5,696.81
1215	403-33851	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-28)	140.000	0.000		
			TON	0.000	0.00	
			120.27000	0.000		0.00
1220	503-00024	*DRILLED CAISSON (24 INCH)	220.570	220.570		
			LF	0.000	0.00	
			153.11000	220.570		33,771.47
1225	503-00030	*DRILLED CAISSON (30 INCH)	808.200	808.200		
			LF	0.000	0.00	
			216.20000	808.200		174,732.84
1230	506-00206	RIPRAP (6 INCH)	37.000	0.000		
			CY	0.000	0.00	
			76.50000	0.000		0.00
1235	515-00120	*WATERPROOFING (MEMBRANE)	868.000	0.000		
			SY	0.000	0.00	
			9.76000	0.000		0.00
1240	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	86.000	0.000		
			LF	0.000	0.00	
			257.82000	0.000		0.00
1245	601-03040	*CONCRETE CLASS D (BRIDGE)	435.000	0.000		
			CY	0.000	0.00	
			558.07000	0.000		0.00
1250	602-00000	*REINFORCING STEEL	22,104.000	19,845.000		
			LB	0.000	0.00	
			0.74000	19,845.000		14,685.30
1255	602-00020	*REINFORCING STEEL (EPOXY COATED)	76,086.000	2,038.000		
			LB	0.000	0.00	
			0.87000	2,038.000		1,773.06
1260	603-30018	18 INCH STEEL END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,693.67000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 31
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE P-18-BI (NB I25 OVER MAIN ST.)						
1265	603-50015	15 INCH PLASTIC PIPE	85.000	0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1270	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	387.000	0.000		
			LF	0.000	0.00	
			95.78000	0.000		0.00
1275	613-00100	*1 INCH ELECTRICAL CONDUIT (RIGID)	361.000	0.000		
			LF	0.000	0.00	
			15.26000	0.000		0.00
1280	613-00200	*2 INCH ELECTRICAL CONDUIT (RIGID)	790.000	0.000		
			LF	0.000	0.00	
			16.92000	0.000		0.00
1285	618-10000	*PRECAST CONCRETE U GIRDER (PRE-TENSIONED)	357.000	357.000		
			LF	0.000	0.00	
			589.61000	357.000		210,490.77
1285		MATERIAL ALLOWANCE 72" PRECAST CONCRETE U GIRDERS		0.000		
			LF	0.000	0.00	
			387.31000	0.000		0.00
			CAT 0300	CURRENT AMT \$	1,089,224.98 \$	0.00 \$ 590,560.56
CAT NO0301 STRUCTURE P-18-BM (MAIN STREET ON-RAMP)						
1290	631-10000	*ALTERNATE BRIDGE DESIGN AND CONSTRUCTION (STRUCTURE P-18-BM)	1.000	0.522		
			L S	0.018	23,400.00	
			,300,000.00000	0.540		702,000.00
			CAT 0301	CURRENT AMT \$	1,300,000.00 \$	23,400.00 \$ 702,000.00
CAT NO0302 STRUCTURE P-18-BK (NB I25 OVER PURGATOIRE RIVER)						
1295	202-00400	*REMOVAL OF BRIDGE (NB I-25 OVER PURGATOIRE RIVER) (318 FT)	1.000	1.000		
			EACH	0.000	0.00	
			450,000.00000	1.000		450,000.00
1300	631-10000	*ALTERNATE BRIDGE DESIGN AND CONSTRUCTION (STRUCTURE P-18-BK)	1.000	0.470		
			L S	0.061	109,800.00	
			,800,000.00000	0.531		955,800.00
			CAT 0302	CURRENT AMT \$	2,250,000.00 \$	109,800.00 \$ 1,405,800.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 32
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURE P-18-BY (NB I25 VIADUCT)						
1305	202-00400	*REMOVAL OF BRIDGE (NB I-25 VIADUCT) (1921 FEET)	1.000 EACH 125,000.00000	1.000 0.000 1.000	0.00	125,000.00
1310	631-10000	*ALTERNATE BRIDGE DESIGN AND CONSTRUCTION (STRUCTURE P-18-BY)	1.000 L S ,100,000.00000	0.389 0.016 0.405	193,600.00	4,900,500.00
1310		MATERIAL ALLOWANCE 78" PRECAST U GIRDER	L S 98,508.43000	0.000 0.000 0.000	0.00	0.00
1310		MATERIAL ALLOWANCE 78" PRECAST U GIRDER	L S 354,025.91000	0.000 0.000 0.000	0.00	0.00
1311	900-00006	ADDED ITEM (DOLLAR)/ CMO 6 VALUE ENG. STRAIGHT GIRDERS	0.000 DOL 1.00000	0.000 0.000 0.000	0.00	0.00
			CAT 0303	CURRENT AMT \$	12,225,000.00 \$	193,600.00 \$ 5,025,500.00
CAT NO0304 STRUCTURE P-18-CM (COMMERCIAL STREET OFF-RAMP)						
1315	631-10000	*ALTERNATE BRIDGE DESIGN AND CONSTRUCTION (STRUCUTURE P-18-CM)	1.000 L S ,140,291.35000	0.645 0.000 0.645	0.00	735,487.92
1316	900-00006	ADDED ITEM (DOLLAR)/ CMO 6 VALUE ENG. STRAIGHT GIRDERS	0.000 DOL 1.00000	0.000 0.000 0.000	0.00	0.00
			CAT 0304	CURRENT AMT \$	1,140,291.35 \$	0.00 \$ 735,487.92
CAT NO0305 RETAINING WALLS						
1320	206-00000	STRUCTURE EXCAVATION	30,933.000 CY 6.72000	24,634.710 0.000 24,634.710	0.00	165,545.25
1321	202-00001	REMOVAL OF STRUCTURE	3.000 EACH 423.27000	3.000 0.000 3.000	0.00	1,269.81
1325	206-00100	*STRUCTURE BACKFILL (CLASS 1)	69,438.000 CY 22.90000	28,484.700 801.260 29,285.960	18,348.85	670,648.48

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 33
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 RETAINING WALLS						
1330	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	37,833.000	18,368.140		
			CY	617.400	18,262.69	
			29.58000	18,985.540		561,592.27
1330		MATERIAL ALLOWANCE STRAPS, BOLTS, NUTS FOR MSE REINFORCEMENT OF SOIL		22,958.858		
			CY	-617.400	-2,866.59	
			4.64300	22,341.458		103,731.39
1330		MATERIAL ALLOWANCE		34,180.480		
			CY	-617.400	-2,866.59	
			4.64300	33,563.080		155,833.38
1330		MATERIAL ALLOWANCE MECH. REINF. SOIL-EST. 15 ADJUSTMENT		2,479.739		
			CY	-617.400	-2,866.59	
			4.64300	1,862.339		8,646.84
1330		MATERIAL ALLOWANCE ADJUSTMENT EST.16		0.000		
			CY	1,234.799	5,733.17	
			4.64300	1,234.799		5,733.17
1335	206-01781	SHORING (AREA 1)	1.000	0.095		
			L S	0.000	0.00	
			105,000.00000	0.095		9,975.00
1339	420-00131	GEOTEXTILE (SEPARATOR) (CLASS B)	1,821.920	1,821.920		
			SF	0.000	0.00	
			6.02000	1,821.920		10,967.96
1340	504-04420	*PRECAST PANEL FACING	62,147.000	35,060.850		
			SF	848.100	13,569.60	
			16.00000	35,908.950		574,543.20
1340		MATERIAL ALLOWANCE PRECAST PANELS		0.000		
			SF	0.000	0.00	
			9.73000	0.000		0.00
1340		MATERIAL ALLOWANCE		4,088.599		
			SF	-848.100	-8,252.01	
			9.73000	3,240.499		31,530.06
1340		MATERIAL ALLOWANCE		832.000		
			SF	0.000	0.00	
			9.73000	832.000		8,095.36

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 RETAINING WALLS						
1340		MATERIAL ALLOWANCE		1,621.000		
			SF	0.000	0.00	
			9.73000	1,621.000		15,772.33
1340		MATERIAL ALLOWANCE		0.000		
			SF	0.000	0.00	
			9.73000	0.000		0.00
1340		MATERIAL ALLOWANCE		14,788.550		
			SF	-848.100	-8,252.01	
			9.73000	13,940.450		135,640.58
1340		MATERIAL ALLOWANCE ADJUSTMENT EST NO. 16		0.000		
			SF	2,544.300	24,756.04	
			9.73000	2,544.300		24,756.04
1345	601-03050	CONCRETE CLASS D (WALL)	1,603.860	72.860		
			CY	0.000	0.00	
			354.78000	72.860		25,849.27
1350	602-00000	*REINFORCING STEEL	9,173.000	9,173.000		
			LB	0.000	0.00	
			0.74000	9,173.000		6,788.02
1355	602-00020	*REINFORCING STEEL (EPOXY COATED)	200,786.000	3,178.000		
			LB	0.000	0.00	
			0.87000	3,178.000		2,764.86
1360	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	646.000	361.000		
			LF	285.000	2,995.35	
			10.51000	646.000		6,789.46
1365	605-84000	SUBSURFACE DRAIN OUTLET	50.000	0.000		
			LF	0.000	0.00	
			23.88000	0.000		0.00
1370	606-00730	*GUARDRAIL TYPE 7 (STYLE CD)	298.000	0.000		
			LF	0.000	0.00	
			52.67000	0.000		0.00
1375	606-10705	*BRIDGE RAIL TYPE 7 (SPECIAL)	3,699.000	0.000		
			LF	0.000	0.00	
			95.78000	0.000		0.00

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 35
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 RETAINING WALLS							
1380	609-24000	*GUTTER TYPE 2 (SPECIAL)	200.000	0.000			
			LF	0.000	0.00		
			10.53000	0.000		0.00	
1385	613-00200	*2 INCH ELECTRICAL CONDUIT (RIGID)	7,438.000	0.000			
			LF	0.000	0.00		
			16.92000	0.000		0.00	
1386	900-00006	ADDED ITEM (DOLLAR) / CMO 9	113,939.510	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
1387	900-00014	ADDED ITEM (LUMP SUM) / CMO 9 CONTRACTOR ENGINEERING COSTS	1.000	1.000			
			L S	0.000	0.00		
			16,000.00000	1.000		16,000.00	
			CAT 0305	CURRENT AMT \$	5,415,044.97 \$	58,561.91 \$	2,542,472.73
CAT NO0306 RESEARCH LIGHTING							
1390	613-16000	*LUMINAIRE (SPECIAL) (LED)	93.000	0.000			
			EACH	0.000	0.00		
			1,706.72000	0.000		0.00	
			CAT 0306	CURRENT AMT \$	158,724.96 \$	0.00 \$	0.00
CAT NO0307 BRIDGE REPAIR							
1395	202-00246	*REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL)	607.000	607.000			
			SY	0.000	0.00		
			14.76000	607.000		8,959.32	
1400	202-00453	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2)	266.230	266.230			
			SY	0.000	0.00		
			159.81000	266.230		42,546.22	
1405	202-00460	REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3)	0.000	0.000			
			SY	0.000	0.00		
			305.54000	0.000		0.00	
1410	202-00504	REMOVAL OF EXPANSION DEVICE	481.000	481.000			
			LF	0.000	0.00		
			85.55000	481.000		41,149.55	
1415	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	7.200	0.000			
			TON	0.000	0.00		
			604.39000	0.000		0.00	

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 36
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0307 BRIDGE REPAIR							
1420	403-33851	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-28)	716.030	716.030			
			TON	0.000	0.00		
			120.27000	716.030		86,116.93	
1425	515-00120	*WATERPROOFING (MEMBRANE)	0.000	0.000			
			SY	0.000	0.00		
			9.76000	0.000		0.00	
1430	518-01002	BRIDGE EXPANSION DEVICE (0-2 INCH)	0.000	0.000			
			LF	0.000	0.00		
			217.36000	0.000		0.00	
1431	518-02100	POLYMER MORTAR END DAM CMO #3	150.320	150.320			
			CF	0.000	0.00		
			475.00000	150.320		71,402.00	
1435	518-03000	SAWING AND SEALING BRIDGE JOINT	0.000	0.000			
			LF	0.000	0.00		
			39.83000	0.000		0.00	
1436	518-03100	RAPID CURE SILICONE JOINT SEAL CMO #3	481.000	481.000			
			LF	0.000	0.00		
			50.00000	481.000		24,050.00	
1440	601-03041	CONCRETE CLASS D (BRIDGE) (SPECIAL)	44.520	44.520			
			CY	0.000	0.00		
			1,649.40000	44.520		73,431.29	
1445	602-00000	*REINFORCING STEEL	265.000	0.000			
			LB	0.000	0.00		
			0.74000	0.000		0.00	
			CAT 0307	CURRENT AMT \$	352,203.02 \$	0.00 \$	347,655.31
CAT NO0308 RESEARCH CONCRETE							
1331	206-00510	FILTER MATERIAL (CLASS A)	348.000	348.000			
			CY	0.000	0.00		
			56.79000	348.000		19,762.92	
1450	601-03027	*CONCRETE CLASS D (SPECIAL) (STRUCTURE P-18-BI)	163.840	163.840			
			CY	0.000	0.00		
			476.80000	163.840		78,118.91	

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 37
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0308 RESEARCH CONCRETE							
1455	601-03027	*CONCRETE CLASS D (SPECIAL) (STRUCTURE P-18-BK)	93.000	93.000			
			CY	0.000	0.00		
			528.17000	93.000		49,119.81	
1460	601-03027	*CONCRETE CLASS D (SPECIAL) (STRUCTURE P-18-BM)	90.000	90.000			
			CY	0.000	0.00		
			537.43000	90.000		48,368.70	
1465	601-03027	*CONCRETE CLASS D (SPECIAL) (WALL)	91.000	90.690			
			CY	0.000	0.00		
			519.11000	90.690		47,078.09	
			CAT 0308	CURRENT AMT \$	242,609.35 \$	0.00 \$	242,448.43
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1470	620-00002	FIELD OFFICE (CLASS 2)	3.000	2.616			
			EACH	0.034	748.00		
			22,000.00000	2.650		58,300.00	
1475	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			17,000.00000	1.000		17,000.00	
1480	620-00020	SANITARY FACILITY	4.000	4.000			
			EACH	0.000	0.00		
			2,844.67000	4.000		11,378.68	
			CAT 0400	CURRENT AMT \$	94,378.68 \$	748.00 \$	86,678.68
CAT NO0500 UTILITIES BY CONTRACTOR (SANITARY SEWER)							
1485	202-00035	REMOVAL OF PIPE (SANITARY SEWER)	316.000	0.000			
			LF	0.000	0.00		
			17.55000	0.000		0.00	
1490	603-50012	12 INCH PLASTIC PIPE (SANITARY SEWER)	667.000	464.800			
			LF	188.000	13,109.24		
			69.73000	652.800		45,519.74	
1495	603-50018	18 INCH PLASTIC PIPE (SANITARY SEWER)	833.000	428.000			
			LF	0.000	0.00		
			96.87000	428.000		41,460.36	
1500	604-30010	MANHOLE SLAB BASE (10 FOOT) (SANITARY SEWER)	2.000	1.000			
			EACH	1.000	5,746.97		
			5,746.97000	2.000		11,493.94	

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 UTILITIES BY CONTRACTOR (SANITARY SEWER)						
1500		MATERIAL ALLOWANCE		1.000		
			EACH	-1.000	-3,167.00	
			3,167.00000	0.000		0.00
1500		MATERIAL ALLOWANCE		1.000		
			EACH	-1.000	-1,252.00	
			1,252.00000	0.000		0.00
1500		MATERIAL ALLOWANCE		1.000		
			EACH	-1.000	-1,200.00	
			1,200.00000	0.000		0.00
1500		MATERIAL ALLOWANCE		1.000		
			EACH	-1.000	-1,400.00	
			1,400.00000	0.000		0.00
1505	604-30015	MANHOLE SLAB BASE (15 FOOT) (SANITARY SEWER)	9.000	5.000		
			EACH	0.000	0.00	
			6,144.09000	5.000		30,720.45
1505		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			2,971.00000	1.000		2,971.00
1505		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			144.00000	1.000		144.00
1505		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			3,907.00000	1.000		3,907.00
1505		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
1505		MATERIAL ALLOWANCE		1.000		
			EACH	0.000	0.00	
			2,167.00000	1.000		2,167.00
1510	604-30020	MANHOLE SLAB BASE (20 FOOT) (SANITARY SEWER)	1.000	1.000		
			EACH	0.000	0.00	
			6,541.20000	1.000		6,541.20

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 39
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0500 UTILITIES BY CONTRACTOR (SANITARY SEWER)							
1515	619-10247	*24 INCH WELDED STEEL PIPE (JACKED) (SANITARY SEWER)	150.000	150.000			
			LF	0.000	0.00		
			512.04000	150.000		76,806.00	
1516	900-00006	ADDED ITEM (DOLLAR)/	0.000	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0500	CURRENT AMT \$	282,886.37 \$	11,837.21 \$	222,930.69
CAT NO0501 UTILITIES BY CONTRACTOR (WATER)							
1520	619-06080	8 INCH DUCTILE IRON PIPE (WATER)	40.000	0.000			
			LF	0.000	0.00		
			151.48000	0.000		0.00	
1525	619-50480	6 INCH PLASTIC PIPE (WATER)	14.000	0.000			
			LF	0.000	0.00		
			216.61000	0.000		0.00	
1530	619-50640	8 INCH PLASTIC PIPE (WATER)	445.000	0.000			
			LF	116.000	13,512.84		
			116.49000	116.000		13,512.84	
1535	619-50960	12 INCH PLASTIC PIPE (WATER)	83.000	0.000			
			LF	0.000	0.00		
			137.49000	0.000		0.00	
			CAT 0501	CURRENT AMT \$	72,341.46 \$	13,512.84 \$	13,512.84
CAT NO0502 UTILITIES BY CONTRACTOR (ELECTRIC)							
1540	613-00401	*4 INCH ELECTRICAL CONDUIT (JACKED) (ELECTRIC)	382.000	382.000			
			LF	0.000	0.00		
			14.88000	382.000		5,684.16	
1545	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC) (ELECTRIC)	856.000	0.000			
			LF	0.000	0.00		
			16.57000	0.000		0.00	
1550	613-07026	*PULL BOX (16"X24"X12") (ELECTRIC)	9.000	0.000			
			EACH	0.000	0.00		
			1,421.39000	0.000		0.00	

CONTID: C14551RA-ALT
 PCN: 14551RA-ALTB2
 PROJECT: IM 0251-166

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 40
 ESTIMATE RUN 04/05/2008
 13:13:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0502 UTILITIES BY CONTRACTOR (ELECTRIC)						
1555	613-08110	*ELECTRIC VAULT (7'X9'X7.5') DEEP (ELECTRIC)	1.000	1.000		
			EACH	0.000	0.00	
			8,737.09000	1.000		8,737.09
			CAT 0502	CURRENT AMT \$	41,397.68 \$	0.00 \$ 14,421.25
CAT NO0503 UTILITIES BY CONTRACTOR (TELEPHONE)						
1560	210-04010	ADJUST MANHOLE (TELEPHONE)	2.000	0.000		
			EACH	0.000	0.00	
			593.82000	0.000		0.00
			CAT 0503	CURRENT AMT \$	1,187.64 \$	0.00 \$ 0.00
			PROJECT TOTAL	CURRENT AMT \$	38,008,667.09 \$	536,840.83 \$ 16,507,306.09