

ESTIMATE SUMMARY

CONTID: C14606R

ESTIMATE NO: 0009 PROG

SPEC YR: 2002

PCN: 14606R-BID

COFRS REPORTING CATEGORY: 0

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 257.0 DAYS

TIME ALLOW:

440 CALENDAR DAYS

I-70 West Corridor Management

PERCENT TIME: 58.41

ORIG TIME ALLOW:

375 CALENDAR DAYS

PROJECT NO:

ITS SW00-264

I-70 West Corridor Management

NAME OF ROAD:

070A

PROJECT COUNTIES:

SUMMIT

MESA

CLEAR CREEK

JEFFERSON, REGION 1

CONTRACTOR:

INFRA SOURCE UNDERGROUND SERVICES, INC.

PAY PERIOD ENDING

01/28/2005

DATE TIME STARTED 05/17/2004

10200 EAST 102ND AVE.

DATE LET

04/15/2004

DATE WORK BEGAN

DATE AWARDED

04/27/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/14/2004

DATE ACCEPTED

HENDERSON

CO 80640

303/419-9473

DATE NOTICE TO PROCEED

05/17/2004

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 11,025,938.36 PARTICIPATING	\$ 7,443,260.02	\$ 758,882.94
AWARD PROJECT AMT: \$ 8,981,182.46 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 67.51% TOTAL EARNINGS	7,443,260.02	758,882.94
FUNDS AVAILABLE: \$ 3,582,678.34 STOCKPILED MATERIALS	26,245.75	0.00
	GROSS EARNINGS	7,469,505.77
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-31,003.64	-1,006.91
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	7,438,502.13
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	7,438,502.13
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 757,876.03

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 02/04/2005

16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY - I 70 EAST OF EJMT EAST OF EJMT				
0005	202-00090	*REMOVAL OF DELINEATOR	0.000	0.000		
			EACH	0.000	0.00	
			47.90000	0.000		0.00
0010	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	7,958.300	7,580.300		
			SY	378.000	32,443.74	
			85.83000	7,958.300		683,060.89
0015	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	0.000	0.000		
			L S	0.000	0.00	
			6,346.44000	0.000		0.00
0016	202-05026	SAWING ASPHALT MAT (6 IN) /CO#3	1,590.000	1,590.000		
			LF	0.000	0.00	
			1.60000	1,590.000		2,544.00
0020	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	9,103.800	9,103.800		
			CY	0.000	0.00	
			130.95000	9,103.800		1,192,142.61
0022	203-00010	UNCL EXCAV (CIP) /CO#3	225.000	225.000		
			CY	0.000	0.00	
			130.95000	225.000		29,463.75
0025	203-00400	*ROCK EXCAVATION	160.300	160.300		
			CY	0.000	0.00	
			90.00000	160.300		14,427.00
0030	203-01597	POTHOLING	100.000	65.250		
			HOUR	0.000	0.00	
			86.50000	65.250		5,644.13
0031	206-00065	STR BKFL (FLOW-FILL) /CO#3	154.000	154.000		
			CY	0.000	0.00	
			57.38000	154.000		8,836.52
0035	208-00005	*EROSION LOG	0.000	0.000		
			LF	0.000	0.00	
			5.98000	0.000		0.00
0040	208-00020	*SILT FENCE	0.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0045	208-00045	*CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0050	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.500		
			L S	0.000	0.00	
			94,062.00000	0.500		47,031.00
0055	210-00090	RESET DELINEATOR	300.000	152.000		
			EACH	26.000	2,470.00	
			95.00000	178.000		16,910.00
0060	210-00810	RESET GROUND SIGN	50.000	4.000		
			EACH	0.000	0.00	
			85.00000	4.000		340.00
0065	212-00006	*SEEDING (NATIVE)	1.400	1.400		
			ACRE	0.000	0.00	
			624.24000	1.400		873.94
0070	212-00047	*SOIL PREPARATION (SPECIAL)	0.000	0.000		
			ACRE	0.000	0.00	
			1,248.48000	0.000		0.00
0075	213-00002	*MULCHING (WEED FREE HAY)	1.400	1.400		
			ACRE	0.000	0.00	
			676.26000	1.400		946.76
0080	213-00061	*MULCH TACKIFIER	700.000	700.000		
			LB	0.000	0.00	
			1.82000	700.000		1,274.00
0085	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	0.000	0.000		
			SY	0.000	0.00	
			6.76000	0.000		0.00
0090	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.477		
			L S	0.107	10,064.63	
			94,062.00000	0.584		54,932.21
0095	250-00050	*MONITORING TECHNICIAN	0.000	0.000		
			HOUR	0.000	0.00	
			39.40000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0100	250-00110	*HEALTH AND SAFETY OFFICER	0.000	0.000		
			HOUR	0.000	0.00	
			48.50000	0.000		0.00
0105	250-00120	*MATERIAL SAMPLING AND DELIVERY	0.000	0.000		
			EACH	0.000	0.00	
			2,913.12000	0.000		0.00
0110	304-09014	AGGREGATE BASE COURSE (SPECIAL)	0.000	0.000		
			TON	0.000	0.00	
			8.52000	0.000		0.00
0111	304-09014	ABC (SPEC) /CO#3	69.000	69.000		
			TON	0.000	0.00	
			8.52000	69.000		587.88
0115	403-00721	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	8,316.700	7,542.700		
			SY	774.000	13,684.32	
			17.68000	8,316.700		147,039.26
0117	403-00721	HBP (PATCHING) (ASPH) /CO#3	284.000	227.000		
			SY	32.000	1,416.64	
			44.27000	259.000		11,465.93
0118	601-06150	CONC (PATCHING) /CO#3	241.000	241.000		
			SF	0.000	0.00	
			7.09000	241.000		1,708.69
0120	604-39050	MANHOLE (TRAFFIC MANAGEMENT SYSTEM)	60.000	55.000		
			EACH	2.000	5,300.00	
			2,650.00000	57.000		151,050.00
0122	604-39050	MH (TMS) /CO#3	3.000	3.000		
			EACH	0.000	0.00	
			2,650.00000	3.000		7,950.00
0125	607-11525	*FENCE (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0130	612-15000	INSTALL MARKER	221.000	209.000		
			EACH	12.000	1,500.00	
			125.00000	221.000		27,625.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0135	613-00126	*1-1/4 INCH ELECTRICAL CONDUIT (JACKED)	1,850.000	1,332.000		
			LF	100.000	5,395.00	
			53.95000	1,432.000		77,256.40
0140	613-00127	*1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC) (SPECIAL)	5,541.000	4,972.000		
			LF	149.000	657.09	
			4.41000	5,121.000		22,583.61
0145	613-00200	*2 INCH ELECTRICAL CONDUIT	2,182.000	1,478.000		
			LF	87.000	2,662.20	
			30.60000	1,565.000		47,889.00
0150	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	5,966.000	5,966.000		
			LF	0.000	0.00	
			54.27000	5,966.000		323,774.82
0155	613-00600	*6 INCH ELECTRICAL CONDUIT	4,492.000	4,492.000		
			LF	0.000	0.00	
			45.16000	4,492.000		202,858.72
0160	613-01125	1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC)	13,893.000	13,251.000		
			LF	0.000	0.00	
			0.19000	13,251.000		2,517.69
0162	613-00125	1-1/4 IN ELEC COND /CO#3	1,657.000	0.000		
			LF	0.000	0.00	
			1.75000	0.000		0.00
0165	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	4,161.000	4,131.000		
			LF	0.000	0.00	
			0.48000	4,131.000		1,982.88
0170	613-03500	*ELECTRICAL CONDUIT (PLASTIC) (MULTIDUCT) (SPECIAL)	228,284.000	199,016.000		
			LF	28,004.000	137,499.64	
			4.91000	227,020.000		1,114,668.20
0172	613-03500	ELEC COND (P) (MULT) (SPEC) /CO#3	1,657.000	1,610.000		
			LF	0.000	0.00	
			4.91000	1,610.000		7,905.10
0173	613-00400	4 IN ELEC COND /CO#3	6,460.000	6,460.000		
			LF	0.000	0.00	
			1.43000	6,460.000		9,237.80

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0175	613-07010	PULL BOX (SURFACE MOUNTED)	41.000	41.000		
			EACH	0.000	0.00	
			312.12000	41.000		12,796.92
0180	613-07034	PULL BOX (24"X36"X18")	190.000	171.000		
			EACH	10.000	6,570.00	
			657.00000	181.000		118,917.00
0185	613-07038	PULL BOX (36"X48"X18")	7.000	7.000		
			EACH	0.000	0.00	
			1,214.88000	7.000		8,504.16
0190	613-50150	*SECONDARY SERVICE PEDESTAL	1.000	0.000		
			EACH	0.000	0.00	
			2,288.88000	0.000		0.00
0195	614-72830	*COMMUNICATIONS CABINET	4.000	0.000		
			EACH	0.000	0.00	
			7,074.72000	0.000		0.00
0200	614-72887	*MICROWAVE VEHICLE RADAR DETECTOR	0.000	0.000		
			EACH	0.000	0.00	
			11,205.11000	0.000		0.00
0201	900-00014	ADDED ITEM (LUMP SUM)/ /CO#3 CORE DRILL	1.000	1.000		
			L S	0.000	0.00	
			500.00000	1.000		500.00
0205	614-80387	*RUMBLE STRIP (GRINDING)	0.000	0.000		
			LF	0.000	0.00	
			2.34000	0.000		0.00
0210	614-87020	*OPTICAL TRANSCEIVER	58.000	0.000		
			EACH	0.000	0.00	
			2,216.05000	0.000		0.00
0215	614-87028	*VIDEO OPTICAL TRANSCEIVER	11.000	0.000		
			EACH	0.000	0.00	
			3,308.47000	0.000		0.00
0220	614-87300	*TRAFFIC MANAGEMENT SYSTEM BUILDING	1.000	0.000		
			EACH	0.000	0.00	
			60,863.40000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0225	614-87350	*TEST FIBER OPTIC CABLE	1.000	0.000		
			L S	0.000	0.00	
			5,243.62000	0.000		0.00
0230	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS)	13,778.000	0.000		
			LF	11,524.000	44,943.60	
			3.90000	11,524.000		44,943.60
0235	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	804.000	0.000		
			LF	804.000	2,090.40	
			2.60000	804.000		2,090.40
0240	614-87498	*FIBER OPTIC CABLE (SINGLE MODE) (144 STRANDS)	295,380.000	121,047.000		
			LF	87,345.000	177,310.35	
			2.03000	208,392.000		423,035.76
0242	614-87498	FIBER OPTIC CABLE (S MODE) (144 S) /CO#3	1,657.000	0.000		
			LF	0.000	0.00	
			2.03000	0.000		0.00
0245	614-87670	*TIER II MULTIPLEXER	6.000	0.000		
			EACH	0.000	0.00	
			86,339.37000	0.000		0.00
0250	614-87680	*SONET MULTIPLEXER	2.000	0.000		
			EACH	0.000	0.00	
			186,572.91000	0.000		0.00
0255	622-00270	*BOLLARD	4.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0260	625-00000	CONSTRUCTION SURVEYING	1.000	0.500		
			L S	0.000	0.00	
			80,845.00000	0.500		40,422.50
0265	626-00000	MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			155,446.00000	1.000		155,446.00
0270	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			33,500.00000	0.500		16,750.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0275	627-00001	*PAVEMENT MARKING PAINT	0.000	0.000		
			GAL	0.000	0.00	
			49.39000	0.000		0.00
0280	627-00004	*EPOXY PAVEMENT MARKING	1,000.000	0.000		
			SF	0.000	0.00	
			0.93000	0.000		0.00
0285	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	0.000	0.000		
			LF	0.000	0.00	
			3.29000	0.000		0.00
0290	630-00000	*FLAGGING	468.500	450.000		
			HOUR	18.500	481.19	
			26.01000	468.500		12,185.69
0295	630-00007	*TRAFFIC CONTROL INSPECTION	128.000	32.000		
			DAY	22.000	2,288.88	
			104.04000	54.000		5,618.16
0300	630-00012	*TRAFFIC CONTROL MANAGEMENT	322.000	95.000		
			DAY	18.000	22,472.64	
			1,248.48000	113.000		141,078.24
0305	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	8.000	2.000		
			EACH	1.600	124.85	
			78.03000	3.600		280.91
0310	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	58.000	29.000		
			EACH	23.200	3,620.59	
			156.06000	52.200		8,146.33
0315	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	13.000	6.500		
			EACH	5.200	811.51	
			156.06000	11.700		1,825.90
0320	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	171.000	84.500		
			SF	67.600	1,547.36	
			22.89000	152.100		3,481.57
0325	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	2.000		
			EACH	1.600	24,969.60	
			15,606.00000	3.600		56,181.60

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0330	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	5.000 EACH 2,288.88000	2.000 1.600 3.600	3,662.21	8,239.97
0335	630-80360	*DRUM CHANNELIZING DEVICE	576.000 EACH 52.02000	105.000 84.000 189.000	4,369.68	9,831.78
0340	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	0.000 LF 144.62000	0.000 0.000 0.000	0.00	0.00
0345	630-80380	*TRAFFIC CONE	900.000 EACH 10.40000	310.000 248.000 558.000	2,579.20	5,803.20
0350	630-85010	IMPACT ATTENUATOR (TEMPORARY)	0.000 EACH 3,615.39000	0.000 0.000 0.000	0.00	0.00
0355	700-70002	F/A ANTICIPATED CMO	403,605.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0360	700-70010	F/A MINOR CONTRACT REVISIONS	923.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0365	700-70011	F/A PARTNERING	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0370	700-70014	F/A INCENTIVE	150,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0375	700-70016	F/A FUEL COST ADJUSTMENT	2,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0380	700-70020	F/A ON-THE-JOB TRAINEE	0.000 EACH 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0385	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0390	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70042	F/A RAILROAD FLAGGING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70074	F/A OBTAIN POWER FROM	10,700.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70380	F/A EROSION CONTROL	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	7,745,222.50 \$	510,935.32 \$
						5,292,607.48
CAT NO0201 ROADWAY - DUMONT WEIGH STATION						
0410	202-00090	*REMOVAL OF DELINEATOR	4.000	0.000		
			EACH	0.000	0.00	
			47.90000	0.000		0.00
0415	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	49.000	0.000		
			CY	0.000	0.00	
			130.95000	0.000		0.00
0420	203-00400	*ROCK EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
0425	203-01597	POTHOLING	0.000	0.000		
			HOUR	0.000	0.00	
			86.50000	0.000		0.00
0430	210-00090	RESET DELINEATOR	17.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - DUMONT WEIGH STATION						
0435	210-00810	RESET GROUND SIGN	17.000 EACH	0.000 0.000	0.00	0.00
			85.00000	0.000		0.00
0440	210-01200	*RESET END ANCHORAGE	1.000 EACH	1.000 0.000	0.00	0.00
			978.03000	1.000		978.03
0445	212-00006	*SEEDING (NATIVE)	0.000 ACRE	0.000 0.000	0.00	0.00
			624.24000	0.000		0.00
0450	213-00002	*MULCHING (WEED FREE HAY)	0.000 ACRE	0.000 0.000	0.00	0.00
			676.26000	0.000		0.00
0455	213-00061	*MULCH TACKIFIER	0.000 LB	0.000 0.000	0.00	0.00
			1.82000	0.000		0.00
0460	304-09014	AGGREGATE BASE COURSE (SPECIAL)	0.000 TON	0.000 0.000	0.00	0.00
			8.52000	0.000		0.00
0465	403-00721	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	101.000 SY	101.000 0.000	0.00	0.00
			17.68000	101.000		1,785.68
0470	503-00036	*DRILLED CAISSON (36 INCH)	30.000 LF	30.000 0.000	0.00	0.00
			312.12000	30.000		9,363.60
0475	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	200.000 LF	200.000 0.000	0.00	0.00
			25.20000	200.000		5,040.00
0480	612-15000	INSTALL MARKER	23.000 EACH	0.000 0.000	0.00	0.00
			125.00000	0.000		0.00
0485	613-00126	*1-1/4 INCH ELECTRICAL CONDUIT (JACKED)	160.000 LF	112.000 0.000	0.00	0.00
			53.95000	112.000		6,042.40

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - DUMONT WEIGH STATION						
0490	613-00127	*1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC) (SPECIAL)	626.000	626.000		
			LF	0.000	0.00	
			4.41000	626.000		2,760.66
0495	613-00201	2 INCH ELECTRICAL CONDUIT (JACKED)	536.000	430.000		
			LF	0.000	0.00	
			54.27000	430.000		23,336.10
0500	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	545.000	545.000		
			LF	0.000	0.00	
			54.38000	545.000		29,637.10
0505	613-01125	1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC)	6,939.000	332.000		
			LF	0.000	0.00	
			0.19000	332.000		63.08
0510	613-03500	*ELECTRICAL CONDUIT (PLASTIC) (MULTIDUCT) (SPECIAL)	3,123.000	3,123.000		
			LF	0.000	0.00	
			4.91000	3,123.000		15,333.93
0515	613-07010	*PULL BOX (SURFACE MOUNTED)	5.000	5.000		
			EACH	0.000	0.00	
			312.12000	5.000		1,560.60
0520	613-07034	PULL BOX (24"X36"X18")	14.000	14.000		
			EACH	0.000	0.00	
			657.00000	14.000		9,198.00
0525	613-07038	PULL BOX (36"X48"X18")	4.000	0.000		
			EACH	0.000	0.00	
			1,214.88000	0.000		0.00
0530	613-32300	*LIGHT STANDARD STEEL (30 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,251.25000	1.000		3,251.25
0535	613-40000	*CONCRETE FOUNDATION PAD	1.000	1.000		
			EACH	0.000	0.00	
			634.64000	1.000		634.64
0540	613-50150	*SECONDARY SERVICE PEDESTAL	2.000	0.000		
			EACH	0.000	0.00	
			2,288.88000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - DUMONT WEIGH STATION						
0545	613-50355	*POWER TRANSFORMER	2.000 EACH 1,456.56000	0.000 0.000 0.000	0.00	0.00
0550	614-00012	*SIGN PANEL (CLASS II)	93.000 SF 36.41000	0.000 0.000 0.000	0.00	0.00
0555	614-01582	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	95.000 LF 35.00000	0.000 0.000 0.000	0.00	0.00
0560	614-72830	*COMMUNICATIONS CABINET	2.000 EACH 7,074.72000	0.000 0.000 0.000	0.00	0.00
0565	614-81125	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-25 FOOT MAST ARM)	1.000 EACH 14,196.26000	1.000 0.000 1.000	0.00	14,196.26
0570	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000 EACH 14,861.07000	1.000 0.000 1.000	0.00	14,861.07
0575	614-86720	*MAINLINE WEIGH IN MOTION SORTER SYSTEM	1.000 L S 250,695.82000	0.400 0.400 0.800	100,278.33	200,556.66
0580	614-87020	*OPTICAL TRANSCEIVER	3.000 EACH 2,216.05000	0.000 0.000 0.000	0.00	0.00
0585	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS)	9,882.000 LF 3.90000	0.000 0.000 0.000	0.00	0.00
0590	630-00000	*FLAGGING	15.000 HOUR 26.01000	8.500 0.000 8.500	0.00	221.09
0595	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	27.000 EACH 156.06000	13.500 10.800 24.300	1,685.45	3,792.26

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - DUMONT WEIGH STATION						
0600	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	20.000	8.000		
			EACH	6.400	998.78	
			156.06000	14.400		2,247.26
			CAT 0201	CURRENT AMT \$	497,002.81 \$	102,962.56 \$
						344,859.67
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0601	202-00240	REM ASPHALT MAT (PLANING) /CO#4	311.000	311.000		
			SY	0.000	0.00	
			85.83000	311.000		26,693.13
0605	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	144.000	142.000		
			CY	1.000	130.95	
			130.95000	143.000		18,725.85
0606	203-00010	UNCL EXCAV (CIP) /CO#4	131.000	0.000		
			CY	0.000	0.00	
			130.95000	0.000		0.00
0610	203-00400	*ROCK EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
0615	203-01597	POTHOLING	100.000	0.000		
			HOUR	0.000	0.00	
			86.50000	0.000		0.00
0620	208-00045	*CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0625	210-00090	RESET DELINEATOR	23.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0630	210-00810	RESET GROUND SIGN	2.000	1.000		
			EACH	0.000	0.00	
			85.00000	1.000		85.00
0635	212-00006	*SEEDING (NATIVE)	0.700	0.000		
			ACRE	0.000	0.00	
			624.24000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0640	213-00002	*MULCHING (WEED FREE HAY)	0.700	0.000		
			ACRE	0.000	0.00	
			676.26000	0.000		0.00
0645	213-00061	*MULCH TACKIFIER	103.000	0.000		
			LB	0.000	0.00	
			1.82000	0.000		0.00
0650	304-09014	AGGREGATE BASE COURSE (SPECIAL)	13.670	0.000		
			TON	0.000	0.00	
			8.52000	0.000		0.00
0655	403-00721	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	69.000	0.000		
			SY	0.000	0.00	
			17.68000	0.000		0.00
0656	403-00721	HBP (PATCHING) (ASPH) /CO#4	311.000	311.000		
			SY	0.000	0.00	
			17.68000	311.000		5,498.48
0660	503-00048	*DRILLED CAISSON (48 INCH)	62.000	0.000		
			LF	0.000	0.00	
			436.97000	0.000		0.00
0665	604-39050	MANHOLE (TRAFFIC MANAGEMENT SYSTEM)	2.000	0.000		
			EACH	1.000	2,650.00	
			2,650.00000	1.000		2,650.00
0666	606-00301	GDRAIL TY 3 (6-3) /CO#4	115.000	0.000		
			LF	100.000	2,470.00	
			24.70000	100.000		2,470.00
0667	606-02005	END ANCHOR (FLARED) /CO#4	1.000	0.000		
			EACH	1.000	1,980.00	
			1,980.00000	1.000		1,980.00
0668	606-01340	END ANCHOR TY 3D /CO#4	1.000	0.000		
			EACH	1.000	855.00	
			855.00000	1.000		855.00
0670	612-15000	INSTALL MARKER	10.000	8.000		
			EACH	2.000	250.00	
			125.00000	10.000		1,250.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0671	612-15000	INST MARKER /CO#4	3.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0675	613-00127	*1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC) (SPECIAL)	86.000	0.000		
			LF	0.000	0.00	
			4.41000	0.000		0.00
0676	613-00127	1-1/4 IN ELEC COND (P) (SPEC) /CO#4	300.000	0.000		
			LF	0.000	0.00	
			4.41000	0.000		0.00
0680	613-00200	*2 INCH ELECTRICAL CONDUIT	3,097.000	0.000		
			LF	2,182.000	66,769.20	
			30.60000	2,182.000		66,769.20
0681	613-00200	2 IN ELEC COND /CO#4	949.000	0.000		
			LF	949.000	29,039.40	
			30.60000	949.000		29,039.40
0685	613-00201	2 INCH ELECTRICAL CONDUIT (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			54.27000	0.000		0.00
0690	613-00600	*6 INCH ELECTRICAL CONDUIT	2,750.000	1,979.000		
			LF	274.000	12,373.84	
			45.16000	2,253.000		101,745.48
0695	613-01125	1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC)	4,144.000	4,144.000		
			LF	0.000	0.00	
			0.19000	4,144.000		787.36
0700	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	6,352.000	4,170.000		
			LF	0.000	0.00	
			0.48000	4,170.000		2,001.60
0705	613-03500	*ELECTRICAL CONDUIT (PLASTIC) (MULTIDUCT) (SPECIAL)	4,000.000	3,950.000		
			LF	25.000	122.75	
			4.91000	3,975.000		19,517.25
0706	613-03500	ELEC COND (P) (MULT) (SPEC) /CO#4	833.000	0.000		
			LF	0.000	0.00	
			4.91000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0710	613-07010	*PULL BOX (SURFACE MOUNTED)	26.000	8.000		
			EACH	18.000	5,618.16	
			312.12000	26.000		8,115.12
0711	613-07010	PULL BOX (SURF MTD) /CO#4	23.000	0.000		
			EACH	23.000	7,178.76	
			312.12000	23.000		7,178.76
0715	613-07034	PULL BOX (24"X36"X18")	12.000	10.000		
			EACH	1.000	657.00	
			657.00000	11.000		7,227.00
0716	613-07034	PULL BOX (24"X36"X18") /CO#4	2.000	0.000		
			EACH	0.000	0.00	
			657.00000	0.000		0.00
0720	613-50150	*SECONDARY SERVICE PEDESTAL	1.000	0.000		
			EACH	0.000	0.00	
			2,288.88000	0.000		0.00
0725	613-50355	*POWER TRANSFORMER	3.000	0.000		
			EACH	0.000	0.00	
			1,456.56000	0.000		0.00
0730	614-10147	*VARIABLE MESSAGE SIGN LED (OVERHEAD)	2.000	0.000		
			EACH	0.000	0.00	
			160,169.58000	0.000		0.00
0735	614-32400	*MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	2.000	0.000		
			EACH	0.000	0.00	
			28,850.29000	0.000		0.00
0740	614-72830	*COMMUNICATIONS CABINET	1.000	0.000		
			EACH	0.000	0.00	
			7,074.72000	0.000		0.00
0745	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	8.000	0.000		
			EACH	0.000	0.00	
			10,268.75000	0.000		0.00
0746	614-72886	INTERSECTION DETECT SYS (CAMERA) /CO#4	8.000	0.000		
			EACH	0.000	0.00	
			10,268.75000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 18
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0750	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	1.000 EACH	0.000 0.000	0.00	0.00
			1,716.66000	0.000		0.00
0755	614-86245	*CONTROLLER (TYPE 170E)	2.000 EACH	0.000 0.000	0.00	0.00
			8,187.95000	0.000		0.00
0760	614-86740	*WEATHER MONITORING SYSTEM	1.000 L S	0.000 0.000	0.00	0.00
			39,483.18000	0.000		0.00
0760		MATERIAL ALLOWANCE WEATHER MONITORING SYSTEM		0.572		
			L S	0.000	0.00	
			39,483.18000	0.572		22,584.38
0760		MATERIAL ALLOWANCE TYPE 5 SURFACE SENSOR EXTENSION CABLE		0.093		
			L S	0.000	0.00	
			39,483.18000	0.093		3,671.94
0765	614-87318	*MASTER COMPUTER AND SOFTWARE	1.000 L S	0.000 0.000	0.00	0.00
			49,304.56000	0.000		0.00
0770	614-87320	*CLOSED CIRCUIT TELEVISION	6.000 EACH	0.000 0.000	0.00	0.00
			3,818.27000	0.000		0.00
0775	614-87660	*VIDEO ENC/DEC	5.000 EACH	0.000 0.000	0.00	0.00
			5,685.78000	0.000		0.00
0780	614-87690	*ETHERNET SWITCH	1.000 EACH	0.000 0.000	0.00	0.00
			11,953.23000	0.000		0.00
0785	614-87700	*ETHERNET ROUTER	2.000 EACH	0.000 0.000	0.00	0.00
			19,244.90000	0.000		0.00
0786	626-00000	MOBILIZATION /CO#4	0.000 L S	1.000 0.000	0.00	0.00
			4,765.00000	1.000		4,765.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 19
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL							
0790	630-00000	*FLAGGING	17.000	17.000			
			HOUR	0.000	0.00		
			26.01000	17.000		442.17	
0795	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	4.000	0.000			
			EACH	0.000	0.00		
			78.03000	0.000		0.00	
0800	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	18.000	9.000			
			EACH	7.200	299.66		
			41.62000	16.200		674.24	
0805	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	16.000	8.000			
			EACH	6.400	998.78		
			156.06000	14.400		2,247.26	
0810	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	17.000	8.500			
			EACH	6.800	1,061.21		
			156.06000	15.300		2,387.72	
0815	630-80355	*PORTABLE MESSAGE SIGN PANEL	1.000	0.500			
			EACH	0.400	6,242.40		
			15,606.00000	0.900		14,045.40	
0820	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	1.000	0.500			
			EACH	0.400	915.55		
			2,288.88000	0.900		2,059.99	
0825	630-80360	*DRUM CHANNELIZING DEVICE	96.000	0.000			
			EACH	0.000	0.00		
			52.02000	0.000		0.00	
0830	630-80380	*TRAFFIC CONE	140.000	70.000			
			EACH	56.000	582.40		
			10.40000	126.000		1,310.40	
0831	900-00014	ADDED ITEM (LUMP SUM)/ CO#4/GEOTECH BORING	1.000	0.000			
			L S	1.000	4,790.00		
			4,790.00000	1.000		4,790.00	
			CAT 0202	CURRENT AMT \$	1,223,615.89 \$	144,985.06 \$	361,567.13

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 20
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ROADWAY - WEST OF EISENHOWER						
0006	202-00090	REM DELINEATOR (CMO #2)	0.000	0.000		
			EACH	0.000	0.00	
			47.90000	0.000		0.00
0011	202-00240	REM ASPHALT MAT (PLANING) (CMO #2)	3,655.000	3,654.400		
			SY	0.000	0.00	
			85.83000	3,654.400		313,657.15
0021	203-00010	UNCL EXCAV (CIP) (CMO #2)	2,784.100	2,784.100		
			CY	0.000	0.00	
			130.95000	2,784.100		364,577.90
0036	208-00005	EROSION LOG (CMO #2)	0.000	0.000		
			LF	0.000	0.00	
			5.98000	0.000		0.00
0041	208-00020	SILT FENCE (CMO #2)	0.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00
0046	208-00045	CONC WASHOUT STR (CMO #2)	0.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0051	208-00200	EROSION CONTROL SUPERVISOR (CMO #2)	0.000	0.000		
			L S	0.000	0.00	
			15,049.00000	0.000		0.00
0056	210-00090	RES DELINEATOR (CMO #2)	87.000	87.000		
			EACH	0.000	0.00	
			95.00000	87.000		8,265.00
0061	210-00810	RES GROUND SIGN (CMO #2)	4.000	0.000		
			EACH	0.000	0.00	
			85.00000	0.000		0.00
0066	212-00006	SEEDING (NATIVE) (CMO #2)	0.000	0.000		
			ACRE	0.000	0.00	
			624.24000	0.000		0.00
0076	213-00002	MULCHING (WEED FREE HAY) (CMO #2)	0.000	0.000		
			ACRE	0.000	0.00	
			676.26000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 21
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ROADWAY - WEST OF EISENHOWER						
0081	213-00061	MULCH TACKIFIER (CMO #2)	0.000	0.000		
			LB	0.000	0.00	
			1.82000	0.000		0.00
0091	250-00010	ENVIR HEALTH/SAFETY MNGMT (CMO #2)	1.000	0.467		
			L S	0.000	0.00	
			15,049.00000	0.467		7,027.88
0116	403-00721	HBP (PATCHING) (ASPH) (CMO #2)	3,793.600	3,793.600		
			SY	0.000	0.00	
			17.68000	3,793.600		67,070.85
0121	604-39050	MH (TMS) (CMO #2)	18.000	14.000		
			EACH	0.000	0.00	
			2,650.00000	14.000		37,100.00
0126	607-11525	FENCE (PLASTIC) (CMO #2)	0.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0131	612-15000	INST MARKER (CMO #2)	60.000	60.000		
			EACH	0.000	0.00	
			125.00000	60.000		7,500.00
0136	613-00126	1-1/4 IN ELEC COND (JACKED) (CMO #2)	423.000	423.000		
			LF	0.000	0.00	
			53.95000	423.000		22,820.85
0141	613-00127	1-1/4 IN ELEC COND (P) (SPEC) (CMO #2)	2,838.000	2,838.000		
			LF	0.000	0.00	
			4.41000	2,838.000		12,515.58
0146	613-00200	*2 INCH ELECTRICAL CONDUIT (CMO #2)	371.000	371.000		
			LF	0.000	0.00	
			30.60000	371.000		11,352.60
0151	613-00201	2 IN ELEC COND (JACKED) (CMO #2)	622.000	622.000		
			LF	0.000	0.00	
			54.27000	622.000		33,755.94
0156	613-00600	*6 INCH ELECTRICAL CONDUIT (CMO #2)	1,001.000	1,001.000		
			LF	0.000	0.00	
			45.16000	1,001.000		45,205.16

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 22
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ROADWAY - WEST OF EISENHOWER						
0161	613-01125	1-1/4 IN ELEC COND (P) (CMO #2)	2,387.000	2,387.000		
			LF	0.000	0.00	
			0.19000	2,387.000		453.53
0166	613-01200	2 IN ELEC COND (P) (CMO #2)	1,001.000	1,001.000		
			LF	0.000	0.00	
			0.48000	1,001.000		480.48
0171	613-03500	ELEC COND (P) (MULT) (SPEC) (CMO #2)	66,270.700	66,270.700		
			LF	0.000	0.00	
			4.91000	66,270.700		325,389.14
0176	613-07010	*PULL BOX (SURFACE MOUNTED) (CMO #2)	9.000	9.000		
			EACH	0.000	0.00	
			312.12000	9.000		2,809.08
0181	613-07034	PULL BOX (24"X36"X18") (CMO #2)	39.000	39.000		
			EACH	0.000	0.00	
			657.00000	39.000		25,623.00
0186	613-07038	PULL BOX (36"X48"X18") (CMO #2)	0.000	0.000		
			EACH	0.000	0.00	
			1,214.00000	0.000		0.00
0206	614-80387	RUMBLE STRIP (GRIND) (CMO #2)	0.000	0.000		
			LF	0.000	0.00	
			2.34000	0.000		0.00
0211	614-87020	OPTIC TRANSCEIVER (CMO #2)	6.000	0.000		
			EACH	0.000	0.00	
			2,216.05000	0.000		0.00
0216	614-87028	VIDEO OPTIC TRANSCEIVER (CMO #2)	2.000	0.000		
			EACH	0.000	0.00	
			3,308.47000	0.000		0.00
0231	614-87406	FIBER OPTIC CABLE (S MODE) (6 S) (CMO #2)	6,324.000	0.000		
			LF	0.000	0.00	
			3.90000	0.000		0.00
0236	614-87424	FIBER OPTIC CABLE (S MODE) (24 S) (CMO #2)	982.000	0.000		
			LF	0.000	0.00	
			2.60000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 23
 ESTIMATE RUN 02/04/2005
 16:01:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0203 ROADWAY - WEST OF EISENHOWER							
0241	614-87498	FIBER OPTIC CABLE (S MODE) (144 S) (CMO #2)	72,063.000	67,414.000			
			LF	0.000	0.00		
			2.03000	67,414.000		136,850.42	
0256	622-00270	BOLLARD (CMO #2)	2.000	0.000			
			EACH	0.000	0.00		
			550.00000	0.000		0.00	
0261	625-00000	CONST SURVEYING (CMO #2)	1.000	0.000			
			L S	0.000	0.00		
			12,935.00000	0.000		0.00	
0271	626-01000	PUBLIC INFO SERVICES (CMO #2)	0.000	0.000			
			L S	0.000	0.00		
			5,360.00000	0.000		0.00	
0276	627-00001	PVMT MKG PAINT (CMO #2)	0.000	0.000			
			GAL	0.000	0.00		
			49.39000	0.000		0.00	
0281	627-00004	EPOXY PAVEMENT MARKING (CMO #2)	0.000	0.000			
			SF	0.000	0.00		
			0.93000	0.000		0.00	
0291	630-00000	FLAGGING (CMO #2)	90.500	90.500			
			HOUR	0.000	0.00		
			26.01000	90.500		2,353.91	
0296	630-00007	TRAF CTRL INSPECTION (CMO #2)	19.000	19.000			
			DAY	0.000	0.00		
			104.04000	19.000		1,976.76	
0301	630-00012	TRAF CTRL MGMT (CMO #2)	35.000	35.000			
			DAY	0.000	0.00		
			1,248.48000	35.000		43,696.80	
			CAT 0203	CURRENT AMT \$	1,560,097.16 \$	0.00 \$	1,470,482.03
			PROJECT TOTAL	CURRENT AMT \$	11,025,938.36 \$	758,882.94 \$	7,469,516.31