

ESTIMATE SUMMARY

14:51:21

CONTID: C14606R

ESTIMATE NO: 0019 PROG

SPEC YR: 2002

PCN: 14606R-BID

COFRS REPORTING CATEGORY: 0

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 405.0 DAYS

TIME ALLOW:

430 CALENDAR DAYS

I-70 West Corridor Management

PERCENT TIME: 94.19

ORIG TIME ALLOW:

375 CALENDAR DAYS

PROJECT NO:

ITS SW00-264

I-70 West Corridor Management

NAME OF ROAD:

070A

PROJECT COUNTIES:

SUMMIT

MESA

CLEAR CREEK

JEFFERSON, REGION 1

CONTRACTOR:

INFRA SOURCE UNDERGROUND SERVICES, INC.

PAY PERIOD ENDING

01/27/2006

DATE TIME STARTED 05/17/2004

10200 EAST 102ND AVE.

DATE LET

04/15/2004

DATE WORK BEGAN

DATE AWARDED

04/27/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/14/2004

DATE ACCEPTED

HENDERSON

CO 80640

303/288-3716

DATE NOTICE TO PROCEED

05/17/2004

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 10,944,707.48 PARTICIPATING	\$ 10,934,469.00	\$ 112,374.16
AWARD PROJECT AMT:	\$ 8,981,182.46 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.91% TOTAL EARNINGS	10,934,469.00	112,374.16
FUNDS AVAILABLE:	\$ 10,238.48 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	10,934,469.00	112,374.16
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-43,193.53	-1,476.47
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	10,891,275.47	110,897.69
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	10,891,275.47	110,897.69
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 110,897.69

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

ESTIMATE RUN 02/13/2006

14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY - I 70 EAST OF EJMT EAST OF EJMT				
0005	202-00090	*REMOVAL OF DELINEATOR	23.000	23.000		
			EACH	0.000	0.00	
			47.90000	23.000		1,101.70
0010	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	8,562.300	8,562.300		
			SY	0.000	0.00	
			85.83000	8,562.300		734,902.21
0015	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	0.000	0.000		
			L S	0.000	0.00	
			6,346.44000	0.000		0.00
0016	202-05026	SAWING ASPHALT MAT (6 IN) /CO#3	1,590.000	1,590.000		
			LF	0.000	0.00	
			1.60000	1,590.000		2,544.00
0020	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	10,137.600	10,137.600		
			CY	0.000	0.00	
			130.95000	10,137.600		1,327,518.72
0022	203-00010	UNCL EXCAV (CIP) /CO#3	225.000	225.000		
			CY	0.000	0.00	
			130.95000	225.000		29,463.75
0025	203-00400	*ROCK EXCAVATION	160.300	160.300		
			CY	0.000	0.00	
			90.00000	160.300		14,427.00
0030	203-01597	POTHOLING	72.250	72.250		
			HOUR	0.000	0.00	
			86.50000	72.250		6,249.63
0031	206-00065	STR BKFL (FLOW-FILL) /CO#3	154.000	154.000		
			CY	0.000	0.00	
			57.38000	154.000		8,836.52
0035	208-00005	*EROSION LOG	0.000	0.000		
			LF	0.000	0.00	
			5.98000	0.000		0.00
0040	208-00020	*SILT FENCE	0.000	0.000		
			LF	0.000	0.00	
			5.20000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 3
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0045	208-00045	*CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0050	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			94,062.00000	1.000		94,062.00
0055	210-00090	RESET DELINEATOR	293.000	293.000		
			EACH	0.000	0.00	
			95.00000	293.000		27,835.00
0060	210-00810	RESET GROUND SIGN	4.000	4.000		
			EACH	0.000	0.00	
			85.00000	4.000		340.00
0065	212-00006	*SEEDING (NATIVE)	2.770	2.770		
			ACRE	0.000	0.00	
			624.24000	2.770		1,729.14
0070	212-00047	*SOIL PREPARATION (SPECIAL)	0.000	0.000		
			ACRE	0.000	0.00	
			1,248.48000	0.000		0.00
0075	213-00002	*MULCHING (WEED FREE HAY)	1.400	1.400		
			ACRE	0.000	0.00	
			676.26000	1.400		946.76
0080	213-00061	*MULCH TACKIFIER	700.000	700.000		
			LB	0.000	0.00	
			1.82000	700.000		1,274.00
0085	216-00035	*SOIL RETENTION BLANKET (PLASTIC)	0.000	0.000		
			SY	0.000	0.00	
			6.76000	0.000		0.00
0090	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	0.873	0.873		
			L S	0.000	0.00	
			94,062.00000	0.873		82,116.13
0095	250-00050	*MONITORING TECHNICIAN	0.000	0.000		
			HOUR	0.000	0.00	
			39.40000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 4
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0100	250-00110	*HEALTH AND SAFETY OFFICER	0.000	0.000		
			HOUR	0.000	0.00	
			48.50000	0.000		0.00
0105	250-00120	*MATERIAL SAMPLING AND DELIVERY	0.000	0.000		
			EACH	0.000	0.00	
			2,913.12000	0.000		0.00
0110	304-09014	AGGREGATE BASE COURSE (SPECIAL)	0.000	0.000		
			TON	0.000	0.00	
			8.52000	0.000		0.00
0111	304-09014	ABC (SPEC) /CO#3	69.000	69.000		
			TON	0.000	0.00	
			8.52000	69.000		587.88
0115	403-00721	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	8,920.700	8,920.700		
			SY	0.000	0.00	
			17.68000	8,920.700		157,717.98
0117	403-00721	HBP (PATCHING) (ASPH) /CO#3	259.000	259.000		
			SY	0.000	0.00	
			44.27000	259.000		11,465.93
0118	601-06150	CONC (PATCHING) /CO#3	241.000	241.000		
			SF	0.000	0.00	
			7.09000	241.000		1,708.69
0120	604-39050	MANHOLE (TRAFFIC MANAGEMENT SYSTEM)	59.000	59.000		
			EACH	0.000	0.00	
			2,650.00000	59.000		156,350.00
0122	604-39050	MH (TMS) /CO#3	3.000	3.000		
			EACH	0.000	0.00	
			2,650.00000	3.000		7,950.00
0123	603-10360	36 INCH CORRUGATED STEEL PIPE //CMO #5	0.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0124	603-30036	36 INCH STEEL END SECTION //CMO #5	0.000	0.000		
			EACH	0.000	0.00	
			495.00000	0.000		0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 5
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0125	607-11525	*FENCE (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0127	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING) //CMO #5	0.000	0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
0128	606-01340	END ANCHORAGE TYPE 3D //CMO #5	0.000	0.000		
			EACH	0.000	0.00	
			1,425.00000	0.000		0.00
0130	612-15000	INSTALL MARKER	280.000	280.000		
			EACH	0.000	0.00	
			125.00000	280.000		35,000.00
0135	613-00126	*1-1/4 INCH ELECTRICAL CONDUIT (JACKED)	2,501.000	2,501.000		
			LF	0.000	0.00	
			53.95000	2,501.000		134,928.95
0140	613-00127	*1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC) (SPECIAL)	7,513.000	7,513.000		
			LF	0.000	0.00	
			4.41000	7,513.000		33,132.33
0145	613-00200	*2 INCH ELECTRICAL CONDUIT	2,638.000	2,603.000		
			LF	35.000	1,071.00	
			30.60000	2,638.000		80,722.80
0150	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	5,966.000	5,966.000		
			LF	0.000	0.00	
			54.27000	5,966.000		323,774.82
0155	613-00600	*6 INCH ELECTRICAL CONDUIT	4,492.000	4,492.000		
			LF	0.000	0.00	
			45.16000	4,492.000		202,858.72
0160	613-01125	1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC)	13,497.000	13,497.000		
			LF	0.000	0.00	
			0.19000	13,497.000		2,564.43
0162	613-00125	1-1/4 IN ELEC COND /CO#3	1,610.000	1,610.000		
			LF	0.000	0.00	
			1.75000	1,610.000		2,817.50

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 6
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0165	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	4,131.000	4,131.000		
			LF	0.000	0.00	
			0.48000	4,131.000		1,982.88
0170	613-03500	*ELECTRICAL CONDUIT (PLASTIC) (MULTIDUCT) (SPECIAL)	227,688.000	227,688.000		
			LF	0.000	0.00	
			4.91000	227,688.000		1,117,948.08
0172	613-03500	ELEC COND (P) (MULT) (SPEC) /CO#3	1,610.000	1,610.000		
			LF	0.000	0.00	
			4.91000	1,610.000		7,905.10
0173	613-00400	4 IN ELEC COND /CO#3	6,460.000	6,460.000		
			LF	0.000	0.00	
			1.43000	6,460.000		9,237.80
0175	613-07010	PULL BOX (SURFACE MOUNTED)	41.000	41.000		
			EACH	0.000	0.00	
			312.12000	41.000		12,796.92
0180	613-07034	PULL BOX (24"X36"X18")	197.000	197.000		
			EACH	0.000	0.00	
			657.00000	197.000		129,429.00
0185	613-07038	PULL BOX (36"X48"X18")	9.000	9.000		
			EACH	0.000	0.00	
			1,214.88000	9.000		10,933.92
0187	613-40012	LIGHT STANDARD FOUNDATION SPECIAL //CMO #5	0.000	0.000		
			EACH	0.000	0.00	
			725.00000	0.000		0.00
0189	613-40000	CONCRETE FOUNDATION PAD //CMO #5	0.000	0.000		
			EACH	0.000	0.00	
			730.31000	0.000		0.00
0190	613-50150	*SECONDARY SERVICE PEDESTAL	1.000	1.000		
			EACH	0.000	0.00	
			2,288.88000	1.000		2,288.88
0195	614-72830	*COMMUNICATIONS CABINET	4.000	4.000		
			EACH	0.000	0.00	
			7,074.72000	4.000		28,298.88

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 7
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0196	614-72830	COMMUNICATIONS CABINET //CMO #5	0.700	0.700		
			EACH	0.000	0.00	
			2,500.00000	0.700		1,750.00
0199	614-72892	POWER FEED WIRE //CMO #5	0.000	0.000		
			LF	0.000	0.00	
			2.60000	0.000		0.00
0200	614-72887	*MICROWAVE VEHICLE RADAR DETECTOR	0.000	0.000		
			EACH	0.000	0.00	
			11,205.11000	0.000		0.00
0201	900-00014	ADDED ITEM (LUMP SUM)/ /CO#3 CORE DRILL	1.000	1.000		
			L S	0.000	0.00	
			500.00000	1.000		500.00
0205	614-80387	*RUMBLE STRIP (GRINDING)	0.000	0.000		
			LF	0.000	0.00	
			2.34000	0.000		0.00
0210	614-87020	*OPTICAL TRANSCEIVER	58.000	58.000		
			EACH	0.000	0.00	
			2,216.05000	58.000		128,530.90
0215	614-87028	*VIDEO OPTICAL TRANSCEIVER	8.000	8.000		
			EACH	0.000	0.00	
			3,308.47000	8.000		26,467.76
0220	614-87300	*TRAFFIC MANAGEMENT SYSTEM BUILDING	1.000	1.000		
			EACH	0.000	0.00	
			60,863.40000	1.000		60,863.40
0225	614-87350	*TEST FIBER OPTIC CABLE	1.000	1.000		
			L S	0.000	0.00	
			5,243.62000	1.000		5,243.62
0226	614-87350	TEST FIBER OPTIC CABLE //CMO #6	0.500	0.500		
			L S	0.000	0.00	
			3,853.00000	0.500		1,926.50
0230	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS)	23,799.000	21,859.000		
			LF	1,940.000	7,566.00	
			3.90000	23,799.000		92,816.10

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 8
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0235	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	3,804.000	3,804.000		
			LF	0.000	0.00	
			2.60000	3,804.000		9,890.40
0240	614-87498	*FIBER OPTIC CABLE (SINGLE MODE) (144 STRANDS)	300,211.000	300,211.000		
			LF	0.000	0.00	
			2.03000	300,211.000		609,428.33
0242	614-87498	FIBER OPTIC CABLE (S MODE) (144 S) /CO#3	4,239.000	4,239.000		
			LF	0.000	0.00	
			2.03000	4,239.000		8,605.17
0245	614-87670	*TIER II MULTIPLEXER	6.000	6.000		
			EACH	0.000	0.00	
			86,339.37000	6.000		518,036.22
0250	614-87680	*SONET MULTIPLEXER	2.000	2.000		
			EACH	0.000	0.00	
			186,572.91000	2.000		373,145.82
0255	622-00270	*BOLLARD	4.000	4.000		
			EACH	0.000	0.00	
			550.00000	4.000		2,200.00
0260	625-00000	CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			80,845.00000	1.000		80,845.00
0265	626-00000	MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			155,446.00000	1.000		155,446.00
0266	626-00000	MOBILIZATION //CMO #5	0.000	1.000		
			L S	0.000	0.00	
			18,015.00000	1.000		18,015.00
0267	626-00000	MOBILIZATION //CMO #6	0.000	1.000		
			L S	0.000	0.00	
			8,000.00000	1.000		8,000.00
0270	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			33,500.00000	1.000		33,500.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 9
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0275	627-00001	*PAVEMENT MARKING PAINT	0.000	0.000		
			GAL	0.000	0.00	
			49.39000	0.000		0.00
0280	627-00004	*EPOXY PAVEMENT MARKING	0.000	0.000		
			SF	0.000	0.00	
			0.93000	0.000		0.00
0285	627-00025	*4 INCH PAVEMENT MARKING TAPE (REMOVABLE)	0.000	0.000		
			LF	0.000	0.00	
			3.29000	0.000		0.00
0290	630-00000	*FLAGGING	550.000	538.000		
			HOUR	12.000	312.12	
			26.01000	550.000		14,305.50
0295	630-00007	*TRAFFIC CONTROL INSPECTION	91.000	91.000		
			DAY	0.000	0.00	
			104.04000	91.000		9,467.64
0300	630-00012	*TRAFFIC CONTROL MANAGEMENT	211.000	207.000		
			DAY	4.000	4,993.92	
			1,248.48000	211.000		263,429.28
0305	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	4.000	3.600		
			EACH	0.000	0.00	
			78.03000	3.600		280.91
0310	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	58.000	52.200		
			EACH	0.000	0.00	
			156.06000	52.200		8,146.33
0315	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	13.000	11.700		
			EACH	0.000	0.00	
			156.06000	11.700		1,825.90
0320	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	169.000	152.100		
			SF	0.000	0.00	
			22.89000	152.100		3,481.57
0325	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	3.600		
			EACH	0.000	0.00	
			15,606.00000	3.600		56,181.60

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 10
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT						
0330	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000 EACH 2,288.88000	3.600 0.000 3.600	0.00	8,239.97
0335	630-80360	*DRUM CHANNELIZING DEVICE	210.000 EACH 52.02000	189.000 0.000 189.000	0.00	9,831.78
0340	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	499.830 LF 144.62000	449.847 0.000 449.847	0.00	65,056.87
0345	630-80380	*TRAFFIC CONE	620.000 EACH 10.40000	558.000 0.000 558.000	0.00	5,803.20
0350	630-85010	IMPACT ATTENUATOR (TEMPORARY)	0.000 EACH 3,615.39000	0.000 0.000 0.000	0.00	0.00
0355	700-70002	F/A ANTICIPATED CMO	19,249.680 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0360	700-70010	F/A MINOR CONTRACT REVISIONS	923.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0365	700-70011	F/A PARTNERING	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0370	700-70014	F/A INCENTIVE	150,000.000 F A 1.00000	150,000.000 0.000 150,000.000	0.00	150,000.00
0375	700-70016	F/A FUEL COST ADJUSTMENT	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0380	700-70020	F/A ON-THE-JOB TRAINEE	0.000 EACH 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 11
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY - I 70 EAST OF EJMT EAST OF EJMT							
0385	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0390	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0395	700-70042	F/A RAILROAD FLAGGING	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0400	700-70074	F/A OBTAIN POWER FROM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0405	700-70380	F/A EROSION CONTROL	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0406	900-00012	ADDED ITEM (FOOT)/ //CMO #5	3,000.000	3,000.000			
			LF	0.000	0.00		
			5.51000	3,000.000		16,530.00	
0407	900-00006	ADDED ITEM (DOLLAR)/ //CMO #6	117,547.120	19,116.000			
			DOL	98,431.120	98,431.12		
			1.00000	117,547.120		117,547.12	
			CAT 0200	CURRENT AMT \$	7,682,893.41 \$	112,374.16 \$	7,671,085.94
CAT NO0201 ROADWAY - DUMONT WEIGH STATION							
0410	202-00090	*REMOVAL OF DELINEATOR	0.000	0.000			
			EACH	0.000	0.00		
			47.90000	0.000		0.00	
0415	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	0.000	0.000			
			CY	0.000	0.00		
			130.95000	0.000		0.00	
0420	203-00400	*ROCK EXCAVATION	0.000	0.000			
			CY	0.000	0.00		
			90.00000	0.000		0.00	

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 12
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - DUMONT WEIGH STATION						
0425	203-01597	POTHOLING	32.000	32.000		
			HOUR	0.000	0.00	
			86.50000	32.000		2,768.00
0430	210-00090	RESET DELINEATOR	17.000	17.000		
			EACH	0.000	0.00	
			95.00000	17.000		1,615.00
0435	210-00810	RESET GROUND SIGN	0.000	0.000		
			EACH	0.000	0.00	
			85.00000	0.000		0.00
0440	210-01200	*RESET END ANCHORAGE	1.000	1.000		
			EACH	0.000	0.00	
			978.03000	1.000		978.03
0445	212-00006	*SEEDING (NATIVE)	0.000	0.000		
			ACRE	0.000	0.00	
			624.24000	0.000		0.00
0450	213-00002	*MULCHING (WEED FREE HAY)	0.000	0.000		
			ACRE	0.000	0.00	
			676.26000	0.000		0.00
0455	213-00061	*MULCH TACKIFIER	0.000	0.000		
			LB	0.000	0.00	
			1.82000	0.000		0.00
0460	304-09014	AGGREGATE BASE COURSE (SPECIAL)	0.000	0.000		
			TON	0.000	0.00	
			8.52000	0.000		0.00
0465	403-00721	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	101.000	101.000		
			SY	0.000	0.00	
			17.68000	101.000		1,785.68
0470	503-00036	*DRILLED CAISSON (36 INCH)	30.000	30.000		
			LF	0.000	0.00	
			312.12000	30.000		9,363.60
0475	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	200.000	200.000		
			LF	0.000	0.00	
			25.20000	200.000		5,040.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 13
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - DUMONT WEIGH STATION						
0480	612-15000	INSTALL MARKER	15.000 EACH	15.000 0.000	0.00	1,875.00
			125.00000	15.000		
0485	613-00126	*1-1/4 INCH ELECTRICAL CONDUIT (JACKED)	112.000 LF	112.000 0.000	0.00	6,042.40
			53.95000	112.000		
0490	613-00127	*1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC) (SPECIAL)	626.000 LF	626.000 0.000	0.00	2,760.66
			4.41000	626.000		
0495	613-00201	2 INCH ELECTRICAL CONDUIT (JACKED)	430.000 LF	430.000 0.000	0.00	23,336.10
			54.27000	430.000		
0500	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	545.000 LF	545.000 0.000	0.00	29,637.10
			54.38000	545.000		
0505	613-01125	1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC)	332.000 LF	332.000 0.000	0.00	63.08
			0.19000	332.000		
0510	613-03500	*ELECTRICAL CONDUIT (PLASTIC) (MULTIDUCT) (SPECIAL)	3,123.000 LF	3,123.000 0.000	0.00	15,333.93
			4.91000	3,123.000		
0515	613-07010	*PULL BOX (SURFACE MOUNTED)	6.000 EACH	6.000 0.000	0.00	1,872.72
			312.12000	6.000		
0520	613-07034	PULL BOX (24"X36"X18")	13.000 EACH	13.000 0.000	0.00	8,541.00
			657.00000	13.000		
0525	613-07038	PULL BOX (36"X48"X18")	1.000 EACH	1.000 0.000	0.00	1,214.88
			1,214.88000	1.000		
0530	613-32300	*LIGHT STANDARD STEEL (30 FOOT)	1.000 EACH	1.000 0.000	0.00	3,251.25
			3,251.25000	1.000		

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 14
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - DUMONT WEIGH STATION						
0535	613-40000	*CONCRETE FOUNDATION PAD	1.000 EACH 634.64000	1.000 0.000 1.000	0.00	634.64
0540	613-50150	*SECONDARY SERVICE PEDESTAL	0.000 EACH 2,288.88000	0.000 0.000 0.000	0.00	0.00
0545	613-50355	*POWER TRANSFORMER	0.000 EACH 1,456.56000	0.000 0.000 0.000	0.00	0.00
0550	614-00012	*SIGN PANEL (CLASS II)	95.000 SF 36.41000	95.000 0.000 95.000	0.00	3,458.95
0555	614-01582	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	96.000 LF 35.00000	96.000 0.000 96.000	0.00	3,360.00
0560	614-72830	*COMMUNICATIONS CABINET	1.000 EACH 7,074.72000	1.000 0.000 1.000	0.00	7,074.72
0565	614-81125	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-25 FOOT MAST ARM)	1.000 EACH 14,196.26000	1.000 0.000 1.000	0.00	14,196.26
0570	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000 EACH 14,861.07000	1.000 0.000 1.000	0.00	14,861.07
0575	614-86720	*MAINLINE WEIGH IN MOTION SORTER SYSTEM	1.000 L S 250,695.82000	1.000 0.000 1.000	0.00	250,695.82
0580	614-87020	*OPTICAL TRANSCEIVER	3.000 EACH 2,216.05000	3.000 0.000 3.000	0.00	6,648.15
0585	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS)	9,189.000 LF 3.90000	9,189.000 0.000 9,189.000	0.00	35,837.10

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 15
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY - DUMONT WEIGH STATION						
0590	630-00000	*FLAGGING	8.500	8.500		
			HOUR	0.000	0.00	
			26.01000	8.500		221.09
0595	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	27.000	24.300		
			EACH	0.000	0.00	
			156.06000	24.300		3,792.26
0600	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	16.000	14.400		
			EACH	0.000	0.00	
			156.06000	14.400		2,247.26
			CAT 0201	CURRENT AMT \$	459,176.81 \$	0.00 \$
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0601	202-00240	REM ASPHALT MAT (PLANING) /CO#4	311.000	311.000		
			SY	0.000	0.00	
			85.83000	311.000		26,693.13
0605	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	143.000	143.000		
			CY	0.000	0.00	
			130.95000	143.000		18,725.85
0606	203-00010	UNCL EXCAV (CIP) /CO#4	0.000	0.000		
			CY	0.000	0.00	
			130.95000	0.000		0.00
0610	203-00400	*ROCK EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
0615	203-01597	POTHOLING	86.000	86.000		
			HOUR	0.000	0.00	
			86.50000	86.000		7,439.00
0620	208-00045	*CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0625	210-00090	RESET DELINEATOR	23.000	23.000		
			EACH	0.000	0.00	
			95.00000	23.000		2,185.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 16
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0630	210-00810	RESET GROUND SIGN	1.000 EACH	1.000 0.000	0.00	
			85.00000	1.000		85.00
0635	212-00006	*SEEDING (NATIVE)	1.000 ACRE	1.000 0.000	0.00	
			624.24000	1.000		624.24
0640	213-00002	*MULCHING (WEED FREE HAY)	0.000 ACRE	0.000 0.000	0.00	
			676.26000	0.000		0.00
0645	213-00061	*MULCH TACKIFIER	0.000 LB	0.000 0.000	0.00	
			1.82000	0.000		0.00
0650	304-09014	AGGREGATE BASE COURSE (SPECIAL)	0.000 TON	0.000 0.000	0.00	
			8.52000	0.000		0.00
0655	403-00721	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	50.000 SY	50.000 0.000	0.00	
			17.68000	50.000		884.00
0656	403-00721	HBP (PATCHING) (ASPH) /CO#4	311.000 SY	311.000 0.000	0.00	
			17.68000	311.000		5,498.48
0660	503-00048	*DRILLED CAISSON (48 INCH)	66.000 LF	66.000 0.000	0.00	
			436.97000	66.000		28,840.02
0665	604-39050	MANHOLE (TRAFFIC MANAGEMENT SYSTEM)	2.000 EACH	2.000 0.000	0.00	
			2,650.00000	2.000		5,300.00
0666	606-00301	GDRAIL TY 3 (6-3) /CO#4	138.000 LF	138.000 0.000	0.00	
			24.70000	138.000		3,408.60
0667	606-02005	END ANCHOR (FLARED) /CO#4	1.000 EACH	1.000 0.000	0.00	
			1,980.00000	1.000		1,980.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 17
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0668	606-01340	END ANCHOR TY 3D /CO#4	1.000	1.000		
			EACH	0.000	0.00	
			855.00000	1.000		855.00
0670	612-15000	INSTALL MARKER	10.000	10.000		
			EACH	0.000	0.00	
			125.00000	10.000		1,250.00
0671	612-15000	INST MARKER /CO#4	3.000	3.000		
			EACH	0.000	0.00	
			125.00000	3.000		375.00
0675	613-00127	*1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC) (SPECIAL)	0.000	0.000		
			LF	0.000	0.00	
			4.41000	0.000		0.00
0676	613-00127	1-1/4 IN ELEC COND (P) (SPEC) /CO#4	200.000	200.000		
			LF	0.000	0.00	
			4.41000	200.000		882.00
0680	613-00200	*2 INCH ELECTRICAL CONDUIT	2,182.000	2,182.000		
			LF	0.000	0.00	
			30.60000	2,182.000		66,769.20
0681	613-00200	2 IN ELEC COND /CO#4	2,647.000	2,647.000		
			LF	0.000	0.00	
			30.60000	2,647.000		80,998.20
0685	613-00201	2 INCH ELECTRICAL CONDUIT (JACKED)	117.000	117.000		
			LF	0.000	0.00	
			54.27000	117.000		6,349.59
0690	613-00600	*6 INCH ELECTRICAL CONDUIT	2,288.000	2,288.000		
			LF	0.000	0.00	
			45.16000	2,288.000		103,326.08
0695	613-01125	1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC)	3,944.000	3,944.000		
			LF	0.000	0.00	
			0.19000	3,944.000		749.36
0700	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,472.000	2,472.000		
			LF	0.000	0.00	
			0.48000	2,472.000		1,186.56

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 18
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0705	613-03500	*ELECTRICAL CONDUIT (PLASTIC) (MULTIDUCT) (SPECIAL)	3,975.000	3,975.000		
			LF	0.000	0.00	
			4.91000	3,975.000		19,517.25
0706	613-03500	ELEC COND (P) (MULT) (SPEC) /CO#4	0.000	0.000		
			LF	0.000	0.00	
			4.91000	0.000		0.00
0710	613-07010	*PULL BOX (SURFACE MOUNTED)	28.000	28.000		
			EACH	0.000	0.00	
			312.12000	28.000		8,739.36
0711	613-07010	PULL BOX (SURF MTD) /CO#4	23.000	23.000		
			EACH	0.000	0.00	
			312.12000	23.000		7,178.76
0715	613-07034	PULL BOX (24"X36"X18")	11.000	11.000		
			EACH	0.000	0.00	
			657.00000	11.000		7,227.00
0716	613-07034	PULL BOX (24"X36"X18") /CO#4	0.000	0.000		
			EACH	0.000	0.00	
			657.00000	0.000		0.00
0720	613-50150	*SECONDARY SERVICE PEDESTAL	2.000	2.000		
			EACH	0.000	0.00	
			2,288.88000	2.000		4,577.76
0725	613-50355	*POWER TRANSFORMER	3.000	3.000		
			EACH	0.000	0.00	
			1,456.56000	3.000		4,369.68
0730	614-10147	*VARIABLE MESSAGE SIGN LED (OVERHEAD)	2.000	2.000		
			EACH	0.000	0.00	
			160,169.58000	2.000		320,339.16
0730		MATERIAL ALLOWANCE MESSAGE BOARD		0.000		
			EACH	0.000	0.00	
			160,169.58000	0.000		0.00
0735	614-32400	*MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	2.000	2.000		
			EACH	0.000	0.00	
			28,850.29000	2.000		57,700.58

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 19
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0740	614-72830	*COMMUNICATIONS CABINET	1.000	1.000		
			EACH	0.000	0.00	
			7,074.72000	1.000		7,074.72
0745	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	8.000	8.000		
			EACH	0.000	0.00	
			10,268.75000	8.000		82,150.00
0746	614-72886	INTERSECTION DETECT SYS (CAMERA) /CO#4	7.000	7.000		
			EACH	0.000	0.00	
			10,268.75000	7.000		71,881.25
0750	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	1.000	1.000		
			EACH	0.000	0.00	
			1,716.66000	1.000		1,716.66
0755	614-86245	*CONTROLLER (TYPE 170E)	2.000	2.000		
			EACH	0.000	0.00	
			8,187.95000	2.000		16,375.90
0760	614-86740	*WEATHER MONITORING SYSTEM	1.000	1.000		
			L S	0.000	0.00	
			39,483.18000	1.000		39,483.18
0760		MATERIAL ALLOWANCE WEATHER MONITORING SYSTEM		0.000		
			L S	0.000	0.00	
			39,483.18000	0.000		0.00
0760		MATERIAL ALLOWANCE TYPE 5 SURFACE SENSOR EXTENSION CABLE		0.000		
			L S	0.000	0.00	
			39,483.18000	0.000		0.00
0765	614-87318	*MASTER COMPUTER AND SOFTWARE	1.000	1.000		
			L S	0.000	0.00	
			49,304.56000	1.000		49,304.56
0770	614-87320	*CLOSED CIRCUIT TELEVISION	6.000	6.000		
			EACH	0.000	0.00	
			3,818.27000	6.000		22,909.62
0775	614-87660	*VIDEO ENC/DEC	5.000	5.000		
			EACH	0.000	0.00	
			5,685.78000	5.000		28,428.90

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 20
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0780	614-87690	*ETHERNET SWITCH	1.000 EACH 11,953.23000	1.000 0.000 1.000	0.00	11,953.23
0785	614-87700	*ETHERNET ROUTER	1.000 EACH 19,244.90000	1.000 0.000 1.000	0.00	19,244.90
0786	626-00000	MOBILIZATION /CO#4	0.000 L S 4,765.00000	1.000 0.000 1.000	0.00	4,765.00
0790	630-00000	*FLAGGING	43.500 HOUR 26.01000	43.500 0.000 43.500	0.00	1,131.44
0795	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	0.000 EACH 78.03000	0.000 0.000 0.000	0.00	0.00
0800	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	18.000 EACH 41.62000	16.200 0.000 16.200	0.00	674.24
0805	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	16.000 EACH 156.06000	14.400 0.000 14.400	0.00	2,247.26
0810	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	17.000 EACH 156.06000	15.300 0.000 15.300	0.00	2,387.72
0815	630-80355	*PORTABLE MESSAGE SIGN PANEL	1.000 EACH 15,606.00000	0.900 0.000 0.900	0.00	14,045.40
0820	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	1.000 EACH 2,288.88000	0.900 0.000 0.900	0.00	2,059.99
0825	630-80360	*DRUM CHANNELIZING DEVICE	0.000 EACH 52.02000	0.000 0.000 0.000	0.00	0.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 21
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 ROADWAY - BEAVERTAIL TUNNEL						
0830	630-80380	*TRAFFIC CONE	140.000 EACH	126.000 0.000	0.00	
			10.40000	126.000		1,310.40
0831	900-00014	ADDED ITEM (LUMP SUM)/ CO#4/GEOTECH BORING	1.000 L S	1.000 0.000	0.00	
			4,790.00000	1.000		4,790.00
			CAT 0202	CURRENT AMT \$	1,175,748.24 \$	0.00 \$ 1,177,988.23
CAT NO0203 ROADWAY - WEST OF EISENHOWER						
0006	202-00090	REM DELINEATOR (CMO #2)	36.000 EACH	36.000 0.000	0.00	
			47.90000	36.000		1,724.40
0011	202-00240	REM ASPHALT MAT (PLANING) (CMO #2)	4,186.400 SY	4,186.400 0.000	0.00	
			85.83000	4,186.400		359,318.71
0021	203-00010	UNCL EXCAV (CIP) (CMO #2)	2,784.100 CY	2,784.100 0.000	0.00	
			130.95000	2,784.100		364,577.90
0036	208-00005	EROSION LOG (CMO #2)	0.000 LF	0.000 0.000	0.00	
			5.98000	0.000		0.00
0041	208-00020	SILT FENCE (CMO #2)	0.000 LF	0.000 0.000	0.00	
			5.20000	0.000		0.00
0046	208-00045	CONC WASHOUT STR (CMO #2)	0.000 EACH	0.000 0.000	0.00	
			1,200.00000	0.000		0.00
0051	208-00200	EROSION CONTROL SUPERVISOR (CMO #2)	0.000 L S	0.000 0.000	0.00	
			15,049.00000	0.000		0.00
0056	210-00090	RES DELINEATOR (CMO #2)	87.000 EACH	87.000 0.000	0.00	
			95.00000	87.000		8,265.00

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 22
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ROADWAY - WEST OF EISENHOWER						
0061	210-00810	RES GROUND SIGN (CMO #2)	0.000	0.000		
			EACH	0.000	0.00	
			85.00000	0.000		0.00
0066	212-00006	SEEDING (NATIVE) (CMO #2)	1.120	1.120		
			ACRE	0.000	0.00	
			624.24000	1.120		699.15
0076	213-00002	MULCHING (WEED FREE HAY) (CMO #2)	0.000	0.000		
			ACRE	0.000	0.00	
			676.26000	0.000		0.00
0081	213-00061	MULCH TACKIFIER (CMO #2)	0.000	0.000		
			LB	0.000	0.00	
			1.82000	0.000		0.00
0091	250-00010	ENVIR HEALTH/SAFETY MNGMT (CMO #2)	0.467	0.467		
			L S	0.000	0.00	
			15,049.00000	0.467		7,027.88
0116	403-00721	HBP (PATCHING) (ASPH) (CMO #2)	4,119.600	4,119.600		
			SY	0.000	0.00	
			17.68000	4,119.600		72,834.53
0121	604-39050	MH (TMS) (CMO #2)	17.000	17.000		
			EACH	0.000	0.00	
			2,650.00000	17.000		45,050.00
0126	607-11525	FENCE (PLASTIC) (CMO #2)	0.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0131	612-15000	INST MARKER (CMO #2)	60.000	60.000		
			EACH	0.000	0.00	
			125.00000	60.000		7,500.00
0136	613-00126	1-1/4 IN ELEC COND (JACKED) (CMO #2)	423.000	423.000		
			LF	0.000	0.00	
			53.95000	423.000		22,820.85
0141	613-00127	1-1/4 IN ELEC COND (P) (SPEC) (CMO #2)	2,838.000	2,838.000		
			LF	0.000	0.00	
			4.41000	2,838.000		12,515.58

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 23
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ROADWAY - WEST OF EISENHOWER						
0146	613-00200	*2 INCH ELECTRICAL CONDUIT (CMO #2)	371.000	371.000		
			LF	0.000	0.00	
			30.60000	371.000		11,352.60
0151	613-00201	2 IN ELEC COND (JACKED) (CMO #2)	622.000	622.000		
			LF	0.000	0.00	
			54.27000	622.000		33,755.94
0156	613-00600	*6 INCH ELECTRICAL CONDUIT (CMO #2)	1,001.000	1,001.000		
			LF	0.000	0.00	
			45.16000	1,001.000		45,205.16
0161	613-01125	1-1/4 IN ELEC COND (P) (CMO #2)	2,387.000	2,387.000		
			LF	0.000	0.00	
			0.19000	2,387.000		453.53
0166	613-01200	2 IN ELEC COND (P) (CMO #2)	1,001.000	1,001.000		
			LF	0.000	0.00	
			0.48000	1,001.000		480.48
0171	613-03500	ELEC COND (P) (MULT) (SPEC) (CMO #2)	66,270.700	66,270.700		
			LF	0.000	0.00	
			4.91000	66,270.700		325,389.14
0176	613-07010	*PULL BOX (SURFACE MOUNTED) (CMO #2)	9.000	9.000		
			EACH	0.000	0.00	
			312.12000	9.000		2,809.08
0181	613-07034	PULL BOX (24"X36"X18") (CMO #2)	42.000	42.000		
			EACH	0.000	0.00	
			657.00000	42.000		27,594.00
0186	613-07038	PULL BOX (36"X48"X18") (CMO #2)	0.000	0.000		
			EACH	0.000	0.00	
			1,214.00000	0.000		0.00
0206	614-80387	RUMBLE STRIP (GRIND) (CMO #2)	0.000	0.000		
			LF	0.000	0.00	
			2.34000	0.000		0.00
0211	614-87020	OPTIC TRANSCEIVER (CMO #2)	16.000	16.000		
			EACH	0.000	0.00	
			2,216.05000	16.000		35,456.80

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 24
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ROADWAY - WEST OF EISENHOWER						
0216	614-87028	VIDEO OPTIC TRANSCEIVER (CMO #2)	0.000	0.000		
			EACH	0.000	0.00	
			3,308.47000	0.000		0.00
0231	614-87406	FIBER OPTIC CABLE (S MODE) (6 S) (CMO #2)	7,113.000	7,113.000		
			LF	0.000	0.00	
			3.90000	7,113.000		27,740.70
0236	614-87424	FIBER OPTIC CABLE (S MODE) (24 S) (CMO #2)	500.000	500.000		
			LF	0.000	0.00	
			2.60000	500.000		1,300.00
0241	614-87498	FIBER OPTIC CABLE (S MODE) (144 S) (CMO #2)	74,904.000	74,904.000		
			LF	0.000	0.00	
			2.03000	74,904.000		152,055.12
0256	622-00270	BOLLARD (CMO #2)	0.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0261	625-00000	CONST SURVEYING (CMO #2)	1.000	1.000		
			L S	0.000	0.00	
			12,935.00000	1.000		12,935.00
0271	626-01000	PUBLIC INFO SERVICES (CMO #2)	0.000	0.000		
			L S	0.000	0.00	
			5,360.00000	0.000		0.00
0276	627-00001	PVMT MKG PAINT (CMO #2)	0.000	0.000		
			GAL	0.000	0.00	
			49.39000	0.000		0.00
0281	627-00004	EPOXY PAVEMENT MARKING (CMO #2)	0.000	0.000		
			SF	0.000	0.00	
			0.93000	0.000		0.00
0291	630-00000	FLAGGING (CMO #2)	90.500	90.500		
			HOUR	0.000	0.00	
			26.01000	90.500		2,353.91
0296	630-00007	TRAF CTRL INSPECTION (CMO #2)	19.000	19.000		
			DAY	0.000	0.00	
			104.04000	19.000		1,976.76

CONTID: C14606R
 PCN: 14606R-BID
 PROJECT: ITS SW00-264

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 25
 ESTIMATE RUN 02/13/2006
 14:51:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 ROADWAY - WEST OF EISENHOWER						
0301	630-00012	TRAF CTRL MGMT (CMO #2)	35.000	35.000		
			DAY	0.000	0.00	
			1,248.48000	35.000		43,696.80
			CAT 0203	CURRENT AMT \$	1,626,889.02	\$ 0.00 \$ 1,626,889.02
			PROJECT TOTAL	CURRENT AMT \$	10,944,707.48	\$ 112,374.16 \$ 10,934,468.94