

ESTIMATE SUMMARY

07:57:25

CONTID: C14625

ESTIMATE NO: 0001 PROG

SPEC YR: 2002

PCN: 14625-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 1.5 DAYS

TIME ALLOW:

45 WORK DAYS

US 40: QUEBEC TO YOSEMITE

PERCENT TIME: 3.33

ORIG TIME ALLOW:

45 WORK DAYS

PROJECT NO: NH 0404-041

US 40: QUEBEC TO YOSEMITE

NAME OF ROAD: E. COLFAX AVENUE

PROJECT COUNTIES: DENVER

CONTRACTOR:

AGGREGATE INDUSTRIES - WCR, INC.

1707 COLE BOULEVARD SUITE 100

PAY PERIOD ENDING 04/30/2005

DATE TIME STARTED 04/25/2005

DATE LET 12/23/2004

DATE WORK BEGAN 04/25/2005

DATE AWARDED 01/07/2005

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/01/2005

DATE ACCEPTED

GOLDEN CO 80401 303/985-1070

DATE NOTICE TO PROCEED 04/25/2005

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 960,222.10 PARTICIPATING	\$ 39,472.00	\$ 39,472.00
AWARD PROJECT AMT:	\$ 869,601.10 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	4.11% TOTAL EARNINGS	39,472.00	39,472.00
FUNDS AVAILABLE:	\$ 920,750.10 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	39,472.00	39,472.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-592.08	-592.08
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	38,879.92	38,879.92
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	38,879.92	38,879.92
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 38,879.92

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14625
 PCN: 14625-BID
 PROJECT: NH 0404-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 05/05/2005

07:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	202-00200	*REMOVAL OF SIDEWALK	671.000	0.000		
			SY	0.000	0.00	
			19.80000	0.000		0.00
0010	202-00202	*REMOVAL OF GUTTER	386.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0015	202-00203	*REMOVAL OF CURB AND GUTTER	1,508.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0020	202-00210	*REMOVAL OF CONCRETE PAVEMENT	646.000	0.000		
			SY	0.000	0.00	
			23.10000	0.000		0.00
0025	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	34,186.000	0.000		
			SY	0.000	0.00	
			1.80000	0.000		0.00
0030	202-00810	*REMOVAL OF GROUND SIGN	6.000	0.000		
			EACH	0.000	0.00	
			44.00000	0.000		0.00
0035	202-00821	*REMOVAL OF SIGN PANEL	5.000	0.000		
			EACH	0.000	0.00	
			83.00000	0.000		0.00
0040	202-04005	*CLEAN VALVE BOX	26.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0045	202-05008	*SAWING CONCRETE (8 INCH)	268.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0050	203-01100	PROOF ROLLING	10.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0055	203-01597	POTHOLING	50.000	0.000		
			HOUR	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C14625
 PCN: 14625-BID
 PROJECT: NH 0404-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 05/05/2005
 07:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	208-00045	*CONCRETE WASHOUT STRUCTURE	5.000 EACH	0.000 0.000	0.00	0.00
			900.00000	0.000		0.00
0065	208-00050	*STORM DRAIN INLET PROTECTION	5.000 EACH	0.000 0.000	0.00	0.00
			220.00000	0.000		0.00
0070	208-00205	*EROSION CONTROL SUPERVISOR	80.000 HOUR	0.000 0.000	0.00	0.00
			44.00000	0.000		0.00
0075	210-00810	*RESET GROUND SIGN	20.000 EACH	0.000 0.000	0.00	0.00
			83.00000	0.000		0.00
0080	210-04010	*ADJUST MANHOLE	12.000 EACH	0.000 0.000	0.00	0.00
			330.00000	0.000		0.00
0085	210-04050	*ADJUST VALVE BOX	52.000 EACH	0.000 0.000	0.00	0.00
			220.00000	0.000		0.00
0090	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	2,009.000 TON	0.000 0.000	0.00	0.00
			75.00000	0.000		0.00
0095	403-34871	HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	4,136.000 TON	0.000 0.000	0.00	0.00
			45.90000	0.000		0.00
0100	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	1,714.000 GAL	0.000 0.000	0.00	0.00
			1.10000	0.000		0.00
0105	412-00800	*CONCRETE PAVEMENT (8 INCH)	545.000 SY	0.000 0.000	0.00	0.00
			44.00000	0.000		0.00
0110	412-00805	*CONCRETE PAVEMENT (8 INCH) (FAST TRACK)	115.000 SY	0.000 0.000	0.00	0.00
			46.20000	0.000		0.00

CONTID: C14625
 PCN: 14625-BID
 PROJECT: NH 0404-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 05/05/2005
 07:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0115	420-00510	GEOTEXTILE (CRACK REDUCTION) (HIGH DENSITY)	2,000.000	0.000		
			SY	0.000	0.00	
			14.60000	0.000		0.00
0120	518-00010	*ROADWAY COMPRESSION JOINT SEALER	386.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0125	601-06150	*CONCRETE (PATCHING)	150.100	0.000		
			SF	0.000	0.00	
			51.00000	0.000		0.00
0130	608-00000	*CONCRETE SIDEWALK	109.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0135	608-00010	*CONCRETE CURB RAMP	597.000	0.000		
			SY	0.000	0.00	
			65.00000	0.000		0.00
0140	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	18.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0145	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	1,470.000	0.000		
			LF	0.000	0.00	
			12.10000	0.000		0.00
0150	609-23000	*GUTTER (SPECIAL)	375.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0155	614-00011	*SIGN PANEL (CLASS I)	55.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0160	614-00218	*STEEL SIGN POST (2.25X2.25 INCH TUBING)	60.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0165	614-72875	*LOOP DETECTOR WIRE	3,375.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C14625
 PCN: 14625-BID
 PROJECT: NH 0404-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 05/05/2005
 07:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0170	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			76,000.00000	0.000		0.00
0175	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.250	1,750.00	
			7,000.00000	0.250		1,750.00
0180	627-00005	*EPOXY PAVEMENT MARKING	30.000	0.000		
			GAL	0.000	0.00	
			165.00000	0.000		0.00
0185	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	40.000	0.000		
			GAL	0.000	0.00	
			22.00000	0.000		0.00
0190	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	884.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0195	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	3,926.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0200	630-00000	*FLAGGING	1,300.000	0.000		
			HOUR	22.500	495.00	
			22.00000	22.500		495.00
0205	630-00007	*TRAFFIC CONTROL INSPECTION	25.000	0.000		
			DAY	4.000	332.00	
			83.00000	4.000		332.00
0210	630-00012	*TRAFFIC CONTROL MANAGEMENT	45.000	0.000		
			DAY	2.000	840.00	
			420.00000	2.000		840.00
0215	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	150.000	0.000		
			HOUR	0.000	0.00	
			50.00000	0.000		0.00
0220	630-00025	*TRAFFIC CONTROL VEHICLE	150.000	0.000		
			HOUR	0.000	0.00	
			13.50000	0.000		0.00

CONTID: C14625
 PCN: 14625-BID
 PROJECT: NH 0404-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 05/05/2005
 07:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0225	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	4.000 EACH 165.00000	0.000 0.000 0.000	0.00 0.00	0.00
0230	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	24.000 EACH 66.00000	0.000 12.000 12.000	792.00	792.00
0235	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	32.000 EACH 100.00000	0.000 4.000 4.000	400.00	400.00
0240	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	49.000 EACH 110.00000	0.000 24.500 24.500	2,695.00	2,695.00
0245	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	45.000 SF 16.00000	0.000 20.000 20.000	320.00	320.00
0250	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000 EACH 1,200.00000	0.000 1.000 1.000	1,200.00	1,200.00
0255	630-80360	*DRUM CHANNELIZING DEVICE	100.000 EACH 22.00000	0.000 0.000 0.000	0.00	0.00
0260	630-80380	*TRAFFIC CONE	300.000 EACH 8.00000	0.000 143.500 143.500	1,148.00	1,148.00
0265	630-80520	*MOBILE PAVEMENT MARKING ZONE	6.000 DAY 150.00000	0.000 0.000 0.000	0.00	0.00
0270	700-70010	F/A MINOR CONTRACT REVISIONS	50,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0275	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	5,470.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14625
 PCN: 14625-BID
 PROJECT: NH 0404-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 05/05/2005
 07:57:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY BID ITEMS							
0280	700-70022	F/A OJT COLORADO TRAINING PROGRAM	600.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0285	700-70023	F/A ON-THE-JOB TRAINEE	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0290	700-70025	F/A QUALITY INCENTIVE PAYMENT	6,617.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0295	700-70028	F/A ESB PROGRAM	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0300	700-70310	F/A LANDSCAPING RESTORATION	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0305	700-70380	F/A EROSION CONTROL	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	930,722.10 \$	9,972.00 \$	9,972.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0310	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000			
			EACH	1.000	22,200.00		
			22,200.00000	1.000		22,200.00	
0315	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000			
			EACH	1.000	6,600.00		
			6,600.00000	1.000		6,600.00	
0320	620-00020	SANITARY FACILITY	1.000	0.000			
			EACH	1.000	700.00		
			700.00000	1.000		700.00	
			CAT 0400	CURRENT AMT \$	29,500.00 \$	29,500.00 \$	29,500.00
			PROJECT TOTAL	CURRENT AMT \$	960,222.10 \$	39,472.00 \$	39,472.00