

ESTIMATE SUMMARY

07:10:42

CONTID: C14630

ESTIMATE NO: 0009 PROG

SPEC YR: 2002

PCN: 14630-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 115.(DAYS

TIME ALLOW:

115 WORK DAYS

FEDERAL: I-70 TO NORTH OF 74TH

PERCENT TIME: 100.00

ORIG TIME ALLOW:

115 WORK DAYS

PROJECT NO: NH 2873-131

FEDERAL: I-70 to NORTH of 74th

NAME OF ROAD: SH 287

PROJECT COUNTIES: DENVER

ADAMS, REGION 6

CONTRACTOR:

PREMIER PAVING, INC.

5085 HARLAN ST

PAY PERIOD ENDING 03/09/2006

DATE TIME STARTED 05/31/2005

DATE LET 03/31/2005

DATE WORK BEGAN 05/31/2005

DATE AWARDED 04/08/2005

DATE TIME STOPPED 01/26/2006

DATE CONTRACT EXECUTED 04/28/2005

DATE ACCEPTED 01/26/2006

DENVER CO 80212-28. (303)940-3668

DATE NOTICE TO PROCEED 05/31/2005

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,289,688.63 PARTICIPATING	\$ 2,115,351.63	\$ 3,166.00
AWARD PROJECT AMT:	\$ 2,223,419.03 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	92.39% TOTAL EARNINGS	2,115,351.63	3,166.00
FUNDS AVAILABLE:	\$ 174,337.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,115,351.63	3,166.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-33,351.29	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,082,000.34	3,166.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,082,000.34	3,166.00
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 3,166.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 03/09/2006

07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	224.100	224.000		
			SY	0.000	0.00	
			11.60000	224.000		2,598.40
0010	202-00195	*REMOVAL OF MEDIAN COVER	344.000	344.000		
			SY	0.000	0.00	
			11.60000	344.000		3,990.40
0015	202-00200	*REMOVAL OF SIDEWALK	117.000	117.000		
			SY	0.000	0.00	
			10.20000	117.000		1,193.40
0020	202-00203	*REMOVAL OF CURB AND GUTTER	3,013.100	3,013.000		
			LF	0.000	0.00	
			6.00000	3,013.000		18,078.00
0025	202-00206	*REMOVAL OF CONCRETE CURB RAMP	501.220	501.000		
			SY	0.000	0.00	
			14.50000	501.000		7,264.50
0030	202-00220	REMOVAL OF ASPHALT MAT	355.000	355.000		
			SY	0.000	0.00	
			3.50000	355.000		1,242.50
0035	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	156,516.000	156,516.000		
			SY	0.000	0.00	
			0.60000	156,516.000		93,909.60
0040	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			4,800.00000	1.000		4,800.00
0045	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	888.000	888.000		
			LF	0.000	0.00	
			2.10000	888.000		1,864.80
0050	202-04005	CLEAN VALVE BOX	112.000	76.000		
			EACH	0.000	0.00	
			53.00000	76.000		4,028.00
0055	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	100.000	16.000		
			CY	0.000	0.00	
			22.50000	16.000		360.00

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 03/09/2006
 07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	203-01597	*POTHOLING	40.000	40.000		
			HOUR	0.000	0.00	
			116.00000	40.000		4,640.00
0065	208-00045	CONCRETE WASHOUT STRUCTURE	15.000	15.000		
			EACH	0.000	0.00	
			740.00000	15.000		11,100.00
0070	208-00050	STORM DRAIN INLET PROTECTION	77.000	77.000		
			EACH	0.000	0.00	
			22.00000	77.000		1,694.00
0075	208-00205	EROSION CONTROL SUPERVISOR	70.000	54.000		
			HOUR	0.000	0.00	
			86.00000	54.000		4,644.00
0080	210-01140	RESET GUARDRAIL TYPE 4	0.000	0.000		
			LF	0.000	0.00	
			5.80000	0.000		0.00
0085	210-04010	ADJUST MANHOLE	88.000	80.000		
			EACH	0.000	0.00	
			235.00000	80.000		18,800.00
0090	210-04050	ADJUST VALVE BOX	175.000	152.000		
			EACH	0.000	0.00	
			117.00000	152.000		17,784.00
0095	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	1.000		
			L S	0.000	0.00	
			4,400.00000	1.000		4,400.00
0100	250-00110	*HEALTH AND SAFETY OFFICER	41.000	41.000		
			HOUR	0.000	0.00	
			82.00000	41.000		3,362.00
0105	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	175.000	165.910		
			TON	0.000	0.00	
			70.00000	165.910		11,613.70
0110	403-33841	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			33.50000	0.000		0.00

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 03/09/2006
 07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0115	403-34871	*HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	21,107.000	21,106.540		
			TON	0.000	0.00	
			36.50000	21,106.540		770,388.71
0120	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	4,064.160	4,064.000		
			GAL	0.000	0.00	
			1.10000	4,064.000		4,470.40
0125	420-00500	*GEOTEXTILE (PAVING)	121,990.000	121,990.000		
			SY	0.000	0.00	
			0.90000	121,990.000		109,791.00
0130	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	812.000	812.000		
			LF	0.000	0.00	
			15.70000	812.000		12,748.40
0135	606-01340	*END ANCHORAGE TYPE 3D	1.000	1.000		
			EACH	0.000	0.00	
			590.00000	1.000		590.00
0140	606-01370	*TRANSITION TYPE 3G	2.000	2.000		
			EACH	0.000	0.00	
			1,030.00000	2.000		2,060.00
0145	606-02005	*END ANCHORAGE (FLARED)	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0150	608-00003	*CONCRETE SIDEWALK (FAST TRACK)	152.450	152.000		
			SY	0.000	0.00	
			42.00000	152.000		6,384.00
0155	608-00011	*CURB RAMP (FAST TRACK)	501.220	501.000		
			SY	0.000	0.00	
			112.00000	501.000		56,112.00
0160	609-31010	*CURB AND GUTTER TYPE 2 (SECTION I-B) (FAST TRACK)	1,843.000	1,836.000		
			LF	0.000	0.00	
			15.00000	1,836.000		27,540.00
0165	609-31020	*CURB AND GUTTER TYPE 2 (SECTION II-B) (FAST TRACK)	1,082.000	1,081.000		
			LF	0.000	0.00	
			22.40000	1,081.000		24,214.40

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 03/09/2006
 07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0170	609-60011	CURB TYPE 6 (SECTION M)	40.000	40.000		
			LF	0.000	0.00	
			5.40000	40.000		216.00
0175	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	5,539.000	5,538.000		
			SF	0.000	0.00	
			6.70000	5,538.000		37,104.60
0180	612-00001	*DELINEATOR (TYPE I)	30.000	27.000		
			EACH	0.000	0.00	
			19.00000	27.000		513.00
0185	614-00011	SIGN PANEL (CLASS I)	7.000	4.000		
			SF	0.000	0.00	
			37.50000	4.000		150.00
0190	625-00000	*CONSTRUCTION SURVEYING	1.000	0.500		
			L S	0.500	2,350.00	
			4,700.00000	1.000		4,700.00
0195	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			60,000.00000	1.000		60,000.00
0200	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			760.00000	1.000		760.00
0205	627-00005	*EPOXY PAVEMENT MARKING	288.000	288.000		
			GAL	0.000	0.00	
			64.00000	288.000		18,432.00
0210	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	718.000	684.000		
			GAL	34.000	816.00	
			24.00000	718.000		17,232.00
0215	627-01000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A)	4,055.000	4,055.000		
			SF	0.000	0.00	
			9.00000	4,055.000		36,495.00
0220	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	956.000	956.000		
			SF	0.000	0.00	
			13.00000	956.000		12,428.00

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 03/09/2006
 07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0225	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	8,465.000	8,440.000		
			SF	0.000	0.00	
			9.00000	8,440.000		75,960.00
0230	629-01001	*SURVEY MONUMENT (TYPE 1)	2.000	0.000		
			EACH	0.000	0.00	
			184.00000	0.000		0.00
0235	629-01005	*SURVEY MONUMENT (TYPE 5)	16.000	16.000		
			EACH	0.000	0.00	
			58.00000	16.000		928.00
0240	629-01031	*SURVEY MONUMENT (TYPE 3A)	4.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0245	629-01050	*MONUMENT BOX	1.000	1.000		
			EACH	0.000	0.00	
			315.00000	1.000		315.00
0250	629-01110	*LOCATE MONUMENTS	8.000	8.000		
			HOUR	0.000	0.00	
			126.00000	8.000		1,008.00
0255	629-01210	*ADJUST MONUMENT BOX	1.000	1.000		
			EACH	0.000	0.00	
			58.00000	1.000		58.00
0260	630-00000	*FLAGGING	3,400.000	3,216.000		
			HOUR	0.000	0.00	
			23.00000	3,216.000		73,968.00
0265	630-00007	*TRAFFIC CONTROL INSPECTION	56.000	50.000		
			DAY	0.000	0.00	
			42.00000	50.000		2,100.00
0270	630-00012	*TRAFFIC CONTROL MANAGEMENT	125.000	121.000		
			DAY	0.000	0.00	
			410.00000	121.000		49,610.00
0275	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	425.000	415.000		
			HOUR	0.000	0.00	
			42.00000	415.000		17,430.00

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 03/09/2006
 07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0280	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	2.000 EACH 260.00000	1.000 0.000 1.000	0.00 0.00	260.00
0285	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	50.000 EACH 42.00000	26.000 0.000 26.000	0.00 0.00	1,092.00
0290	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	56.000 EACH 79.00000	50.000 0.000 50.000	0.00 0.00	3,950.00
0295	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000 EACH 84.00000	4.000 0.000 4.000	0.00 0.00	336.00
0300	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	200.000 SF 12.60000	200.000 0.000 200.000	0.00 0.00	2,520.00
0305	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000 EACH 6,300.00000	4.000 0.000 4.000	0.00 0.00	25,200.00
0310	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	5.000 EACH 950.00000	5.000 0.000 5.000	0.00 0.00	4,750.00
0315	630-80360	*DRUM CHANNELIZING DEVICE	250.000 EACH 42.00000	200.000 0.000 200.000	0.00 0.00	8,400.00
0320	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	0.000 LF 5.30000	0.000 0.000 0.000	0.00 0.00	0.00
0325	630-80380	*TRAFFIC CONE	500.000 EACH 11.60000	500.000 0.000 500.000	0.00 0.00	5,800.00
0330	630-80520	*MOBILE PAVEMENT MARKING ZONE	2.000 DAY 1,050.00000	2.000 0.000 2.000	0.00 0.00	2,100.00

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 03/09/2006
 07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0335	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000 EACH 21,000.00000	1.000 0.000 1.000	0.00	21,000.00
0340	700-70010	*F/A MINOR CONTRACT REVISIONS	75,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0345	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	-11,725.700 F A 1.00000	-11,725.700 0.000 -11,725.700	0.00	-11,725.70
0350	700-70020	F/A ON-THE-JOB TRAINEE	800.000 EACH 1.00000	549.200 0.000 549.200	0.00	549.20
0355	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0360	700-70025	F/A QUALITY INCENTIVE PAYMENT ROADWAY SMOOTHNESS	38,200.000 F A 1.00000	8,105.550 0.000 8,105.550	0.00	8,105.55
0365	700-70028	F/A ESB PROGRAM	7,500.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0370	700-70034	F/A LANDSCAPE RESTORATION	5,500.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0375	700-70035	F/A EROSION CONTROL	1,981.580 F A 1.00000	1,981.580 0.000 1,981.580	0.00	1,981.58
0380	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	4,000.000 F A 1.00000	1,268.800 0.000 1,268.800	0.00	1,268.80
0585	202-00210	REMOVAL OF CONCRETE PAVEMENT REMOVAL OF THE CONCRETE PAVEMENT UNDER MEDIAN ISLANDS AT 74	411.000 SY 25.90000	411.000 0.000 411.000	0.00	10,644.90

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 03/09/2006
 07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0590	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE) EMBANKMENT IN MEDAIAN ISLANDS AT 74TH	137.000 CY	137.000 0.000	0.00	
			31.62000	137.000		4,331.94
0595	202-00210	REMOVAL OF CONCRETE PAVEMENT REMOVAL OF CONCRETE PAVEMENT BY SAWCUT AT 70TH AVE	240.000 SY	240.000 0.000	0.00	
			39.70000	240.000		9,528.00
0600	900-00014	ADDED ITEM (LUMP SUM)/ RESET CONTROLLER CABINET SW CORNER OF 74TH	1.000 L S	1.000 0.000	0.00	
			880.00000	1.000		880.00
0605	900-00004	ADDED ITEM (CUBIC YARD)/ 70TH ISLAND EMBANKMENT	59.710 CY	59.710 0.000	0.00	
			45.00000	59.710		2,686.95
0610	900-00014	ADDED ITEM (LUMP SUM)/ REPLACING PIPE @72ND &FEDERAL	1.000 L S	1.000 0.000	0.00	
			5,708.66000	1.000		5,708.66
0615	900-00014	ADDED ITEM (LUMP SUM)/ EMERGENCY PIPE REPAIR AT 54TH & FEDERAL	1.000 L S	1.000 0.000	0.00	
			6,981.48000	1.000		6,981.48
			CAT 0200	CURRENT AMT \$	1,905,196.98 \$	3,166.00 \$ 1,759,423.17
CAT NO0210 74TH TRAFFIC SIGNAL UPGRADE						
0385	203-01597	*POTHOLING	50.000 HOUR	50.000 0.000	0.00	
			116.00000	50.000		5,800.00
0390	210-00866	*RESET FIRE PREEMPTION UNIT AND TIMER	2.000 EACH	2.000 0.000	0.00	
			334.00000	2.000		668.00
0395	210-00870	*RESET COORDINATION UNIT	1.000 EACH	1.000 0.000	0.00	
			240.00000	1.000		240.00
0400	503-00036	*DRILLED CAISSON (36 INCH)	72.000 LF	72.000 0.000	0.00	
			155.00000	72.000		11,160.00

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 03/09/2006
 07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 74TH TRAFFIC SIGNAL UPGRADE						
0405	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	416.000	416.000		
			LF	0.000	0.00	
			6.30000	416.000		2,620.80
0410	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	662.000	662.000		
			LF	0.000	0.00	
			12.60000	662.000		8,341.20
0415	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	770.000	621.000		
			LF	0.000	0.00	
			8.40000	621.000		5,216.40
0420	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	400.000	58.000		
			LF	0.000	0.00	
			11.60000	58.000		672.80
0425	613-07000	*PULL BOX (SPECIAL)	12.000	11.000		
			EACH	0.000	0.00	
			147.00000	11.000		1,617.00
0430	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			6,300.00000	1.000		6,300.00
0435	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	2.000	2.000		
			EACH	0.000	0.00	
			380.00000	2.000		760.00
0440	614-00011	SIGN PANEL (CLASS I)	7.000	0.000		
			SF	0.000	0.00	
			37.50000	0.000		0.00
0445	614-70117	*PEDESTRIAN SIGNAL FACE (16)	8.000	8.000		
			EACH	0.000	0.00	
			520.00000	8.000		4,160.00
0450	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	14.000	14.000		
			EACH	0.000	0.00	
			770.00000	14.000		10,780.00
0455	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	5.000	5.000		
			EACH	0.000	0.00	
			1,140.00000	5.000		5,700.00

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 03/09/2006
 07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 74TH TRAFFIC SIGNAL UPGRADE						
0460	614-72875	*LOOP DETECTOR WIRE	11,294.000	11,294.000		
			LF	0.000	0.00	
			2.10000	11,294.000		23,717.40
0465	614-72878	*TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	2.000	2.000		
			EACH	0.000	0.00	
			690.00000	2.000		1,380.00
0470	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	10.000	6.000		
			EACH	0.000	0.00	
			470.00000	6.000		2,820.00
0475	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			24,400.00000	1.000		24,400.00
0480	614-81155	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			24,400.00000	1.000		24,400.00
0485	614-82010	*TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	2.000	2.000		
			EACH	0.000	0.00	
			21,000.00000	2.000		42,000.00
0490	614-86246	*CONTROLLER (TYPE 170E-HC11)	1.000	1.000		
			EACH	0.000	0.00	
			17,300.00000	1.000		17,300.00
			CAT 0210	CURRENT AMT \$	207,561.90 \$	0.00 \$ 200,053.60
CAT NO0220 ITS BID ITEMS						
0495	203-01597	*POTHOLING	160.000	147.000		
			HOUR	0.000	0.00	
			116.00000	147.000		17,052.00
0500	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	18,000.000	15,105.000		
			LF	0.000	0.00	
			6.30000	15,105.000		95,161.50
0505	613-07023	*PULL BOX (24"X36"X24")	16.000	16.000		
			EACH	0.000	0.00	
			440.00000	16.000		7,040.00

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 03/09/2006
 07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0220 ITS BID ITEMS						
0510	613-07040	*PULL BOX (30"X48"X24")	10.000 EACH 650.00000	10.000 0.000 10.000	0.00 0.00	6,500.00
			CAT 0220	CURRENT AMT \$	145,500.00 \$	0.00 \$ 125,753.50
CAT NO0300 STR. E-16-FJ BID ITEMS						
0515	202-00246	REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL)	1,869.000 SY 1.05000	1,869.000 0.000 1,869.000	0.00 0.00	1,962.45
0520	403-34871	HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	0.000 TON 36.50000	0.000 0.000 0.000	0.00 0.00	0.00
0525	420-00500	*GEOTEXTILE (PAVING)	2,024.000 SY 0.90000	1,869.000 0.000 1,869.000	0.00 0.00	1,682.10
			CAT 0300	CURRENT AMT \$	3,784.05 \$	0.00 \$ 3,644.55
CAT NO0310 STR. E-16-HT BID ITEMS						
0530	202-00246	REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL)	1,753.000 SY 1.05000	1,753.000 0.000 1,753.000	0.00 0.00	1,840.65
0535	403-34871	HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	0.000 TON 36.50000	0.000 0.000 0.000	0.00 0.00	0.00
0540	420-00500	*GEOTEXTILE (PAVING)	266.000 SY 0.90000	266.000 0.000 266.000	0.00 0.00	239.40
			CAT 0310	CURRENT AMT \$	2,080.05 \$	0.00 \$ 2,080.05
CAT NO0320 STR. E-16-AA BID ITEMS						
0545	202-00246	REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL)	885.000 SY 1.05000	787.000 0.000 787.000	0.00 0.00	826.35
0550	202-00450	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 1)	5.000 SY 158.00000	1.000 0.000 1.000	0.00 0.00	158.00

CONTID: C14630
 PCN: 14630-BID
 PROJECT: NH 2873-131

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 03/09/2006
 07:10:42

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0320 STR. E-16-AA BID ITEMS						
0555	403-34871	HOT BITUMINOUS PAVEMENT (GRADING SX) (100) (PG 76-28)	0.000	0.000		
			TON	0.000	0.00	
			36.50000	0.000		0.00
0560	420-00500	*GEOTEXTILE (PAVING)	696.000	696.000		
			SY	0.000	0.00	
			0.90000	696.000		626.40
0565	601-06150	*CONCRETE (PATCHING)	20.000	6.000		
			SF	0.000	0.00	
			31.00000	6.000		186.00
			CAT 0320	CURRENT AMT \$	2,965.65 \$	0.00 \$ 1,796.75
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0570	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0575	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			9,100.00000	1.000		9,100.00
0580	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
			CAT 0400	CURRENT AMT \$	22,600.00 \$	0.00 \$ 22,600.00
PROJECT TOTAL			CURRENT AMT \$	2,289,688.63 \$	3,166.00 \$	2,115,351.62