

ESTIMATE SUMMARY

CONTID: C14671

ESTIMATE NO: 0014 PROG

SPEC YR: 2002

PCN: 14671-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:
GRANDVIEW FOURTH LANE

TIME CHARGED: 235.0 DAYS
PERCENT TIME: 100.00

TIME ALLOW: 235 CALENDAR DAYS
ORIG TIME ALLOW: 195 CALENDAR DAYS

PROJECT NO: NH 1602-100
GRANDVIEW 4TH LANE
NAME OF ROAD: 160A
PROJECT COUNTIES: LA PLATA

CONTRACTOR:
NIELSONS SKANSKA, INCORPORATED
P.O. BOX 1660

PAY PERIOD ENDING	02/07/2006	DATE TIME STARTED	10/28/2004
DATE LET	09/16/2004	DATE WORK BEGAN	02/28/2005
DATE AWARDED	10/08/2004	DATE TIME STOPPED	11/11/2005
DATE CONTRACT EXECUTED	10/28/2004	DATE ACCEPTED	11/11/2005
DATE NOTICE TO PROCEED	10/28/2004		

CORTEZ CO 81321 970/565-8000

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,773,547.37 PARTICIPATING	\$ 37,000.00	\$ 0.00
AWARD PROJECT AMT:	\$ 6,265,091.20 NON-PARTICIPATING	6,736,546.97	82,565.43
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	6,773,546.97	82,565.43
FUNDS AVAILABLE:	\$ 0.40 STOCKPILED MATERIALS	-0.03	0.00
	GROSS EARNINGS	6,773,546.94	82,565.43
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-32,997.68	-1,189.64
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	6,740,549.26	81,375.79
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	6,740,549.26	81,375.79
	OTHER ADJUSTMENTS	0.00	0.00

		PAYMENT DUE	\$ 81,375.79

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 2
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00000	*CLEARING AND GRUBBING	1.000 L S 20,000.00000	1.000 0.000 1.000	0.00 0.00	20,000.00
0010	202-00002	REMOVAL OF STRUCTURE (SPECIAL)	8.000 EACH 6,500.00000	8.000 0.000 8.000	0.00 0.00	52,000.00
0015	202-00010	REMOVAL OF TREE	10.000 EACH 400.00000	10.000 0.000 10.000	0.00 0.00	4,000.00
0020	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	23.000 SY 15.00000	23.200 -0.200 23.000	-3.00	345.00
0025	202-00033	REMOVAL OF PIPE	19.000 EACH 480.00000	19.000 0.000 19.000	0.00	9,120.00
0030	202-00150	REMOVAL OF WALL	1.000 EACH 1,200.00000	1.000 0.000 1.000	0.00	1,200.00
0035	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	93.000 SY 3.30000	93.000 0.000 93.000	0.00	306.90
0040	202-00203	REMOVAL OF CURB AND GUTTER	3,045.000 LF 2.30000	3,045.000 0.000 3,045.000	0.00	7,003.50
0045	202-00220	*REMOVAL OF ASPHALT MAT	18,330.000 SY 1.25000	18,330.450 -0.450 18,330.000	-0.56	22,912.50
0050	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	29,473.000 SY 1.60000	29,473.000 0.000 29,473.000	0.00	47,156.80
0055	202-00250	*REMOVAL OF PAVEMENT MARKING	23,631.000 SF 1.75000	23,631.100 -0.100 23,631.000	-0.18	41,354.25

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00805	REMOVAL OF OVERHEAD SIGN STRUCTURE	1.000 EACH	1.000 0.000	0.00	
			2,000.00000	1.000		2,000.00
0065	202-00810	*REMOVAL OF GROUND SIGN	19.000 EACH	19.000 0.000	0.00	
			26.00000	19.000		494.00
0070	202-00821	*REMOVAL OF SIGN PANEL	1.000 EACH	1.000 0.000	0.00	
			32.00000	1.000		32.00
0075	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000 L S	1.000 0.000	0.00	
			3,200.00000	1.000		3,200.00
0080	202-01000	*REMOVAL OF FENCE	17,925.000 LF	17,925.000 0.000	0.00	
			1.10000	17,925.000		19,717.50
0085	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	3,821.000 LF	3,821.000 0.000	0.00	
			2.00000	3,821.000		7,642.00
0090	202-01140	REMOVAL OF GUARDRAIL TYPE 4	80.000 LF	80.000 0.000	0.00	
			6.70000	80.000		536.00
0095	202-01300	*REMOVAL OF END ANCHORAGE	9.000 EACH	9.000 0.000	0.00	
			185.00000	9.000		1,665.00
0100	202-04001	PLUG CULVERT	0.000 EACH	0.000 0.000	0.00	
			220.00000	0.000		0.00
0105	202-04002	CLEAN CULVERT	18.000 EACH	18.000 0.000	0.00	
			200.00000	18.000		3,600.00
0110	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	116,082.000 CY	116,082.000 0.000	0.00	
			5.15000	116,082.000		597,822.30

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	3,792.000	3,791.560		
			CY	0.440	4.40	
			10.00000	3,792.000		37,920.00
0120	203-00100	MUCK EXCAVATION	5,023.000	5,022.530		
			CY	0.470	5.64	
			12.00000	5,023.000		60,276.00
0125	203-01140	ROLLING	141.000	141.000		
			HOUR	0.000	0.00	
			85.00000	141.000		11,985.00
0130	203-01500	BLADING	157.000	157.000		
			HOUR	0.000	0.00	
			42.00000	157.000		6,594.00
0135	203-01510	BACKHOE	45.000	45.000		
			HOUR	0.000	0.00	
			50.00000	45.000		2,250.00
0140	203-01550	DOZING	12.000	12.000		
			HOUR	0.000	0.00	
			33.00000	12.000		396.00
0145	203-01594	COMBINATION LOADER	111.000	111.000		
			HOUR	0.000	0.00	
			24.00000	111.000		2,664.00
0150	203-01597	POTHOLING	78.000	77.700		
			HOUR	0.300	48.00	
			160.00000	78.000		12,480.00
0155	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	1,007.000	1,007.000		
			CY	0.000	0.00	
			85.00000	1,007.000		85,595.00
0160	207-00205	TOPSOIL	4,870.000	4,870.000		
			CY	0.000	0.00	
			6.85000	4,870.000		33,359.50
0165	207-00305	WETLAND TOPSOIL	409.000	409.000		
			CY	0.000	0.00	
			12.30000	409.000		5,030.70

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	207-00310	STOCKPILE WETLAND TOPSOIL	371.000	371.000		
			CY	0.000	0.00	
			11.30000	371.000		4,192.30
0175	208-00002	EROSION LOG (12 INCH)	1,060.000	1,060.000		
			LF	0.000	0.00	
			3.25000	1,060.000		3,445.00
0180	208-00007	EROSION LOG (8 INCH)	630.000	630.000		
			LF	0.000	0.00	
			3.35000	630.000		2,110.50
0185	208-00020	SILT FENCE	2,773.000	2,772.700		
			LF	0.300	0.66	
			2.20000	2,773.000		6,100.60
0190	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	2.000		
			EACH	0.000	0.00	
			730.00000	2.000		1,460.00
0195	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			1,800.00000	1.000		1,800.00
0200	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			5,800.00000	1.000		5,800.00
0205	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	2,003.000	2,003.000		
			GAL	0.000	0.00	
			0.55000	2,003.000		1,101.65
0210	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	16.000	16.000		
			EACH	0.000	0.00	
			100.00000	16.000		1,600.00
0215	210-00012	RESET MAILBOX STRUCTURE (TYPE 2)	1.000	1.000		
			EACH	0.000	0.00	
			150.00000	1.000		150.00
0220	210-00013	RESET MAILBOX STRUCTURE (TYPE 3)	17.000	17.000		
			EACH	0.000	0.00	
			230.00000	17.000		3,910.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-00014	RESET MAILBOX STRUCTURE (TYPE 4)	12.000	12.000		
			EACH	0.000	0.00	
			380.00000	12.000		4,560.00
0230	210-00810	*RESET GROUND SIGN	52.000	52.000		
			EACH	0.000	0.00	
			131.00000	52.000		6,812.00
0235	210-04010	ADJUST MANHOLE	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0240	210-04015	MODIFY MANHOLE	7.000	7.000		
			EACH	0.000	0.00	
			980.00000	7.000		6,860.00
0245	210-04020	*MODIFY INLET	1.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0250	212-00006	*SEEDING (NATIVE)	28.600	27.090		
			ACRE	1.510	581.35	
			385.00000	28.600		11,011.00
0255	212-00047	*SOIL PREPARATION (SPECIAL)	28.600	27.090		
			ACRE	1.510	1,162.70	
			770.00000	28.600		22,022.00
0260	213-00004	*MULCHING (WEED FREE STRAW)	21.300	19.820		
			ACRE	1.480	962.00	
			650.00000	21.300		13,845.00
0265	213-00061	*MULCH TACKIFIER	4,258.000	3,958.000		
			LB	300.000	495.00	
			1.65000	4,258.000		7,025.70
0270	214-01010	*BRUSH LAYER CUTTING	400.000	400.000		
			EACH	0.000	0.00	
			11.00000	400.000		4,400.00
0275	215-00600	*TRANSPLANT PLUG	50.000	50.000		
			EACH	0.000	0.00	
			14.00000	50.000		700.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	216-00015	*SOIL RETENTION BLANKET (EXCELSIOR)	2,726.000	2,726.000		
			SY	0.000	0.00	
			1.10000	2,726.000		2,998.60
0285	250-00010	ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	0.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
0290	250-00050	MONITORING TECHNICIAN	12.000	12.000		
			HOUR	0.000	0.00	
			70.00000	12.000		840.00
0295	250-00100	ENVIRONMENTAL HEALTH AND SAFETY	0.000	0.000		
			L S	0.000	0.00	
			875.00000	0.000		0.00
0300	250-00110	HEALTH AND SAFETY OFFICER	0.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
0305	250-00120	MATERIAL SAMPLING AND DELIVERY	0.000	0.000		
			EACH	0.000	0.00	
			115.00000	0.000		0.00
0310	250-00210	SOLID WASTE DISPOSAL	0.000	0.000		
			CY	0.000	0.00	
			37.00000	0.000		0.00
0315	304-02000	*AGGREGATE BASE COURSE (CLASS 2)	46,043.570	46,043.570		
			TON	0.000	0.00	
			8.20000	46,043.570		377,557.27
0315		MATERIAL ALLOWANCE ABC (CLASS 2)		0.000		
			TON	0.000	0.00	
			3.80000	0.000		0.00
0320	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	27,880.940	27,880.940		
			TON	0.000	0.00	
			10.00000	27,880.940		278,809.40
0320		MATERIAL ALLOWANCE ABC (CLASS 6)		-0.002		
			TON	0.000	0.00	
			4.75000	-0.002		-0.01

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0014

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320		MATERIAL ALLOWANCE ABC (CLASS 6)		0.000		
			TON	0.000	0.00	
			4.75000	0.000		0.00
0325	304-09014	*AGGREGATE BASE COURSE (SPECIAL)	7,551.340	7,551.340		
			TON	0.000	0.00	
			11.50000	7,551.340		86,840.41
0330	403-00720	*HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	610.600	610.600		
			TON	0.000	0.00	
			90.00000	610.600		54,954.00
0335	403-34701	*HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	36,948.430	36,948.430		
			TON	0.000	0.00	
			21.70000	36,948.430		801,780.93
0335		MATERIAL ALLOWANCE CRUSHER FINES		0.000		
			TON	0.000	0.00	
			6.46000	0.000		0.00
0335		MATERIAL ALLOWANCE INTERMEDIATE AGGREGATE		0.000		
			TON	0.000	0.00	
			6.46000	0.000		0.00
0335		MATERIAL ALLOWANCE COARSE AGGREGATE		0.000		
			TON	0.000	0.00	
			6.46000	0.000		0.00
0335		MATERIAL ALLOWANCE CRUSHER FINES		0.000		
			TON	0.000	0.00	
			6.46000	0.000		0.00
0335		MATERIAL ALLOWANCE INTERMEDIATE AGGREGATE		0.000		
			TON	0.000	0.00	
			6.46000	0.000		0.00
0335		MATERIAL ALLOWANCE COARSE AGGREGATE		0.000		
			TON	0.000	0.00	
			6.46000	0.000		0.00
0335		MATERIAL ALLOWANCE CRUSHER FINES ESTIMATE #1 @100%		0.000		
			TON	0.000	0.00	
			6.46000	0.000		0.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335		MATERIAL ALLOWANCE INTERMEDIATE AGG. ESTIMATE #1 @100%		0.000		
			TON	0.000	0.00	
			6.46000	0.000		0.00
0335		MATERIAL ALLOWANCE COARSE AGG. ESTIMATE #1 @100%		0.000		
			TON	0.000	0.00	
			6.46000	0.000		0.00
0335		MATERIAL ALLOWANCE HBP AGGREGATE		0.000		
			TON	0.000	0.00	
			6.46000	0.000		0.00
0340	411-03342	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	935.980	935.980		
			TON	0.000	0.00	
			270.00000	935.980		252,714.60
0345	411-03352	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28)	1,532.610	1,532.610		
			TON	0.000	0.00	
			195.00000	1,532.610		298,858.95
0350	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	7,302.000	7,301.700		
			GAL	0.300	0.48	
			1.60000	7,302.000		11,683.20
0355	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	0.000	0.000		
			SY	0.000	0.00	
			2.10000	0.000		0.00
0360	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	391.000	391.230		
			SY	-0.230	-0.92	
			4.00000	391.000		1,564.00
0365	420-00131	GEOTEXTILE (SEPARATOR) (CLASS B)	64,765.000	64,764.560		
			SY	0.440	0.22	
			0.50000	64,765.000		32,382.50
0370	503-00018	*DRILLED CAISSON (18 INCH)	14.000	14.000		
			LF	0.000	0.00	
			190.00000	14.000		2,660.00
0375	503-00042	*DRILLED CAISSON (42 INCH)	33.000	33.000		
			LF	0.000	0.00	
			260.00000	33.000		8,580.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 10
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	506-00218	RIPRAP (18 INCH)	185.000 CY	185.260 -0.260	-36.40	25,900.00
			140.00000	185.000		
0385	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	4.100 CY	4.100 0.000	0.00	2,521.50
			615.00000	4.100		
0390	601-01050	*CONCRETE CLASS B (WALL)	66.000 CY	65.960 0.040	32.40	53,460.00
			810.00000	66.000		
0395	602-00000	*REINFORCING STEEL	2,877.000 LB	2,877.000 0.000	0.00	2,877.00
			1.00000	2,877.000		
0400	603-10180	18 INCH CORRUGATED STEEL PIPE	1,236.000 LF	1,236.000 0.000	0.00	61,800.00
			50.00000	1,236.000		
0405	603-10240	24 INCH CORRUGATED STEEL PIPE	779.000 LF	779.000 0.000	0.00	46,740.00
			60.00000	779.000		
0410	603-10300	30 INCH CORRUGATED STEEL PIPE	18.000 LF	18.000 0.000	0.00	1,314.00
			73.00000	18.000		
0415	603-10360	36 INCH CORRUGATED STEEL PIPE	16.000 LF	16.000 0.000	0.00	1,360.00
			85.00000	16.000		
0420	603-10480	48 INCH CORRUGATED STEEL PIPE	110.000 LF	110.000 0.000	0.00	10,450.00
			95.00000	110.000		
0425	603-10600	60 INCH CORRUGATED STEEL PIPE	308.000 LF	308.000 0.000	0.00	61,600.00
			200.00000	308.000		
0430	603-15072	72 INCH EQUIVALENT CORRUGATED STEEL PIPE ARCH	0.000 LF	0.000 0.000	0.00	0.00
			300.00000	0.000		

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	603-30018	18 INCH STEEL END SECTION	24.000	24.000		
			EACH	0.000	0.00	
			260.00000	24.000		6,240.00
0440	603-30024	24 INCH STEEL END SECTION	26.000	26.000		
			EACH	0.000	0.00	
			390.00000	26.000		10,140.00
0445	603-30030	30 INCH STEEL END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			530.00000	1.000		530.00
0450	603-30036	36 INCH STEEL END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			750.00000	2.000		1,500.00
0455	603-83012	12 INCH SEWER PIPE	0.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0460	604-00305	*INLET TYPE C (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,300.00000	1.000		3,300.00
0465	604-00310	*INLET TYPE C (10 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,800.00000	2.000		7,600.00
0470	604-00515	*INLET TYPE D (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,600.00000	1.000		5,600.00
0475	604-13005	*INLET TYPE 13 (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,300.00000	2.000		6,600.00
0480	604-19105	*INLET TYPE R L 5 (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			4,700.00000	2.000		9,400.00
0485	604-31015	MANHOLE BOX BASE (15 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			5,400.00000	1.000		5,400.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 12
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	605-84000	SUBSURFACE DRAIN OUTLET	273.000	273.000		
			LF	0.000	0.00	
			24.00000	273.000		6,552.00
0495	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING) DELETED - REPLACE WITH CORTEN TYPE	0.000	0.000		
			LF	0.000	0.00	
			14.80000	0.000		0.00
0500	606-01340	*END ANCHORAGE TYPE 3D DELETED - REPLACE WITH CORTEN TYPE	0.000	0.000		
			EACH	0.000	0.00	
			875.00000	0.000		0.00
0505	606-02005	*END ANCHORAGE (FLARED) DELETED - REPLACE WITH CORTEN TYPE	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0510	607-00005	*END POST	85.000	85.000		
			EACH	0.000	0.00	
			165.00000	85.000		14,025.00
0510		MATERIAL ALLOWANCE ANGLE BRACES FOR END POSTS		0.000		
			EACH	0.000	0.00	
			29.12000	0.000		0.00
0515	607-00010	*CORNER AND LINE BRACE POST	40.000	40.000		
			EACH	0.000	0.00	
			195.00000	40.000		7,800.00
0515		MATERIAL ALLOWANCE ANGLE BRACES FOR CORNER AND LINE BRACES		0.000		
			EACH	0.000	0.00	
			41.72000	0.000		0.00
0520	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	21,639.000	21,639.000		
			LF	0.000	0.00	
			1.70000	21,639.000		36,786.30
0520		MATERIAL ALLOWANCE POSTS FOR CWMP FENCE		0.000		
			LF	0.000	0.00	
			0.23536	0.000		0.00
0520		MATERIAL ALLOWANCE BARB AND MESH WIRE FOR CWMP FENCE		0.000		
			LF	0.000	0.00	
			0.50488	0.000		0.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 13
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0525	607-11525	*FENCE (PLASTIC)	1,517.000	1,516.500		
			LF	0.500	1.05	
			2.10000	1,517.000		3,185.70
0530	607-11720	*FENCE WOOD (SOUND BARRIER) (120 INCH)	450.000	450.000		
			LF	0.000	0.00	
			92.00000	450.000		41,400.00
0530		MATERIAL ALLOWANCE LUMBER FOR SOUND BARRIER WALL		0.000		
			LF	0.000	0.00	
			28.50940	0.000		0.00
0530		MATERIAL ALLOWANCE I BEAM FOR SOUND BARRIER FENCE		-0.001		
			LF	0.000	0.00	
			17.36180	-0.001		-0.02
0535	607-52905	*END POST (CHAIN LINK)	0.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
0540	607-52910	*CORNER AND LINE BRACE POST (CHAIN LINK)	0.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0545	607-53148	*FENCE CHAIN LINK (48 INCH)	0.000	0.000		
			LF	0.000	0.00	
			16.80000	0.000		0.00
0550	608-00010	*CONCRETE CURB RAMP	65.000	65.300		
			SY	-0.300	-14.10	
			47.00000	65.000		3,055.00
0555	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	5,132.000	5,132.000		
			LF	0.000	0.00	
			16.20000	5,132.000		83,138.40
0560	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	10,114.000	10,114.000		
			SF	0.000	0.00	
			7.35000	10,114.000		74,337.90
0565	612-00001	*DELINEATOR (TYPE I)	325.000	325.000		
			EACH	0.000	0.00	
			18.00000	325.000		5,850.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 14
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0570	612-00002	*DELINEATOR (TYPE II)	100.000	100.000		
			EACH	0.000	0.00	
			19.00000	100.000		1,900.00
0575	612-00003	*DELINEATOR (TYPE III)	18.000	18.000		
			EACH	0.000	0.00	
			21.00000	18.000		378.00
0580	613-00602	*6 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	0.000	0.000		
			LF	0.000	0.00	
			6.30000	0.000		0.00
0585	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,500.000	1,500.000		
			LF	0.000	0.00	
			9.50000	1,500.000		14,250.00
0590	613-01250	*2-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	288.000	288.000		
			LF	0.000	0.00	
			11.00000	288.000		3,168.00
0595	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	708.000	708.000		
			LF	0.000	0.00	
			11.80000	708.000		8,354.40
0600	613-10000	*WIRING	1.000	1.000		
			L S	0.000	0.00	
			19,000.00000	1.000		19,000.00
0605	613-40000	*CONCRETE FOUNDATION PAD	1.000	1.000		
			EACH	0.000	0.00	
			315.00000	1.000		315.00
0610	613-70401	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT) (INSTALL ONLY)	4.000	4.000		
			EACH	0.000	0.00	
			205.00000	4.000		820.00
0615	614-00026	*SIGN PANEL (CLASS I) (INSTALL ONLY)	27.000	27.000		
			EACH	0.000	0.00	
			26.00000	27.000		702.00
0620	614-00027	*SIGN PANEL (CLASS II) (INSTALL ONLY)	115.000	114.500		
			SF	0.500	1.55	
			3.10000	115.000		356.50

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0625	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	121.000	121.160		
			LF	-0.160	-1.01	
			6.30000	121.000		762.30
0630	614-01522	*STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET)	39.000	39.000		
			EACH	0.000	0.00	
			37.00000	39.000		1,443.00
0635	614-01552	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE)	219.000	219.330		
			LF	-0.330	-8.58	
			26.00000	219.000		5,694.00
0640	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	33.000	33.000		
			EACH	0.000	0.00	
			84.00000	33.000		2,772.00
0645	614-03001	CONCRETE FOOTING (TYPE 1)	4.000	4.000		
			EACH	0.000	0.00	
			260.00000	4.000		1,040.00
0650	614-70450	*TRAFFIC SIGNAL FACE (12-12-12-12) (INSTALL ONLY)	1.000	1.000		
			EACH	0.000	0.00	
			240.00000	1.000		240.00
0655	614-72873	*LOOP DETECTOR WIRE PREFABRICATED (INSTALL ONLY)	2,202.000	2,202.000		
			LF	0.000	0.00	
			6.30000	2,202.000		13,872.60
0660	614-75332	*PEDESTRIAN SIGNAL FACE (16-16) (INSTALL ONLY)	8.000	8.000		
			EACH	0.000	0.00	
			210.00000	8.000		1,680.00
0665	614-75336	*TRAFFIC SIGNAL FACE (12-12-12) (INSTALL ONLY)	11.000	11.000		
			EACH	0.000	0.00	
			210.00000	11.000		2,310.00
0670	614-75560	*TRAFFIC SIGNAL FACE (12-12-12-12-12) (INSTALL ONLY)	2.000	2.000		
			EACH	0.000	0.00	
			310.00000	2.000		620.00
0675	614-75860	*PEDESTRIAN PUSH BUTTON (INSTALL ONLY)	8.000	8.000		
			EACH	0.000	0.00	
			53.00000	8.000		424.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 16
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0680	614-75866	*FIRE PREEMPTION UNIT AND TIMER (INSTALL ONLY)	4.000 EACH 105.00000	4.000 0.000 4.000	0.00	420.00
0685	614-81302	*TRAFFIC SIGNAL-LIGHT POLE (2 MAST ARM) (INSTALL ONLY)	2.000 EACH 1,600.00000	2.000 0.000 2.000	0.00	3,200.00
0690	614-84455	*TRAFFIC SIGNAL PEDESTAL POLE (INSTALL ONLY)	2.000 EACH 1,100.00000	2.000 0.000 2.000	0.00	2,200.00
0695	614-86245	*CONTROLLER (TYPE 170E)	1.000 EACH 630.00000	1.000 0.000 1.000	0.00	630.00
0700	616-00180	18 INCH CONCRETE SIPHON PIPE	144.000 LF 100.00000	144.000 0.000 144.000	0.00	14,400.00
0705	616-30018	18 INCH TRASH GUARD	2.000 EACH 650.00000	2.000 0.000 2.000	0.00	1,300.00
0710	616-50048	6 INCH VALVE AND VALVE BOX	1.000 EACH 1,400.00000	1.000 0.000 1.000	0.00	1,400.00
0715	619-10665	*66 INCH WELDED STEEL PIPE (JACKED)	202.000 LF 2,000.00000	202.000 0.000 202.000	0.00	404,000.00
0715		MATERIAL ALLOWANCE 66" WELDED STEEL PIPE	L S 55,987.48000	0.000 0.000 0.000	0.00	0.00
0720	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 100,000.00000	1.000 0.000 1.000	0.00	100,000.00
0725	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	80.000 HOUR 110.00000	79.500 0.500 80.000	55.00	8,800.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 17
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0730	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			396,000.00000	1.000		396,000.00
0735	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0740	627-00005	*EPOXY PAVEMENT MARKING	385.000	385.000		
			GAL	0.000	0.00	
			68.00000	385.000		26,180.00
0745	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	927.000	927.300		
			GAL	-0.300	-8.70	
			29.00000	927.000		26,883.00
0750	627-30325	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (WORD-SYMBOL)	1,486.000	1,486.000		
			SF	0.000	0.00	
			13.00000	1,486.000		19,318.00
0755	627-30330	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE B) (XWALK-STOPLINE)	740.000	740.000		
			SF	0.000	0.00	
			9.50000	740.000		7,030.00
0760	630-00000	*FLAGGING	8,970.000	8,970.300		
			HOUR	-0.300	-6.30	
			21.00000	8,970.000		188,370.00
0765	630-00007	*TRAFFIC CONTROL INSPECTION	62.000	62.000		
			DAY	0.000	0.00	
			75.00000	62.000		4,650.00
0770	630-00012	*TRAFFIC CONTROL MANAGEMENT	203.000	203.000		
			DAY	0.000	0.00	
			385.00000	203.000		78,155.00
0775	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	47.000	47.000		
			EACH	0.000	0.00	
			53.00000	47.000		2,491.00
0780	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	144.000	144.000		
			EACH	0.000	0.00	
			42.00000	144.000		6,048.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 18
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0785	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	11.000 EACH	11.000 0.000	0.00	
			42.00000	11.000		462.00
0790	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	179.000 SF	179.000 0.000	0.00	
			9.50000	179.000		1,700.50
0795	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000 EACH	2.000 0.000	0.00	
			1,600.00000	2.000		3,200.00
0800	630-80360	*DRUM CHANNELIZING DEVICE	479.000 EACH	479.000 0.000	0.00	
			13.00000	479.000		6,227.00
0805	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	23.000 EACH	23.000 0.000	0.00	
			26.00000	23.000		598.00
0810	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	24.000 EACH	24.000 0.000	0.00	
			26.00000	24.000		624.00
0815	630-80370	CONCRETE BARRIER (TEMPORARY)	1,310.000 LF	1,310.000 0.000	0.00	
			38.00000	1,310.000		49,780.00
0820	630-80380	*TRAFFIC CONE	410.000 EACH	410.000 0.000	0.00	
			3.20000	410.000		1,312.00
0825	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000 L S	1.000 0.000	0.00	
			1,100.00000	1.000		1,100.00
0830	630-80560	*MOBILE PROFILOGRAPH OPERATION ZONE	0.000 L S	0.000 0.000	0.00	
			1,300.00000	0.000		0.00
0835	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	2.000 EACH	2.000 0.000	0.00	
			530.00000	2.000		1,060.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 19
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0840	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0850	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (PAVEMENT SMOOTHNESS)	4,941.000	4,941.000		
			F A	0.000	0.00	
			1.00000	4,941.000		4,941.00
0855	700-70014	F/A INCENTIVE (EARLY COMPLETION)	33,000.000	0.000		
			F A	33,000.000	33,000.00	
			1.00000	33,000.000		33,000.00
0860	700-70021	F/A ON-THE-JOB TRAINEE	844.000	843.600		
			HOUR	0.000	0.00	
			1.00000	843.600		843.60
0865	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0870	700-70025	F/A QUALITY INCENTIVE PAYMENT	10,084.800	10,084.800		
			F A	0.000	0.00	
			1.00000	10,084.800		10,084.80
0875	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0880	700-70050	F/A REMOVAL OF UNDERGROUND STORAGE TANK	4,792.700	4,107.190		
			F A	685.510	685.51	
			1.00000	4,792.700		4,792.70
0885	700-70100	F/A RELOCATE IRRIGATION PUMP HOUSE	929.520	890.060		
			F A	39.460	39.46	
			1.00000	929.520		929.52
0890	700-70110	F/A INSTALL ELECTRICAL AND PHONE CONNECTIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 20
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0895	700-70195	F/A UTILITIES AND MAINTENANCE OF FIELD FACILITIES	23,672.460	23,671.310		
			F A	1.150	1.15	
			1.00000	23,672.460		23,672.46
0900	700-70250	F/A SEWER LINES	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0905	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70495	F/A ASBESTOS ABATEMENT WORK	9,568.870	9,568.870		
			F A	0.000	0.00	
			1.00000	9,568.870		9,568.87
1035	900-00012	ADDED ITEM (FOOT)/ GUARDRAIL TYPE 3 CORTEN	3,926.000	3,926.000		
			LF	0.000	0.00	
			18.37000	3,926.000		72,120.62
1040	900-00007	ADDED ITEM (EACH)/ END ANCHORAGE TYPE 3D CORTEN	8.000	8.000		
			EACH	0.000	0.00	
			918.28000	8.000		7,346.24
1045	900-00007	ADDED ITEM (EACH)/ END ANCHORAGE (FLARED) (CORTEN)	5.000	5.000		
			EACH	0.000	0.00	
			1,657.15000	5.000		8,285.75
1050	900-00014	ADDED ITEM (LUMP SUM)/ ADDED HIGH SPEED DSL LINES	1.000	1.000		
			L S	0.000	0.00	
			2,433.27000	1.000		2,433.27
1055	202-00090	REM DELINEATOR	208.000	208.000		
			EACH	0.000	0.00	
			6.26000	208.000		1,302.08
1060	900-00024	ADDED ITEM (TON)/ WEDGE AND LEVELING OPERATIONS	5,698.480	5,698.480		
			TON	0.000	0.00	
			30.00000	5,698.480		170,954.40
1065	900-00006	ADDED ITEM (DOLLAR)/ LONG DISTANCE TELEPHONE CHARGES	0.203	0.203		
			DOL	0.000	0.00	
			1,500.00000	0.203		304.50

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 21
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1070	304-03005	AGGREGATE BASE COURSE (CLASS 3) AGGREGATE BASE COURSE (CLASS 3)	0.000 CY 14.17000	0.000 0.000 0.000	0.00	0.00
1075	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	12,284.000 LF 8.59000	12,284.000 0.000 12,284.000	0.00	105,519.56
1080	613-07016	PULL BOX (16"X16"X6")	10.000 EACH 275.00000	10.000 0.000 10.000	0.00	2,750.00
1085	613-10000	WIRING	1.000 L S 15,345.00000	1.000 0.000 1.000	0.00	15,345.00
1090	900-00006	ADDED ITEM (DOLLAR)/ REPLACEMENT OF A TRAFFIC CONTROL RADIO	1.000 DOL 868.32000	1.000 0.000 1.000	0.00	868.32
1095	900-00014	ADDED ITEM (LUMP SUM)/	1.000 L S 35,219.27000	1.000 0.000 1.000	0.00	35,219.27
1100	900-00004	*ADDED ITEM (CUBIC YARD)/ CO #013, PLUG CULVERT	35.500 CY 147.20000	35.500 0.000 35.500	0.00	5,225.60
1105	900-00014	ADDED ITEM (LUMP SUM)/ CO #014, DESIGN ERROR AT STA204+13.	1.000 L S 17,897.04000	1.000 0.000 1.000	0.00	17,897.04
1110	206-00000	STRUCTURE EXCAVATION CO #015, DESIGN CHANGE AT STA206+93.	64.000 CY 6.50000	64.250 -0.250 64.000	-1.63	416.00
1115	206-00100	STRUCTURE BACKFILL (CLASS 1) CO #015, DESIGN CHANGE AT STA206+93.	68.000 CY 17.00000	68.000 0.000 68.000	0.00	1,156.00
1125	601-01000	CONCRETE CLASS B CO #015, DESIGN CHANGE AT STA206+93.	0.000 CY 130.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 22
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1130	604-00550	INLET TYPE D (SPECIAL) CO #015, DESIGN CHANGE AT STA206+93.	2.000 EACH 4,950.00000	2.000 0.000 2.000	0.00	9,900.00
1135	603-50024	24 INCH PLASTIC PIPE CO #015, DESIGN CHANGE AT STA206+93.	214.000 LF 47.75000	214.000 0.000 214.000	0.00	10,218.50
1140	900-00006	ADDED ITEM (DOLLAR) / PRICE REDUCTION FOR OVERWEIGHT TICKETS	-60.000 DOL 1.00000	-60.000 0.000 -60.000	0.00	-60.00
1150	900-00014	ADDED ITEM (LUMP SUM) / NIGHT WORK PAYMENT.	1.000 L S 54,143.57000	1.000 0.000 1.000	0.00	54,143.57
1175	304-03000	AGGREGATE BASE COURSE (CLASS 3) REPLACES LINE ITEM #1070	1,995.790 TON 14.17000	1,995.790 0.000 1,995.790	0.00	28,280.34
1180	604-00505	INLET TYPE D (5 FOOT)	1.000 EACH 2,552.00000	1.000 0.000 1.000	0.00	2,552.00
1185	900-00014	ADDED ITEM (LUMP SUM) / EXTENDED JOB SITE OVERHEAD COSTS.	63,767.520 L S 1.00000	63,767.520 0.000 63,767.520	0.00	63,767.52
1190	900-00012	ADDED ITEM (FOOT) /	5,132.000 LF 2.06000	5,132.000 0.000 5,132.000	0.00	10,571.92
1195	216-00030	SOIL RETENTION BLANKET (SPECIAL) CO #024, PRICE INCREASE OF EROSION CONTROL BLANKET	29,851.000 SY 3.31000	29,851.000 0.000 29,851.000	0.00	98,806.81
1200	612-00043	DELINEATOR (FLEXIBLE) (TYPE III)	56.000 EACH 35.00000	56.000 0.000 56.000	0.00	1,960.00
1205	900-00014	ADDED ITEM (LUMP SUM) / CO #026	1.000 L S 5,313.96000	1.000 0.000 1.000	0.00	5,313.96

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 23
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1210	900-00014	ADDED ITEM (LUMP SUM)/ CO #027	1.000	1.000		
			L S	0.000	0.00	
			1,949.65000	1.000		1,949.65
1215	900-00014	ADDED ITEM (LUMP SUM)/ CO #028	4,000.000	4,000.000		
			L S	0.000	0.00	
			1.00000	4,000.000		4,000.00
1220	900-00014	ADDED ITEM (LUMP SUM)/ CO #029	1,987.500	1,987.500		
			L S	0.000	0.00	
			1.00000	1,987.500		1,987.50
1225	900-00014	ADDED ITEM (LUMP SUM)/ CO #030	13,284.900	13,284.900		
			L S	0.000	0.00	
			1.00000	13,284.900		13,284.90
1230	900-00014	ADDED ITEM (LUMP SUM)/ CO #031	10,442.630	10,442.630		
			L S	0.000	0.00	
			1.00000	10,442.630		10,442.63
1235	210-00015	RESET END SECTION CO #032	4.000	4.000		
			EACH	0.000	0.00	
			589.56000	4.000		2,358.24
1240	210-02018	RELAY PIPE (18 INCH) CO #032	88.000	88.000		
			LF	0.000	0.00	
			136.58000	88.000		12,019.04
1245	603-10180	18 INCH CORRUGATED STEEL PIPE CO #032	16.000	16.000		
			LF	0.000	0.00	
			102.61000	16.000		1,641.76
1250	304-03005	AGGREGATE BASE COURSE (CLASS 3) CO #032	171.000	171.000		
			CY	0.000	0.00	
			36.70000	171.000		6,275.70
1255	626-00100	MOBILIZATION (WITHOUT AUTOPAY) CO #032	1.000	1.000		
			L S	0.000	0.00	
			6,599.39000	1.000		6,599.39
1260	900-00006	ADDED ITEM (DOLLAR)/ CO #032, FORCE ACCOUNT	2,387.540	2,052.690		
			DOL	334.850	334.85	
			1.00000	2,387.540		2,387.54

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 24
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1265	900-00014	ADDED ITEM (LUMP SUM)/ CO #032, EXTENDED OVERHEAD	1.000	1.000			
			L S	0.000	0.00		
			23,912.82000	1.000		23,912.82	
1270	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR HYDRATED LIME	0.000	-36,581.820			
			DOL	36,581.820	36,581.82		
			1.00000	0.000		0.00	
1275	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR ASPHALT CEMENT	-20,432.330	-20,432.330			
			DOL	0.000	0.00		
			1.00000	-20,432.330		-20,432.33	
1280	900-00006	ADDED ITEM (DOLLAR)/ ALERT TRAFFIC CONTROL LEIN	0.000	-8,653.570			
			DOL	8,653.570	8,653.57		
			1.00000	0.000		0.00	
1285	900-00006	ADDED ITEM (DOLLAR)/ CO #035	10,705.250	10,705.250			
			DOL	0.000	0.00		
			1.00000	10,705.250		10,705.25	
			CAT 0200	CURRENT AMT \$	6,367,754.37 \$	82,565.43 \$	6,367,753.94
CAT NO0301 STRUCTURE WALL P-05-G NORTH MSE WALL							
0920	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	7,389.000	7,389.000			
			CY	0.000	0.00		
			10.00000	7,389.000		73,890.00	
0925	206-00000	STRUCTURE EXCAVATION	720.000	720.000			
			CY	0.000	0.00		
			6.50000	720.000		4,680.00	
0930	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,817.000	1,817.000			
			CY	0.000	0.00		
			17.00000	1,817.000		30,889.00	
0935	206-00200	STRUCTURE BACKFILL (CLASS 2)	200.000	200.000			
			CY	0.000	0.00		
			26.00000	200.000		5,200.00	
0940	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,281.000	1,281.000			
			CY	0.000	0.00		
			40.00000	1,281.000		51,240.00	

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 25
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STRUCTURE WALL P-05-G NORTH MSE WALL							
0945	206-00510	*FILTER MATERIAL (CLASS A)	527.000	527.000			
			CY	0.000	0.00		
			44.00000	527.000		23,188.00	
0945		MATERIAL ALLOWANCE FILTER MATERIAL (CLASS A)		0.000			
			CY	0.000	0.00		
			7.43000	0.000		0.00	
0950	504-04410	*BLOCK FACING	3,900.000	3,900.000			
			SF	0.000	0.00		
			5.10000	3,900.000		19,890.00	
0955	506-01020	*GEOGRID REINFORCEMENT	7,500.000	7,500.000			
			SY	0.000	0.00		
			1.70000	7,500.000		12,750.00	
0960	601-01000	*CONCRETE CLASS B	20.000	20.000			
			CY	0.000	0.00		
			130.00000	20.000		2,600.00	
0965	602-00000	*REINFORCING STEEL	220.000	220.000			
			LB	0.000	0.00		
			1.00000	220.000		220.00	
			CAT 0301	CURRENT AMT \$	224,547.00 \$	0.00 \$	224,547.00
CAT NO0302 STRUCTURE WALL P-05-H SOUTH MSE WALL							
0970	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	4,895.000	4,895.000			
			CY	0.000	0.00		
			10.00000	4,895.000		48,950.00	
0975	206-00000	STRUCTURE EXCAVATION	864.000	864.000			
			CY	0.000	0.00		
			6.50000	864.000		5,616.00	
0980	206-00100	*STRUCTURE BACKFILL (CLASS 1)	729.000	729.000			
			CY	0.000	0.00		
			17.00000	729.000		12,393.00	
0985	206-00200	STRUCTURE BACKFILL (CLASS 2)	165.000	165.000			
			CY	0.000	0.00		
			26.00000	165.000		4,290.00	

CONTID: C14671
 PCN: 14671-BID
 PROJECT: NH 1602-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 26
 ESTIMATE RUN 02/07/2006
 12:20:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 STRUCTURE WALL P-05-H SOUTH MSE WALL							
0990	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	795.000	795.000			
			CY	0.000	0.00		
			40.00000	795.000		31,800.00	
0995	206-00510	*FILTER MATERIAL (CLASS A)	516.000	516.000			
			CY	0.000	0.00		
			44.00000	516.000		22,704.00	
1000	504-04410	*BLOCK FACING	2,200.000	2,200.000			
			SF	0.000	0.00		
			5.10000	2,200.000		11,220.00	
1005	506-01020	*GEOGRID REINFORCEMENT	3,300.000	3,300.000			
			SY	0.000	0.00		
			1.70000	3,300.000		5,610.00	
1010	601-01000	*CONCRETE CLASS B	12.000	12.000			
			CY	0.000	0.00		
			130.00000	12.000		1,560.00	
1015	602-00000	*REINFORCING STEEL	103.000	103.000			
			LB	0.000	0.00		
			1.00000	103.000		103.00	
			CAT 0302	CURRENT AMT \$	144,246.00 \$	0.00 \$	144,246.00
CAT NO0400 CONSTRUCTION ENGINEERING							
1020	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			14,000.00000	1.000		14,000.00	
1025	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
1030	620-00020	SANITARY FACILITY	4.000	4.000			
			EACH	0.000	0.00		
			2,000.00000	4.000		8,000.00	
			CAT 0400	CURRENT AMT \$	37,000.00 \$	0.00 \$	37,000.00
			PROJECT TOTAL	CURRENT AMT \$	6,773,547.37 \$	82,565.43 \$	6,773,546.94