

ESTIMATE SUMMARY

11:16:40

CONTID: C14706

ESTIMATE NO: 0001 PROG

SPEC YR: 2002

PCN: 14706-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 25.0 DAYS

TIME ALLOW:

126 WORK DAYS

US 287: Virginia Dale N & S

PERCENT TIME: 19.84

ORIG TIME ALLOW:

125 WORK DAYS

PROJECT NO: NH 2873-134

US 287: Virginia Dale N & S

NAME OF ROAD: 287C

PROJECT COUNTIES: LARIMER

CONTRACTOR:

LAFARGE NORTH AMERICA INC. DBA LAFARGE WEST, INC
1800 NORTH TAFT

PAY PERIOD ENDING 06/30/2004

DATE TIME STARTED 05/10/2004

DATE LET 04/01/2004

DATE WORK BEGAN

DATE AWARDED 04/16/2004

DATE TIME STOPPED

DATE CONTRACT EXECUTED 05/10/2004

DATE ACCEPTED

FORT COLLINS CO 80521 303-657-4332

DATE NOTICE TO PROCEED 05/10/2004

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,314,858.55 PARTICIPATING	\$ 45,140.25	\$ 45,140.25
AWARD PROJECT AMT:	\$ 4,582,362.55 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.85% TOTAL EARNINGS	45,140.25	45,140.25
FUNDS AVAILABLE:	\$ 5,269,718.30 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	45,140.25	45,140.25
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-280.50	-280.50
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	44,859.75	44,859.75
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	44,859.75	44,859.75
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 44,859.75

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14706
 PCN: 14706-BID
 PROJECT: NH 2873-134

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 07/01/2004
 11:16:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY BID ITEMS						
0005	202-00090	*REMOVAL OF DELINEATOR	900.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0010	202-00201	REMOVAL OF CURB	7,127.000	0.000		
			LF	0.000	0.00	
			0.90000	0.000		0.00
0015	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	8,500.000	0.000		
			SY	0.000	0.00	
			2.25000	0.000		0.00
0020	202-00425	*REMOVAL OF BRIDGE RAILING	250.000	0.000		
			LF	0.000	0.00	
			4.95000	0.000		0.00
0025	202-00810	*REMOVAL OF GROUND SIGN	6.000	0.000		
			EACH	0.000	0.00	
			46.00000	0.000		0.00
0030	202-00821	*REMOVAL OF SIGN PANEL	22.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0035	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,679.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0040	202-01300	*REMOVAL OF END ANCHORAGE	24.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0045	203-01500	BLADING	200.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00
0050	208-00005	*EROSION LOG	100.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0055	208-00070	STABILIZED CONSTRUCTION ENTRANCE	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C14706
 PCN: 14706-BID
 PROJECT: NH 2873-134

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 07/01/2004
 11:16:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	8.000 EACH 126.00000	0.000 0.000 0.000	0.00 0.00	0.00
0065	212-00006	*SEEDING (NATIVE)	2.500 ACRE 505.00000	0.000 0.000 0.000	0.00 0.00	0.00
0070	212-00047	*SOIL PREPARATION (SPECIAL)	2.500 ACRE 2,805.00000	0.000 0.000 0.000	0.00 0.00	0.00
0075	213-00002	*MULCHING (WEED FREE HAY)	2.500 ACRE 805.00000	0.000 0.000 0.000	0.00 0.00	0.00
0080	213-00061	*MULCH TACKIFIER	500.000 LB 2.55000	0.000 0.000 0.000	0.00 0.00	0.00
0085	304-06009	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	13,539.000 TON 7.25000	0.000 0.000 0.000	0.00 0.00	0.00
0090	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	200.000 TON 75.00000	0.000 0.000 0.000	0.00 0.00	0.00
0095	403-33831	*HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 58-34)	111,715.000 TON 32.31000	0.000 0.000 0.000	0.00 0.00	0.00
0097	403-33831	HBP (GR S) (100) (PG 58-34) HBP (GR-S) (100) (PG 58-34) (SPECIAL)	0.000 TON 45.00000	0.000 0.000 0.000	0.00 0.00	0.00
0100	506-00209	RIPRAP (9 INCH)	8.000 CY 100.00000	0.000 0.000 0.000	0.00 0.00	0.00
0105	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	7.000 TON 300.00000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C14706
 PCN: 14706-BID
 PROJECT: NH 2873-134

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 07/01/2004
 11:16:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0110	515-00120	WATERPROOFING (MEMBRANE)	572.000	0.000		
			SY	0.000	0.00	
			25.50000	0.000		0.00
0115	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	268.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0120	603-10120	12 INCH CORRUGATED STEEL PIPE	135.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0125	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	9,293.250	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0130	606-00305	*GUARDRAIL TYPE 3 (SPECIAL)	1,050.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0135	606-01370	*TRANSITION TYPE 3G	8.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0140	606-01385	*TRANSITION TYPE 3J	7.000	0.000		
			EACH	0.000	0.00	
			635.00000	0.000		0.00
0145	606-01390	*END ANCHORAGE TYPE 3K	7.000	0.000		
			EACH	0.000	0.00	
			720.00000	0.000		0.00
0150	606-01395	*TRANSITION TYPE 3L	12.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0155	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	31.000	0.000		
			EACH	0.000	0.00	
			1,550.00000	0.000		0.00
0160	606-11010	*BRIDGE RAIL TYPE 10R	278.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C14706
 PCN: 14706-BID
 PROJECT: NH 2873-134

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 07/01/2004
 11:16:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0165	609-60011	*CURB TYPE 6 (SECTION M)	7,227.000	0.000		
			LF	0.000	0.00	
			4.25000	0.000		0.00
0170	612-00001	*DELINEATOR (TYPE I)	1,048.000	0.000		
			EACH	0.000	0.00	
			14.25000	0.000		0.00
0175	612-00002	*DELINEATOR (TYPE II)	191.000	0.000		
			EACH	0.000	0.00	
			15.50000	0.000		0.00
0180	612-00003	*DELINEATOR (TYPE III)	180.000	0.000		
			EACH	0.000	0.00	
			17.50000	0.000		0.00
0185	614-00011	*SIGN PANEL (CLASS I)	105.000	0.000		
			SF	0.000	0.00	
			13.50000	0.000		0.00
0190	614-01502	*STEEL SIGN POST (2 INCH ROUND)	96.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0195	614-80385	*RUMBLE STRIP	59,299.000	0.000		
			LF	0.000	0.00	
			0.15000	0.000		0.00
0200	614-86740	*WEATHER MONITORING SYSTEM	1.000	0.000		
			L S	0.000	0.00	
			25,000.00000	0.000		0.00
0205	615-00030	EMBANKMENT PROTECTOR TYPE 3	6.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0210	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.310	8,060.00	
			26,000.00000	0.310		8,060.00
0215	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			58,160.00000	0.000		0.00

CONTID: C14706
 PCN: 14706-BID
 PROJECT: NH 2873-134

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 07/01/2004
 11:16:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0220	627-00005	*EPOXY PAVEMENT MARKING	1,307.000 GAL	0.000 0.000	0.00	0.00
			46.00000	0.000		0.00
0225	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	107.000 SF	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0230	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	48.000 SF	0.000 0.000	0.00	0.00
			8.00000	0.000		0.00
0235	630-00000	*FLAGGING	4,000.000 HOUR	0.000 48.500	1,018.50	1,018.50
			21.00000	48.500		1,018.50
0240	630-00001	*PILOT CAR OPERATION	1,000.000 HOUR	0.000 0.000	0.00	0.00
			20.00000	0.000		0.00
0245	630-00007	*TRAFFIC CONTROL INSPECTION	65.000 DAY	0.000 10.000	750.00	750.00
			75.00000	10.000		750.00
0250	630-00012	*TRAFFIC CONTROL MANAGEMENT	125.000 DAY	0.000 5.000	1,950.00	1,950.00
			390.00000	5.000		1,950.00
0255	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	1.000 EACH	0.000 0.000	0.00	0.00
			25.00000	0.000		0.00
0260	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	58.000 EACH	0.000 13.000	780.00	780.00
			60.00000	13.000		780.00
0265	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000 EACH	0.000 2.000	150.00	150.00
			75.00000	2.000		150.00
0270	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000 EACH	0.000 1.000	12,531.75	12,531.75
			12,531.75000	1.000		12,531.75

CONTID: C14706
 PCN: 14706-BID
 PROJECT: NH 2873-134

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 07/01/2004
 11:16:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0275	630-80360	*DRUM CHANNELIZING DEVICE	50.000 EACH	0.000 24.000	960.00	960.00
			40.00000	24.000		
0280	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	4.000 EACH	0.000 0.000	0.00	0.00
			45.00000	0.000		0.00
0285	630-80370	CONCRETE BARRIER (TEMPORARY)	1,500.000 LF	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0290	630-80380	*TRAFFIC CONE	200.000 EACH	0.000 40.000	240.00	240.00
			6.00000	40.000		240.00
0295	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000 L S	0.000 0.000	0.00	0.00
			2,500.00000	0.000		0.00
0300	630-85010	IMPACT ATTENUATOR (TEMPORARY)	2.000 EACH	0.000 0.000	0.00	0.00
			2,500.00000	0.000		0.00
0305	700-70010	F/A MINOR CONTRACT REVISIONS	400,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0310	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	300,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0315	700-70021	F/A ON-THE-JOB TRAINEE	1,696.000 HOUR	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0320	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,100.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0325	700-70028	F/A ESB PROGRAM	7,500.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00

CONTID: C14706
 PCN: 14706-BID
 PROJECT: NH 2873-134

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 07/01/2004
 11:16:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0330	700-70380	F/A EROSION CONTROL	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	630-80002	FLASH BEACON (SOLAR) MCR LINE #2 FLASH BEACON (SOLAR)	2.000	0.000		
			EACH	1.000	600.00	
			600.00000	1.000		600.00
0405	606-02003	END ANCHOR (NONFLARED) MCR LINE #3 END ANCHOR (NONFLARE)	0.000	0.000		
			EACH	0.000	0.00	
			1,875.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	5,292,758.55 \$	27,040.25 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0335	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	9,000.00	
			9,000.00000	1.000		9,000.00
0340	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	7,100.00	
			7,100.00000	1.000		7,100.00
0345	620-00020	SANITARY FACILITY	3.000	0.000		
			EACH	1.000	2,000.00	
			2,000.00000	1.000		2,000.00
			CAT 0400	CURRENT AMT \$	22,100.00 \$	18,100.00 \$
PROJECT TOTAL			CURRENT AMT \$	5,314,858.55 \$	45,140.25 \$	45,140.25