

ESTIMATE SUMMARY

12:44:22

 CONTID: C14708 ESTIMATE NO: 0001 PROG SPEC YR: 2002
 PCN: 14708-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 8.0 DAYS TIME ALLOW: 66 WORK DAYS
 US 36: N & S of Boulder PERCENT TIME: 12.12 ORIG TIME ALLOW: 66 WORK DAYS

PROJECT NO: NH 0361-076
 US 36: N & S of Boulder
 NAME OF ROAD: 036B
 PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR: ASPHALT PAVING CO.
 14802 W. 44TH AVE.
 GOLDEN CO 80403 303-279-6611

PAY PERIOD ENDING	07/31/2004	DATE TIME STARTED	07/11/2004
DATE LET	06/10/2004	DATE WORK BEGAN	
DATE AWARDED	06/18/2004	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	07/06/2004	DATE ACCEPTED	
DATE NOTICE TO PROCEED	07/11/2004		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,780,558.54 PARTICIPATING	\$ 21,580.88	\$ 21,580.88
AWARD PROJECT AMT:	\$ 2,657,256.14 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.78% TOTAL EARNINGS	21,580.88	21,580.88
FUNDS AVAILABLE:	\$ 2,758,977.66 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	21,580.88	21,580.88
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-77.27	-77.27
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	21,503.61	21,503.61
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	21,503.61	21,503.61
	OTHER ADJUSTMENTS	0.00	0.00

		PAYMENT DUE	\$ 21,503.61

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14708
 PCN: 14708-BID
 PROJECT: NH 0361-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 08/02/2004

12:44:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*REMOVAL OF DELINEATOR	16.000	0.000		
			EACH	0.000	0.00	
			2.60000	0.000		0.00
0010	202-00200	REMOVAL OF SIDEWALK	5.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0015	202-00203	*REMOVAL OF CURB AND GUTTER	152.000	0.000		
			LF	0.000	0.00	
			5.30000	0.000		0.00
0020	202-00206	*REMOVAL OF CONCRETE CURB RAMP	44.000	0.000		
			SY	0.000	0.00	
			10.50000	0.000		0.00
0025	202-00210	*REMOVAL OF CONCRETE PAVEMENT	80.000	0.000		
			SY	0.000	0.00	
			28.40000	0.000		0.00
0030	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	201,748.000	0.000		
			SY	0.000	0.00	
			1.10000	0.000		0.00
0035	202-00250	*REMOVAL OF PAVEMENT MARKING	600.000	0.000		
			SF	0.000	0.00	
			1.30000	0.000		0.00
0040	202-00810	*REMOVAL OF GROUND SIGN	1.000	0.000		
			EACH	0.000	0.00	
			10.50000	0.000		0.00
0045	202-00821	*REMOVAL OF SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			5.30000	0.000		0.00
0050	202-00830	*REMOVAL OF TRAFFIC SIGNAL FACE	16.000	0.000		
			EACH	0.000	0.00	
			68.40000	0.000		0.00
0055	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	585.000	0.000		
			LF	0.000	0.00	
			3.10000	0.000		0.00

CONTID: C14708
 PCN: 14708-BID
 PROJECT: NH 0361-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 08/02/2004
 12:44:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01300	*REMOVAL OF END ANCHORAGE	8.000 EACH	0.000 0.000	0.00	0.00
			161.30000	0.000		0.00
0065	202-04002	CLEAN CULVERT	10.000 EACH	0.000 0.000	0.00	0.00
			357.40000	0.000		0.00
0070	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	210.000 CY	0.000 0.000	0.00	0.00
			29.30000	0.000		0.00
0075	203-01500	BLADING	20.000 HOUR	0.000 0.000	0.00	0.00
			108.40000	0.000		0.00
0080	208-00020	SILT FENCE	100.000 LF	0.000 0.000	0.00	0.00
			1.80000	0.000		0.00
0085	208-00045	*CONCRETE WASHOUT STRUCTURE	2.000 EACH	0.000 0.000	0.00	0.00
			368.40000	0.000		0.00
0090	210-00011	*RESET MAILBOX STRUCTURE (TYPE 1)	3.000 EACH	0.000 0.000	0.00	0.00
			78.90000	0.000		0.00
0095	210-00013	*RESET MAILBOX STRUCTURE (TYPE 3)	3.000 EACH	0.000 0.000	0.00	0.00
			205.20000	0.000		0.00
0100	210-00810	*RESET GROUND SIGN	1.000 EACH	0.000 0.000	0.00	0.00
			104.20000	0.000		0.00
0105	210-00860	*RESET PEDESTRIAN PUSH BUTTON	6.000 EACH	0.000 0.000	0.00	0.00
			57.90000	0.000		0.00
0110	210-01130	*RESET GUARDRAIL TYPE 3	500.000 LF	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00

CONTID: C14708
 PCN: 14708-BID
 PROJECT: NH 0361-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 08/02/2004
 12:44:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	212-00006	*SEEDING (NATIVE)	0.400	0.000		
			ACRE	0.000	0.00	
			763.90000	0.000		0.00
0120	212-00047	*SOIL PREPARATION (SPECIAL)	0.400	0.000		
			ACRE	0.000	0.00	
			3,210.20000	0.000		0.00
0125	213-00002	*MULCHING (WEED FREE HAY)	0.400	0.000		
			ACRE	0.000	0.00	
			842.00000	0.000		0.00
0130	213-00061	*MULCH TACKIFIER	60.000	0.000		
			LB	0.000	0.00	
			3.40000	0.000		0.00
0135	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	85.000	0.000		
			SY	0.000	0.00	
			1.40000	0.000		0.00
0140	304-06007	AGGREGATE BASE COURSE (CLASS 6)	1,513.000	0.000		
			CY	0.000	0.00	
			20.40000	0.000		0.00
0145	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	78.000	0.000		
			TON	0.000	0.00	
			93.40000	0.000		0.00
0150	403-09110	STONE MASTIC ASPHALT	20,674.000	0.000		
			TON	0.000	0.00	
			46.20000	0.000		0.00
0155	403-33821	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 58-28)	4,733.000	0.000		
			TON	0.000	0.00	
			35.50000	0.000		0.00
0160	403-33851	HOT BITUMINOUS PAVEMENT (GRADING S) (100) (PG 64-28)	20,248.000	0.000		
			TON	0.000	0.00	
			39.40000	0.000		0.00
0165	412-14000	*SAWING AND SEALING CONCRETE PAVEMENT JOINTS	26,700.000	0.000		
			LF	0.000	0.00	
			1.70000	0.000		0.00

CONTID: C14708
 PCN: 14708-BID
 PROJECT: NH 0361-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 08/02/2004
 12:44:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	412-15000	*ROUTING AND SEALING CONCRETE PAVEMENT CRACKS	500.000	0.000		
			LF	0.000	0.00	
			3.60000	0.000		0.00
0175	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	582.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0180	606-01340	*END ANCHORAGE TYPE 3D	3.000	0.000		
			EACH	0.000	0.00	
			534.00000	0.000		0.00
0185	606-01370	*TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,021.10000	0.000		0.00
0190	606-01380	*TRANSITION TYPE 3H	2.000	0.000		
			EACH	0.000	0.00	
			605.70000	0.000		0.00
0195	606-01395	*TRANSITION TYPE 3L	4.000	0.000		
			EACH	0.000	0.00	
			663.00000	0.000		0.00
0200	606-02003	*END ANCHORAGE (NONFLARED)	1.000	0.000		
			EACH	0.000	0.00	
			1,793.70000	0.000		0.00
0205	606-02005	*END ANCHORAGE (FLARED)	5.000	0.000		
			EACH	0.000	0.00	
			1,347.70000	0.000		0.00
0210	607-11525	*FENCE (PLASTIC)	300.000	0.000		
			LF	0.000	0.00	
			3.40000	0.000		0.00
0215	608-00000	*CONCRETE SIDEWALK	117.000	0.000		
			SY	0.000	0.00	
			36.80000	0.000		0.00
0220	608-00010	*CONCRETE CURB RAMP	57.000	0.000		
			SY	0.000	0.00	
			63.20000	0.000		0.00

CONTID: C14708
 PCN: 14708-BID
 PROJECT: NH 0361-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 08/02/2004
 12:44:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	608-00015	*TRUNCATED DOMES	148.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
0230	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	154.000	0.000		
			LF	0.000	0.00	
			22.10000	0.000		0.00
0235	609-23000	*GUTTER (SPECIAL)	70.000	0.000		
			LF	0.000	0.00	
			12.60000	0.000		0.00
0240	609-71000	*CURB (SPECIAL)	129.000	0.000		
			LF	0.000	0.00	
			21.10000	0.000		0.00
0245	610-00030	*MEDIAN COVER MATERIAL (CONCRETE)	309.000	0.000		
			SF	0.000	0.00	
			4.20000	0.000		0.00
0250	612-00001	*DELINEATOR (TYPE I)	18.000	0.000		
			EACH	0.000	0.00	
			9.50000	0.000		0.00
0255	612-00002	*DELINEATOR (TYPE II)	15.000	0.000		
			EACH	0.000	0.00	
			10.50000	0.000		0.00
0260	612-00003	*DELINEATOR (TYPE III)	6.000	0.000		
			EACH	0.000	0.00	
			11.60000	0.000		0.00
0265	614-00011	*SIGN PANEL (CLASS I)	23.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
0270	614-00012	*SIGN PANEL (CLASS II)	44.000	0.000		
			SF	0.000	0.00	
			13.70000	0.000		0.00
0275	614-01502	*STEEL SIGN POST (2 INCH ROUND)	12.000	0.000		
			LF	0.000	0.00	
			9.70000	0.000		0.00

CONTID: C14708
 PCN: 14708-BID
 PROJECT: NH 0361-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 08/02/2004
 12:44:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	614-01582	*STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	48.000	0.000		
			LF	0.000	0.00	
			22.10000	0.000		0.00
0285	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	12.000	0.000		
			EACH	0.000	0.00	
			689.40000	0.000		0.00
0290	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,032.50000	0.000		0.00
0295	614-72875	*LOOP DETECTOR WIRE	1,160.000	0.000		
			LF	0.000	0.00	
			2.30000	0.000		0.00
0300	614-85001	IMPACT ATTENUATOR	2.000	0.000		
			EACH	2.000	5,151.20	
			2,575.60000	2.000		5,151.20
0305	614-85005	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL)	2.000	0.000		
			EACH	0.000	0.00	
			5,682.70000	0.000		0.00
0310	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.400	4,100.68	
			10,251.70000	0.400		4,100.68
0315	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			51,578.70000	0.000		0.00
0320	627-00005	*EPOXY PAVEMENT MARKING	504.000	0.000		
			GAL	0.000	0.00	
			84.20000	0.000		0.00
0325	627-03000	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE C)	550.000	0.000		
			SF	0.000	0.00	
			9.60000	0.000		0.00
0330	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	644.000	0.000		
			SF	0.000	0.00	
			14.70000	0.000		0.00

CONTID: C14708
 PCN: 14708-BID
 PROJECT: NH 0361-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 08/02/2004
 12:44:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	1,138.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
0340	630-00000	*FLAGGING	700.000	0.000		
			HOUR	0.000	0.00	
			22.10000	0.000		0.00
0345	630-00007	*TRAFFIC CONTROL INSPECTION	30.000	0.000		
			DAY	5.000	210.50	
			42.10000	5.000		210.50
0350	630-00012	*TRAFFIC CONTROL MANAGEMENT	66.000	0.000		
			DAY	2.000	789.40	
			394.70000	2.000		789.40
0355	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	28.000	0.000		
			EACH	0.000	0.00	
			31.60000	0.000		0.00
0360	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	56.000	0.000		
			EACH	20.500	1,295.60	
			63.20000	20.500		1,295.60
0365	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	0.000		
			EACH	2.000	189.40	
			94.70000	2.000		189.40
0370	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			1,842.00000	0.000		0.00
0375	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.000		
			EACH	1.000	421.00	
			421.00000	1.000		421.00
0380	630-80360	*DRUM CHANNELIZING DEVICE	20.000	0.000		
			EACH	10.000	211.00	
			21.10000	10.000		211.00
0385	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	4.000	0.000		
			EACH	0.000	0.00	
			26.30000	0.000		0.00

CONTID: C14708
 PCN: 14708-BID
 PROJECT: NH 0361-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 08/02/2004
 12:44:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	630-80370	*CONCRETE BARRIER (TEMPORARY)	900.000	0.000		
			LF	450.000	7,110.00	
			15.80000	450.000		7,110.00
0395	630-80380	*TRAFFIC CONE	300.000	0.000		
			EACH	50.000	580.00	
			11.60000	50.000		580.00
0400	700-70010	F/A MINOR CONTRACT REVISIONS	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	19,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70023	F/A ON-THE-JOB TRAINEE	800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70110	F/A INSTALL INSTALL WEATHER PUCK	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70380	F/A EROSION CONTROL	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	2,659,202.34 \$	20,058.78 \$
			CAT 0200			20,058.78
CAT NO0300 E-15-AC						
0435	202-00425	*REMOVAL OF BRIDGE RAILING	94.000	0.000		
			LF	0.000	0.00	
			12.60000	0.000		0.00

CONTID: C14708
 PCN: 14708-BID
 PROJECT: NH 0361-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 08/02/2004
 12:44:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 E-15-AC							
0440	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000			
			LS	0.000	0.00		
			6,315.20000	0.000		0.00	
0445	601-03040	*CONCRETE CLASS D (BRIDGE)	22.000	0.000			
			CY	0.000	0.00		
			894.70000	0.000		0.00	
0450	602-00020	*REINFORCING STEEL (EPOXY COATED)	7,975.000	0.000			
			LB	0.000	0.00		
			1.10000	0.000		0.00	
0455	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	90.000	0.000			
			LF	0.000	0.00		
			73.90000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	42,606.50 \$	0.00 \$	0.00
CAT NO0301 E-16-FD							
0460	202-00504	*REMOVAL OF EXPANSION DEVICE	178.830	0.000			
			LF	0.000	0.00		
			57.90000	0.000		0.00	
0465	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	178.830	0.000			
			LF	0.000	0.00		
			105.30000	0.000		0.00	
			CAT 0301	CURRENT AMT \$	29,185.06 \$	0.00 \$	0.00
CAT NO0302 D-15-B							
0470	202-00504	*REMOVAL OF EXPANSION DEVICE	62.170	0.000			
			LF	0.000	0.00		
			57.90000	0.000		0.00	
0475	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	62.170	0.000			
			LF	0.000	0.00		
			105.30000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	10,146.14 \$	0.00 \$	0.00
CAT NO0303 E-16-FB							
0480	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	493.000	0.000			
			LF	491.000	1,522.10		
			3.10000	491.000		1,522.10	

CONTID: C14708
 PCN: 14708-BID
 PROJECT: NH 0361-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 08/02/2004
 12:44:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 E-16-FB							
0485	202-01300	*REMOVAL OF END ANCHORAGE	3.000 EACH 161.30000	0.000 0.000 0.000	0.00 0.00	0.00	
0490	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	25.000 LF 18.00000	0.000 0.000 0.000	0.00 0.00	0.00	
0495	606-00705	*GUARDRAIL TYPE 7 (SPECIAL)	244.000 LF 102.30000	0.000 0.000 0.000	0.00 0.00	0.00	
0500	606-01340	*END ANCHORAGE TYPE 3D	2.000 EACH 534.00000	0.000 0.000 0.000	0.00 0.00	0.00	
0505	606-01370	*TRANSITION TYPE 3G	2.000 EACH 1,021.10000	0.000 0.000 0.000	0.00 0.00	0.00	
0510	606-01380	*TRANSITION TYPE 3H	2.000 EACH 605.70000	0.000 0.000 0.000	0.00 0.00	0.00	
0515	606-02005	*END ANCHORAGE (FLARED)	2.000 EACH 1,347.70000	0.000 0.000 0.000	0.00 0.00	0.00	
			CAT 0303	CURRENT AMT \$	34,440.40 \$	1,522.10 \$	1,522.10
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0520	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 4,182.50000	0.000 0.000 0.000	0.00 0.00	0.00	
0525	620-00020	SANITARY FACILITY	2.000 EACH 397.80000	0.000 0.000 0.000	0.00 0.00	0.00	
			CAT 0400	CURRENT AMT \$	4,978.10 \$	0.00 \$	0.00
PROJECT TOTAL			CURRENT AMT \$	2,780,558.54 \$	21,580.88 \$	21,580.88	