

ESTIMATE SUMMARY

13:12:49

CONTID: C14709

ESTIMATE NO: 0006 FINL

SPEC YR: 2002

PCN: 14709-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 60.0 DAYS

TIME ALLOW:

60 WORK DAYS

SH 257: US 34 to Milliken

PERCENT TIME: 100.00

ORIG TIME ALLOW:

60 WORK DAYS

PROJECT NO:

STA 2571-008

SH 257: US 34 to Milliken

NAME OF ROAD:

257A

PROJECT COUNTIES:

WELD, REGION 4

CONTRACTOR:

AGGREGATE INDUSTRIES - WCR, INC.

PAY PERIOD ENDING

01/11/2006

DATE TIME STARTED 06/07/2004

1707 COLE BOULEVARD SUITE 100

DATE LET

04/15/2004

DATE WORK BEGAN

DATE AWARDED

04/21/2004

DATE TIME STOPPED 09/24/2004

DATE CONTRACT EXECUTED

05/13/2004

DATE ACCEPTED 09/24/2004

GOLDEN

CO 80401

303/985-1070

DATE NOTICE TO PROCEED

06/07/2004

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 1,117,489.73 PARTICIPATING	\$ 1,117,489.73	\$ -486.94
AWARD PROJECT AMT:	\$ 1,138,186.32 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	1,117,489.73	-486.94
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,117,489.73	-486.94
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	10,676.08
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,117,489.73	10,189.14
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,117,489.73	10,189.14
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 10,189.14

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14709  
 PCN: 14709-BID  
 PROJECT: STA 2571-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 01/11/2006

13:12:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY BID ITEMS						
0005	202-00033	*REMOVAL OF PIPE	1.000	1.000		
			EACH	0.000	0.00	
			840.00000	1.000		840.00
0010	202-00090	REMOVAL OF DELINEATOR	150.000	150.000		
			EACH	0.000	0.00	
			8.32000	150.000		1,248.00
0015	202-00201	REMOVAL OF CURB	1,925.000	1,925.000		
			LF	0.000	0.00	
			2.00000	1,925.000		3,850.00
0020	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	5,320.000	5,320.000		
			SY	0.000	0.00	
			2.30000	5,320.000		12,236.00
0025	202-00425	*REMOVAL OF BRIDGE RAILING	575.000	575.000		
			LF	0.000	0.00	
			6.60000	575.000		3,795.00
0030	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	4.000	4.000		
			L S	0.000	0.00	
			5,000.00000	4.000		20,000.00
0035	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	0.000	0.000		
			LF	0.000	0.00	
			2.20000	0.000		0.00
0040	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	795.000	795.000		
			CY	0.000	0.00	
			22.00000	795.000		17,490.00
0045	203-01500	BLADING	13.000	13.000		
			HOUR	0.000	0.00	
			75.00000	13.000		975.00
0050	208-00010	*EROSION BALES	0.000	0.000		
			EACH	0.000	0.00	
			9.90000	0.000		0.00
0055	208-00020	*SILT FENCE	30.000	30.000		
			LF	0.000	0.00	
			3.12000	30.000		93.60

CONTID: C14709  
 PCN: 14709-BID  
 PROJECT: STA 2571-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3  
 ESTIMATE RUN 01/11/2006  
 13:12:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0060	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0065	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	4.000	4.000		
			EACH	0.000	0.00	
			156.00000	4.000		624.00
0070	210-00810	RESET GROUND SIGN	1.000	1.000		
			EACH	0.000	0.00	
			78.00000	1.000		78.00
0075	210-00815	RESET SIGN PANEL	1.000	1.000		
			EACH	0.000	0.00	
			104.00000	1.000		104.00
0080	212-00006	*SEEDING (NATIVE)	2.000	2.000		
			ACRE	0.000	0.00	
			307.00000	2.000		614.00
0085	212-00047	*SOIL PREPARATION (SPECIAL)	2.000	2.000		
			ACRE	0.000	0.00	
			2,965.00000	2.000		5,930.00
0090	213-00002	*MULCHING (WEED FREE HAY)	2.000	2.000		
			ACRE	0.000	0.00	
			312.00000	2.000		624.00
0095	213-00061	*MULCH TACKIFIER	400.000	400.000		
			LB	0.000	0.00	
			2.00000	400.000		800.00
0100	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	1,339.690	1,339.690		
			TON	0.000	0.00	
			17.00000	1,339.690		22,774.73
0105	304-06009	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	1,657.160	1,657.760		
			TON	-0.600	-7.38	
			12.30000	1,657.160		20,383.07
0110	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	165.340	165.340		
			TON	0.000	0.00	
			112.50000	165.340		18,600.75

CONTID: C14709  
 PCN: 14709-BID  
 PROJECT: STA 2571-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 01/11/2006

13:12:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0115	403-33721	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 58-28)	0.000	8,533.930		
			TON	-8,533.930	-221,028.79	
			25.90000	0.000		0.00
0117	403-33741	HBP (GR S) (75) (PG 64-22) CMO 2	8,532.650	0.000		
			TON	8,532.650	220,995.64	
			25.90000	8,532.650		220,995.64
0120	403-33751	HOT BITUMINOUS PAVEMENT (GRADING S) (75) (PG 64-28)	13,427.820	13,429.000		
			TON	-1.180	-35.99	
			30.50000	13,427.820		409,548.51
0121	900-00006	ADDED ITEM (DOLLAR)/ OVERWT TRUCKS	-640.000	0.000		
			DOL	-640.000	-640.00	
			1.00000	-640.000		-640.00
0125	506-00209	*RIPRAP (9 INCH)	8.000	8.000		
			CY	0.000	0.00	
			95.00000	8.000		760.00
0130	515-00120	*WATERPROOFING (MEMBRANE)	997.000	997.000		
			SY	0.000	0.00	
			11.15000	997.000		11,116.55
0135	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	127.000	127.000		
			LF	0.000	0.00	
			125.00000	127.000		15,875.00
0140	603-02360	*45X29 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	55.000	55.000		
			LF	0.000	0.00	
			100.00000	55.000		5,500.00
0145	603-05136	*45X29 INCH REINFORCED CONCRETE END SECTION ELLIPTICAL	2.000	2.000		
			EACH	0.000	0.00	
			1,040.00000	2.000		2,080.00
0150	603-10120	*12 INCH CORRUGATED STEEL PIPE	182.000	182.000		
			LF	0.000	0.00	
			36.50000	182.000		6,643.00
0155	603-10180	*18 INCH CORRUGATED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C14709  
 PCN: 14709-BID  
 PROJECT: STA 2571-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5  
 ESTIMATE RUN 01/11/2006  
 13:12:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0160	603-30018	*18 INCH STEEL END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00
0165	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,100.000	1,100.000		
			LF	0.000	0.00	
			17.85000	1,100.000		19,635.00
0170	606-00305	*GUARDRAIL TYPE 3 (SPECIAL)	57.000	57.000		
			LF	0.000	0.00	
			26.62000	57.000		1,517.34
0175	606-01370	*TRANSITION TYPE 3G	12.000	12.000		
			EACH	0.000	0.00	
			914.00000	12.000		10,968.00
0180	606-01385	*TRANSITION TYPE 3J	4.000	4.000		
			EACH	0.000	0.00	
			533.00000	4.000		2,132.00
0185	606-01390	*END ANCHORAGE TYPE 3K	9.000	9.000		
			EACH	0.000	0.00	
			806.00000	9.000		7,254.00
0190	606-02001	*END ANCHORAGE (SLOTTED RAIL TERMINAL)	11.000	11.000		
			EACH	0.000	0.00	
			1,235.00000	11.000		13,585.00
0195	606-11010	*BRIDGE RAIL TYPE 10R	609.000	609.000		
			LF	0.000	0.00	
			82.00000	609.000		49,938.00
0200	609-60011	CURB TYPE 6 (SECTION M)	2,901.000	2,901.000		
			LF	0.000	0.00	
			2.50000	2,901.000		7,252.50
0205	612-00001	DELINEATOR (TYPE I)	126.000	126.000		
			EACH	0.000	0.00	
			14.55000	126.000		1,833.30
0210	612-00002	DELINEATOR (TYPE II)	38.000	38.000		
			EACH	0.000	0.00	
			16.65000	38.000		632.70

CONTID: C14709  
 PCN: 14709-BID  
 PROJECT: STA 2571-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6  
 ESTIMATE RUN 01/11/2006  
 13:12:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0215	612-00003	DELINEATOR (TYPE III)	20.000	20.000		
			EACH	0.000	0.00	
			18.70000	20.000		374.00
0220	614-00011	SIGN PANEL (CLASS I)	25.000	25.000		
			SF	0.000	0.00	
			15.60000	25.000		390.00
0225	614-01502	STEEL SIGN POST (2 INCH ROUND)	48.000	48.000		
			LF	0.000	0.00	
			17.68000	48.000		848.64
0230	614-01582	STEEL SIGN POST (2.5 INCH ROUND) (SLIPBASE SCH. 80)	12.000	12.000		
			LF	0.000	0.00	
			29.12000	12.000		349.44
0235	615-00030	*EMBANKMENT PROTECTOR TYPE 3	6.000	6.000		
			EACH	0.000	0.00	
			500.00000	6.000		3,000.00
0240	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			8,000.00000	1.000		8,000.00
0245	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			31,000.00000	1.000		31,000.00
0250	627-00005	*EPOXY PAVEMENT MARKING	328.000	328.000		
			GAL	0.000	0.00	
			57.00000	328.000		18,696.00
0255	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	535.000	535.000		
			SF	0.000	0.00	
			8.90000	535.000		4,761.50
0260	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	196.000	196.000		
			SF	0.000	0.00	
			7.25000	196.000		1,421.00
0265	629-01210	*ADJUST MONUMENT BOX	9.000	9.000		
			EACH	0.000	0.00	
			150.00000	9.000		1,350.00

CONTID: C14709  
 PCN: 14709-BID  
 PROJECT: STA 2571-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7  
 ESTIMATE RUN 01/11/2006  
 13:12:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY BID ITEMS						
0270	630-00000	*FLAGGING	2,268.500	2,268.500		
			HOUR	0.000	0.00	
			20.80000	2,268.500		47,184.80
0275	630-00001	*PILOT CAR OPERATION	100.500	100.500		
			HOUR	0.000	0.00	
			31.20000	100.500		3,135.60
0280	630-00007	*TRAFFIC CONTROL INSPECTION	42.000	42.000		
			DAY	0.000	0.00	
			83.00000	42.000		3,486.00
0285	630-00012	*TRAFFIC CONTROL MANAGEMENT	56.000	56.000		
			DAY	0.000	0.00	
			390.00000	56.000		21,840.00
0290	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	1.000	1.000		
			EACH	0.000	0.00	
			73.00000	1.000		73.00
0295	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	56.000	56.000		
			EACH	0.000	0.00	
			105.00000	56.000		5,880.00
0300	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	8.000		
			EACH	0.000	0.00	
			105.00000	8.000		840.00
0305	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	2.000		
			EACH	0.000	0.00	
			9,360.00000	2.000		18,720.00
0310	630-80360	*DRUM CHANNELIZING DEVICE	52.000	52.000		
			EACH	0.000	0.00	
			36.40000	52.000		1,892.80
0315	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	8.000	8.000		
			EACH	0.000	0.00	
			52.00000	8.000		416.00
0320	630-80380	*TRAFFIC CONE	200.000	200.000		
			EACH	0.000	0.00	
			10.40000	200.000		2,080.00

CONTID: C14709  
 PCN: 14709-BID  
 PROJECT: STA 2571-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8  
 ESTIMATE RUN 01/11/2006  
 13:12:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY BID ITEMS							
0325	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000	1.000			
			L S	0.000	0.00		
			260.00000	1.000		260.00	
0330	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0335	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	20,104.260	19,874.680			
			F A	229.580	229.58		
			1.00000	20,104.260		20,104.26	
0340	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0345	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0350	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0355	700-70042	F/A RAILROAD FLAGGING	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0360	700-70380	F/A EROSION CONTROL	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	1,113,789.73 \$	-486.94 \$	1,113,789.73
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0365	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			3,200.00000	1.000		3,200.00	
0370	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			500.00000	1.000		500.00	
			CAT 0400	CURRENT AMT \$	3,700.00 \$	0.00 \$	3,700.00
PROJECT TOTAL			CURRENT AMT \$	1,117,489.73 \$	-486.94 \$	1,117,489.73	