

ESTIMATE SUMMARY

11:25:39

CONTID: C14811

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 14811-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 51.5 DAYS

TIME ALLOW:

697 CALENDAR DAYS

WADSWORTH BYPASS @ GRANDVIEW

PERCENT TIME: 7.39

ORIG TIME ALLOW:

690 CALENDAR DAYS

PROJECT NO:

STU M040-011

WADSWORTH BYPASS @ GRANDVIEW

NAME OF ROAD:

121A

PROJECT COUNTIES:

JEFFERSON, REGION 6

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING

11/22/2006

DATE TIME STARTED 10/02/2006

5670 FRANKLIN STREET

DATE LET

08/03/2006

DATE WORK BEGAN 10/02/2006

DATE AWARDED

08/21/2006

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/01/2006

DATE ACCEPTED

DENVER

CO 80216

303-297-0340

DATE NOTICE TO PROCEED

10/02/2006

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 18,970,900.79 PARTICIPATING	\$ 1,262,863.71	\$ 1,045,050.49
AWARD PROJECT AMT: \$ 17,618,378.14 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 6.66% TOTAL EARNINGS	1,262,863.71	1,045,050.49
FUNDS AVAILABLE: \$ 17,708,037.08 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,262,863.71
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-25,998.41	-19,464.01
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,236,865.30
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,236,865.30
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,025,586.48

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

ESTIMATE RUN 11/27/2006

11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	*CLEARING AND GRUBBING	3.600 ACRE 3,100.00000	1.000 1.000 2.000	3,100.00	6,200.00
0010	202-00001	REMOVAL OF STRUCTURE	25.000 EACH 90.00000	0.000 8.000 8.000	720.00	720.00
0015	202-00003	*REMOVAL OF STRUCTURE (SPECIAL)	1.000 L S 100,000.00000	0.150 0.850 1.000	85,000.00	100,000.00
0020	202-00010	*REMOVAL OF TREE	344.000 EACH 85.00000	344.000 0.000 344.000	0.00	29,240.00
0025	202-00019	*REMOVAL OF INLET	8.000 EACH 700.00000	0.000 0.000 0.000	0.00	0.00
0030	202-00020	*REMOVAL OF CONCRETE BOX CULVERT	1.000 EACH 6,500.00000	0.000 0.000 0.000	0.00	0.00
0035	202-00027	*REMOVAL OF RIPRAP	404.000 SY 4.50000	0.000 0.000 0.000	0.00	0.00
0040	202-00035	*REMOVAL OF PIPE	3,345.000 LF 11.00000	43.000 90.000 133.000	990.00	1,463.00
0045	202-00037	*REMOVAL OF END SECTION	4.000 EACH 175.00000	0.000 0.000 0.000	0.00	0.00
0050	202-00080	REMOVAL OF GUARD POST	2.000 EACH 90.00000	0.000 0.000 0.000	0.00	0.00
0055	202-00090	REMOVAL OF DELINEATOR	2.000 EACH 8.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00155	REMOVAL OF WALL	50.000	0.000		
			LF	25.000	500.00	
			20.00000	25.000		500.00
0065	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	1,264.000	0.000		
			SY	1,264.000	6,320.00	
			5.00000	1,264.000		6,320.00
0070	202-00200	*REMOVAL OF SIDEWALK	681.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0075	202-00201	REMOVAL OF CURB	167.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0080	202-00202	REMOVAL OF GUTTER	217.500	0.000		
			LF	63.000	252.00	
			4.00000	63.000		252.00
0085	202-00203	*REMOVAL OF CURB AND GUTTER	6,969.000	0.000		
			LF	4,846.000	16,961.00	
			3.50000	4,846.000		16,961.00
0090	202-00204	*REMOVAL OF CURB, GUTTER AND SIDEWALK	241.000	0.000		
			LF	52.000	182.00	
			3.50000	52.000		182.00
0095	202-00205	REMOVAL OF WHEEL STOP	22.000	22.000		
			EACH	0.000	0.00	
			15.00000	22.000		330.00
0100	202-00206	REMOVAL OF CONCRETE CURB RAMP	154.700	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0105	202-00207	REMOVAL OF BRICK PAVERS	47.000	0.000		
			SY	47.000	470.00	
			10.00000	47.000		470.00
0110	202-00210	*REMOVAL OF CONCRETE PAVEMENT	341.000	0.000		
			SY	139.000	1,807.00	
			13.00000	139.000		1,807.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00220	*REMOVAL OF ASPHALT MAT	21,103.400	0.000		
			SY	2,535.000	15,210.00	
			6.00000	2,535.000		15,210.00
0120	202-00250	*REMOVAL OF PAVEMENT MARKING	1,000.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0125	202-00503	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	2.000	0.000		
			SY	2.000	130.00	
			65.00000	2.000		130.00
0130	202-00700	*REMOVAL OF LIGHT STANDARD	16.000	0.000		
			EACH	0.000	0.00	
			215.00000	0.000		0.00
0135	202-00810	REMOVAL OF GROUND SIGN	27.000	0.000		
			EACH	6.000	120.00	
			20.00000	6.000		120.00
0140	202-00821	REMOVAL OF SIGN PANEL	9.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0145	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			2,750.00000	0.000		0.00
0150	202-01000	*REMOVAL OF FENCE	598.000	431.000		
			LF	0.000	0.00	
			5.85000	431.000		2,521.35
0155	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,099.500	0.000		
			LF	70.000	217.00	
			3.10000	70.000		217.00
0160	202-01300	*REMOVAL OF END ANCHORAGE	6.000	0.000		
			EACH	1.000	185.00	
			185.00000	1.000		185.00
0165	202-04005	CLEAN VALVE BOX	2.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	202-04100	*ABANDON WELL	9.000 EACH 1,200.00000	0.000 0.000 0.000	0.00 0.00	0.00
0175	202-04300	*REMOVAL OF UNDERGROUND STORAGE TANK	3.000 EACH 6,285.00000	0.000 3.000 3.000	18,855.00	18,855.00
0180	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	115,578.000 CY 9.00000	0.000 5,296.630 5,296.630	47,669.67	47,669.67
0185	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	37,757.000 CY 15.00000	2,500.000 13,000.000 15,500.000	195,000.00	232,500.00
0190	203-00100	*MUCK EXCAVATION	20,903.000 CY 14.00000	0.000 345.000 345.000	4,830.00	4,830.00
0195	203-00910	*CONTAMINATED SOIL EXCAVATION AND DISPOSAL (OFF-SITE)	4,023.000 CY 14.00000	0.000 4,023.000 4,023.000	56,322.00	56,322.00
0200	203-01100	PROOF ROLLING	50.000 HOUR 60.00000	0.000 0.000 0.000	0.00	0.00
0205	203-01500	BLADING	50.000 HOUR 90.00000	0.000 11.251 11.251	1,012.59	1,012.59
0210	203-01550	DOZING	50.000 HOUR 125.00000	0.000 0.000 0.000	0.00	0.00
0215	203-01597	*POTHOLING	50.000 HOUR 190.00000	0.000 4.000 4.000	760.00	760.00
0220	203-01622	SWEEPING (WITH PICKUP BROOM)	25.000 HOUR 125.00000	0.000 3.000 3.000	375.00	375.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	203-02330	LABORER	50.000	0.000		
			HOUR	0.000	0.00	
			30.00000	0.000		0.00
0230	206-00000	*STRUCTURE EXCAVATION	898.000	0.000		
			CY	0.000	0.00	
			7.50000	0.000		0.00
0231	206-00360	MECHANICAL REINFORCEMENT OF SOIL MECHANICAL REINFORCEMENT OF SOIL (SPECIAL)	593.000	0.000		
			CY	593.000	15,133.36	
			25.52000	593.000		15,133.36
0235	207-00405	TOPSOIL (SPECIAL)	2,214.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0240	208-00005	EROSION LOG	2,000.000	0.000		
			LF	61.000	366.00	
			6.00000	61.000		366.00
0245	208-00011	EROSION BALES (WEED FREE)	500.000	26.000		
			EACH	12.000	180.00	
			15.00000	38.000		570.00
0250	208-00020	SILT FENCE	12,000.000	711.000		
			LF	0.000	0.00	
			2.25000	711.000		1,599.75
0255	208-00040	CHECK DAM	14.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0260	208-00045	CONCRETE WASHOUT STRUCTURE	10.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0265	208-00050	STORM DRAIN INLET PROTECTION	75.000	4.000		
			EACH	8.000	2,200.00	
			275.00000	12.000		3,300.00
0270	208-00070	STABILIZED CONSTRUCTION ENTRANCE	6.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.000		
			L S	0.000	0.00	
			6,000.00000	0.000		0.00
0280	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.020		
			L S	0.060	1,500.00	
			25,000.00000	0.080		2,000.00
0285	208-00300	TEMPORARY BERMS	2,500.000	0.000		
			LF	0.000	0.00	
			1.25000	0.000		0.00
0290	210-00001	RESET STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0295	210-00810	RESET GROUND SIGN	4.500	0.000		
			EACH	4.500	405.00	
			90.00000	4.500		405.00
0300	210-00815	RESET SIGN PANEL	1.000	0.000		
			EACH	1.000	25.00	
			25.00000	1.000		25.00
0305	210-00831	*RESET TRAFFIC SIGNAL HEAD	21.000	0.000		
			EACH	0.000	0.00	
			128.00000	0.000		0.00
0310	210-04010	ADJUST MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0315	210-04015	MODIFY MANHOLE	8.000	4.000		
			EACH	0.000	0.00	
			1,500.00000	4.000		6,000.00
0320	210-04016	MODIFY MANHOLE (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0325	210-04020	MODIFY INLET	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	210-04050	ADJUST VALVE BOX	2.000 EACH 225.00000	0.000 0.000 0.000	0.00	0.00
0335	212-00006	SEEDING (NATIVE)	4.100 ACRE 1,190.00000	0.000 0.100 0.100	119.00	119.00
0340	212-00032	SOIL CONDITIONING	4.100 ACRE 1,750.00000	0.000 0.000 0.000	0.00	0.00
0345	213-00003	MULCHING (WEED FREE)	4.100 ACRE 2,100.00000	0.000 0.000 0.000	0.00	0.00
0350	213-00061	MULCH TACKIFIER	820.000 LB 0.91000	0.000 0.000 0.000	0.00	0.00
0355	216-00037	SOIL RETENTION BLANKET (COCONUT)	17,495.000 SY 1.52000	0.000 479.000 479.000	728.08	728.08
0360	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000 L S 5,200.00000	0.000 0.750 0.750	3,900.00	3,900.00
0361	210-04051	ADJUST VALVE BOX (SPECIAL)	1.000 EACH 705.29000	0.000 1.000 1.000	705.29	705.29
0365	250-00050	*MONITORING TECHNICIAN	370.000 HOUR 37.50000	0.000 3.500 3.500	131.25	131.25
0370	250-00110	*HEALTH AND SAFETY OFFICER	24.000 HOUR 60.00000	0.000 0.000 0.000	0.00	0.00
0375	250-00120	*MATERIAL SAMPLING AND DELIVERY	74.000 EACH 50.00000	0.000 24.000 24.000	1,200.00	1,200.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	250-00230	*TRAP AND TREAT BOS-200, GYPSUM DRY WEIGHT	4,500.000	0.000		
			LB	4,500.000	20,025.00	
			4.45000	4,500.000		20,025.00
0385	250-00240	*SUBSURFACE BIOENHANCEMENT INJECTION	140.000	0.000		
			EACH	0.000	0.00	
			287.00000	0.000		0.00
0390	250-00300	*WATER TREATMENT SYSTEM	1.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
0395	250-00310	*WATER TREATMENT	23.000	0.000		
			MGAL	23.000	15,364.00	
			668.00000	23.000		15,364.00
0400	304-06007	AGGREGATE BASE COURSE (CLASS 6)	3,567.300	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
0405	304-06008	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	200.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0410	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	500.000	27.420		
			TON	0.000	0.00	
			111.00000	27.420		3,043.62
0415	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	8,567.200	0.000		
			TON	0.000	0.00	
			55.00000	0.000		0.00
0420	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	2,354.500	0.000		
			TON	0.000	0.00	
			63.40000	0.000		0.00
0425	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	3,195.700	0.000		
			GAL	0.000	0.00	
			3.00000	0.000		0.00
0430	412-01100	CONCRETE PAVEMENT (11 INCH)	94.200	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	105.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0440	506-00212	RIPRAP (12 INCH)	327.000	0.000		
			CY	327.000	13,080.00	
			40.00000	327.000		13,080.00
0445	507-00000	CONCRETE SLOPE AND DITCH PAVING	25.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0450	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	296.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
0455	601-01000	CONCRETE CLASS B	2.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0460	601-03020	CONCRETE CLASS D (MISCELLANEOUS)	9.600	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
0465	601-03040	CONCRETE CLASS D (BRIDGE)	54.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00
0470	602-00020	REINFORCING STEEL (EPOXY COATED)	5,454.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
0475	603-01155	15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	500.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
0480	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,567.000	0.000		
			LF	0.000	0.00	
			49.00000	0.000		0.00
0485	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	241.000	45.000		
			LF	144.000	8,784.00	
			61.00000	189.000		11,529.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	603-01305	30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	229.000	0.000		
			LF	0.000	0.00	
			106.00000	0.000		0.00
0495	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	223.000	184.000		
			LF	0.000	0.00	
			99.00000	184.000		18,216.00
0500	603-01425	42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	21.000	0.000		
			LF	0.000	0.00	
			178.00000	0.000		0.00
0505	603-05030	30 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0510	603-05036	36 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0515	603-07360	*36 INCH REINFORCED CONCRETE PIPE (JACKED)	118.000	0.000		
			LF	0.000	0.00	
			900.00000	0.000		0.00
0520	604-00305	INLET TYPE C (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0525	604-00310	INLET TYPE C (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0530	604-00510	INLET TYPE D (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0535	604-00550	INLET TYPE D (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0540	604-16050	INLET TYPE 16 (SINGLE) (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	604-19105	INLET TYPE R L 5 (5 FOOT)	1.000 EACH 2,500.00000	0.000 0.000 0.000	0.00	0.00
0550	604-19205	INLET TYPE R L 10 (5 FOOT)	3.000 EACH 3,900.00000	0.000 0.000 0.000	0.00	0.00
0555	604-19210	INLET TYPE R L 10 (10 FOOT)	6.000 EACH 4,600.00000	0.000 0.000 0.000	0.00	0.00
0560	604-25005	VANE GRATE INLET (5 FOOT)	4.000 EACH 2,400.00000	0.000 0.000 0.000	0.00	0.00
0565	604-30000	MANHOLE SLAB BASE (SPECIAL)	1.000 EACH 2,600.00000	0.000 0.000 0.000	0.00	0.00
0570	604-30005	MANHOLE SLAB BASE (5 FOOT)	3.000 EACH 1,800.00000	1.000 0.000 1.000	0.00	1,800.00
0575	604-30010	MANHOLE SLAB BASE (10 FOOT)	4.000 EACH 2,200.00000	1.000 0.000 1.000	0.00	2,200.00
0580	604-30015	MANHOLE SLAB BASE (15 FOOT)	3.000 EACH 3,100.00000	0.000 0.000 0.000	0.00	0.00
0585	604-31010	MANHOLE BOX BASE (10 FOOT)	1.000 EACH 7,000.00000	0.000 0.000 0.000	0.00	0.00
0590	604-31020	MANHOLE BOX BASE (20 FOOT)	1.000 EACH 8,300.00000	0.000 0.000 0.000	0.00	0.00
0595	604-39005	MANHOLE SPECIAL (5 FOOT)	3.000 EACH 3,400.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	1,441.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0605	605-84000	SUBSURFACE DRAIN OUTLET	554.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0610	606-00730	GUARDRAIL TYPE 7 (STYLE CD)	1,872.200	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0615	606-11000	BRIDGE RAIL TYPE 10	30.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0620	606-11030	BRIDGE RAIL TYPE 10M	80.000	0.000		
			LF	0.000	0.00	
			115.00000	0.000		0.00
0625	607-11455	*FENCE WOOD	126.000	0.000		
			LF	0.000	0.00	
			22.40000	0.000		0.00
0630	607-11580	*FENCE (TEMPORARY)	500.000	0.000		
			LF	235.000	787.25	
			3.35000	235.000		787.25
0635	607-11581	*FENCE (TEMPORARY) (SPECIAL)	755.000	0.000		
			LF	0.000	0.00	
			59.60000	0.000		0.00
0640	607-53172	*FENCE CHAIN LINK (72 INCH)	126.000	0.000		
			LF	0.000	0.00	
			6.55000	0.000		0.00
0645	608-00006	CONCRETE SIDEWALK (6 INCH)	4,166.300	0.000		
			SY	0.000	0.00	
			33.00000	0.000		0.00
0650	608-00010	CONCRETE CURB RAMP	138.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0655	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	4,000.400	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
0660	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	3,259.400	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0665	609-24002	GUTTER TYPE 2 (2 FOOT)	106.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0670	609-24004	GUTTER TYPE 2 (4 FOOT)	47.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0675	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	15,713.600	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
0680	613-00200	*2 INCH ELECTRICAL CONDUIT	3,020.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0685	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	300.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0690	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,000.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0695	613-07023	*PULL BOX (24"X36"X24")	9.000	0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00
0700	613-10000	*WIRING	0.500	0.000		
			L S	0.000	0.00	
			61,330.00000	0.000		0.00
0705	614-00011	SIGN PANEL (CLASS I)	90.000	0.000		
			SF	0.000	0.00	
			11.93000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0710	614-00012	SIGN PANEL (CLASS II)	25.000	0.000		
			SF	0.000	0.00	
			14.84000	0.000		0.00
0715	614-01583	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80)	23.000	0.000		
			EACH	0.000	0.00	
			367.50000	0.000		0.00
0720	614-85115	IMPACT ATTENUATOR (QUADGUARD)	2.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0725	619-50640	8 INCH PLASTIC PIPE	190.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0730	619-75064	8 INCH GATE VALVE	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0735	621-00450	*DETOUR PAVEMENT	19,081.900	0.000		
			SY	0.000	0.00	
			28.50000	0.000		0.00
0740	622-00715	*MONITORING WELLS	100.000	0.000		
			LF	0.000	0.00	
			25.50000	0.000		0.00
0745	622-04035	*WATER STORAGE FACILITY	1.000	0.000		
			L S	0.000	0.00	
			12,500.00000	0.000		0.00
0750	622-11100	*STORAGE BUILDING	1.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0755	623-09100	*SUBMERSIBLE PUMP (W/VALVING AND CONTROLS)	1.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0760	625-00000	CONSTRUCTION SURVEYING	1.000	0.020		
			L S	0.060	13,800.00	
			230,000.00000	0.080		18,400.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0765	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.250	396,250.00	
			585,000.00000	0.250		396,250.00
0770	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.250		
			L S	0.100	700.00	
			7,000.00000	0.350		2,450.00
0775	627-00005	*EPOXY PAVEMENT MARKING	354.000	0.000		
			GAL	0.000	0.00	
			110.00000	0.000		0.00
0780	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	50.000	0.000		
			GAL	0.000	0.00	
			25.00000	0.000		0.00
0785	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	703.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0790	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	116.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0795	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	2,140.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0800	629-01001	SURVEY MONUMENT (TYPE 1)	30.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0805	629-01002	SURVEY MONUMENT (TYPE 2)	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0810	629-01003	SURVEY MONUMENT (TYPE 3)	1.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0815	629-01005	SURVEY MONUMENT (TYPE 5)	2.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0820	630-00000	FLAGGING	2,500.000	121.100		
			HOUR	272.400	5,448.00	
			20.00000	393.500		7,870.00
0825	630-00004	TRAFFIC CONTROL VEHICLE	2.000	0.500		
			EACH	0.000	0.00	
			4,500.00000	0.500		2,250.00
0830	630-00007	TRAFFIC CONTROL INSPECTION	300.000	2.000		
			DAY	13.000	1,950.00	
			150.00000	15.000		2,250.00
0835	630-00012	TRAFFIC CONTROL MANAGEMENT	390.000	5.000		
			DAY	29.000	12,760.00	
			440.00000	34.000		14,960.00
0840	630-00015	UNIFORMED TRAFFIC CONTROL COORDINATION	500.000	0.000		
			HOUR	0.000	0.00	
			30.00000	0.000		0.00
0845	630-80001	FLASHING BEACON (PORTABLE)	4.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0850	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY)	30.000	3.000		
			EACH	0.000	0.00	
			250.00000	3.000		750.00
0855	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	149.000	14.500		
			EACH	26.500	1,987.50	
			75.00000	41.000		3,075.00
0860	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	106.000	13.500		
			EACH	15.000	1,500.00	
			100.00000	28.500		2,850.00
0865	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	25.000	12.500		
			EACH	-4.500	-450.00	
			100.00000	8.000		800.00
0870	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	312.000	40.000		
			SF	12.000	240.00	
			20.00000	52.000		1,040.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0875	630-80355	PORTABLE MESSAGE SIGN PANEL	4.000 EACH 12,000.00000	1.000 0.500 1.500	6,000.00	18,000.00
0880	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000 EACH 3,000.00000	0.000 1.000 1.000	3,000.00	3,000.00
0885	630-80360	DRUM CHANNELIZING DEVICE	200.000 EACH 40.00000	18.000 7.000 25.000	280.00	1,000.00
0890	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	4,490.000 LF 32.00000	0.000 185.000 185.000	5,920.00	5,920.00
0895	630-80380	TRAFFIC CONE	500.000 EACH 10.00000	17.500 32.500 50.000	325.00	500.00
0896	607-00005	END POST	0.000 EACH 120.12000	0.000 0.000 0.000	0.00	0.00
0897	607-00010	CORNER AND LINE BRACE POST	0.000 EACH 153.62000	0.000 0.000 0.000	0.00	0.00
0900	630-85010	IMPACT ATTENUATOR (TEMPORARY)	8.000 EACH 6,000.00000	0.000 0.000 0.000	0.00	0.00
0905	630-85040	IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000 EACH 20,000.00000	0.000 0.000 0.000	0.00	0.00
0910	700-70010	F/A MINOR CONTRACT REVISIONS (MCR AND MISC.)	1,000,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0915	700-70011	F/A PARTNERING	10,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0920	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	35,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0925	700-70016	F/A FUEL COST ADJUSTMENT	150,000.000	0.000		
		F A		-1,286.600	-1,286.60	
			1.00000	-1,286.600		-1,286.60
0930	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	25,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0935	700-70021	F/A ON-THE-JOB TRAINEE	12,288.000	0.000		
		HOUR		0.000	0.00	
			1.00000	0.000		0.00
0940	700-70022	F/A OJT COLORADO TRAINING PROGRAM	9,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0945	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0950	700-70060	F/A ADJUST ADJUST UTILITIES	5,000.000	0.000		
		F A		2,455.100	2,455.10	
			1.00000	2,455.100		2,455.10
0955	700-70072	F/A OBTAIN POWER FROM PUBLIC SERVICE CO	5,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0960	700-70380	F/A EROSION CONTROL	5,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0965	700-70495	F/A ASBESTOS ABATEMENT WORK	25,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
0970	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	20,000.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1316	625-00001	CONSTRUCTION SURVEYING (HOURLY)	35.500	0.000		
			HOUR	35.500	3,550.00	
			100.00000	35.500		3,550.00
			CAT 0200	CURRENT AMT \$	9,191,987.15 \$	996,050.49 \$
CAT NO0300 STR. E-16-WM (GRANDVIEW)						
0980	206-00000	*STRUCTURE EXCAVATION	330.000	0.000		
			CY	0.000	0.00	
			7.50000	0.000		0.00
0985	206-00100	*STRUCTURE BACKFILL (CLASS 1)	279.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
0990	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	279.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
0995	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	84.000	0.000		
			TON	0.000	0.00	
			63.40000	0.000		0.00
1000	503-00054	*DRILLED CAISSON (54 INCH)	64.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
1005	512-00118	BEARING DEVICE (SPECIAL)	8.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1010	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	154.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
1015	515-00120	WATERPROOFING (MEMBRANE)	521.000	0.000		
			SY	0.000	0.00	
			10.38000	0.000		0.00
1020	601-03025	CONCRETE CLASS D (MISCELLANEOUS) (COLORED)	2.500	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STR. E-16-WM (GRANDVIEW)							
1025	601-03040	CONCRETE CLASS D (BRIDGE)	273.000 CY	0.000 0.000	0.00	0.00	
			450.00000	0.000		0.00	
1030	601-40301	*STRUCTURAL CONCRETE COATING	2,282.000 SF	0.000 0.000	0.00	0.00	
			0.45000	0.000		0.00	
1035	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	2,282.000 SF	0.000 0.000	0.00	0.00	
			2.40000	0.000		0.00	
1040	602-00020	REINFORCING STEEL (EPOXY COATED)	71,185.000 LB	0.000 0.000	0.00	0.00	
			0.75000	0.000		0.00	
1045	606-11005	BRIDGE RAIL TYPE 10 (SPECIAL)	162.000 LF	0.000 0.000	0.00	0.00	
			115.00000	0.000		0.00	
1050	618-00142	*PRESTRESSED CONCRETE I (BT42)	519.000 LF	0.000 0.000	0.00	0.00	
			140.00000	0.000		0.00	
1055	619-10180	18 INCH WELDED STEEL PIPE	463.000 LF	0.000 0.000	0.00	0.00	
			141.00000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	423,089.03 \$	0.00 \$	0.00
CAT NO0301 STR. E-16-WM & WN (ENHANCEMENTS)							
1060	206-00000	*STRUCTURE EXCAVATION	363.000 CY	0.000 0.000	0.00	0.00	
			7.50000	0.000		0.00	
1065	206-00100	*STRUCTURE BACKFILL (CLASS 1)	308.000 CY	0.000 0.000	0.00	0.00	
			17.00000	0.000		0.00	
1070	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	294.000 CY	0.000 0.000	0.00	0.00	
			16.00000	0.000		0.00	

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. E-16-WM & WN (ENHANCEMENTS)						
1075	503-00048	*DRILLED CAISSON (48 INCH)	35.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1080	503-00054	*DRILLED CAISSON (54 INCH)	64.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
1085	512-00118	BEARING DEVICE (SPECIAL)	12.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1090	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	154.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
1095	515-00400	*CONCRETE SEALER	754.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
1100	601-03025	CONCRETE CLASS D (MISCELLANEOUS) (COLORED)	2.500	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
1105	601-03040	CONCRETE CLASS D (BRIDGE)	288.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00
1110	601-40301	*STRUCTURAL CONCRETE COATING	2,410.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
1115	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	2,410.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
1120	602-00020	REINFORCING STEEL (EPOXY COATED)	75,000.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/27/2006

ESTIMATE NO: 0002

11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. E-16-WM & WN (ENHANCEMENTS)						
1125	618-00142	*PRESTRESSED CONCRETE I (BT42)	778.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	389,379.00 \$	0.00 \$
CAT NO0302 STR. E-16-WN (BNSF RAILROAD)						
1130	206-00000	*STRUCTURE EXCAVATION	719.000	0.000		
			CY	0.000	0.00	
			7.50000	0.000		0.00
1135	206-00100	*STRUCTURE BACKFILL (CLASS 1)	245.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
1140	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	340.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
1145	206-01781	SHORING (AREA 1)	1.000	0.000		
			L S	0.000	0.00	
			75,000.00000	0.000		0.00
1150	206-01782	SHORING (AREA 2)	1.000	0.000		
			L S	0.000	0.00	
			75,000.00000	0.000		0.00
1155	206-01783	SHORING (AREA 3)	1.000	0.000		
			L S	0.000	0.00	
			75,000.00000	0.000		0.00
1160	503-00048	*DRILLED CAISSON (48 INCH)	320.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1165	509-00001	STRUCTURAL STEEL (GALVANIZED)	4,788.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
1170	512-00118	BEARING DEVICE (SPECIAL)	16.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 24
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. E-16-WN (BNSF RAILROAD)						
1175	513-00690	BRIDGE DRAIN (SPECIAL)	1.000 EACH	0.000 0.000	0.00	0.00
			8,000.00000	0.000		0.00
1180	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	262.000 LF	0.000 0.000	0.00	0.00
			237.00000	0.000		0.00
1185	517-00100	WATERPROOFING (RAILROAD)	281.000 SY	0.000 0.000	0.00	0.00
			101.05000	0.000		0.00
1190	518-00000	BRIDGE COMPRESSION JOINT SEALER	72.000 LF	0.000 0.000	0.00	0.00
			120.00000	0.000		0.00
1195	601-03040	CONCRETE CLASS D (BRIDGE)	285.000 CY	0.000 0.000	0.00	0.00
			450.00000	0.000		0.00
1200	601-40301	*STRUCTURAL CONCRETE COATING	5,063.000 SF	0.000 0.000	0.00	0.00
			0.45000	0.000		0.00
1205	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	5,063.000 SF	0.000 0.000	0.00	0.00
			2.40000	0.000		0.00
1210	602-00020	REINFORCING STEEL (EPOXY COATED)	69,808.000 LB	0.000 0.000	0.00	0.00
			0.75000	0.000		0.00
1215	618-00510	*PRESTRESSED CONCRETE I (SPECIAL)	524.000 LF	0.000 0.000	0.00	0.00
			210.00000	0.000		0.00
			CAT 0302 CURRENT AMT \$	728,587.10 \$	0.00 \$	0.00
CAT NO0303 STR. WALL E-16-AZ (SH 121 E)						
1220	206-00000	*STRUCTURE EXCAVATION	700.000 CY	0.000 0.000	0.00	0.00
			7.50000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 25
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STR. WALL E-16-AZ (SH 121 E)						
1225	206-00100	*STRUCTURE BACKFILL (CLASS 1)	297.000 CY	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00
1230	503-00200	*CAISSON (SPECIAL)	3,030.000 LF	0.000 0.000	0.00	0.00
			430.00000	0.000		0.00
1235	504-04420	*PRECAST PANEL FACING	3,627.000 SF	0.000 0.000	0.00	0.00
			29.00000	0.000		0.00
1240	601-03050	CONCRETE CLASS D (WALL)	257.200 CY	0.000 0.000	0.00	0.00
			350.00000	0.000		0.00
1245	601-40301	*STRUCTURAL CONCRETE COATING	1,680.000 SF	0.000 0.000	0.00	0.00
			0.45000	0.000		0.00
1250	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	5,478.000 SF	0.000 0.000	0.00	0.00
			2.40000	0.000		0.00
1255	601-40400	*STRUCTURAL CONCRETE STAIN	422.000 SY	0.000 0.000	0.00	0.00
			0.75000	0.000		0.00
1260	602-00020	REINFORCING STEEL (EPOXY COATED)	28,063.000 LB	0.000 0.000	0.00	0.00
			0.75000	0.000		0.00
			CAT 0303	CURRENT AMT \$	1,543,668.95 \$	0.00 \$
CAT NO0304 STR. WALL E-16-BA (SH 121 W)						
1265	206-00000	*STRUCTURE EXCAVATION	633.000 CY	0.000 0.000	0.00	0.00
			7.50000	0.000		0.00
1270	206-00100	*STRUCTURE BACKFILL (CLASS 1)	413.000 CY	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 26
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STR. WALL E-16-BA (SH 121 W)						
1275	503-00200	*CAISSON (SPECIAL)	3,162.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00
1280	504-04420	*PRECAST PANEL FACING	3,682.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
1285	601-03050	CONCRETE CLASS D (WALL)	210.600	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1290	601-40301	*STRUCTURAL CONCRETE COATING	1,175.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
1295	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	4,856.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
1300	601-40400	*STRUCTURAL CONCRETE STAIN	409.000	0.000		
			SY	0.000	0.00	
			0.75000	0.000		0.00
1305	602-00020	REINFORCING STEEL (EPOXY COATED)	21,647.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
			CAT 0304	CURRENT AMT \$	1,580,641.65 \$	0.00 \$
CAT NO0305 RTD ABUTMENTS AND PIER						
1310	206-00000	*STRUCTURE EXCAVATION	177.000	0.000		
			CY	0.000	0.00	
			7.50000	0.000		0.00
1315	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	110.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
1320	206-00100	*STRUCTURE BACKFILL (CLASS 1)	67.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 27
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 RTD ABUTMENTS AND PIER						
1325	503-00048	*DRILLED CAISSON (48 INCH)	280.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
			CAT 0305	CURRENT AMT \$	58,866.50 \$	0.00 \$
CAT NO0306 STR. WALL E-16-BB (SH 121 E)						
1330	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,214.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
1335	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,839.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
1340	503-00200	*CAISSON (SPECIAL)	2,364.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00
1345	504-04420	*PRECAST PANEL FACING	5,241.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
1350	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	757.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
1355	601-03050	CONCRETE CLASS D (WALL)	358.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1360	601-40301	*STRUCTURAL CONCRETE COATING	3,328.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
1365	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	8,566.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
1370	601-40400	*STRUCTURAL CONCRETE STAIN	582.000	0.000		
			SY	0.000	0.00	
			0.75000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 28
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 STR. WALL E-16-BB (SH 121 E)						
1375	602-00020	REINFORCING STEEL (EPOXY COATED)	22,016.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
			CAT 0306	CURRENT AMT \$	1,579,284.50 \$	0.00 \$ 0.00
CAT NO0307 STR. WALL E-16-BC (SH 121 W)						
1380	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,116.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
1385	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,640.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
1390	503-00200	*CAISSON (SPECIAL)	2,041.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00
1395	504-04420	*PRECAST PANEL FACING	4,709.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
1400	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	833.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
1405	601-03050	CONCRETE CLASS D (WALL)	394.500	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1410	601-40301	*STRUCTURAL CONCRETE COATING	3,813.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
1415	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	8,520.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
1420	601-40400	*STRUCTURAL CONCRETE STAIN	523.000	0.000		
			SY	0.000	0.00	
			0.75000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 29
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0307 STR. WALL E-16-BC (SH 121 W)						
1425	602-00020	REINFORCING STEEL (EPOXY COATED)	24,111.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
			CAT 0307	CURRENT AMT \$	1,452,538.35 \$	0.00 \$ 0.00
CAT NO0308 STR. WALL E-16-BD (SH 121 E)						
1430	206-00000	*STRUCTURE EXCAVATION	165.000	0.000		
			CY	0.000	0.00	
			7.50000	0.000		0.00
1435	206-00100	*STRUCTURE BACKFILL (CLASS 1)	203.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
1440	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	162.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
1445	518-00106	WATERSTOP (6 INCH)	7.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
1450	601-03050	CONCRETE CLASS D (WALL)	68.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1455	601-40301	*STRUCTURAL CONCRETE COATING	661.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
1460	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	1,555.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
1465	601-40400	*STRUCTURAL CONCRETE STAIN	100.000	0.000		
			SY	0.000	0.00	
			0.75000	0.000		0.00
1470	602-00020	REINFORCING STEEL (EPOXY COATED)	3,548.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
			CAT 0308	CURRENT AMT \$	73,759.95 \$	0.00 \$ 0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 30
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1475	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH 50,000.00000	1.000 0.000 1.000	0.00 0.00	50,000.00	
1480	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 45,000.00000	0.000 1.000 1.000	45,000.00	45,000.00	
1485	620-00020	SANITARY FACILITY	2.000 EACH 4,000.00000	1.000 1.000 2.000	4,000.00	8,000.00	
			CAT 0400	CURRENT AMT \$	103,000.00 \$	49,000.00 \$	103,000.00
CAT NO0600 ARCHITECTUAL ENHANCEMENTS							
1490	207-00405	TOPSOIL (SPECIAL)	592.000 CY 25.00000	0.000 0.000 0.000	0.00	0.00	
1495	212-00006	SEEDING (NATIVE)	1.020 ACRE 1,190.00000	0.000 0.000 0.000	0.00	0.00	
1500	212-00032	SOIL CONDITIONING	1.020 ACRE 1,750.00000	0.000 0.000 0.000	0.00	0.00	
1505	212-00040	SOIL PREPARATION (LAWN)	0.810 ACRE 2,100.00000	0.000 0.000 0.000	0.00	0.00	
1510	212-00048	SOIL PREPARATION (SPECIAL)	888.000 CY 12.00000	0.000 0.000 0.000	0.00	0.00	
1515	212-00050	SOD	35,445.000 SF 0.85000	0.000 0.000 0.000	0.00	0.00	
1520	213-00000	MULCHING	0.060 ACRE 1,600.00000	0.000 0.000 0.000	0.00	0.00	

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 31
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1525	213-00004	MULCHING (WEED FREE STRAW)	1.020	0.000		
			ACRE	0.000	0.00	
			2,100.00000	0.000		0.00
1530	213-00005	MULCHING (DECORATIVE)	780.000	0.000		
			CF	0.000	0.00	
			2.41000	0.000		0.00
1535	213-00008	MULCHING (WOOD CHIP)	4,580.000	0.000		
			CF	0.000	0.00	
			2.97000	0.000		0.00
1540	213-00300	CONCRETE LANDSCAPE BORDER	281.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
1545	213-00440	METAL LANDSCAPE BORDER (1/8X4 INCH)	3,135.000	0.000		
			LF	0.000	0.00	
			2.25000	0.000		0.00
1550	213-00500	TREE GRATE	6.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1555	214-00000	LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			114,291.00000	0.000		0.00
1560	214-00220	DECIDUOUS TREE (2 INCH CALIPER)	43.000	0.000		
			EACH	0.000	0.00	
			415.00000	0.000		0.00
1565	214-00225	DECIDUOUS TREE (2.5 INCH CALIPER)	36.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00
1570	214-00350	DECIDUOUS SHRUB (5 GALLON CONTAINER)	385.000	0.000		
			EACH	0.000	0.00	
			44.00000	0.000		0.00
1575	214-00650	EVERGREEN SHRUB (5 GALLON CONTAINER)	150.000	0.000		
			EACH	0.000	0.00	
			34.50000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 32
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1580	214-00805	GROUND COVER VINES (2.25 INCH POTS)	318.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
1585	214-00910	PERENNIALS (1 GALLON CONTAINER)	893.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
1590	304-06007	AGGREGATE BASE COURSE (CLASS 6)	1,535.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
1595	304-09020	PERMEABLE AGGREGATE BASE COURSE	13.000	0.000		
			TON	0.000	0.00	
			20.00000	0.000		0.00
1600	420-00131	GEOTEXTILE (SEPARATOR) (CLASS B)	41.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1605	503-00048	*DRILLED CAISSON (48 INCH)	35.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1610	509-00010	STRUCTURAL STEEL (SPECIAL)	600.000	0.000		
			LB	0.000	0.00	
			115.00000	0.000		0.00
1615	517-00000	WATERPROOFING (ASPHALT)	1,580.000	0.000		
			SY	0.000	0.00	
			28.36000	0.000		0.00
1620	601-01000	CONCRETE CLASS B	106.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
1625	601-01050	CONCRETE CLASS B (WALL)	611.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1630	601-03040	CONCRETE CLASS D (BRIDGE)	30.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 33
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1635	601-40005	CUT STONE VENEER	4,586.000	0.000		
			SF	0.000	0.00	
			39.00000	0.000		0.00
1640	602-00000	REINFORCING STEEL	48,790.000	0.000		
			LB	0.000	0.00	
			0.65000	0.000		0.00
1645	602-00020	REINFORCING STEEL (EPOXY COATED)	6,700.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
1650	605-01020	2 INCH HORIZONTAL DRAIN	49.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
1655	605-01030	3 INCH HORIZONTAL DRAIN	537.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
1660	605-83000	GEOCOMPOSITE DRAIN	890.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
1665	608-00005	CONCRETE SIDEWALK (SPECIAL)	120.000	0.000		
			SY	0.000	0.00	
			65.00000	0.000		0.00
1670	608-00006	CONCRETE SIDEWALK (6 INCH)	566.000	0.000		
			SY	0.000	0.00	
			33.00000	0.000		0.00
1675	608-00012	CURB RAMP (SPECIAL)	18.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
1680	608-00070	INTERLOCKING PAVERS	5,980.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
1685	608-00350	CONCRETE SIDEWALK (COLORED)	52.000	0.000		
			SY	0.000	0.00	
			55.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 34
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1690	609-21022	CURB AND GUTTER TYPE 2 (SECTION II-B) (COLORED)	415.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
1695	610-00010	MEDIAN COVER MATERIAL (DECORATIVE)	6,100.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
1700	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	4,040.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
1705	613-00100	*1 INCH ELECTRICAL CONDUIT	1,000.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1710	613-00402	*4 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	940.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
1715	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	7,500.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1720	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	4,255.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
1725	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	940.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
1730	613-06000	*METER POLE	1.000	0.000		
			EACH	0.000	0.00	
			3,430.00000	0.000		0.00
1735	613-10000	*WIRING	0.500	0.000		
			L S	0.000	0.00	
			61,330.00000	0.000		0.00
1740	613-12000	*LUMINAIRE FLUORESCENT (TUNNEL)	50.000	0.000		
			EACH	0.000	0.00	
			830.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 35
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1745	613-15000	*FLOODLIGHT	24.000 EACH	0.000 0.000	0.00	0.00
			945.00000	0.000		0.00
1750	613-15050	*SPOT LIGHT	8.000 EACH	0.000 0.000	0.00	0.00
			918.00000	0.000		0.00
1755	613-15100	*RECESSED LIGHT	101.000 EACH	0.000 0.000	0.00	0.00
			765.00000	0.000		0.00
1760	613-15200	*RECESSED LIGHT (SPECIAL)	4.000 EACH	0.000 0.000	0.00	0.00
			450.00000	0.000		0.00
1765	613-16010	*LIGHT STANDARD AND LUMINAIRE (DECORATIVE)	2.000 EACH	0.000 0.000	0.00	0.00
			7,510.00000	0.000		0.00
1770	613-16025	*LUMINAIRE (SPECIAL) (LED) (STEP LIGHT)	135.000 EACH	0.000 0.000	0.00	0.00
			90.00000	0.000		0.00
1775	613-30005	*LIGHT STANDARD AND LUMINAIRE (PEDESTRIAN)	12.000 EACH	0.000 0.000	0.00	0.00
			4,240.00000	0.000		0.00
1780	613-34400	*LIGHT STANDARD METAL (40 FOOT)	16.000 EACH	0.000 0.000	0.00	0.00
			3,500.00000	0.000		0.00
1785	613-40010	*LIGHT STANDARD FOUNDATION	30.000 EACH	0.000 0.000	0.00	0.00
			890.00000	0.000		0.00
1790	613-50100	*LIGHTING CONTROL CENTER	1.000 EACH	0.000 0.000	0.00	0.00
			11,440.00000	0.000		0.00
1795	613-50400	*LIGHT STANDARD TIMBER (TEMPORARY)	19.000 EACH	0.000 0.000	0.00	0.00
			1,430.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 36
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1800	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	16.000	0.000		
			EACH	0.000	0.00	
			458.00000	0.000		0.00
1805	614-00035	SIGN PANEL (SPECIAL)	1,070.000	0.000		
			SF	0.000	0.00	
			75.00000	0.000		0.00
1810	619-40120	1-1/2 INCH COPPER PIPE	50.000	0.000		
			LF	0.000	0.00	
			21.67000	0.000		0.00
1815	619-50080	1 INCH PLASTIC PIPE	12,227.000	0.000		
			LF	0.000	0.00	
			1.21000	0.000		0.00
1820	619-50100	1-1/4 INCH PLASTIC PIPE	810.000	0.000		
			LF	0.000	0.00	
			2.15000	0.000		0.00
1825	619-50120	1-1/2 INCH PLASTIC PIPE	900.000	0.000		
			LF	0.000	0.00	
			2.38000	0.000		0.00
1830	619-50160	2 INCH PLASTIC PIPE	897.000	0.000		
			LF	0.000	0.00	
			3.52000	0.000		0.00
1835	621-00650	PEDESTRIAN STAIR STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
1840	622-00150	PLANTER BOX	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1845	622-00250	BENCH	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1850	622-00350	TRASH RECEPTACLE	3.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 37
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1855	622-20100	PRECAST COLORED CONCRETE CAP	702.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
1860	623-00156	IRRIGATION BUBBLER	12.000	0.000		
			EACH	0.000	0.00	
			82.00000	0.000		0.00
1865	623-00162	DRIP EMITTER TUBING	175.000	0.000		
			LF	0.000	0.00	
			1.36000	0.000		0.00
1870	623-00205	4 INCH POP-UP SPRAY SPRINKLER	432.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
1875	623-00212	12 INCH POP-UP SPRAY SPRINKLER	294.000	0.000		
			EACH	0.000	0.00	
			44.50000	0.000		0.00
1880	623-00332	4 INCH POP-UP ROTARY SPRINKLER	57.000	0.000		
			EACH	0.000	0.00	
			42.00000	0.000		0.00
1885	623-01712	1-1/2 INCH BACKFLOW PREVENTER	2.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
1890	623-03108	1 INCH AUTOMATIC CONTROL VALVE	30.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
1895	623-03112	1-1/2 INCH AUTOMATIC CONTROL VALVE	19.000	0.000		
			EACH	0.000	0.00	
			244.00000	0.000		0.00
1900	623-04000	CONTROL WIRE 24 VOLT	14,750.000	0.000		
			LF	0.000	0.00	
			1.02000	0.000		0.00
1905	623-04008	1 INCH QUICK-COUPLER VALVE	14.000	0.000		
			EACH	0.000	0.00	
			88.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 38
 ESTIMATE RUN 11/27/2006
 11:25:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1910	623-05012	1-1/2 INCH GATE VALVE	2.000 EACH	0.000 0.000	0.00	0.00
			53.00000	0.000		0.00
1915	623-05016	2 INCH GATE VALVE	5.000 EACH	0.000 0.000	0.00	0.00
			81.00000	0.000		0.00
1920	623-07012	1-1/2 INCH WATER METER	2.000 EACH	0.000 0.000	0.00	0.00
			1,500.00000	0.000		0.00
1925	623-07600	1-1/2 INCH FLOW SENSOR	2.000 EACH	0.000 0.000	0.00	0.00
			166.00000	0.000		0.00
1930	623-07601	1 INCH FLOW SENSOR	3.000 EACH	0.000 0.000	0.00	0.00
			155.00000	0.000		0.00
1935	623-08106	6 STATION AUTOMATIC CONTROLLER	1.000 EACH	0.000 0.000	0.00	0.00
			481.00000	0.000		0.00
1940	623-08112	12 STATION AUTOMATIC CONTROLLER	3.000 EACH	0.000 0.000	0.00	0.00
			691.00000	0.000		0.00
1945	623-08116	16 STATION AUTOMATIC CONTROLLER	1.000 EACH	0.000 0.000	0.00	0.00
			797.00000	0.000		0.00
1950	623-08308	8 STATION AUTOMATIC CONTROLLER (INSTALL ONLY)	5.000 EACH	0.000 0.000	0.00	0.00
			514.00000	0.000		0.00
			CAT 0600	CURRENT AMT \$	1,846,098.61	\$ 0.00
			PROJECT TOTAL	CURRENT AMT \$	18,970,900.79	\$ 1,045,050.49
						\$ 1,262,863.71