

ESTIMATE SUMMARY

11:45:06

CONTID: C14811

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 14811-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 126.5 DAYS

TIME ALLOW:

697 CALENDAR DAYS

WADSWORTH BYPASS @ GRANDVIEW

PERCENT TIME: 18.15

ORIG TIME ALLOW:

690 CALENDAR DAYS

PROJECT NO:

STU M040-011

WADSWORTH BYPASS @ GRANDVIEW

NAME OF ROAD:

121A

PROJECT COUNTIES:

JEFFERSON, REGION 6

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING

03/25/2007

DATE TIME STARTED 10/02/2006

5670 FRANKLIN STREET

DATE LET

08/03/2006

DATE WORK BEGAN 10/02/2006

DATE AWARDED

08/21/2006

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/01/2006

DATE ACCEPTED

DENVER

CO 80216

303-297-0340

DATE NOTICE TO PROCEED

10/02/2006

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 19,208,748.03 PARTICIPATING	\$ 3,061,125.77	\$ 418,632.90
AWARD PROJECT AMT: \$ 17,618,378.14 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 15.94% TOTAL EARNINGS	3,061,125.77	418,632.90
FUNDS AVAILABLE: \$ 16,147,622.26 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	3,061,125.77
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-68,058.77	-12,558.98
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	2,993,067.00
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	2,993,067.00
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 406,073.92

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	*CLEARING AND GRUBBING	3.600	3.000		
			ACRE	0.600	1,860.00	
			3,100.00000	3.600		11,160.00
0010	202-00001	REMOVAL OF STRUCTURE	25.000	11.000		
			EACH	0.000	0.00	
			90.00000	11.000		990.00
0015	202-00003	*REMOVAL OF STRUCTURE (SPECIAL)	1.000	1.000		
			L S	0.000	0.00	
			100,000.00000	1.000		100,000.00
0020	202-00010	*REMOVAL OF TREE	351.000	348.000		
			EACH	3.000	255.00	
			85.00000	351.000		29,835.00
0025	202-00019	*REMOVAL OF INLET	8.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0030	202-00020	*REMOVAL OF CONCRETE BOX CULVERT	1.000	0.100		
			EACH	0.000	0.00	
			6,500.00000	0.100		650.00
0035	202-00027	*REMOVAL OF RIPRAP	404.000	68.000		
			SY	0.000	0.00	
			4.50000	68.000		306.00
0040	202-00035	*REMOVAL OF PIPE	3,345.000	179.000		
			LF	0.000	0.00	
			11.00000	179.000		1,969.00
0045	202-00037	*REMOVAL OF END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0050	202-00080	REMOVAL OF GUARD POST	2.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0055	202-00090	REMOVAL OF DELINEATOR	2.000	2.000		
			EACH	0.000	0.00	
			8.00000	2.000		16.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00155	REMOVAL OF WALL	50.000	50.000		
			LF	0.000	0.00	
			20.00000	50.000		1,000.00
0065	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	1,264.000	1,264.000		
			SY	0.000	0.00	
			5.00000	1,264.000		6,320.00
0070	202-00200	*REMOVAL OF SIDEWALK	681.000	193.000		
			SY	0.000	0.00	
			6.00000	193.000		1,158.00
0075	202-00201	REMOVAL OF CURB	167.000	139.000		
			LF	0.000	0.00	
			2.50000	139.000		347.50
0080	202-00202	REMOVAL OF GUTTER	217.500	63.000		
			LF	0.000	0.00	
			4.00000	63.000		252.00
0085	202-00203	*REMOVAL OF CURB AND GUTTER	6,969.000	5,641.000		
			LF	0.000	0.00	
			3.50000	5,641.000		19,743.50
0090	202-00204	*REMOVAL OF CURB, GUTTER AND SIDEWALK	241.000	77.000		
			LF	0.000	0.00	
			3.50000	77.000		269.50
0095	202-00205	REMOVAL OF WHEEL STOP	22.000	22.000		
			EACH	0.000	0.00	
			15.00000	22.000		330.00
0100	202-00206	REMOVAL OF CONCRETE CURB RAMP	154.700	4.700		
			SY	0.000	0.00	
			12.00000	4.700		56.40
0105	202-00207	REMOVAL OF BRICK PAVERS	60.000	60.000		
			SY	0.000	0.00	
			10.00000	60.000		600.00
0110	202-00210	*REMOVAL OF CONCRETE PAVEMENT	457.000	457.000		
			SY	0.000	0.00	
			13.00000	457.000		5,941.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00220	*REMOVAL OF ASPHALT MAT	21,103.400	3,085.000		
			SY	662.000	3,972.00	
			6.00000	3,747.000		22,482.00
0120	202-00250	*REMOVAL OF PAVEMENT MARKING	1,000.000	0.000		
			SF	598.000	1,196.00	
			2.00000	598.000		1,196.00
0125	202-00503	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	2.000	2.000		
			SY	0.000	0.00	
			65.00000	2.000		130.00
0130	202-00700	*REMOVAL OF LIGHT STANDARD	16.000	0.000		
			EACH	0.000	0.00	
			215.00000	0.000		0.00
0135	202-00810	*REMOVAL OF GROUND SIGN	27.000	6.000		
			EACH	0.000	0.00	
			20.00000	6.000		120.00
0140	202-00821	*REMOVAL OF SIGN PANEL	9.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0145	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	1.000	2,750.00	
			2,750.00000	1.000		2,750.00
0150	202-01000	*REMOVAL OF FENCE	598.000	431.000		
			LF	0.000	0.00	
			5.85000	431.000		2,521.35
0155	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,138.000	741.000		
			LF	397.000	1,230.70	
			3.10000	1,138.000		3,527.80
0160	202-01300	*REMOVAL OF END ANCHORAGE	6.000	5.000		
			EACH	1.000	185.00	
			185.00000	6.000		1,110.00
0165	202-04005	CLEAN VALVE BOX	2.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	202-04100	*ABANDON WELL	9.000 EACH	8.000 0.000	0.00	9,600.00
			1,200.00000	8.000		
0175	202-04300	*REMOVAL OF UNDERGROUND STORAGE TANK	3.000 EACH	3.000 0.000	0.00	18,855.00
			6,285.00000	3.000		
0180	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	115,578.000 CY	10,415.630 0.000	0.00	93,740.67
			9.00000	10,415.630		
0185	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	37,757.000 CY	31,500.000 0.000	0.00	472,500.00
			15.00000	31,500.000		
0190	203-00100	*MUCK EXCAVATION	20,903.000 CY	2,474.000 0.000	0.00	34,636.00
			14.00000	2,474.000		
0195	203-00910	*CONTAMINATED SOIL EXCAVATION AND DISPOSAL (OFF-SITE)	4,023.000 CY	4,023.000 0.000	0.00	56,322.00
			14.00000	4,023.000		
0200	203-01100	PROOF ROLLING	50.000 HOUR	0.000 0.000	0.00	0.00
			60.00000	0.000		
0205	203-01500	BLADING	50.000 HOUR	32.251 0.000	0.00	2,902.59
			90.00000	32.251		
0210	203-01550	DOZING	50.000 HOUR	0.000 0.000	0.00	0.00
			125.00000	0.000		
0215	203-01597	*POTHOLING	50.000 HOUR	10.000 0.000	0.00	1,900.00
			190.00000	10.000		
0220	203-01622	SWEEPING (WITH PICKUP BROOM)	25.000 HOUR	16.000 0.000	0.00	2,000.00
			125.00000	16.000		

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	203-02330	LABORER	50.000	0.000		
			HOUR	0.000	0.00	
			30.00000	0.000		0.00
0230	206-00000	*STRUCTURE EXCAVATION	898.000	0.000		
			CY	0.000	0.00	
			7.50000	0.000		0.00
0231	206-00360	MECHANICAL REINFORCEMENT OF SOIL MECHANICAL REINFORCEMENT OF SOIL (SPECIAL)	1,933.000	1,933.000		
			CY	0.000	0.00	
			25.52000	1,933.000		49,330.16
0235	207-00405	TOPSOIL (SPECIAL)	2,214.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0240	208-00005	EROSION LOG	2,000.000	530.000		
			LF	0.000	0.00	
			6.00000	530.000		3,180.00
0245	208-00011	EROSION BALES (WEED FREE)	500.000	44.000		
			EACH	0.000	0.00	
			15.00000	44.000		660.00
0250	208-00020	SILT FENCE	12,000.000	2,229.000		
			LF	680.000	1,530.00	
			2.25000	2,909.000		6,545.25
0255	208-00040	CHECK DAM	14.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0260	208-00045	CONCRETE WASHOUT STRUCTURE	10.000	0.000		
			EACH	1.000	400.00	
			400.00000	1.000		400.00
0265	208-00050	STORM DRAIN INLET PROTECTION	75.000	17.000		
			EACH	0.000	0.00	
			275.00000	17.000		4,675.00
0270	208-00070	STABILIZED CONSTRUCTION ENTRANCE	6.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.200		
			L S	0.000	0.00	
			6,000.00000	0.200		1,200.00
0280	208-00200	EROSION CONTROL SUPERVISOR	1.000	0.210		
			L S	0.040	1,000.00	
			25,000.00000	0.250		6,250.00
0285	208-00300	TEMPORARY BERMS	2,500.000	0.000		
			LF	0.000	0.00	
			1.25000	0.000		0.00
0290	210-00001	RESET STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0295	210-00810	*RESET GROUND SIGN	4.500	4.500		
			EACH	0.000	0.00	
			90.00000	4.500		405.00
0300	210-00815	*RESET SIGN PANEL	1.000	1.000		
			EACH	0.000	0.00	
			25.00000	1.000		25.00
0305	210-00831	*RESET TRAFFIC SIGNAL HEAD	21.000	0.000		
			EACH	0.000	0.00	
			128.00000	0.000		0.00
0310	210-04010	ADJUST MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0315	210-04015	MODIFY MANHOLE	8.000	4.000		
			EACH	0.000	0.00	
			1,500.00000	4.000		6,000.00
0320	210-04016	MODIFY MANHOLE (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0325	210-04020	MODIFY INLET	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	210-04050	ADJUST VALVE BOX	2.000 EACH 225.00000	0.000 0.000 0.000	0.00	0.00
0335	212-00006	*SEEDING (NATIVE)	4.100 ACRE 1,190.00000	0.100 0.000 0.100	0.00	119.00
0336	212-00006	SEEDING (NATIVE) SEEDING (NATIVE) (SPECIAL)	0.918 ACRE 4,550.50000	0.000 0.918 0.918	4,177.36	4,177.36
0340	212-00032	*SOIL CONDITIONING	4.100 ACRE 1,750.00000	0.000 0.000 0.000	0.00	0.00
0345	213-00003	*MULCHING (WEED FREE)	4.100 ACRE 2,100.00000	0.000 0.000 0.000	0.00	0.00
0350	213-00061	*MULCH TACKIFIER	820.000 LB 0.91000	720.000 0.000 720.000	0.00	655.20
0355	216-00037	*SOIL RETENTION BLANKET (COCONUT)	17,495.000 SY 1.52000	479.000 0.000 479.000	0.00	728.08
0356	213-00100	SOIL BINDER FLEXTERRA SOIL BINDER	0.918 ACRE 7,358.26000	0.000 0.918 0.918	6,754.88	6,754.88
0360	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000 L S 5,200.00000	0.750 0.000 0.750	0.00	3,900.00
0361	210-04051	ADJUST VALVE BOX (SPECIAL)	1.000 EACH 705.29000	1.000 0.000 1.000	0.00	705.29
0365	250-00050	*MONITORING TECHNICIAN	370.000 HOUR 37.50000	7.500 0.000 7.500	0.00	281.25

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	250-00110	*HEALTH AND SAFETY OFFICER	24.000	0.000		
			HOUR	0.000	0.00	
			60.00000	0.000		0.00
0375	250-00120	*MATERIAL SAMPLING AND DELIVERY	74.000	28.000		
			EACH	0.000	0.00	
			50.00000	28.000		1,400.00
0380	250-00230	*TRAP AND TREAT BOS-200, GYPSUM DRY WEIGHT	4,500.000	4,500.000		
			LB	0.000	0.00	
			4.45000	4,500.000		20,025.00
0385	250-00240	*SUBSURFACE BIOENHANCEMENT INJECTION	140.000	35.000		
			EACH	105.000	30,135.00	
			287.00000	140.000		40,180.00
0390	250-00300	*WATER TREATMENT SYSTEM	1.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
0395	250-00310	*WATER TREATMENT	30.500	30.500		
			MGAL	0.000	0.00	
			668.00000	30.500		20,374.00
0400	304-06007	AGGREGATE BASE COURSE (CLASS 6)	3,567.300	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
0405	304-06008	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	200.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0410	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	500.000	31.620		
			TON	200.850	22,294.35	
			111.00000	232.470		25,804.17
0415	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	8,567.200	0.000		
			TON	0.000	0.00	
			55.00000	0.000		0.00
0420	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	2,354.500	0.000		
			TON	0.000	0.00	
			63.40000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	3,195.700	0.000		
			GAL	0.000	0.00	
			3.00000	0.000		0.00
0430	412-01100	CONCRETE PAVEMENT (11 INCH)	94.200	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0435	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	105.000	64.000		
			SY	0.000	0.00	
			3.50000	64.000		224.00
0440	506-00212	RIPRAP (12 INCH)	371.000	371.000		
			CY	0.000	0.00	
			40.00000	371.000		14,840.00
0445	507-00000	CONCRETE SLOPE AND DITCH PAVING	25.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0450	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	296.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
0455	601-01000	CONCRETE CLASS B	2.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0460	601-03020	CONCRETE CLASS D (MISCELLANEOUS)	9.600	0.000		
			CY	1.000	350.00	
			350.00000	1.000		350.00
0465	601-03040	CONCRETE CLASS D (BRIDGE)	54.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00
0470	602-00020	*REINFORCING STEEL (EPOXY COATED)	5,454.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
0475	603-01155	15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	500.000	420.000		
			LF	0.000	0.00	
			41.00000	420.000		17,220.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0480	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,567.000	277.000		
			LF	0.000	0.00	
			49.00000	277.000		13,573.00
0485	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	241.000	189.000		
			LF	0.000	0.00	
			61.00000	189.000		11,529.00
0490	603-01305	30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	229.000	0.000		
			LF	124.000	13,144.00	
			106.00000	124.000		13,144.00
0495	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	278.000	278.000		
			LF	0.000	0.00	
			99.00000	278.000		27,522.00
0500	603-01425	42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	21.000	0.000		
			LF	0.000	0.00	
			178.00000	0.000		0.00
0505	603-05030	30 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0510	603-05036	36 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0515	603-07360	*36 INCH REINFORCED CONCRETE PIPE (JACKED)	118.000	0.000		
			LF	0.000	0.00	
			900.00000	0.000		0.00
0516	603-07360	36 INCH REINFORCED CONCRETE PIPE (JACKED)	114.000	114.000		
			LF	0.000	0.00	
			1,123.10000	114.000		128,033.40
0520	604-00305	*INLET TYPE C (5 FOOT)	3.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0525	604-00310	*INLET TYPE C (10 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			2,700.00000	1.000		2,700.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0530	604-00510	*INLET TYPE D (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0535	604-00550	*INLET TYPE D (SPECIAL)	1.000	0.000		
			EACH	1.000	3,500.00	
			3,500.00000	1.000		3,500.00
0540	604-16050	*INLET TYPE 16 (SINGLE) (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0545	604-19105	*INLET TYPE R L 5 (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0550	604-19205	*INLET TYPE R L 10 (5 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			3,900.00000	0.000		0.00
0555	604-19210	*INLET TYPE R L 10 (10 FOOT)	6.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0560	604-25005	*VANE GRATE INLET (5 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0565	604-30000	MANHOLE SLAB BASE (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0570	604-30005	MANHOLE SLAB BASE (5 FOOT)	3.000	2.000		
			EACH	0.000	0.00	
			1,800.00000	2.000		3,600.00
0575	604-30010	MANHOLE SLAB BASE (10 FOOT)	4.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
0580	604-30015	MANHOLE SLAB BASE (15 FOOT)	3.000	2.000		
			EACH	1.000	3,100.00	
			3,100.00000	3.000		9,300.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0585	604-31010	MANHOLE BOX BASE (10 FOOT)	1.000 EACH 7,000.00000	0.000 0.000 0.000	0.00 0.00	0.00
0590	604-31020	MANHOLE BOX BASE (20 FOOT)	1.000 EACH 8,300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0595	604-39005	MANHOLE SPECIAL (5 FOOT)	3.000 EACH 3,400.00000	2.000 0.000 2.000	0.00 0.00	6,800.00
0600	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	1,441.000 LF 16.00000	0.000 0.000 0.000	0.00 0.00	0.00
0605	605-84000	SUBSURFACE DRAIN OUTLET	554.000 LF 20.00000	0.000 0.000 0.000	0.00 0.00	0.00
0610	606-00730	GUARDRAIL TYPE 7 (STYLE CD)	1,872.200 LF 37.00000	0.000 0.000 0.000	0.00 0.00	0.00
0615	606-11000	*BRIDGE RAIL TYPE 10	30.000 LF 130.00000	0.000 0.000 0.000	0.00 0.00	0.00
0620	606-11030	*BRIDGE RAIL TYPE 10M	80.000 LF 115.00000	0.000 0.000 0.000	0.00 0.00	0.00
0625	607-11455	*FENCE WOOD	126.000 LF 22.40000	0.000 0.000 0.000	0.00 0.00	0.00
0630	607-11580	*FENCE (TEMPORARY)	500.000 LF 3.35000	235.000 0.000 235.000	0.00 0.00	787.25
0635	607-11581	*FENCE (TEMPORARY) (SPECIAL)	755.000 LF 59.60000	0.000 200.000 200.000	11,920.00	11,920.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0640	607-53172	*FENCE CHAIN LINK (72 INCH)	861.000	186.000		
			LF	675.000	4,421.25	
			6.55000	861.000		5,639.55
0645	608-00006	CONCRETE SIDEWALK (6 INCH)	4,166.300	0.000		
			SY	0.000	0.00	
			33.00000	0.000		0.00
0650	608-00010	CONCRETE CURB RAMP	138.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0655	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	4,000.400	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
0660	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	3,259.400	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0665	609-24002	GUTTER TYPE 2 (2 FOOT)	106.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0670	609-24004	GUTTER TYPE 2 (4 FOOT)	47.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0671	609-60011	CURB TYPE 6 (SECTION M)	662.000	0.000		
			LF	662.000	6,620.00	
			10.00000	662.000		6,620.00
0675	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	15,713.600	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
0680	613-00200	*2 INCH ELECTRICAL CONDUIT	3,020.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0685	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	300.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0690	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,000.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0695	613-07023	*PULL BOX (24"X36"X24")	9.000	0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00
0700	613-10000	*WIRING	0.500	0.000		
			L S	0.000	0.00	
			61,330.00000	0.000		0.00
0705	614-00011	*SIGN PANEL (CLASS I)	90.000	0.000		
			SF	0.000	0.00	
			11.93000	0.000		0.00
0710	614-00012	*SIGN PANEL (CLASS II)	25.000	0.000		
			SF	0.000	0.00	
			14.84000	0.000		0.00
0715	614-01583	*STL SIGN SUPP(2-1/2 IN RD SCH 80) (PO&SLIP)	23.000	0.000		
			EACH	0.000	0.00	
			367.50000	0.000		0.00
0720	614-85115	IMPACT ATTENUATOR (QUADGUARD)	2.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0725	619-50640	8 INCH PLASTIC PIPE	190.000	90.000		
			LF	0.000	0.00	
			125.00000	90.000		11,250.00
0730	619-75064	8 INCH GATE VALVE	1.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0735	621-00450	*DETOUR PAVEMENT	19,081.900	8,237.000		
			SY	4,493.000	128,050.50	
			28.50000	12,730.000		362,805.00
0740	622-00715	*MONITORING WELLS	100.000	0.000		
			LF	0.000	0.00	
			25.50000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 16
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0745	622-04035	*WATER STORAGE FACILITY	1.000	0.000		
			L S	0.000	0.00	
			12,500.00000	0.000		0.00
0750	622-11100	*STORAGE BUILDING	1.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0755	623-09100	*SUBMERSIBLE PUMP (W/VALVING AND CONTROLS)	1.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0760	625-00000	CONSTRUCTION SURVEYING	1.000	0.210		
			L S	0.040	9,200.00	
			230,000.00000	0.250		57,500.00
0765	626-00000	*MOBILIZATION	1.000	0.500		
			L S	0.000	0.00	
			585,000.00000	0.500		792,500.00
0770	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.450		
			L S	0.000	0.00	
			7,000.00000	0.450		3,150.00
0775	627-00005	*EPOXY PAVEMENT MARKING	354.000	0.000		
			GAL	92.000	10,120.00	
			110.00000	92.000		10,120.00
0780	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	50.000	0.000		
			GAL	0.000	0.00	
			25.00000	0.000		0.00
0785	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	703.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0790	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	116.000	0.000		
			SF	107.000	1,712.00	
			16.00000	107.000		1,712.00
0795	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	2,140.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 17
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0800	629-01001	SURVEY MONUMENT (TYPE 1)	30.000 EACH 300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0805	629-01002	SURVEY MONUMENT (TYPE 2)	1.000 EACH 300.00000	0.000 0.000 0.000	0.00 0.00	0.00
0810	629-01003	SURVEY MONUMENT (TYPE 3)	1.000 EACH 350.00000	0.000 0.000 0.000	0.00 0.00	0.00
0815	629-01005	SURVEY MONUMENT (TYPE 5)	2.000 EACH 350.00000	0.000 0.000 0.000	0.00 0.00	0.00
0820	630-00000	*FLAGGING	2,500.000 HOUR 20.00000	674.500 807.500 1,482.000	16,150.00	29,640.00
0825	630-00004	TRAFFIC CONTROL VEHICLE	2.000 EACH 4,500.00000	0.500 0.500 1.000	2,250.00	4,500.00
0830	630-00007	TRAFFIC CONTROL INSPECTION	300.000 DAY 150.00000	65.000 8.000 73.000	1,200.00	10,950.00
0835	630-00012	TRAFFIC CONTROL MANAGEMENT	390.000 DAY 440.00000	82.000 20.000 102.000	8,800.00	44,880.00
0840	630-00015	UNIFORMED TRAFFIC CONTROL COORDINATION	500.000 HOUR 30.00000	0.000 15.000 15.000	450.00	450.00
0845	630-80001	FLASHING BEACON (PORTABLE)	4.000 EACH 1,000.00000	2.000 0.000 2.000	0.00	2,000.00
0850	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY)	30.000 EACH 250.00000	4.500 2.000 6.500	500.00	1,625.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 18
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0855	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	149.000	46.000		
			EACH	-1.500	-112.50	
			75.00000	44.500		3,337.50
0860	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	106.000	29.500		
			EACH	6.500	650.00	
			100.00000	36.000		3,600.00
0865	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	25.000	8.500		
			EACH	0.000	0.00	
			100.00000	8.500		850.00
0870	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	340.000	76.000		
			SF	94.000	1,880.00	
			20.00000	170.000		3,400.00
0875	630-80355	PORTABLE MESSAGE SIGN PANEL	4.000	1.500		
			EACH	0.500	6,000.00	
			12,000.00000	2.000		24,000.00
0880	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	1.000		
			EACH	1.000	3,000.00	
			3,000.00000	2.000		6,000.00
0885	630-80360	DRUM CHANNELIZING DEVICE	200.000	37.000		
			EACH	13.000	520.00	
			40.00000	50.000		2,000.00
0890	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	5,336.000	704.000		
			LF	1,964.000	62,848.00	
			32.00000	2,668.000		85,376.00
0895	630-80380	TRAFFIC CONE	500.000	52.500		
			EACH	150.000	1,500.00	
			10.00000	202.500		2,025.00
0896	607-00005	END POST	4.000	3.000		
			EACH	1.000	120.12	
			120.12000	4.000		480.48
0897	607-00010	CORNER AND LINE BRACE POST	6.000	4.000		
			EACH	2.000	307.24	
			153.62000	6.000		921.72

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 19
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0900	630-85010	IMPACT ATTENUATOR (TEMPORARY)	8.000	0.000		
			EACH	4.000	24,000.00	
			6,000.00000	4.000		24,000.00
0901	630-85006	IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	1.000	0.000		
			EACH	0.500	1,949.50	
			3,899.00000	0.500		1,949.50
0905	630-85040	IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0910	700-70010	F/A MINOR CONTRACT REVISIONS (MCR AND MISC.)	1,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70011	F/A PARTNERING	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0920	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70016	F/A FUEL COST ADJUSTMENT	150,000.000	-2,265.860		
			F A	0.000	0.00	
			1.00000	-2,265.860		-2,265.86
0930	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70021	F/A ON-THE-JOB TRAINEE	12,288.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0940	700-70022	F/A OJT COLORADO TRAINING PROGRAM	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0945	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 20
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0950	700-70060	F/A ADJUST ADJUST UTILITIES	5,000.000	4,902.040			
			F A	0.000	0.00		
			1.00000	4,902.040		4,902.04	
0955	700-70072	F/A OBTAIN POWER FROM PUBLIC SERVICE CO	5,000.000	3,879.510			
			F A	0.000	0.00		
			1.00000	3,879.510		3,879.51	
0960	700-70380	F/A EROSION CONTROL	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0965	700-70495	F/A ASBESTOS ABATEMENT WORK	25,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0970	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	20,000.000	2,320.500			
			F A	0.000	0.00		
			1.00000	2,320.500		2,320.50	
1316	625-00001	CONSTRUCTION SURVEYING (HOURLY)	93.000	93.000			
			HOUR	0.000	0.00		
			100.00000	93.000		9,300.00	
			CAT 0200	CURRENT AMT \$	9,429,834.39 \$	401,890.40 \$	2,914,572.54
CAT NO0300 STR. E-16-WM (GRANDVIEW)							
0980	206-00000	*STRUCTURE EXCAVATION	330.000	0.000			
			CY	0.000	0.00		
			7.50000	0.000		0.00	
0985	206-00100	*STRUCTURE BACKFILL (CLASS 1)	279.000	0.000			
			CY	0.000	0.00		
			17.00000	0.000		0.00	
0990	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	279.000	0.000			
			CY	0.000	0.00		
			16.00000	0.000		0.00	
0995	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	84.000	0.000			
			TON	0.000	0.00		
			63.40000	0.000		0.00	

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 21
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STR. E-16-WM (GRANDVIEW)						
1000	503-00054	*DRILLED CAISSON (54 INCH)	64.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
1005	512-00118	BEARING DEVICE (SPECIAL)	8.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1010	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	154.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
1015	515-00120	*WATERPROOFING (MEMBRANE)	521.000	0.000		
			SY	0.000	0.00	
			10.38000	0.000		0.00
1020	601-03025	CONCRETE CLASS D (MISCELLANEOUS) (COLORED)	2.500	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
1025	601-03040	CONCRETE CLASS D (BRIDGE)	273.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00
1030	601-40301	*STRUCTURAL CONCRETE COATING	2,282.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
1035	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	2,282.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
1040	602-00020	*REINFORCING STEEL (EPOXY COATED)	71,185.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
1045	606-11005	*BRIDGE RAIL TYPE 10 (SPECIAL)	162.000	0.000		
			LF	0.000	0.00	
			115.00000	0.000		0.00
1050	618-00142	*PRESTRESSED CONCRETE I (BT42)	519.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 22
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STR. E-16-WM (GRANDVIEW)							
1055	619-10180	18 INCH WELDED STEEL PIPE	463.000	40.000			
			LF	0.000	0.00		
			141.00000	40.000		5,640.00	
			CAT 0300	CURRENT AMT \$	423,089.03 \$	0.00 \$	5,640.00
CAT NO0301 STR. E-16-WM & WN (ENHANCEMENTS)							
1060	206-00000	*STRUCTURE EXCAVATION	363.000	0.000			
			CY	0.000	0.00		
			7.50000	0.000		0.00	
1065	206-00100	*STRUCTURE BACKFILL (CLASS 1)	308.000	0.000			
			CY	0.000	0.00		
			17.00000	0.000		0.00	
1070	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	294.000	0.000			
			CY	0.000	0.00		
			16.00000	0.000		0.00	
1075	503-00048	*DRILLED CAISSON (48 INCH)	35.000	0.000			
			LF	0.000	0.00		
			170.00000	0.000		0.00	
1080	503-00054	*DRILLED CAISSON (54 INCH)	64.000	0.000			
			LF	0.000	0.00		
			240.00000	0.000		0.00	
1085	512-00118	BEARING DEVICE (SPECIAL)	12.000	0.000			
			EACH	0.000	0.00		
			1,000.00000	0.000		0.00	
1090	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	154.000	0.000			
			LF	0.000	0.00		
			237.00000	0.000		0.00	
1095	515-00400	*CONCRETE SEALER	754.000	0.000			
			SY	0.000	0.00		
			5.00000	0.000		0.00	
1100	601-03025	CONCRETE CLASS D (MISCELLANEOUS) (COLORED)	2.500	0.000			
			CY	0.000	0.00		
			600.00000	0.000		0.00	

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 23
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STR. E-16-WM & WN (ENHANCEMENTS)						
1105	601-03040	CONCRETE CLASS D (BRIDGE)	288.000 CY	0.000 0.000	0.00	0.00
			450.00000	0.000		0.00
1110	601-40301	*STRUCTURAL CONCRETE COATING	2,410.000 SF	0.000 0.000	0.00	0.00
			0.45000	0.000		0.00
1115	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	2,410.000 SF	0.000 0.000	0.00	0.00
			2.40000	0.000		0.00
1120	602-00020	*REINFORCING STEEL (EPOXY COATED)	75,000.000 LB	0.000 0.000	0.00	0.00
			0.75000	0.000		0.00
1125	618-00142	*PRESTRESSED CONCRETE I (BT42)	778.000 LF	0.000 0.000	0.00	0.00
			140.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$	389,379.00 \$	0.00 \$
CAT NO0302 STR. E-16-WN (BNSF RAILROAD)						
1130	206-00000	*STRUCTURE EXCAVATION	719.000 CY	0.000 0.000	0.00	0.00
			7.50000	0.000		0.00
1135	206-00100	*STRUCTURE BACKFILL (CLASS 1)	245.000 CY	0.000 0.000	0.00	0.00
			17.00000	0.000		0.00
1140	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	340.000 CY	0.000 0.000	0.00	0.00
			16.00000	0.000		0.00
1145	206-01781	SHORING (AREA 1)	1.000 L S	0.000 0.000	0.00	0.00
			75,000.00000	0.000		0.00
1150	206-01782	SHORING (AREA 2)	1.000 L S	0.000 0.000	0.00	0.00
			75,000.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 24
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. E-16-WN (BNSF RAILROAD)						
1155	206-01783	SHORING (AREA 3)	1.000	0.000		
			L S	0.000	0.00	
			75,000.00000	0.000		0.00
1160	503-00048	*DRILLED CAISSON (48 INCH)	320.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1165	509-00001	STRUCTURAL STEEL (GALVANIZED)	4,788.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
1170	512-00118	BEARING DEVICE (SPECIAL)	16.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
1175	513-00690	BRIDGE DRAIN (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
1180	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	262.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
1185	517-00100	*WATERPROOFING (RAILROAD)	281.000	0.000		
			SY	0.000	0.00	
			101.05000	0.000		0.00
1190	518-00000	BRIDGE COMPRESSION JOINT SEALER	72.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
1195	601-03040	CONCRETE CLASS D (BRIDGE)	285.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00
1200	601-40301	*STRUCTURAL CONCRETE COATING	5,063.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
1205	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	5,063.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 25
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR. E-16-WN (BNSF RAILROAD)						
1210	602-00020	*REINFORCING STEEL (EPOXY COATED)	69,808.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
1215	618-00510	*PRESTRESSED CONCRETE I (SPECIAL)	524.000	0.000		
			LF	0.000	0.00	
			210.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$	728,587.10 \$	0.00 \$
CAT NO0303 STR. WALL E-16-AZ (SH 121 E)						
1220	206-00000	*STRUCTURE EXCAVATION	700.000	0.000		
			CY	0.000	0.00	
			7.50000	0.000		0.00
1225	206-00100	*STRUCTURE BACKFILL (CLASS 1)	297.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
1230	503-00200	*CAISSON (SPECIAL)	3,030.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00
1235	504-04420	*PRECAST PANEL FACING	3,627.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
1240	601-03050	CONCRETE CLASS D (WALL)	257.200	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1245	601-40301	*STRUCTURAL CONCRETE COATING	1,680.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
1250	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	5,478.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
1255	601-40400	*STRUCTURAL CONCRETE STAIN	422.000	0.000		
			SY	0.000	0.00	
			0.75000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 26
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STR. WALL E-16-AZ (SH 121 E)						
1260	602-00020	*REINFORCING STEEL (EPOXY COATED)	28,063.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
			CAT 0303	CURRENT AMT \$	1,543,668.95 \$	0.00 \$ 0.00
CAT NO0304 STR. WALL E-16-BA (SH 121 W)						
1265	206-00000	*STRUCTURE EXCAVATION	633.000	0.000		
			CY	0.000	0.00	
			7.50000	0.000		0.00
1270	206-00100	*STRUCTURE BACKFILL (CLASS 1)	413.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
1275	503-00200	*CAISSON (SPECIAL)	3,162.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00
1280	504-04420	*PRECAST PANEL FACING	3,682.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
1285	601-03050	CONCRETE CLASS D (WALL)	210.600	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00
1290	601-40301	*STRUCTURAL CONCRETE COATING	1,175.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
1295	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	4,856.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
1300	601-40400	*STRUCTURAL CONCRETE STAIN	409.000	0.000		
			SY	0.000	0.00	
			0.75000	0.000		0.00
1305	602-00020	*REINFORCING STEEL (EPOXY COATED)	21,647.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
			CAT 0304	CURRENT AMT \$	1,580,641.65 \$	0.00 \$ 0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 27
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 RTD ABUTMENTS AND PIER						
1310	206-00000	*STRUCTURE EXCAVATION	177.000	0.000		
			CY	0.000	0.00	
			7.50000	0.000		0.00
1315	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	110.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
1320	206-00100	*STRUCTURE BACKFILL (CLASS 1)	67.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
1325	503-00048	*DRILLED CAISSON (48 INCH)	280.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
			CAT 0305	CURRENT AMT \$	58,866.50 \$	0.00 \$
CAT NO0306 STR. WALL E-16-BB (SH 121 E)						
1330	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,214.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
1335	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,839.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
1340	503-00200	*CAISSON (SPECIAL)	2,364.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00
1345	504-04420	*PRECAST PANEL FACING	5,241.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
1350	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	757.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
1355	601-03050	CONCRETE CLASS D (WALL)	358.000	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 28
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 STR. WALL E-16-BB (SH 121 E)						
1360	601-40301	*STRUCTURAL CONCRETE COATING	3,328.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
1365	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	8,566.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
1370	601-40400	*STRUCTURAL CONCRETE STAIN	582.000	0.000		
			SY	0.000	0.00	
			0.75000	0.000		0.00
1375	602-00020	*REINFORCING STEEL (EPOXY COATED)	22,016.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
			CAT 0306	CURRENT AMT \$	1,579,284.50 \$	0.00 \$
CAT NO0307 STR. WALL E-16-BC (SH 121 W)						
1380	206-00100	*STRUCTURE BACKFILL (CLASS 1)	2,116.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
1385	206-00360	*MECHANICAL REINFORCEMENT OF SOIL	1,640.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
1390	503-00200	*CAISSON (SPECIAL)	2,041.000	0.000		
			LF	0.000	0.00	
			430.00000	0.000		0.00
1395	504-04420	*PRECAST PANEL FACING	4,709.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
1400	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	833.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
1405	601-03050	CONCRETE CLASS D (WALL)	394.500	0.000		
			CY	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 29
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0307 STR. WALL E-16-BC (SH 121 W)						
1410	601-40301	*STRUCTURAL CONCRETE COATING	3,813.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
1415	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	8,520.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
1420	601-40400	*STRUCTURAL CONCRETE STAIN	523.000	0.000		
			SY	0.000	0.00	
			0.75000	0.000		0.00
1425	602-00020	*REINFORCING STEEL (EPOXY COATED)	24,111.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
			CAT 0307	CURRENT AMT \$	1,452,538.35 \$	0.00 \$
CAT NO0308 STR. WALL E-16-BD (SH 121 E)						
1430	206-00000	*STRUCTURE EXCAVATION	165.000	165.000		
			CY	0.000	0.00	
			7.50000	165.000		1,237.50
1435	206-00100	*STRUCTURE BACKFILL (CLASS 1)	203.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
1440	514-00201	PEDESTRIAN RAILING (STEEL) (SPECIAL)	162.000	0.000		
			LF	0.000	0.00	
			237.00000	0.000		0.00
1445	518-00106	WATERSTOP (6 INCH)	7.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
1450	601-03050	CONCRETE CLASS D (WALL)	68.000	33.100		
			CY	15.150	5,302.50	
			350.00000	48.250		16,887.50
1455	601-40301	*STRUCTURAL CONCRETE COATING	661.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 30
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0308 STR. WALL E-16-BD (SH 121 E)						
1460	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	1,555.000	0.000		
			SF	0.000	0.00	
			2.40000	0.000		0.00
1465	601-40400	*STRUCTURAL CONCRETE STAIN	100.000	0.000		
			SY	0.000	0.00	
			0.75000	0.000		0.00
1470	602-00020	*REINFORCING STEEL (EPOXY COATED)	3,548.000	3,504.300		
			LB	0.000	0.00	
			0.75000	3,504.300		2,628.23
			CAT 0308	CURRENT AMT \$	73,759.95 \$	5,302.50 \$ 20,753.23
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1475	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			50,000.00000	1.000		50,000.00
1480	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			45,000.00000	1.000		45,000.00
1485	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
			CAT 0400	CURRENT AMT \$	103,000.00 \$	0.00 \$ 103,000.00
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1490	207-00405	TOPSOIL (SPECIAL)	592.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
1495	212-00006	*SEEDING (NATIVE)	1.020	0.000		
			ACRE	0.000	0.00	
			1,190.00000	0.000		0.00
1500	212-00032	*SOIL CONDITIONING	1.020	0.000		
			ACRE	0.000	0.00	
			1,750.00000	0.000		0.00
1505	212-00040	*SOIL PREPARATION (LAWN)	0.810	0.000		
			ACRE	0.000	0.00	
			2,100.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 31
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1510	212-00048	*SOIL PREPARATION (SPECIAL)	888.000 CY	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
1515	212-00050	*SOD	35,445.000 SF	0.000 0.000	0.00	0.00
			0.85000	0.000		0.00
1520	213-00000	*MULCHING	0.060 ACRE	0.000 0.000	0.00	0.00
			1,600.00000	0.000		0.00
1525	213-00004	*MULCHING (WEED FREE STRAW)	1.020 ACRE	0.000 0.000	0.00	0.00
			2,100.00000	0.000		0.00
1530	213-00005	*MULCHING (DECORATIVE)	780.000 CF	0.000 0.000	0.00	0.00
			2.41000	0.000		0.00
1535	213-00008	*MULCHING (WOOD CHIP)	4,580.000 CF	0.000 0.000	0.00	0.00
			2.97000	0.000		0.00
1540	213-00300	*CONCRETE LANDSCAPE BORDER	281.000 LF	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
1545	213-00440	*METAL LANDSCAPE BORDER (1/8X4 INCH)	3,135.000 LF	0.000 0.000	0.00	0.00
			2.25000	0.000		0.00
1550	213-00500	TREE GRATE	6.000 EACH	0.000 0.000	0.00	0.00
			1,000.00000	0.000		0.00
1555	214-00000	*LANDSCAPE MAINTENANCE	1.000 L S	0.000 0.000	0.00	0.00
			114,291.00000	0.000		0.00
1560	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	43.000 EACH	0.000 0.000	0.00	0.00
			415.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 32
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1565	214-00225	*DECIDUOUS TREE (2.5 INCH CALIPER)	36.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00
1570	214-00350	*DECIDUOUS SHRUB (5 GALLON CONTAINER)	385.000	0.000		
			EACH	0.000	0.00	
			44.00000	0.000		0.00
1575	214-00650	*EVERGREEN SHRUB (5 GALLON CONTAINER)	150.000	0.000		
			EACH	0.000	0.00	
			34.50000	0.000		0.00
1580	214-00805	*GROUND COVER VINES (2.25 INCH POTS)	318.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
1585	214-00910	*PERENNIALS (1 GALLON CONTAINER)	893.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
1590	304-06007	AGGREGATE BASE COURSE (CLASS 6)	1,535.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
1595	304-09020	PERMEABLE AGGREGATE BASE COURSE	13.000	0.000		
			TON	0.000	0.00	
			20.00000	0.000		0.00
1600	420-00131	GEOTEXTILE (SEPARATOR) (CLASS B)	41.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
1605	503-00048	*DRILLED CAISSON (48 INCH)	35.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
1610	509-00010	*STRUCTURAL STEEL (SPECIAL)	600.000	0.000		
			LB	0.000	0.00	
			115.00000	0.000		0.00
1615	517-00000	*WATERPROOFING (ASPHALT)	1,580.000	0.000		
			SY	0.000	0.00	
			28.36000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 33
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1620	601-01000	CONCRETE CLASS B	106.000 CY	0.000 0.000	0.00	0.00
			600.00000	0.000		0.00
1625	601-01050	CONCRETE CLASS B (WALL)	611.000 CY	0.000 0.000	0.00	0.00
			350.00000	0.000		0.00
1630	601-03040	CONCRETE CLASS D (BRIDGE)	30.000 CY	0.000 0.000	0.00	0.00
			450.00000	0.000		0.00
1635	601-40005	*CUT STONE VENEER	4,586.000 SF	0.000 0.000	0.00	0.00
			39.00000	0.000		0.00
1640	602-00000	*REINFORCING STEEL	48,790.000 LB	0.000 0.000	0.00	0.00
			0.65000	0.000		0.00
1645	602-00020	*REINFORCING STEEL (EPOXY COATED)	6,700.000 LB	0.000 0.000	0.00	0.00
			0.75000	0.000		0.00
1650	605-01020	2 INCH HORIZONTAL DRAIN	49.000 LF	0.000 0.000	0.00	0.00
			4.00000	0.000		0.00
1655	605-01030	3 INCH HORIZONTAL DRAIN	537.000 LF	0.000 0.000	0.00	0.00
			4.00000	0.000		0.00
1660	605-83000	GEOCOMPOSITE DRAIN	890.000 SY	0.000 0.000	0.00	0.00
			12.00000	0.000		0.00
1665	608-00005	CONCRETE SIDEWALK (SPECIAL)	120.000 SY	0.000 0.000	0.00	0.00
			65.00000	0.000		0.00
1670	608-00006	CONCRETE SIDEWALK (6 INCH)	566.000 SY	0.000 0.000	0.00	0.00
			33.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 34
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1675	608-00012	CURB RAMP (SPECIAL)	18.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
1680	608-00070	INTERLOCKING PAVERS	5,980.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
1685	608-00350	CONCRETE SIDEWALK (COLORED)	52.000	0.000		
			SY	0.000	0.00	
			55.00000	0.000		0.00
1690	609-21022	CURB AND GUTTER TYPE 2 (SECTION II-B) (COLORED)	415.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
1695	610-00010	*MEDIAN COVER MATERIAL (DECORATIVE)	6,100.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
1700	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	4,040.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
1705	613-00100	*1 INCH ELECTRICAL CONDUIT	1,000.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1710	613-00402	*4 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	940.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
1715	613-01100	*1 INCH ELECTRICAL CONDUIT (PLASTIC)	7,500.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
1720	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	4,255.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
1725	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	940.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 35
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1730	613-06000	*METER POLE	1.000 EACH 3,430.00000	0.000 0.000 0.000	0.00	0.00
1735	613-10000	*WIRING	0.500 L S 61,330.00000	0.000 0.000 0.000	0.00	0.00
1740	613-12000	*LUMINAIRE FLUORESCENT (TUNNEL)	50.000 EACH 830.00000	0.000 0.000 0.000	0.00	0.00
1745	613-15000	*FLOODLIGHT	24.000 EACH 945.00000	0.000 0.000 0.000	0.00	0.00
1750	613-15050	*SPOT LIGHT	8.000 EACH 918.00000	0.000 0.000 0.000	0.00	0.00
1755	613-15100	*RECESSED LIGHT	101.000 EACH 765.00000	0.000 0.000 0.000	0.00	0.00
1760	613-15200	*RECESSED LIGHT (SPECIAL)	4.000 EACH 450.00000	0.000 0.000 0.000	0.00	0.00
1765	613-16010	*LIGHT STANDARD AND LUMINAIRE (DECORATIVE)	2.000 EACH 7,510.00000	0.000 0.000 0.000	0.00	0.00
1770	613-16025	*LUMINAIRE (SPECIAL) (LED) (STEP LIGHT)	135.000 EACH 90.00000	0.000 0.000 0.000	0.00	0.00
1775	613-30005	*LIGHT STANDARD AND LUMINAIRE (PEDESTRIAN)	12.000 EACH 4,240.00000	0.000 0.000 0.000	0.00	0.00
1780	613-34400	*LIGHT STANDARD METAL (40 FOOT)	16.000 EACH 3,500.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 36
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1785	613-40010	*LIGHT STANDARD FOUNDATION	30.000	0.000		
			EACH	0.000	0.00	
			890.00000	0.000		0.00
1790	613-50100	*LIGHTING CONTROL CENTER	1.000	0.000		
			EACH	0.000	0.00	
			11,440.00000	0.000		0.00
1795	613-50400	*LIGHT STANDARD TIMBER (TEMPORARY)	19.000	4.000		
			EACH	8.000	11,440.00	
			1,430.00000	12.000		17,160.00
1800	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	16.000	0.000		
			EACH	0.000	0.00	
			458.00000	0.000		0.00
1805	614-00035	SIGN PANEL (SPECIAL)	1,070.000	0.000		
			SF	0.000	0.00	
			75.00000	0.000		0.00
1810	619-40120	*1-1/2 INCH COPPER PIPE	50.000	0.000		
			LF	0.000	0.00	
			21.67000	0.000		0.00
1815	619-50080	*1 INCH PLASTIC PIPE	12,227.000	0.000		
			LF	0.000	0.00	
			1.21000	0.000		0.00
1820	619-50100	*1-1/4 INCH PLASTIC PIPE	810.000	0.000		
			LF	0.000	0.00	
			2.15000	0.000		0.00
1825	619-50120	*1-1/2 INCH PLASTIC PIPE	900.000	0.000		
			LF	0.000	0.00	
			2.38000	0.000		0.00
1830	619-50160	*2 INCH PLASTIC PIPE	897.000	0.000		
			LF	0.000	0.00	
			3.52000	0.000		0.00
1835	621-00650	PEDESTRIAN STAIR STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 37
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1840	622-00150	PLANTER BOX	4.000 EACH 1,500.00000	0.000 0.000 0.000	0.00	0.00
1845	622-00250	BENCH	4.000 EACH 1,500.00000	0.000 0.000 0.000	0.00	0.00
1850	622-00350	TRASH RECEPTACLE	3.000 EACH 1,400.00000	0.000 0.000 0.000	0.00	0.00
1855	622-20100	*PRECAST COLORED CONCRETE CAP	702.000 LF 42.00000	0.000 0.000 0.000	0.00	0.00
1860	623-00156	*IRRIGATION BUBBLER	12.000 EACH 82.00000	0.000 0.000 0.000	0.00	0.00
1865	623-00162	*DRIP EMITTER TUBING	175.000 LF 1.36000	0.000 0.000 0.000	0.00	0.00
1870	623-00205	*4 INCH POP-UP SPRAY SPRINKLER	432.000 EACH 16.00000	0.000 0.000 0.000	0.00	0.00
1875	623-00212	*12 INCH POP-UP SPRAY SPRINKLER	294.000 EACH 44.50000	0.000 0.000 0.000	0.00	0.00
1880	623-00332	*4 INCH POP-UP ROTARY SPRINKLER	57.000 EACH 42.00000	0.000 0.000 0.000	0.00	0.00
1885	623-01712	*1-1/2 INCH BACKFLOW PREVENTER	2.000 EACH 1,750.00000	0.000 0.000 0.000	0.00	0.00
1890	623-03108	*1 INCH AUTOMATIC CONTROL VALVE	30.000 EACH 180.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 38
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1895	623-03112	*1-1/2 INCH AUTOMATIC CONTROL VALVE	19.000	0.000		
			EACH	0.000	0.00	
			244.00000	0.000		0.00
1900	623-04000	*CONTROL WIRE 24 VOLT	14,750.000	0.000		
			LF	0.000	0.00	
			1.02000	0.000		0.00
1905	623-04008	*1 INCH QUICK-COUPLER VALVE	14.000	0.000		
			EACH	0.000	0.00	
			88.00000	0.000		0.00
1910	623-05012	*1-1/2 INCH GATE VALVE	2.000	0.000		
			EACH	0.000	0.00	
			53.00000	0.000		0.00
1915	623-05016	*2 INCH GATE VALVE	5.000	0.000		
			EACH	0.000	0.00	
			81.00000	0.000		0.00
1920	623-07012	1-1/2 INCH WATER METER	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1925	623-07600	*1-1/2 INCH FLOW SENSOR	2.000	0.000		
			EACH	0.000	0.00	
			166.00000	0.000		0.00
1930	623-07601	*1 INCH FLOW SENSOR	3.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00
1935	623-08106	*6 STATION AUTOMATIC CONTROLLER	1.000	0.000		
			EACH	0.000	0.00	
			481.00000	0.000		0.00
1940	623-08112	*12 STATION AUTOMATIC CONTROLLER	3.000	0.000		
			EACH	0.000	0.00	
			691.00000	0.000		0.00
1945	623-08116	*16 STATION AUTOMATIC CONTROLLER	1.000	0.000		
			EACH	0.000	0.00	
			797.00000	0.000		0.00

CONTID: C14811
 PCN: 14811-BID
 PROJECT: STU M040-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 39
 ESTIMATE RUN 03/28/2007
 11:45:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0600 ARCHITECTUAL ENHANCEMENTS						
1950	623-08308	*8 STATION AUTOMATIC CONTROLLER (INSTALL ONLY)	5.000	0.000		
			EACH	0.000	0.00	
			514.00000	0.000		0.00
		CAT 0600	CURRENT AMT	\$ 1,846,098.61	\$ 11,440.00	\$ 17,160.00
		PROJECT TOTAL	CURRENT AMT	\$ 19,208,748.03	\$ 418,632.90	\$ 3,061,125.77