

ESTIMATE SUMMARY

10:48:14

CONTID: C14829

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 14829-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 95.0 DAYS

TIME ALLOW:

150 WORK DAYS

US 385 Wray Bridge Replacement

PERCENT TIME: 63.33

ORIG TIME ALLOW:

150 WORK DAYS

PROJECT NO:

BR 3852-009

US 385 Wray Bridge Replacement

NAME OF ROAD:

385D

PROJECT COUNTIES:

YUMA

CONTRACTOR:

TLM CONSTRUCTORS, INC.

PAY PERIOD ENDING

04/30/2007

DATE TIME STARTED 09/11/2006

P.O. BOX 336638

DATE LET

07/13/2006

DATE WORK BEGAN

DATE AWARDED

08/22/2006

DATE TIME STOPPED

DATE CONTRACT EXECUTED

08/22/2006

DATE ACCEPTED

GREELEY

CO 80633 970 346 8323

DATE NOTICE TO PROCEED

09/11/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,210,768.29 PARTICIPATING	\$ 1,925,211.80	\$ 309,942.95
AWARD PROJECT AMT:	\$ 2,875,949.04 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	59.96% TOTAL EARNINGS	1,925,211.80	309,942.95
FUNDS AVAILABLE:	\$ 1,285,556.49 STOCKPILED MATERIALS	38,224.17	-5,770.00
	GROSS EARNINGS	1,963,435.97	304,172.95
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-43,139.24	-681.17
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,920,296.73	303,491.78
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,920,296.73	303,491.78
	OTHER ADJUSTMENTS	0.00	0.00

		PAYMENT DUE	\$ 303,491.78

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00035	REMOVAL OF PIPE	240.000	101.000		
			LF	0.000	0.00	
			18.00000	101.000		1,818.00
0010	202-00037	REMOVAL OF END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
0015	202-00220	*REMOVAL OF ASPHALT MAT	8,208.000	8,184.000		
			SY	24.000	216.00	
			9.00000	8,208.000		73,872.00
0020	202-00250	*REMOVAL OF PAVEMENT MARKING	1,100.000	0.000		
			SF	0.000	0.00	
			2.50000	0.000		0.00
0025	202-00810	*REMOVAL OF GROUND SIGN	15.000	9.000		
			EACH	0.000	0.00	
			100.00000	9.000		900.00
0030	202-00821	*REMOVAL OF SIGN PANEL	29.000	7.000		
			EACH	0.000	0.00	
			30.00000	7.000		210.00
0035	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	132.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0040	202-07000	*OBLITERATE OLD ROAD	1.000	0.000		
			L S	0.000	0.00	
			25,000.00000	0.000		0.00
0045	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	4,986.000	4,238.000		
			CY	0.000	0.00	
			13.00000	4,238.000		55,094.00
0050	203-01500	BLADING	100.000	37.000		
			HOUR	0.000	0.00	
			85.00000	37.000		3,145.00
0055	203-01550	DOZING	40.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01555	DOZING (LANDSCAPING)	24.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0065	203-01597	POTHOLING	30.000	0.000		
			HOUR	0.000	0.00	
			175.00000	0.000		0.00
0070	206-00000	STRUCTURE EXCAVATION	59.000	59.000		
			CY	0.000	0.00	
			14.00000	59.000		826.00
0075	207-00205	TOPSOIL	55.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0080	207-00305	WETLAND TOPSOIL	23.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
0085	207-00310	STOCKPILE WETLAND TOPSOIL	23.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0090	208-00002	*EROSION LOG (12 INCH)	960.000	273.000		
			LF	30.000	225.00	
			7.50000	303.000		2,272.50
0095	208-00011	*EROSION BALES (WEED FREE)	18.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0100	208-00020	*SILT FENCE	600.000	521.000		
			LF	0.000	0.00	
			2.25000	521.000		1,172.25
0105	208-00045	CONCRETE WASHOUT STRUCTURE	0.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0110	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00200	*EROSION CONTROL SUPERVISOR	1.000	0.560		
			L S	0.100	400.00	
			4,000.00000	0.660		2,640.00
0120	210-00760	RESET LUMINAIRE	1.000	0.000		
			EACH	1.000	400.00	
			400.00000	1.000		400.00
0125	210-00810	RESET GROUND SIGN	1.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0130	210-00831	RESET TRAFFIC SIGNAL HEAD	3.000	0.000		
			EACH	3.000	1,050.00	
			350.00000	3.000		1,050.00
0135	210-00840	RESET TRAFFIC SIGNAL POLE	1.000	0.000		
			EACH	1.000	3,000.00	
			3,000.00000	1.000		3,000.00
0140	210-00860	RESET PEDESTRIAN PUSH BUTTON	2.000	0.000		
			EACH	2.000	400.00	
			200.00000	2.000		400.00
0145	212-00006	*SEEDING (NATIVE)	2.500	0.000		
			ACRE	0.000	0.00	
			2,200.00000	0.000		0.00
0150	213-00002	*MULCHING (WEED FREE HAY)	2.500	0.000		
			ACRE	0.000	0.00	
			1,800.00000	0.000		0.00
0155	213-00061	*MULCH TACKIFIER	500.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0160	214-01010	BRUSH LAYER CUTTING	75.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00
0165	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	265.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	304-01005	AGGREGATE BASE COURSE (CLASS 1)	0.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0175	304-06000	AGGREGATE BASE COURSE (CLASS 6)	3,698.000	2,414.870		
			TON	540.770	18,926.95	
			35.00000	2,955.640		103,447.40
0180	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	75.000	52.080		
			TON	0.000	0.00	
			285.00000	52.080		14,842.80
0185	403-33741	*HOT MIX ASPHALT (GRADING S) (75) (PG 64-22)	1,500.000	827.340		
			TON	0.000	0.00	
			125.00000	827.340		103,417.50
0190	412-01000	CONCRETE PAVEMENT (10 INCH)	8,979.000	4,475.000		
			SY	2,932.000	205,240.00	
			70.00000	7,407.000		518,490.00
0195	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	485.000	147.000		
			SY	0.000	0.00	
			10.00000	147.000		1,470.00
0200	420-00131	GEOTEXTILE (SEPARATOR) (CLASS B)	0.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0205	503-00036	DRILLED CAISSON (36 INCH)	18.000	15.000		
			LF	0.000	0.00	
			240.00000	15.000		3,600.00
0210	506-00000	RIPRAP	110.000	33.000		
			CY	0.000	0.00	
			53.00000	33.000		1,749.00
0215	603-10300	30 INCH CORRUGATED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			86.00000	0.000		0.00
0220	603-10360	36 INCH CORRUGATED STEEL PIPE	92.000	92.000		
			LF	0.000	0.00	
			180.00000	92.000		16,560.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	603-10480	48 INCH CORRUGATED STEEL PIPE	70.000	70.000		
			LF	0.000	0.00	
			190.00000	70.000		13,300.00
0230	603-30030	30 INCH STEEL END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0235	603-30036	36 INCH STEEL END SECTION	2.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0240	603-30048	48 INCH STEEL END SECTION	2.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0245	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	250.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0250	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0255	606-01385	*TRANSITION TYPE 3J	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0260	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0265	606-02003	*END ANCHORAGE (NONFLARED)	3.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0270	607-11525	FENCE (PLASTIC)	309.000	309.000		
			LF	0.000	0.00	
			5.00000	309.000		1,545.00
0275	607-60620	ROAD CLOSURE GATE	2.000	0.000		
			EACH	2.000	24,000.00	
			12,000.00000	2.000		24,000.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275		MATERIAL ALLOWANCE STRUCTURAL STEEL COLUMNS FOR ROAD CLOSURE GATES		2.000		
			EACH	-2.000	-5,770.00	
			2,885.00000	0.000		0.00
0275		MATERIAL ALLOWANCE STRUCTURAL STEEL COLUMNS FOR ROAD CLOSURE GATES		2.000		
			EACH	0.000	0.00	
			2,728.41000	2.000		5,456.82
0280	608-00000	CONCRETE SIDEWALK	134.000	0.000		
			SY	0.000	0.00	
			75.00000	0.000		0.00
0285	608-00026	CONCRETE BIKEWAY (6 INCH)	454.000	234.000		
			SY	0.000	0.00	
			50.00000	234.000		11,700.00
0290	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	0.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0295	612-00001	DELINEATOR (TYPE I)	11.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0300	612-00002	DELINEATOR (TYPE II)	6.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0305	612-00003	DELINEATOR (TYPE III)	9.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0310	613-00126	1-1/4 INCH ELECTRICAL CONDUIT (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0315	613-00201	2 INCH ELECTRICAL CONDUIT (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0320	613-00301	3 INCH ELECTRICAL CONDUIT (JACKED)	0.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	645.000	180.000		
			LF	20.000	360.00	
			18.00000	200.000		3,600.00
0330	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	500.000	318.000		
			LF	40.000	880.00	
			22.00000	358.000		7,876.00
0335	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			7,500.00000	0.000		0.00
0340	614-00011	*SIGN PANEL (CLASS I)	140.330	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0345	614-00012	*SIGN PANEL (CLASS II)	113.250	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0350	614-00013	*SIGN PANEL (CLASS III)	45.500	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
0355	614-01512	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST)	65.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0360	614-01522	*STEEL SIGN SUPPORT (2-INCH ROUND) (SOCKET)	5.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0365	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	57.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0370	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	5.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00
0375	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	614-72875	*LOOP DETECTOR WIRE	0.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0385	614-72890	*SPAN WIRE CABLE	105.000	105.000		
			LF	0.000	0.00	
			30.00000	105.000		3,150.00
0390	614-85362	*TRAFFIC SIGNAL-LIGHT SPAN WIRE POLE (12 INCH)	2.000	2.000		
			EACH	0.000	0.00	
			6,500.00000	2.000		13,000.00
0395	625-00000	*CONSTRUCTION SURVEYING	1.000	0.450		
			L S	0.000	0.00	
			30,000.00000	0.450		13,500.00
0400	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			200,000.00000	1.000		200,000.00
0405	627-00005	*EPOXY PAVEMENT MARKING	21.000	0.000		
			GAL	0.000	0.00	
			275.00000	0.000		0.00
0410	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	101.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00
0415	627-00029	*24 INCH PAVEMENT MARKING TAPE (REMOVABLE)	291.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0420	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	283.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0425	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	680.000	0.000		
			SF	0.000	0.00	
			13.00000	0.000		0.00
0430	630-00000	*FLAGGING	800.000	667.500		
			HOUR	72.000	1,728.00	
			24.00000	739.500		17,748.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	630-00007	*TRAFFIC CONTROL INSPECTION	150.000	97.000		
			DAY	12.000	2,700.00	
			225.00000	109.000		24,525.00
0440	630-00012	*TRAFFIC CONTROL MANAGEMENT	125.000	85.000		
			DAY	18.000	7,650.00	
			425.00000	103.000		43,775.00
0445	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	11.000	5.500		
			EACH	0.000	0.00	
			180.00000	5.500		990.00
0450	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	64.000	32.000		
			EACH	0.000	0.00	
			115.00000	32.000		3,680.00
0455	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	6.000	3.000		
			EACH	0.000	0.00	
			125.00000	3.000		375.00
0460	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	4.000		
			EACH	0.000	0.00	
			150.00000	4.000		600.00
0465	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	2.000		
			EACH	0.000	0.00	
			6,500.00000	2.000		13,000.00
0470	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0475	630-80360	*DRUM CHANNELIZING DEVICE	220.000	110.000		
			EACH	0.000	0.00	
			55.00000	110.000		6,050.00
0480	630-80370	CONCRETE BARRIER (TEMPORARY)	500.000	0.000		
			LF	144.000	6,480.00	
			45.00000	144.000		6,480.00
0485	630-80380	*TRAFFIC CONE	100.000	50.000		
			EACH	0.000	0.00	
			18.00000	50.000		900.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	630-85010	IMPACT ATTENUATOR (TEMPORARY)	2.000 EACH 2,000.00000	0.000 0.000 0.000	0.00	0.00
0495	700-70010	F/A MINOR CONTRACT REVISIONS	150,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0500	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	4,900.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0505	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0510	700-70016	F/A FUEL COST ADJUSTMENT	2,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0515	700-70021	F/A ON-THE-JOB TRAINEE	0.000 HOUR 1.00000	0.000 0.000 0.000	0.00	0.00
0520	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0525	700-70028	F/A ESB PROGRAM	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0530	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	8,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0535	700-70380	F/A EROSION CONTROL	5,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0540	700-70042	F/A RAILROAD FLAGGING	15,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	700-70220	F/A PHONE SERVICE	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	203-00000	UNCLASSIFIED EXCAVATION	680.000	680.000		
			CY	0.000	0.00	
			20.37000	680.000		13,851.60
0685	203-00100	MUCK EXCAVATION	75.000	75.000		
			CY	0.000	0.00	
			25.00000	75.000		1,875.00
			CAT 0200	CURRENT AMT \$	2,044,094.29 \$	267,885.95 \$
						1,345,953.87
CAT NO0300 STRUCTURES						
0550	202-00400	REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			50,000.00000	0.000		0.00
0555	206-00000	STRUCTURE EXCAVATION	1,435.000	771.000		
			CY	0.000	0.00	
			14.00000	771.000		10,794.00
0560	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,024.000	512.000		
			CY	0.000	0.00	
			41.00000	512.000		20,992.00
0565	206-00200	STRUCTURE BACKFILL (CLASS 2)	10.000	5.000		
			CY	0.000	0.00	
			46.00000	5.000		230.00
0570	206-00360	MECHANICAL REINFORCEMENT OF SOIL	899.000	450.000		
			CY	0.000	0.00	
			20.00000	450.000		9,000.00
0575	206-01781	*SHORING (AREA 1)	1.700	1.700		
			L S	0.000	0.00	
			18,000.00000	1.700		30,600.00
0580	403-33731	*HOT MIX ASPHALT (GRADING S) (75) (PG 58-34)	106.000	0.000		
			TON	0.000	0.00	
			175.00000	0.000		0.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0585	502-11489	*STEEL PILING (HP 14X89)	892.000	333.000		
			LF	0.000	0.00	
			80.00000	333.000		26,640.00
0585		MATERIAL ALLOWANCE STEEL PILING		440.000		
			LF	0.000	0.00	
			33.82000	440.000		14,880.80
0590	503-00036	*DRILLED CAISSON (36 INCH)	185.000	140.000		
			LF	0.000	0.00	
			240.00000	140.000		33,600.00
0590		MATERIAL ALLOWANCE REINFORCING STEEL FOR CAISSONS		45.000		
			LF	0.000	0.00	
			40.65000	45.000		1,829.25
0595	509-00000	STRUCTURAL STEEL	38.000	0.000		
			LB	38.000	912.00	
			24.00000	38.000		912.00
0600	515-00120	WATERPROOFING (MEMBRANE)	863.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0605	518-03100	RAPID CURE SILICONE JOINT SEAL	263.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0610	601-03040	CONCRETE CLASS D (BRIDGE)	533.900	215.920		
			CY	0.000	0.00	
			450.00000	215.920		97,164.00
0615	602-00000	REINFORCING STEEL	13,841.000	8,742.970		
			LB	0.000	0.00	
			1.25000	8,742.970		10,928.71
0615		MATERIAL ALLOWANCE REINFORCING STEEL FOR PHASE 1 CONSTRUCTION		0.000		
			LB	0.000	0.00	
			0.45150	0.000		0.00
0620	602-00020	REINFORCING STEEL (EPOXY COATED)	95,811.000	41,610.350		
			LB	0.000	0.00	
			1.10000	41,610.350		45,771.39

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0008

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0620		MATERIAL ALLOWANCE REINFORCING STEEL FOR PHASE 1 CONSTRUCTION		0.000		
			LB	0.000	0.00	
			0.58500	0.000		0.00
0625	604-25000	VANE GRATE INLET SPECIAL	2.000	0.000		
			EACH	1.000	3,200.00	
			3,200.00000	1.000		3,200.00
0630	606-11030	*BRIDGE RAIL TYPE 10M	143.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
0635	606-11032	*BRIDGE RAIL TYPE 10M (SPECIAL)	143.000	0.000		
			LF	143.000	32,175.00	
			225.00000	143.000		32,175.00
0640	613-00200	2 INCH ELECTRICAL CONDUIT	284.000	142.000		
			LF	0.000	0.00	
			18.00000	142.000		2,556.00
0645	613-00300	3 INCH ELECTRICAL CONDUIT	284.000	284.000		
			LF	0.000	0.00	
			32.00000	284.000		9,088.00
0650	618-06036	*PRESTRESSED CONCRETE SLAB (DEPTH GREATER THAN 13 INCHES)	6,781.000	3,082.000		
			SF	0.000	0.00	
			42.00000	3,082.000		129,444.00
0650		MATERIAL ALLOWANCE GIRDERS		616.640		
			SF	0.000	0.00	
			26.04000	616.640		16,057.31
0650		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	0.000	0.00	
			26.04000	0.000		0.00
0650		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	0.000	0.00	
			26.04000	0.000		0.00
0675	512-00101	BEARING DEVICE (TYPE I)	22.000	10.000		
			EACH	0.000	0.00	
			435.50000	10.000		4,355.00

CONTID: C14829
 PCN: 14829-BID
 PROJECT: BR 3852-009

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 05/01/2007
 10:48:14

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0680	900-00006	ADDED ITEM (DOLLAR)/ STOCKPILE PAYMENT FOR PHASE 2 GIRDERS	80,264.650	80,264.650		
			DOL	0.000	0.00	
			1.00000	80,264.650		80,264.65
			CAT 0300	CURRENT AMT \$	1,129,674.00 \$	36,287.00 \$ 580,482.11
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0655	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
0660	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0665	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
			CAT 0400	CURRENT AMT \$	37,000.00 \$	0.00 \$ 37,000.00
PROJECT TOTAL			CURRENT AMT \$	3,210,768.29 \$	304,172.95 \$	1,963,435.98