

ESTIMATE SUMMARY

 CONTID: C14849 ESTIMATE NO: 0009 PROG SPEC YR: 2002
 PCN: 14849-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 95.0 DAYS TIME ALLOW: 94 WORK DAYS
 I-70 Bakerville East Overlay PERCENT TIME: 101.06 ORIG TIME ALLOW: 80 WORK DAYS

PROJECT NO: IM 0703-287
 I-70 Bakerville East Overlay
 NAME OF ROAD: 070A
 PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR: KIEWIT WESTERN CO.
 7926 S. Platte Canyon Road
 LITTLETON CO 80128-59 303-979-9330

PAY PERIOD ENDING	08/15/2006	DATE TIME STARTED	04/20/2005
DATE LET	12/23/2004	DATE WORK BEGAN	04/20/2005
DATE AWARDED	01/27/2005	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	02/09/2005	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/20/2005		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,325,345.25 PARTICIPATING	\$ 5,325,345.25	\$ 14,022.04
AWARD PROJECT AMT:	\$ 4,972,207.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	5,325,345.25	14,022.04
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,325,345.25	14,022.04
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-74,583.11	0.00
	SECURITIES ENCUMBERED	74,583.11	0.00
	NET EARNINGS	5,325,345.25	14,022.04
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	5,325,345.25	14,022.04
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 14,022.04

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14849
 PCN: 14849-BID
 PROJECT: IM 0703-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 08/15/2006

09:39:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00203	REMOVAL OF CURB AND GUTTER	40.000	40.000		
			LF	0.000	0.00	
			35.00000	40.000		1,400.00
0010	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	28,005.444	28,005.444		
			SY	0.000	0.00	
			3.00000	28,005.444		84,016.33
0015	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	160.000	160.000		
			LF	0.000	0.00	
			5.00000	160.000		800.00
0020	202-01140	REMOVAL OF GUARDRAIL TYPE 4	17,718.000	17,718.000		
			LF	0.000	0.00	
			6.00000	17,718.000		106,308.00
0021	202-01140	REMOVAL OF GUARDRAIL TYPE 4 REMOVAL OF TYPE 4 BARRIER ON 3 BRIDGES	450.000	450.000		
			LF	0.000	0.00	
			41.66000	450.000		18,747.00
0025	202-01300	*REMOVAL OF END ANCHORAGE	3.000	3.000		
			EACH	0.000	0.00	
			130.00000	3.000		390.00
0030	202-04002	CLEAN CULVERT	28.000	28.000		
			EACH	0.000	0.00	
			800.00000	28.000		22,400.00
0035	203-00000	UNCLASSIFIED EXCAVATION	500.000	500.000		
			CY	0.000	0.00	
			25.00000	500.000		12,500.00
0040	203-01500	BLADING	145.000	124.000		
			HOUR	21.000	2,310.00	
			110.00000	145.000		15,950.00
0045	203-01594	COMBINATION LOADER	61.000	61.000		
			HOUR	0.000	0.00	
			90.00000	61.000		5,490.00
0050	203-02330	LABORER	160.000	160.000		
			HOUR	0.000	0.00	
			35.00000	160.000		5,600.00

CONTID: C14849
 PCN: 14849-BID
 PROJECT: IM 0703-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 08/15/2006
 09:39:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	206-00000	STRUCTURE EXCAVATION	129.000 CY	129.000 0.000	0.00	
			50.00000	129.000		6,450.00
0056	206-00200	STRUCTURE BACKFILL (CLASS 2)	300.000 CY	300.000 0.000	0.00	
			44.00000	300.000		13,200.00
0060	208-00002	*EROSION LOG (12 INCH)	368.000 LF	368.000 0.000	0.00	
			6.00000	368.000		2,208.00
0065	208-00010	EROSION BALES	161.000 EACH	161.000 0.000	0.00	
			15.00000	161.000		2,415.00
0070	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000 EACH	1.000 0.000	0.00	
			500.00000	1.000		500.00
0075	210-00810	RESET GROUND SIGN	2.000 EACH	2.000 0.000	0.00	
			170.00000	2.000		340.00
0080	210-01130	*RESET GUARDRAIL TYPE 3	2,688.000 LF	2,688.000 0.000	0.00	
			5.30000	2,688.000		14,246.40
0085	210-01140	RESET GUARDRAIL TYPE 4	400.000 LF	400.000 0.000	0.00	
			8.00000	400.000		3,200.00
0090	210-04020	MODIFY INLET	14.000 EACH	14.000 0.000	0.00	
			1,500.00000	14.000		21,000.00
0095	210-04200	*ADJUST GUARDRAIL	11,164.000 LF	11,164.000 0.000	0.00	
			4.00000	11,164.000		44,656.00
0100	212-00006	*SEEDING (NATIVE)	10.000 ACRE	10.000 0.000	0.00	
			1,000.00000	10.000		10,000.00

CONTID: C14849
 PCN: 14849-BID
 PROJECT: IM 0703-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 08/15/2006
 09:39:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	213-00002	*MULCHING (WEED FREE HAY)	10.000 ACRE	10.000 0.000	0.00	
			1,000.00000	10.000		10,000.00
0110	213-00061	*MULCH TACKIFIER	3,500.000 LB	3,500.000 0.000	0.00	
			2.00000	3,500.000		7,000.00
0115	214-01010	*BRUSH LAYER CUTTING	50.000 EACH	50.000 0.000	0.00	
			4.50000	50.000		225.00
0120	217-00020	*HERBICIDE TREATMENT	10.000 HOUR	10.000 0.000	0.00	
			105.00000	10.000		1,050.00
0125	403-00720	HOT BITUMINOUS PAVEMENT (PATCHING) (ASPHALT)	1,219.260 TON	1,219.260 0.000	0.00	
			125.00000	1,219.260		152,407.50
0130	403-34701	HOT BITUMINOUS PAVEMENT (GRADING SX) (75)	48,787.100 TON	48,787.100 0.000	0.00	
			31.00000	48,787.100		1,512,400.10
0135	411-03342	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	2,827.710 TON	2,827.710 0.000	0.00	
			240.00000	2,827.710		678,650.40
0140	411-03352	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28)	0.000 TON	0.000 0.000	0.00	
			165.00000	0.000		0.00
0145	411-10253	EMULSIFIED ASPHALT (CSS-1H)	10,799.000 GAL	10,799.000 0.000	0.00	
			1.00000	10,799.000		10,799.00
0150	420-00101	GEOTEXTILE (EROSION CONTROL) (CLASS B)	100.000 SY	100.000 0.000	0.00	
			2.30000	100.000		230.00
0155	506-00212	RIPRAP (12 INCH)	9.000 CY	9.000 0.000	0.00	
			125.00000	9.000		1,125.00

CONTID: C14849
 PCN: 14849-BID
 PROJECT: IM 0703-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 08/15/2006
 09:39:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0156	507-00105	CONCRETE SLOPE AND DITCH PAVING (REINFORCED) (COLORED)	8.400	8.400		
			CY	0.000	0.00	
			500.00000	8.400		4,200.00
0160	603-00029	*PREPARE CULVERT PIPE (30 INCH)	187.000	187.000		
			LF	0.000	0.00	
			10.00000	187.000		1,870.00
0165	603-00030	*CULVERT LINING (30 INCH)	187.000	187.000		
			LF	0.000	0.00	
			20.00000	187.000		3,740.00
0170	603-50012	12 INCH PLASTIC PIPE	80.000	80.000		
			LF	0.000	0.00	
			45.00000	80.000		3,600.00
0175	603-50018	18 INCH PLASTIC PIPE	0.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0176	603-10180	18 INCH CORRUGATED STEEL PIPE	70.000	70.000		
			LF	0.000	0.00	
			70.00000	70.000		4,900.00
0177	603-10240	24 INCH CORRUGATED STEEL PIPE	45.000	45.000		
			LF	0.000	0.00	
			75.00000	45.000		3,375.00
0178	603-36030	PLACE 30 INCH CORRUGATED STEEL PIPE	0.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0180	604-00305	INLET TYPE C (5 FOOT)	8.000	8.000		
			EACH	0.000	0.00	
			4,500.00000	8.000		36,000.00
0181	604-00350	INLET TYPE C (SPECIAL)	0.000	0.000		
			EACH	0.000	0.00	
			4,975.00000	0.000		0.00
0185	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	75.000	75.000		
			LF	0.000	0.00	
			15.00000	75.000		1,125.00

CONTID: C14849
 PCN: 14849-BID
 PROJECT: IM 0703-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 08/15/2006
 09:39:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0190	606-00755	CONCRETE GLARE SCREEN (PRECAST TYPE 7)	10,605.000	10,605.000		
			LF	0.000	0.00	
			30.00000	10,605.000		318,150.00
0190		MATERIAL ALLOWANCE PREFAB CONCRETE GLARE SCREEN		0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0191	606-00715	GUARDRAIL TYPE 7 (STYLE CA) (CONCRETE GLARE SCREEN) SLIP FORM TYPE 7 GLARE SCREEN	6,299.000	6,299.000		
			LF	0.000	0.00	
			11.73000	6,299.000		73,887.27
0195	606-00800	GUARDRAIL TYPE 7 (F-SHAPE CONCRETE BARRIER)	20,909.000	20,909.000		
			LF	0.000	0.00	
			47.00000	20,909.000		982,723.00
0200	606-01340	*END ANCHORAGE TYPE 3D	1.000	1.000		
			EACH	0.000	0.00	
			450.00000	1.000		450.00
0205	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			850.00000	4.000		3,400.00
0210	606-01380	*TRANSITION TYPE 3H	4.000	4.000		
			EACH	0.000	0.00	
			525.00000	4.000		2,100.00
0215	606-02005	*END ANCHORAGE (FLARED)	3.000	3.000		
			EACH	0.000	0.00	
			1,350.00000	3.000		4,050.00
0220	606-20000	*WIRE ROPE SAFETY FENCE	6,061.000	6,061.000		
			LF	0.000	0.00	
			15.00000	6,061.000		90,915.00
0221	900-00006	ADDED ITEM (DOLLAR)/ REPLACE END ANCHORS FOR BRIFEN WITH NEW DESIGN	7,432.040	0.000		
			DOL	7,432.040	7,432.04	
			1.00000	7,432.040		7,432.04
0225	606-21000	*WIRE ROPE END ANCHORAGE	4.000	4.000		
			EACH	0.000	0.00	
			2,105.00000	4.000		8,420.00

CONTID: C14849
 PCN: 14849-BID
 PROJECT: IM 0703-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 08/15/2006
 09:39:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0230	607-11525	FENCE (PLASTIC)	200.000	200.000		
			LF	0.000	0.00	
			7.00000	200.000		1,400.00
0235	609-60011	CURB TYPE 6 (SECTION M)	3,880.000	3,880.000		
			LF	0.000	0.00	
			9.00000	3,880.000		34,920.00
0240	614-80385	*RUMBLE STRIP	79,899.000	79,899.000		
			LF	0.000	0.00	
			0.25000	79,899.000		19,974.75
0245	615-00030	EMBANKMENT PROTECTOR TYPE 3	3.000	3.000		
			EACH	0.000	0.00	
			1,500.00000	3.000		4,500.00
0250	625-00000	CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0255	625-00001	CONSTRUCTION SURVEYING (HOURLY)	0.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0260	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			393,000.00000	1.000		393,000.00
0265	627-00005	*EPOXY PAVEMENT MARKING	659.300	659.300		
			GAL	0.000	0.00	
			40.00000	659.300		26,372.00
0270	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	1,036.500	1,036.500		
			GAL	0.000	0.00	
			30.00000	1,036.500		31,095.00
0275	627-01003	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE A) (INLAID)	6,827.000	6,827.000		
			SF	0.000	0.00	
			10.50000	6,827.000		71,683.50
0280	630-00000	*FLAGGING	4,265.000	4,169.000		
			HOUR	96.000	2,400.00	
			25.00000	4,265.000		106,625.00

CONTID: C14849
 PCN: 14849-BID
 PROJECT: IM 0703-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 08/15/2006
 09:39:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0285	630-00007	*TRAFFIC CONTROL INSPECTION	21.000	21.000		
			DAY	0.000	0.00	
			100.00000	21.000		2,100.00
0290	630-00012	*TRAFFIC CONTROL MANAGEMENT	119.000	115.000		
			DAY	4.000	1,440.00	
			360.00000	119.000		42,840.00
0295	630-80001	*FLASHING BEACON (PORTABLE)	4.000	4.000		
			EACH	0.000	0.00	
			850.00000	4.000		3,400.00
0300	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	90.000	90.000		
			EACH	0.000	0.00	
			90.00000	90.000		8,100.00
0305	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	26.000	26.000		
			EACH	0.000	0.00	
			110.00000	26.000		2,860.00
0310	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	4.000	4.000		
			SF	0.000	0.00	
			20.00000	4.000		80.00
0315	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	4.000		
			EACH	0.000	0.00	
			1,300.00000	4.000		5,200.00
0320	630-80359	*PORTABLE MESSAGE SIGN PANEL	112.000	108.000		
			DAY	4.000	440.00	
			110.00000	112.000		12,320.00
0325	630-80360	*DRUM CHANNELIZING DEVICE	100.000	100.000		
			EACH	0.000	0.00	
			45.00000	100.000		4,500.00
0330	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	20.000	20.000		
			EACH	0.000	0.00	
			60.00000	20.000		1,200.00
0335	630-80380	*TRAFFIC CONE	500.000	500.000		
			EACH	0.000	0.00	
			15.00000	500.000		7,500.00

CONTID: C14849
 PCN: 14849-BID
 PROJECT: IM 0703-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 08/15/2006
 09:39:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0340	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0345	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	34,049.680	34,049.680			
			F A	0.000	0.00		
			1.00000	34,049.680		34,049.68	
0350	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0355	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0360	700-70025	F/A QUALITY INCENTIVE PAYMENT	62,801.280	62,801.280			
			F A	0.000	0.00		
			1.00000	62,801.280		62,801.28	
0365	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0370	700-70380	F/A EROSION CONTROL	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0371	900-00006	ADDED ITEM (DOLLAR)/ MODIFY TYPE 7 BARRIER MOLDS SO THAT THEY DO NOT HAVE SCUPPER	7,450.000	7,450.000			
			DOL	0.000	0.00		
			1.00000	7,450.000		7,450.00	
0372	900-00006	ADDED ITEM (DOLLAR)/ DISPOSE OF GLARECREEN	5,248.000	5,248.000			
			DOL	0.000	0.00		
			1.00000	5,248.000		5,248.00	
			CAT 0200	CURRENT AMT \$	5,215,260.25 \$	14,022.04 \$	5,215,260.25
CAT NO0300 F-13-S							
0380	202-00425	*REMOVAL OF BRIDGE RAILING	360.000	360.000			
			LF	0.000	0.00		
			10.00000	360.000		3,600.00	

CONTID: C14849
 PCN: 14849-BID
 PROJECT: IM 0703-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 08/15/2006
 09:39:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 F-13-S							
0385	202-00504	REMOVAL OF EXPANSION DEVICE	134.000	134.000			
			LF	0.000	0.00		
			30.00000	134.000		4,020.00	
0390	515-00400	CONCRETE SEALER	0.000	0.000			
			SY	0.000	0.00		
			400.00000	0.000		0.00	
0395	515-00410	CONCRETE SEALER (CALCIUM NITRITE)	0.000	0.000			
			SY	0.000	0.00		
			500.00000	0.000		0.00	
0400	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	134.000	134.000			
			LF	0.000	0.00		
			120.00000	134.000		16,080.00	
0405	601-06150	CONCRETE (PATCHING)	0.000	0.000			
			SF	0.000	0.00		
			85.00000	0.000		0.00	
0410	606-11010	*BRIDGE RAIL TYPE 10R	360.000	360.000			
			LF	0.000	0.00		
			60.00000	360.000		21,600.00	
			CAT 0300	CURRENT AMT \$	45,300.00 \$	0.00 \$	45,300.00
CAT NO0305 F-14-AN							
0415	202-00425	*REMOVAL OF BRIDGE RAILING	250.000	250.000			
			LF	0.000	0.00		
			10.00000	250.000		2,500.00	
0420	202-00520	REMOVAL OF EXPANSION JOINT MATERIAL	344.000	344.000			
			LF	0.000	0.00		
			5.00000	344.000		1,720.00	
0425	515-00400	CONCRETE SEALER	0.000	0.000			
			SY	0.000	0.00		
			400.00000	0.000		0.00	
0430	515-00410	CONCRETE SEALER (CALCIUM NITRITE)	0.000	0.000			
			SY	0.000	0.00		
			500.00000	0.000		0.00	

CONTID: C14849
 PCN: 14849-BID
 PROJECT: IM 0703-287

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 08/15/2006
 09:39:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 F-14-AN							
0435	518-03000	*SAWING AND SEALING BRIDGE JOINT	344.000	344.000			
			LF	0.000	0.00		
			10.00000	344.000		3,440.00	
0440	601-06150	CONCRETE (PATCHING)	0.000	0.000			
			SF	0.000	0.00		
			85.00000	0.000		0.00	
0445	601-06400	GROUT (BRIDGE) (SPECIAL)	45.000	45.000			
			CF	0.000	0.00		
			125.00000	45.000		5,625.00	
0450	606-11010	*BRIDGE RAIL TYPE 10R	250.000	250.000			
			LF	0.000	0.00		
			60.00000	250.000		15,000.00	
			CAT 0305	CURRENT AMT \$	28,285.00 \$	0.00 \$	28,285.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0455	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			20,000.00000	1.000		20,000.00	
0460	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			15,000.00000	1.000		15,000.00	
0465	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			1,500.00000	1.000		1,500.00	
			CAT 0400	CURRENT AMT \$	36,500.00 \$	0.00 \$	36,500.00
PROJECT TOTAL			CURRENT AMT \$	5,325,345.25 \$	14,022.04 \$	5,325,345.25	