

ESTIMATE SUMMARY

15:36:10

CONTID: C14863

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 14863-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 267.0 DAYS

TIME ALLOW: 10/19/20(FIXED COMPLETION DAT

S.H. 172 STATELINE - NORTH

PERCENT TIME: 125.35

ORIG TIME ALLOW: 10/3/20(FIXED COMPLETION DAT

PROJECT NO: STA 172A-015

S.H. 172 STATELINE - NORTH

NAME OF ROAD: SH 172

PROJECT COUNTIES: LA PLATA

CONTRACTOR:

OLDCASTLE SW GROUP dba FOUR CORNER dba FOUR CORNER MATERI.
P. O. BOX 2707

PAY PERIOD ENDING 12/12/2006

DATE TIME STARTED 03/21/2006

DATE LET 02/16/2006

DATE WORK BEGAN 08/26/2006

DATE AWARDED 02/21/2006

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/20/2006

DATE ACCEPTED

DURANGO CO 81302 970/247-2172

DATE NOTICE TO PROCEED 03/21/2006

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,210,671.58 PARTICIPATING	\$ 2,209,951.51	\$ 1,230.00
AWARD PROJECT AMT:	\$ 2,132,316.90 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.97% TOTAL EARNINGS	2,209,951.51	1,230.00
FUNDS AVAILABLE:	\$ 720.07 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,209,951.51	1,230.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-31,984.75	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,177,966.76	1,230.00
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,177,966.76	1,230.00
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 1,230.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C14863
 PCN: 14863-BID
 PROJECT: STA 172A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	REMOVAL OF DELINEATOR	241.000	241.000		
			EACH	0.000	0.00	
			4.00000	241.000		964.00
0010	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,380.000	2,380.000		
			SY	0.000	0.00	
			5.00000	2,380.000		11,900.00
0015	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	4,715.000	4,715.000		
			LF	0.000	0.00	
			2.00000	4,715.000		9,430.00
0020	202-01300	*REMOVAL OF END ANCHORAGE	36.000	36.000		
			EACH	0.000	0.00	
			150.00000	36.000		5,400.00
0025	202-04002	*CLEAN CULVERT DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			EACH	0.000	0.00	
			6,400.00000	0.000		0.00
0030	203-01500	BLADING	34.000	34.000		
			HOUR	0.000	0.00	
			100.00000	34.000		3,400.00
0035	203-01597	POTHOLING	16.000	16.000		
			HOUR	0.000	0.00	
			265.00000	16.000		4,240.00
0040	208-00002	EROSION LOG (12 INCH)	465.000	465.000		
			LF	0.000	0.00	
			5.25000	465.000		2,441.25
0045	208-00200	EROSION CONTROL SUPERVISOR	1.000	1.000		
			L S	0.000	0.00	
			1,000.00000	1.000		1,000.00
0050	212-00006	SEEDING (NATIVE)	0.300	0.300		
			ACRE	0.000	0.00	
			450.00000	0.300		135.00
0055	212-00032	SOIL CONDITIONING	0.300	0.300		
			ACRE	0.000	0.00	
			1,400.00000	0.300		420.00

CONTID: C14863
 PCN: 14863-BID
 PROJECT: STA 172A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 12/12/2006
 15:36:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	213-00004	MULCHING (WEED FREE STRAW)	0.300	0.300		
			ACRE	0.000	0.00	
			475.00000	0.300		142.50
0065	304-06009	AGGREGATE BASE COURSE (CLASS 6) (SPECIAL)	6,164.320	6,164.320		
			TON	0.000	0.00	
			22.00000	6,164.320		135,615.04
0070	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	377.220	377.220		
			TON	0.000	0.00	
			120.00000	377.220		45,266.40
0075	403-34701	HOT MIX ASPHALT (GRADING SX) (75)	19,270.060	19,270.060		
			TON	0.000	0.00	
			31.70000	19,270.060		610,860.90
0080	403-35701	HOT MIX ASPHALT (GRADING S-FINES) (75)	9,087.610	9,087.610		
			TON	0.000	0.00	
			30.25000	9,087.610		274,900.20
0085	411-03342	ASPHALT CEMENT PERFORMANCE GRADE (PG 64-28)	1,133.610	1,133.610		
			TON	0.000	0.00	
			365.00000	1,133.610		413,767.65
0090	411-03352	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28)	623.850	623.850		
			TON	0.000	0.00	
			300.00000	623.850		187,155.00
0095	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	6,912.240	6,912.240		
			GAL	0.000	0.00	
			2.90000	6,912.240		20,045.50
0100	411-10300	EMULSIFIED ASPHALT (PRIME COAT) DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			GAL	0.000	0.00	
			2.90000	0.000		0.00
0105	601-03000	CONCRETE CLASS D DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			CY	0.000	0.00	
			1,500.00000	0.000		0.00
0110	602-00020	REINFORCING STEEL (EPOXY COATED) DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			LB	0.000	0.00	
			3.30000	0.000		0.00

CONTID: C14863
 PCN: 14863-BID
 PROJECT: STA 172A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 12/12/2006
 15:36:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,513.000	3,513.000		
			LF	0.000	0.00	
			19.00000	3,513.000		66,747.00
0120	606-01395	*TRANSITION TYPE 3L DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0125	606-02005	*END ANCHORAGE (FLARED)	34.000	34.000		
			EACH	0.000	0.00	
			3,400.00000	34.000		115,600.00
0130	606-10300	BRIDGE RAIL TYPE 3 DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0135	612-00001	DELINEATOR (TYPE I)	298.000	298.000		
			EACH	0.000	0.00	
			18.00000	298.000		5,364.00
0140	612-00002	DELINEATOR (TYPE II)	18.000	18.000		
			EACH	0.000	0.00	
			19.00000	18.000		342.00
0145	612-00003	DELINEATOR (TYPE III)	29.000	29.000		
			EACH	0.000	0.00	
			20.00000	29.000		580.00
0150	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			81,000.00000	1.000		81,000.00
0155	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			500.00000	1.000		500.00
0160	627-00001	PAVEMENT MARKING PAINT	1,052.000	1,052.000		
			GAL	0.000	0.00	
			27.00000	1,052.000		28,404.00
0165	627-00005	*EPOXY PAVEMENT MARKING	397.000	397.000		
			GAL	0.000	0.00	
			47.00000	397.000		18,659.00

CONTID: C14863
 PCN: 14863-BID
 PROJECT: STA 172A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 12/12/2006
 15:36:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-00000	FLAGGING	2,145.250	2,145.250		
			HOUR	0.000	0.00	
			21.00000	2,145.250		45,050.25
0175	630-00007	TRAFFIC CONTROL INSPECTION	16.000	16.000		
			DAY	0.000	0.00	
			70.00000	16.000		1,120.00
0180	630-00012	TRAFFIC CONTROL MANAGEMENT	42.000	42.000		
			DAY	0.000	0.00	
			450.00000	42.000		18,900.00
0185	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	32.000	28.800		
			EACH	3.200	160.00	
			50.00000	32.000		1,600.00
0190	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	77.000	69.300		
			EACH	7.700	462.00	
			60.00000	77.000		4,620.00
0195	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C) DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0200	630-80360	DRUM CHANNELIZING DEVICE	160.000	144.000		
			EACH	16.000	400.00	
			25.00000	160.000		4,000.00
0205	630-80363	DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	16.000	14.400		
			EACH	1.600	48.00	
			30.00000	16.000		480.00
0210	630-80364	DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN) DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0215	630-80380	TRAFFIC CONE	500.000	360.000		
			EACH	40.000	160.00	
			4.00000	400.000		1,600.00
0220	630-80510	MOBILE PAVEMENT MARKING ZONE	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00

CONTID: C14863
 PCN: 14863-BID
 PROJECT: STA 172A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 12/12/2006
 15:36:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0235	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (PAVEMENT SMOOTHNESS)	36,157.330	36,157.330		
			F A	0.000	0.00	
			1.00000	36,157.330		36,157.33
0240	700-70016	F/A FUEL COST ADJUSTMENT	136.670	136.670		
			F A	0.000	0.00	
			1.00000	136.670		136.67
0245	700-70022	F/A OJT COLORADO TRAINING PROGRAM DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70023	F/A ON-THE-JOB TRAINEE DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70025	F/A QUALITY INCENTIVE PAYMENT	8,355.660	8,355.660		
			F A	0.000	0.00	
			1.00000	8,355.660		8,355.66
0260	700-70028	F/A ESB PROGRAM DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0265	700-70034	F/A INDIAN LANDS TAX	10,988.660	10,988.660		
			F A	0.000	0.00	
			1.00000	10,988.660		10,988.66
0270	700-70380	F/A EROSION CONTROL DELETED - CDOT 105 DATED 12/04/06	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	900-00007	ADDED ITEM (EACH)/ CBC POST.	4.000	4.000		
			EACH	0.000	0.00	
			650.00000	4.000		2,600.00

CONTID: C14863
 PCN: 14863-BID
 PROJECT: STA 172A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 12/12/2006
 15:36:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0295	609-60011	CURB TYPE 6 (SECTION M) CO #002, CURB TYPE 6 (SECTION M)	391.000 LF	391.000 0.000	0.00	
			7.00000	391.000		2,737.00
0300	700-70034	F/A DELETED - CDOT 105 DATED 12/04/06	0.000 F A	0.000 0.000	0.00	
			1.00000	0.000		0.00
0305	627-00060	PREFORMED PLASTIC PAVEMENT MARKING (60 MILS) CO #004	216.000 SF	216.000 0.000	0.00	
			14.14000	216.000		3,054.24
0310	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION FOR OVERWEIGHT TRUCKS	0.000 DOL	-320.000 0.000	0.00	
			1.00000	-320.000		-320.00
0315	203-01582	TRUCK (DUMP)	27.000 HOUR	27.000 0.000	0.00	
			75.00000	27.000		2,025.00
0320	900-00006	ADDED ITEM (DOLLAR)/ PILOT CAR BY FORCE ACCOUNT	9,667.330 DOL	9,667.270 0.000	0.00	
			1.00000	9,667.270		9,667.27
			CAT 0200	CURRENT AMT \$	2,200,271.58 \$	1,230.00 \$ 2,199,551.52
CAT NO0400 CONSTRUCTION ENGINEERING						
0275	620-00001	FIELD OFFICE (CLASS 1)	1.000 EACH	1.000 0.000	0.00	
			3,000.00000	1.000		3,000.00
0280	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH	1.000 0.000	0.00	
			7,000.00000	1.000		7,000.00
0285	620-00020	SANITARY FACILITY	1.000 EACH	1.000 0.000	0.00	
			400.00000	1.000		400.00
			CAT 0400	CURRENT AMT \$	10,400.00 \$	0.00 \$ 10,400.00
PROJECT TOTAL			CURRENT AMT \$	2,210,671.58 \$	1,230.00 \$	2,209,951.52